



## Major Capital Projects and Renewal Status Update

**To:** Finance, Budget and Enrolment Committee

**Date:** 16 May 2022

**Report No.:** 05-22-4328

### Strategic Directions

- Provide Equity of Access to Learning Opportunities for All Students
- Build Strong Relationships and Partnerships Within School Communities to Support Student Learning and Well-Being

### Recommendation

It is recommended that the Major Capital Projects and Renewal Update report be received.

### Context

This report provides an update regarding the status of the Major Capital projects and renewal projects planned or underway for 2021-22. The report also provides information regarding two recent allocations, under the Federal Safe Return to Class Fund and the COVID-19 Capital Resilience Infrastructure Funding, to support improvements, repairs or maintenance related to school ventilation.

Since the last Major Capital Projects Status Update report in October 2021, the TDSB received approval and capital funding for four new Capital Priority projects as noted below:

From the November 2021 Capital Priorities announcement:

- \$44M for the Lower Yonge Precinct school, which will be part of a mixed-use condominium development. The 455-pupil place school will occupy the third floor podium of a new high-rise development, across the street from a new City park

## Agenda Page 34

which students will be able to use exclusively during the school day (Ward 9);  
and

- \$11.04M plus approval to utilize up to \$13.95M Proceeds of Disposition (POD) for the renovations and expansion of York Memorial CI, to support a 1,300 pupil place school for the consolidation of York Memorial CI and George Harvey CI. (Ward 6). Staff will present a separate report regarding the York Memorial Restoration and Renovation Project at the Finance, Budget and Enrolment Committee of June 8, 2022.

From the April 2022 Capital Priorities announcement:

- \$2.53M for a double-gym addition, internal renovations to retrofit the existing gym into two classrooms, and convert the open plan second floor into closed classrooms at Elizabeth Simcoe Jr. PS to support the consolidation of Jack Miner Sr. PS, Poplar Road Jr. PS, Elizabeth Simcoe Jr. PS and Guildwood Jr. PS (Ward 19); and
- \$13.44M for a 341-pupil place replacement school for Poplar Road Jr. PS, including a 5-room childcare to support the consolidation of Jack Miner Sr. PS, Poplar Road Jr. PS, Elizabeth Simcoe Jr. PS and Guildwood Jr. PS (Ward 19).

The Board has also received Approval to Proceed (ATP) to tender from the Ministry of Education for three projects as noted below:

- Approval to Proceed to tender for the replacement school and 5-room childcare for Dennis Avenue CS (Ward 6);
- Approval to Proceed to tender for the 4-classroom addition and 5-room childcare for George Syme CS (Ward 6); and
- Approval to Proceed to tender in support of the rebuilding of the Jones Avenue building (Ward 15).

TDSB staff will follow up with Ministry staff to discuss the other February 2022 capital priorities submissions that did not receive funding, as noted below:

1. St. Margaret's PS replacement school (Ward 19);
2. Secord PS replacement school (Ward 16);
3. Scarborough City Centre new elementary school (Ward 19); and
4. Canadian Tire Lands new elementary school (Ward 13).

In addition to the five business cases submitted in February 2022, the TDSB also submitted a capital priorities funding request to construct a new stand-alone building for Kâpapâmahchakwêw - Wandering Spirit School, a 5-room childcare and the Urban

Indigenous Education Centre. The Elders along with the Director, and TDSB staff have met with senior staff at the Ministry regarding this request and continue to work towards realizing this goal.

Appendix A provides a summary of the project status for the current capital program, including funding updates. Typically, each Approval to Proceed to tender announcement includes approval of additional capital funding as well as approval to utilize POD to cover capital overages. To receive ATP to tender, boards are required to submit a cost consultant report with a cost estimate based on 85% completion of the tender drawings. It is important to note that the final funding allocation may be adjusted once a project is tendered. Both Ministry and Board approval are required if the construction contract increases the project budget and additional funding is required.

A further report summarizing the total capital funding and expenditure, including anticipated utilization of POD, will be provided at the June 2022 FBEC meeting.

### **Childcare Approvals**

The Ministry of Education recently provided Approval to Proceed to tender for 17 childcare additions as detailed in Appendix B, for a total of \$64.6M. The Ministry approved additional childcare capital funding as well as utilization of POD. The first batch of childcare projects will be issued for tender by late May. It is hoped that there may be some cost savings realized by bundling six to seven projects together into one combined tender package. The projects have been grouped together based on geographical proximity and using the same prime consultant. Staff anticipate bringing a report seeking approval of the construction contracts and any additional funding to the Board in the summer of 2022. Ministry approval will be required if the project costs are over the approved funding.

### **On-going Cost and Timeline Pressures**

Construction across the province continues to be impacted by delays and increased costs arising from the pandemic, notably disruptions in manufacturing and shipping as well as the increased gas costs. Delivery timelines for mechanical and electrical equipment for example have extended from three months to up to twelve months. Other long lead times include products such as fire-rated doors, washroom partitions and even some millwork materials such as countertops. Many of the common materials and equipment used in school construction have been impacted and continue to result in uncertainty with regards to construction schedules. Contractors are factoring these disruptions into their prices, as well as the need to duplicate work, providing temporary solutions, until the final product arrives on site.

The length of time to receive both Site Plan Approval (SPA) from the City and Ministry approval has also had an impact on construction costs and project completion timelines. Both TDSB and Toronto Lands Corporation staff continue to work with the City Planning Department to advocate on behalf of the Board's application submissions.

The Ministry has also indicated that there will be changes in the approval process to shorten timelines, as announced in the recent Capital Funding 2022 - 2023 "B" Memo. (2022: B04). Following the recently completed Lean Review of the Capital Approval Process, including approvals for space templates and Approval to Proceed requests, for both school and childcare projects. The EDU launched a pilot program with a few school boards based on the Lean Review. They indicated that "with the changes made to date, the ministry has been able to reduce approval timelines by up to 50% for 80% of the capital requests made to the ministry". TDSB staff will be engaging with Ministry staff to better understand how these changes will be applied to upcoming TDSB projects.

### **2021 - 2022 School Renewal Program**

The Ministry of Education provides two primary sources of funding for facility improvements: School Condition Improvement (SCI) grant and the School Renewal Allocation (SRA), both of which come with rules for how the money can be spent. In 2021 - 2022, TDSB received \$226.8M in SCI funding and \$46.6M in SRA funds.

Appendix C provides a list of the 2021 - 2022 School Renewal program for projects greater than \$10,000, sorted by Ward. The list includes a brief project description, funding source and construction status as well as a list of common abbreviations used in the project list. The project funding sources include the following:

- School Condition Improvement (SCI) (Mechanical, Structural, Windows, Electrical, Barrier Free, Parking Lots, Field Restoration, Interior Components, Building Envelope);
- Renewal (Health & Safety, Emergency, Standards & Compliance, School Identified High Priority)
- COVID-19 Capital Resilience Infrastructure Stream (CVRIS)
- Other

School administrators and Trustees are able to view a complete list of all current work notifications, work orders and construction projects by school on the [Facility Services](#) webpage. Appendix D provides a summary of the common abbreviations used in the renewal project list. For many renewal projects, it may take two years to implement a project taking into account the time needed to develop the design or engineering drawings, apply for the building permit, tender the work, and factor in the time for construction in an occupied building. During the pandemic, many renewal projects that would normally have been executed during the school year were deferred to the summer. This change, along with the other pressures as noted earlier in the report, has

resulted in a busier than normal summer construction season. Facility staff will liaise with school administrators to ensure that the work that continues into the fall will have a minimal impact on the school and that health and safety concerns are addressed.

The Ministry allows unspent SCI or SRA funds to be carried forward and used in subsequent years. In the recent Capital Funding for the 2022-23 School Year, ([2022: B04](#)) memorandum, the TDSB was allocated \$246.2M of SCI funding and \$45.8M of SRA funding. A report regarding the 2022 - 2023 School Renewal program will be presented in the October 2022 cycle of Board reports.

### **Safe Return to Class Fund and the Safe Indoor Air Top-Up**

The Board has received additional funding since 2020, to address air quality and ventilation improvements in schools. This has included funding to purchase stand-alone high-efficiency particulate (HEPA) filter units. To date, approximately 17,000 HEPA units have been distributed to all schools and work locations.

In August 2020, the federal government announced the Safe Return to Class Fund, with an initial phase of \$381M provided to Ontario. The TDSB allocation was \$84.7M. This funding supported key policy initiatives related to school reopening, including health and safety, personal protective equipment (PPE), student transportation, school-based staffing and remote learning. The funding relating to optimizing air quality and ventilation was provided in two phases. The second phase of these investments was announced in February 2021. The TDSB allocation was \$6.9M for each phase, for a total of \$13.8M.

On March 22, 2022, the Board received an additional \$5.8M of top-up funding, under the Safe Return to Class Fund (2022: B08). The Safe Indoor Air Top-Up is intended to support a range of ventilation work including retrofits, repairs and upgrades to improve ventilation as well as maintenance and recommissioning of existing HVAC systems. However, eligible expenses must be incurred between September 1, 2021, and August 31, 2022. The Ministry has recently provided additional information to help clarify the eligible expenses - including eligible work that occurred in the year prior that can be charged to the additional funding. A summary of the work will be provided at the June FBEC meeting.

### **COVID-19 Resilience Infrastructure Stream (CVRIS) Funding**

In April 2022, a further amount of funding was made available as part of the Federal Investing in Canada Infrastructure Program: Ventilation Improvements in Schools program ([2022: B12](#)). Referred to as CVRIS program, the TDSB received an additional \$3.5M in federal funding with a matching \$989,957 in provincial funding for ventilation improvements. Eligible expenses must be incurred between April 6, 2022, and March 31, 2023. However, Infrastructure Canada is considering a program extension from March 31, 2023, to December 31, 2023, to align with the overall Investing in Canada

Infrastructure (ICIP) program completion deadline. An update regarding the CVRIS program will also be provided to the Board in June 2022.

### **Action Plan and Associated Timeline**

The capital projects that have received Approval to Proceed to tender will be issued for tender in the next few weeks, including the childcare additions. It is hoped that a special Finance, Enrolment and Business Committee meeting can be held later in the summer to approve the construction contracts for Dennis Avenue CS, George Symes CS and the first batch of the 17 childcare projects, subject to Ministry approval.

Facility staff will work with the school administrators to review the construction mobilization and safety plans as construction will be in progress over the school year. In the case of Dennis Avenue CS, the students were relocated to Rockcliffe MS in 2021 as a holding solution until the new replacement school is completed.

### **Resource Implications**

Although the TDSB receives additional capital or land priority funding for extraordinary costs, Proceeds of Disposition funding is often required to cover capital overages. Following Board approval, Ministry approval to utilize POD is required for each capital project. The Ministry requires boards to demonstrate how POD will be used to address the deferred maintenance backlog prior to considering the use of POD for capital projects or other non-funded programs such as program-related or accessibility upgrades. Staff continue to work with the Ministry to review the use of POD, focusing on the development of a multi-year renewal plan, which will be provided in the June 2022 cycle of meetings.

### **Communications Considerations**

TDSB staff will continue to update individual school communities regarding the progress of capital projects. In consultation with the school principal, capital status update information will be posted on each school's web page.

### **Board Policy and Procedure Reference(s)**

Not applicable.

### **Appendices**

- Appendix A: Project Status Updates for Schools and Major Additions
- Appendix B: Project Status Updates for Childcare Additions
- Appendix C: 2021 - 2022 School Renewal Program, List of Projects

- Appendix D: Abbreviations used in the School Renewal Program List


**From**

Craig Snider, Interim Associate Director, Business Operations and Service Excellence at [craig.snider@tdsb.on.ca](mailto:craig.snider@tdsb.on.ca) or at 416-395-8469.

Maia Puccetti, Executive Officer, Facilities and Planning at [maia.puccetti@tdsb.on.ca](mailto:maia.puccetti@tdsb.on.ca) or at 416-397-3004.

Marisa Chiu, Interim Executive Officer, Finance at [marisa.chiu@tdsb.on.ca](mailto:marisa.chiu@tdsb.on.ca) or at 416-395-3563.

Andrew Gowdy, System Planning Officer, Strategy and Planning at [Andrew.gowdy@tdsb.on.ca](mailto:Andrew.gowdy@tdsb.on.ca) or at 416-394-3917.

	APPENDIX A - CAPITAL PROJECTS STATUS UPDATE									
	N/A - Not Applicable TBD - To be Determined A - Acting									Date: May 6, 2022
School & Project Description	LC, LN, Ward & Trustee	SOE	Principal	Pupil Places	EDU FST Approval	EDU-ATP 85% Submission /Pending	EDU- ATP Project amount final	EDU-ATP Final Approval Letter	City Site Plan Approval	City BLDG. Permit Status
<b>Bloor-Brockton CI New Replacement Secondary School (4 floors with one level below grade parking)</b> IN CONSTRUCTION	LC1, LN05 Ward 9 Stephanie Donaldson	Mike Gallagher	Janice Gladstone	924 pp	Approved	Nov. 29, 2019	<b>\$52,240,129</b>	Apr. 26, 2021; Revised ATP Received: Aug. 24, 2021	Submitted: Mar. 2, 2018 NOAC received: Oct. 21, 2020 SPA received: Nov. 24, 2021	Received: Oct 04, 2021
<b>Davisville Jr. PS New Replacement &amp; Childcare Elementry School (3 floors with one level below grade parking)</b> CONSTRUCTION COMPLETED	LC1, LN05 Ward 8 Shelley Laskin	Andrew Howard	Shona Farrely	731 pp	Approved	Apr. 30, 2018	<b>\$31,503,824</b>	Feb. 15, 2019	Submitted: May 1, 2017 Received: Sept. 17, 2019	Received: Oct. 28, 2019
<b>Sir Sandford Fleming 5 Room Childcare &amp; Renovations Renovate the space at Sir Sandford Fleming School to relocate the existing Baycrest PS and the existing Childcare Facility</b> IN CONSTRUCTION	LC1, LN04 Ward 8 Shelley Laskin	Denise Humphreys	Lois Stewart (Baycrest PS)	250 pp + (TCDSB) 250pp = 500 pp	Approved	Jan. 10, 2020	<b>\$7,468,658</b>	Nov. 5, 2020	N/A	Received: Sept. 18, 2019
<b>Terry Fox PS 2 Storey Addition, Renovations &amp; 5-room (88) Childcare</b> IN CONSTRUCTION	LC2, LN10, Ward 20 Manna Wong	Cassandra Alviani-Alvarez	Dean Malvern	631 pp (existing: 355 adding: 276)	Approved	Feb. 14 2019	<b>\$14,311,374</b>	Feb. 10, 2021	Submitted: Apr. 21, 2017 Received: Mar. 18, 2021	Received: Oct. 20, 2021
<b>Dennis Avenue CS New Replacement &amp; 5-room (88) Childcare</b> AWAITING BUILDING PERMIT	LC1, LN04 Ward 6 Chris Tonks	Denise Humphreys	Tony Di Biase	358 pp	Approved	May 26, 2021	<b>\$18,425,424</b>	May 3, 2022	Submitted: Aug. 19, 2020 Received: Mar. 16, 2022	TBD
Dennis Avenue CS										




# Agenda Page 41

<b>Denims Avenue CS Demolition</b> The existing 2-story school will be demolished prior to the construction of the replacement school <b>IN CONSTRUCTION</b>	LC1, LN04 Ward 6 Chris Tonks	Denise Humphreys	Cindy Closser	N/A	N/A	Mar 16, 2021	<b>\$1,867,708</b>	July 27, 2021	N/A	TBD
<b>George Syme CS 4 Classroom Addition &amp; 5-Room (88) Childcare</b> <b>IN DESIGN</b>	LC1, LN04 Ward 6 Chris Tonks	Denise Humphreys	Cindy Closser	718 pp (existing: 626 adding: 92)	Approved	May 31, 2021	<b>\$8,276,799</b>	May 2, 2022	Submitted: Nov. 12, 2019	TBD
<b>Hollywood PS 2 Storey Addition and a new single story gym addition (convert the old Gym to 2 kindergarten rooms and construct a new 4-classroom/5-room Childcare - the addition is designed as two separate wings)</b> <b>AWAITING EDU ATP TO TENDER</b>	LC2, LN12 Ward 12 Alexander Brown	Denise Humphreys	Domenic Giorgi	476 pp (existing: 292 adding: 184)	Submitted	Jun. 07, 2021	<b>\$6,275,870</b>	Awaiting EDU approval	Submitted: Oct. 23, 2019	Mar. 9, 2022
<b>Courcelette PS 6 Classroom Addition &amp; Renovation</b> <b>IN DESIGN</b>	LC3, LN18 Ward 18 Parthi Kandavel	Liz Holder	Samantha Gillan	334 pp (existing: 196 adding: 138)	Approved	TBD	<b>\$3,221,934 + \$4,000,000 from POD (Pending EDU Approval)</b>	TBD	TBD	TBD
<b>David Lewis PS Addition, Renovation, &amp; 5-Room Childcare</b> <b>AWAITING EDU FST APPROVAL</b>	LC2, LN10 Ward 20 Manna Wong	Cassandra Alviani-Alvarez	Charmaine Hung-Lashley	521 pp (existing: 337 adding: 184)	Approved	TBD	<b>\$5,739,940</b>	TBD	TBD	TBD
<b>Hodgson Sr. PS 12 Classroom Addition &amp; Renovation</b> <b>IN DESIGN</b>	LC1, LN5 Ward 11 Rachel Chernos	Andrew Howard	Lori Campbell	838 pp (existing: 654 adding: 184)	Submitted	TBD	<b>\$18,286,235</b>	TBD	Submitted: Jan. 24, 2022	TBD
<b>Kâpapâmahchakwêw - Wandering Spirit School Addition, Renovation, &amp; 5-room Childcare</b> <b>PROJECT ON HOLD</b>	LC4, LN30 Ward 15 Jennifer Story	Nadira Persaud	Tanya Senk	396 pp (291 Ele. 105 Sec.) + Additional programs	N/A	TBD	<b>\$11,513,306</b>	TBD	TBD	TBD

## Agenda Page 42

<b>McKee PS</b> <b>3 Classroom Addition &amp; Renovation</b> <b>IN DESIGN</b>	LC2, LN12 Ward 12 Alexander Brown	Domenic Giorgi	Jeanette Lang	780 PP	Approved	TBD	<b>\$1,483,544</b>	TBD	N/A	TBD
<b>Sugar Wharf (Lower Yonge)</b> <b>New Vertical School</b> <b>AWAITING TLC AGREEMENT</b>	LC1, LN22 Ward 9 Stephanie Donaldson	Mary Linton	TBD	450 PP	TBD	TBD	<b>\$44,000,000</b>	TBD	To be submitted by Developer	To be submitted by Developer
<b>Elizabeth Simcoe JPS</b> <b>Addition &amp; Renovation</b> <b>DESIGN TO COMMENCE</b>	LC3, LN16 Ward 19 Zakir Patel	John Currie	Janna Solman	321 pp (existing: 275 adding: 46)	TBD	TBD	<b>\$2,532,250</b>	TBD	TBD	TBD
<b>Poplar Rd JPS</b> <b>New Replacement School</b> <b>&amp; 5-room (88) Childcare</b> <b>DESIGN TO COMMENCE</b>	LC3, LN16 Ward 13 Zakir Patel	John Currie	Tod McGilvray	341 PP	TBD	TBD	<b>\$13,440,170</b>	TBD	TBD	TBD

<b>INSURANCE PROJECTS - School/Facility Reconstruction after Catastrophic Fire Settlement Funding - Augmented through School \$ Allocations</b>	<b>LC, LN, Ward &amp; Trustee</b>	<b>SOE</b>	<b>Principal</b>	<b>Pupil Places</b>		<b>EDU-ATP 85% Submission /Pending</b>	<b>EDU- ATP Project amount final</b>	<b>EDU-ATP Final Approval Letter</b>	<b>City Site Plan Approval</b>	<b>City BLDG. Permit Status</b>
<b>JONES AVE</b> <b>IN CONSTRUCTION</b>	LC4, LN31 Ward 15 Jennifer Story	Jim Spyropoulos		440 pp (Elementary) 220 pp (Adult Learning)	Approved	Aug. 17, 2021	<b>\$9,140,212</b> <b>(including POD, SCI &amp; SRA)</b>	Mar. 31, 2022	N/A Building Emergency Reconstruction	May 2021 Building under Construction Insurance
<b>YORK MEMO CI</b> <b>IN DESIGN &amp; CONSTRUCTION</b>	LC1, LN03 Ward 6 Chris Tonks	A-Kwame Lennon	A-Ian Botnick	1300 pp	Submitted	TBD	<b>\$25,000,000</b> <b>(including POD)</b>	TBD	N/A Building Emergency Reconstruction	Phase 1 - Nov 2019 Phase 2 - Sequential Permits

	<b>APPENDIX B - CAPITAL PROJECTS STATUS UPDATE - CHILD CARE ADDITIONS</b>							
	<i>N/A - Not Applicable    TBD - To be Determined    A - Acting</i>							

	School & Project Description	LC, LN, Ward & Trustee	SOE	Principal	Pupil Places	EDU-ATP 85% Submission	EDU- ATP Project amount final	EDU-ATP Final Approval Letter	City Site Plan Approval	City BLDG. Permit Status
1	<b>Birch Cliff PS</b> 3-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	18 Parthi Kandavel	Liz Holder	Heather Cairns	49 pp	Feb. 5, 2020	<b>\$3,583,904</b>	Jan. 18, 2022	N/A	Received: Jul. 31, 2019
2	<b>Macklin PS</b> 3-Room Childcare BATCH 2: AWAITING PERMIT	21 Yalini Rajakulasingam	Elizabeth Addo	Denise Walters-Mclean	49 pp	Feb. 5, 2020	<b>\$2,981,075</b>	Jan. 18, 2022	N/A	TBD
3	<b>Milliken PS</b> 3-Room Childcare BATCH 2: AWAITING PERMIT	21 Yalini Rajakulasingam	Elizabeth Addo	Stevan Ivancevi	49 pp	Feb. 5, 2020	<b>\$2,587,049</b>	Jan. 18, 2022	N/A	TBD
4	<b>Kipling CI</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	2 Dan MacLean	Kwame Lennon	Mohammed Askary	88 pp	May 28, 2019	<b>\$2,143,811</b>	Jan. 18, 2022	N/A	Received: Jul. 28, 2021
5	<b>Malvern Jr. PS</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	21 Yalini Rajakulasingam	Elizabeth Addo	Alison Board	88 pp	June 25, 2020	<b>\$4,324,790</b>	Jan. 18, 2022	N/A	Received: Sep. 29, 2021
6	<b>Alexander Stirling PS</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	22 Anu Sriskandarajah	Harpreet Ghuman	Lawrence Webster	88 pp	June 25, 2020	<b>\$5,267,063</b>	Jan. 18, 2022	N/A	Received: Dec. 02, 2021
7	<b>Emily Carr PS</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	22 Anu Sriskandarajah	Harpreet Ghuman	Farzana Abdulla	88 pp	June 25, 2020	<b>\$5,298,528</b>	Jan. 18, 2022	N/A	Received: Oct. 01, 2021
8	<b>Grey Owl Jr PS</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	22 Anu Sriskandarajah	Harpreet Ghuman	Neil Runnalls	88 pp	June 25, 2020	<b>\$4,456,270</b>	Jan. 18, 2022	N/A	Received: Jan. 07, 2022
9	<b>Ionview PS</b> 5-Room Childcare BATCH 2: AWAITING PERMIT	17 David Smith	Lisa Dilworth	Nick Gordon	88 pp	July 22, 2020	<b>\$3,798,309</b>	Jan. 18, 2022	N/A	TBD
10	<b>J.G. Workman PS</b> 5-Room Childcare BATCH 2: AWAITING PERMIT	18 Parthi Kandavel	Liz Holder	Paul Harvey	88 pp	July 22, 2020	<b>\$3,667,953</b>	Jan. 18, 2022	N/A	TBD
11	<b>Dixon Grove JMS</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	2 Dan MacLean	Kwame Lennon	Ramon San Vicente	88 pp	Sep. 17, 2020	<b>\$4,518,639</b>	Jan. 18, 2022	N/A	Received: Mar. 18, 2022
12	<b>Dorset Park PS</b> 3-Room Childcare BATCH 2: AWAITING PERMIT	17 David Smith	Lisa Dilworth	Constance Hammond	49 pp	Sep. 17, 2020	<b>\$2,936,947</b>	Jan. 18, 2022	N/A	TBD
13	<b>Ellesmere-Statton PS</b> 5-Room Childcare BATCH 2: AWAITING PERMIT	17 David Smith	Jacqueline Spence	Diane DeiAmoah	88 pp	Sep. 17, 2020	<b>\$3,952,826</b>	Jan. 18, 2022	N/A	TBD
14	<b>Glen Ravine Jr PS</b> 3-Room Childcare BATCH 2: AWAITING PERMIT	17 David Smith	Jacqueline Spence	Janice Lewis	49 pp	Sep. 17, 2020	<b>\$3,535,911</b>	Jan. 18, 2022	N/A	TBD
15	<b>Kingsview Village JS</b> 5-Room Childcare BATCH 1: IN PREPARATION FOR TENDER	1 Harpreet Gill	Alison Gaymes San Vicente	David Debelle	88 pp	Sept. 17, 2020	<b>\$5,065,910</b>	Jan. 18, 2022	N/A	Received: Jan. 06, 2022
16	<b>Gracedale PS</b> 3-Room Childcare BATCH 2: AWAITING PERMIT	4 Christopher Mammoliti	Kurt McIntosh	Mark Babiy	49 pp	Oct. 20, 2020	<b>\$3,466,800</b>	Jan. 18, 2022	N/A	TBD

## Agenda Page 44

17	<b>Lord Roberts Jr PS</b> <b>3-Room Childcare</b> BATCH 2: AWAITING PERMIT	17 David Smith	Jacqueline Spence	Theresa Dillinger	49 pp	Oct. 20, 2020	<b>\$3,062,246</b>	Jan. 18, 2022	N/A	TBD
18	<b>Daystrom PS</b> <b>5-Room Childcare</b> AWAITING EDU ATP	4 Christopher Mammoliti	Kurt McIntosh	Carmen Wynter-Ellis	88 pp	Jan. 7, 2021	<b>\$2,571,270</b>	TBD	N/A	TBD
19	<b>Elmbank JMA(Renovation)</b> <b>5-Room Childcare</b> AWAITING EDU ATP	1 Harpreet Gill	Alison Gaymes San Vicente	Michael George	88 pp	Jan. 7, 2021	<b>\$1,285,635</b>	TBD	N/A	TBD
20	<b>Valleyfield JS</b> <b>5-Room Childcare</b> AWAITING EDU ATP	2 Dan MacLean	Kwame Lennon	Barbara Dixon	88 pp	Jan. 7, 2021	<b>\$2,571,270</b>	TBD	N/A	TBD
21	<b>Weston Memorial Jr PS</b> <b>3-Room Childcare</b> AWAITING EDU ATP	6 Chris Tonks	Kwame Lennon	Susanne Fata	49 pp	Jan. 7, 2021	<b>\$1,542,762</b>	TBD	N/A	TBD
22	<b>Bala Avenue PS</b> <b>3-Room Childcare</b> IN DESIGN	6 Chris Tonks	Kwame Lennon	Shari Green-Brown	49 pp	Target submission: December 2021	<b>\$1,542,760</b>	TBD	TBD	TBD
23	<b>Chalkfarm PS</b> <b>3-Room Childcare</b> IN DESIGN	4 Christopher Mammoliti	Helen Fisher	Craig Tsuji	49 pp	Target submission: December 2021	<b>\$1,542,760</b>	TBD	TBD	TBD
24	<b>General Crerar PS</b> <b>5-Room Childcare</b> IN DESIGN	17 David Smith	Lisa Dilworth	Sharon Lin	88 pp	Target submission: December 2021	<b>\$2,571,270</b>	TBD	TBD	TBD
25	<b>Military Trail PS</b> <b>5-Room Childcare</b> IN DESIGN	19 Zakir Patel	Harpreet Ghuman	Cheryl Boi-Doku	88 pp	Target submission: December 2021	<b>\$2,571,270</b>	TBD	TBD	TBD
26	<b>Pelmo Park PS</b> <b>3-Room Childcare</b> IN DESIGN	6 Chris Tonks	Kwame Lennon	Jemaine Wallace	49 pp	Target submission: December 2021	<b>\$1,542,760</b>	TBD	TBD	TBD
27	<b>Willow Park Jr PS</b> <b>5-Room Childcare</b> IN DESIGN	19 Zakir Patel	Harpreet Ghuman	Sherron Grant	88 pp	Target submission: December 2021	<b>\$2,314,143</b>	TBD	TBD	TBD
28	<b>Elmlea Jr School</b> <b>5-Room Childcare</b> IN DESIGN	1 Harpreet Gill	Ali Jahangir	Alexander Moy	88 pp	Target submission: TBD	<b>\$2,727,603</b>	TBD	TBD	TBD

# Agenda Page 45

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
1	1	02	Albion Heights Junior MS	Albion Hts JMS-RepavePlayArea-TR-20-0422	SCI - Playfields / Parking / Fencing	5	In Progress
1	1	02	Albion Heights Junior MS	Albion Heights-RPLVCTFlooring-TR-21-1772	SCI - Interior Components	80	In Progress
1	1	02	Albion Heights Junior MS	Albion Hts JMS-INS ArmourStones-TR21-0372	CVRIS - Outdoor Seating Areas	97	Substantially Complete
1	1	02	Beaumont Heights Junior MS	Beaumont Hts-UPGWifiAccessPt-TR-21-0637	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Beaumont Heights Junior MS	Beaumont Hts-RPLSiprxDeckRoof-TR21-1408	SCI - Structural - Exterior	3	Tender / Pricing
1	1	02	Beaumont Heights Junior MS	Beaumont Hts-Paint Fire Doors-TR21-1621	SCI - Interior Components	4	In Progress
1	1	02	Braeburn Junior School	Braeburn JS - UPGWifiAccessPt-TR-21-0634	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Braeburn Junior School	Braeburn PS -RPL 2 Boilers - TR-21-1616	SCI - Mechanical	3	Tender / Pricing
1	1	02	Braeburn Junior School	Braeburn JS-PaintHallwayBlocks-TR21-0404	SCI - Interior Components	75	In Progress
1	1	01	Claireville Junior School	ClairevillePS-RPLSiporexDeck-TR-21-0180	SCI - Structural - Exterior	97	Substantially Complete
1	1	01	Claireville Junior School	Claireville PS-UPG Paint Hallway-WL9	Renewal - School Identified Priority	70	In Progress
1	1	01	Claireville Junior School	Claireville PS-UPG HVAC-TR-18-0787	SCI - Mechanical	99	Substantially Complete
1	1	01	Claireville Junior School	Claireville PS-RPL DistPanel-TR-19-0650	SCI - Electrical	99	Substantially Complete
1	1	02	Elmbank JR-MS Academy	Elmbank JMA-UPGWifiAccessPt-TR-21-0631	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Elmbank JR-MS Academy	Elmbank JMA-RPLWindowDoorFasciaTR18-0861	SCI - Structural - Exterior	85	In Progress
1	1	02	Elmbank JR-MS Academy	Elmbank JMA-RPL FA System-TR-20-0387	SCI - Electrical	97	Substantially Complete
1	1	02	Elmbank JR-MS Academy	Elmbank JMA-RPL Roof-TR-21-1047	SCI - Structural - Exterior	10	In Progress
1	1	02	Elmbank JR-MS Academy	Elmbank JMA - Paint Walls - TR-21-0864	SCI - Interior Components	4	In Progress
1	1	02	Elmbank JR-MS Academy	Elmbank JMA-ChildCareRetrof-TR-18-0300	Capital Projects	3	Tender / Pricing
1	1	02	Elmbank JR-MS Academy	Elmbank Jr Acd-INS ArmourStones-TR21-0357	CVRIS - Outdoor Seating Areas	97	Substantially Complete
1	1	01	Elmlea Junior School	Elmlea JS-IMP Parking Lot-TR-19-0506	SCI - Playfields / Parking / Fencing	90	In Progress
1	1	01	Elmlea Junior School	Elmlea JS-CorrectExteriorGrade-TR17-1851	SCI - Playfields / Parking / Fencing	90	In Progress
1	1	01	Elmlea Junior School	Elmlea JS-INS ArmourStones-TR-21-0360	CVRIS - Outdoor Seating Areas	97	Substantially Complete
1	1	01	Elmlea Junior School	Elmlea JS-RPL Roofing-TR-17-2113	SCI - Structural - Exterior	2.5	Tender / Pricing
1	1	01	Elmlea Junior School	Elmlea JS - RPL Skylights -TR-21-1362	SCI - Structural - Exterior	1.5	Design Hold
1	1	02	Greenholme JR-MS	Greenholme JMS-UPGWifiAccessPt-TR21-0632	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Greenholme JR-MS	Greenholme MS-UPGBASMonitor-TR21-0456	CVRIS - BAS Operatng Systems/Software	75	In Progress
1	1	02	Greenholme JR-MS	Greenholme JMS-INS ArmourStones-TR21-0341	CVRIS - Outdoor Seating Areas	97	Substantially Complete
1	1	02	Greenholme JR-MS	Greenholme-UPG PlumbiFixture-TR-20-0604	SCI - Mechanical	40	In Progress
1	1	02	Greenholme JR-MS	Greenholme JMS-RPL Roofing-TR-19-1027	SCI - Structural - Exterior	2	In Design
1	1	02	Greenholme JR-MS	Greenholme JPS-UPGRoofAccess-TR-19-0128	SCI - Structural - Exterior	60	In Progress
1	1	01	Highfield Junior School	Highfield JS-RPL Roofing-TR-17-2115	SCI - Structural - Exterior	97	Substantially Complete
1	1	01	Highfield Junior School	Highfield JS-UPGWifiAccessPt-TR-21-0731	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	01	Highfield Junior School	Highfield JS-Paint Small Gym-TR-21-0409	SCI - Interior Components	75	In Progress
1	1	02	Humberwood Downs Jr. M. Acad.	Humberwood Downs-UPGWifiAcces-TR21-0629	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Humberwood Downs Jr. M. Acad.	HumberwoodDowns-INS ArmourStonesTR21-0376	CVRIS - Outdoor Seating Areas	1.5	Design Hold
1	1	02	Humberwood Downs Jr. M. Acad.	Humberwood Downs-RPL Chiller-TR-19-0994	SCI - Mechanical	97	Substantially Complete
1	1	01	John D. Parker Junior School	John D Parker-Swale Regrading TR-15-0119	Renewal - Emergency	5	In Progress
1	1	01	John D. Parker Junior School	John D Parker-UPGWifiAccessPt-TR21-0628	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Kingsview Village JS	Kingsview Vill-UPGWifiAccessPt-TR21-0760	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	Kingsview Village JS	Kingsview Vill-ChildCareAddtn-TR-18-0307	Capital Projects	4	In Progress
1	1	02	Kingsview Village JS	Kingsview Village-UPG SiteImpvTR17-1290	SCI - Playfields / Parking / Fencing	99	Substantially Complete
1	1	02	Kingsview Village JS	Kingsview Villg-RPLHeatingPlantTR19-1552	SCI - Mechanical	96	In Progress
1	1	02	Kingsview Village JS	Kingsview Village-SiprxDckAsmt-TR21-1384	SCI - Structural - Exterior	2	In Design
1	1	02	Melody Village Junior School	Melody Village-UPGWifiAccessPt-TR21-0630	CVRIS - Wi-Fi Access Points	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
1	1	02	Melody Village Junior School	Melody VillageJS-UPGBASMonitor-TR21-0475	CVRIS - BAS Operatng Systems/Software	75	In Progress
1	1	02	Melody Village Junior School	Melody Village-INSArmourStones-TR21-0371	CVRIS - Outdoor Seating Areas	97	Substantially Complete
1	1	01	North Albion CI	North AlbionCI-RPLChimneyBrickTR-18-0080	SCI - Structural - Exterior	3	Tender / Pricing
1	1	01	North Albion CI	North AlbionCI-UPGWifiAccessPt-TR21-0626	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	01	North Albion CI	North Albion CI-UPG Painting -TR-21-1622	SCI - Interior Components	75	In Progress
1	1	01	North Albion CI	NorthAlbionCI-INS Projectors-WL10-084	Renewal - School Identified Priority	4	In Progress
1	1	01	North Albion CI	North Albion CI-INS Projectors+Speakers	Renewal - School Identified Priority	4	In Progress
1	1	01	North Albion CI	North Albion CI-RPL Roofing-TR-19-1047	SCI - Structural - Exterior	2	In Design
1	1	01	North Albion CI	North AlbionCI-GasPipeRemedtn-TR-18-0509	SCI - Mechanical	4	In Progress
1	1	01	North Kipling Junior MS	North KiplingMS-UPGWifiAccesPt-TR21-0627	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	01	North Kipling Junior MS	North Kipling JMS-UPG Painting-TR21-0407	SCI - Interior Components	75	In Progress
1	1	01	North Kipling Junior MS	North Kipling JMS-UPG Paint Hallway-WL9	Renewal - School Identified Priority	80	In Progress
1	1	01	North Kipling Junior MS	North KiplingJMS-UPGBASMonitor-TR21-0479	CVRIS - BAS Operatng Systems/Software	90	In Progress
1	1	01	North Kipling Junior MS	North Kipling-RPL Roofing-TR-17-1550	SCI - Structural - Exterior	1.5	Design Hold
1	1	02	Rivercrest Junior School	Rivercrest JS-INSAutoDoorOper-TR-21-0262	CVRIS - Automatic Door Operators	97	Substantially Complete
1	1	02	Rivercrest Junior School	Rivercrest PS-UPG Paint Washrooms-WL6	Renewal - School Identified Priority	97	Substantially Complete
1	1	02	Rivercrest Junior School	Rivercrest JS-RPL Roofing-TR-17-2140	SCI - Structural - Exterior	1.5	Design Hold
1	1	01	School of Experiential Ed.	SEE School-UPGBASMonitoring-TR21-0499	CVRIS - BAS Operatng Systems/Software	75	In Progress
1	1	01	Smithfield Middle School	Smithfield MS-IMP CricketPitch-TR20-0229	Renewal - Health & Safety	99	Substantially Complete
1	1	01	Smithfield Middle School	Smithfield MS-INSArmourStones-TR-21-0373	CVRIS - Outdoor Seating Areas	97	Substantially Complete
1	1	01	Smithfield Middle School	Smithfield MS -RPL Door/Frame-TR-18-1557	SCI - Structural - Exterior	75	In Progress
1	1	02	The Elms Junior Middle School	The Elms JrMS-UPGWifiAccessPt-TR21-0635	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	The Elms Junior Middle School	The Elms JMS-UPG BF Access - TR-16-1994	SCI - Interior Components	97	Substantially Complete
1	1	02	The Elms Junior Middle School	The Elms JMS-Upgrade Stage Lighting Syst	Renewal - School Identified Priority	35	In Progress
1	1	02	The Elms Junior Middle School	The Elms JMS-UPG Paint Entrances-WL9	Renewal - School Identified Priority	97	Substantially Complete
1	1	02	The Elms Junior Middle School	The Elms JMS-SiporexDeckAssmnt-TR21-1393	SCI - Structural - Exterior	2	In Design
1	1	02	Thistletown CI	Thistletown CI-INSAutoDoorOpr-TR-21-0263	CVRIS - Automatic Door Operators	97	Substantially Complete
1	1	02	Thistletown CI	ThistletownCI-RESTSteelColumn-TR-21-0003	SCI - Structural - Exterior	60	In Progress
1	1	02	Thistletown CI	Thistletown CI-Paint FireDoors-TR21-1620	SCI - Interior Components	4	In Progress
1	1	02	Thistletown CI	Thistletown CI-UPGBASMonitorin-TR21-0504	CVRIS - BAS Operatng Systems/Software	75	In Progress
1	1	02	Thistletown CI	Thistletown CI - UPG-HVAC - TR-18-1154	Capital Projects	95	In Progress
1	1	02	Thistletown CI	Thistletown CI-RPL DHWSsystem-TR-19-0202	SCI - Mechanical	95	In Progress
1	1	02	West Humber CI	West Humber CI-UPG BarrierFree-TR19-0402	SCI - Interior Components	97	Substantially Complete
1	1	02	West Humber CI	West Humber CI-INSAutoDrOp-TR-19-0402	CVRIS - Automatic Door Operators	75	In Progress
1	1	02	West Humber CI	West Humber CI-INSUnivWashroom-TR19-0402	CVRIS - Water Bottle Filling Stations	97	Substantially Complete
1	1	02	West Humber CI	West HumberCI-RESTChillerRoom-TR21-1157	SCI - Structural - Exterior	50	In Progress
1	1	02	West Humber CI	West HumberCI-UPGBASMonitoring-TR21-0509	CVRIS - BAS Operatng Systems/Software	75	In Progress
1	1	02	West Humber CI	West Humber CI-RPL RTUs-TR-18-0760	SCI - Mechanical	97	In Progress
1	1	02	West Humber Junior MS	West HumberMS-UPGWifiAccessPt-TR21-0633	CVRIS - Wi-Fi Access Points	97	Substantially Complete
1	1	02	West Humber Junior MS	West HumberMS-UPG BballDiamond-TR20-0303	Renewal - Health & Safety	75	In Progress
1	1	02	West Humber Junior MS	West Humber JMS-UPGPlayAreaGIF-TR22-0062	Renewal - Health & Safety	2	In Design
1	1	02	West Humber Junior MS	West Humber MS-INSArmourStones-TR21-0375	CVRIS - Outdoor Seating Areas	97	Substantially Complete
2	1	01	Bloordale MS	Bloordale MS -UPGWifiAccessPt-TR-21-0650	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	01	Bloordale MS	Bloordale MS-RPL FA System-TR-20-0380	SCI - Electrical	5	In Progress
2	1	01	Bloordale MS	Bloordale MS-RPLExtBrickwork-TR-22-0199	SCI - Structural - Exterior	4	In Progress

# Agenda Page 47

Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
2	1	01	Bloordale MS	Bloordale MS-RPLClassGymAHU-TR-19-1118	SCI - Mechanical	97	Substantially Complete
2	1	01	Bloordale MS	Bloordale MS-RPL HeatingPlant-TR-21-1166	SCI - Mechanical	3	Tender / Pricing
2	1	01	Bloorlea Middle School	Bloorlea MS-UPG GymVentila-TR-19-0678	SCI - Mechanical	99	Substantially Complete
2	1	01	Bloorlea Middle School	Bloorlea MS-RPL Roofing-TR-19-1023	SCI - Structural - Exterior	2	In Design
2	1	01	Bloorlea Middle School	Bloorlea - FA Sys Panel Repl TR-17-0351	SCI - Electrical	2	In Design
2	1	01	Briarcrest Junior School	Briarcrest JS- UPGWiFiAccessPt-TR21-0652	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	01	Briarcrest Junior School	Briarcrest PS-UPG Paint Gym-WL9	Renewal - School Identified Priority	4	In Progress
2	1	01	Briarcrest Junior School	Briarcrest JS-UPG New VCT in Room1-WL10	Renewal - School Identified Priority	10	In Progress
2	1	01	Briarcrest Junior School	Briarcrest-REST FoundationWallTR-19-0794	SCI - Structural - Exterior	99	Substantially Complete
2	1	01	Briarcrest Junior School	Briarcrest JS-SiporexDeckAsses-TR21-1374	SCI - Structural - Exterior	2	In Design
2	1	01	Broadacres Junior School	Broadacres-INS Drapes-WL10-053	Renewal - School Identified Priority	4	In Progress
2	1	01	Broadacres Junior School	Broadacres JS-Paint Lunch Rm.-TR-21-0403	SCI - Interior Components	4	In Progress
2	1	01	Broadacres Junior School	Broadacres PS-UPG Stage Drapes-WL9	Renewal - School Identified Priority	4	In Progress
2	1	01	Broadacres Junior School	Broadacres JS-UPGBASMonitoringTR21-0423	CVRIS - BAS Operatng Systems/Software	95	In Progress
2	1	01	Broadacres Junior School	Broadacres PS-Upgrade HVAC-TR-20-0784	CVRIS - Ventilation	97	Substantially Complete
2	1	01	Broadacres Junior School	Broadacres JS-RPL HeatingPlant-TR19-1433	SCI - Mechanical	97	Substantially Complete
2	1	01	Burnhamthorpe CI	BurnhamthorpeCI-RPLEnvelopePH2TR17-0289	SCI - Structural - Exterior	97	Substantially Complete
2	1	01	Burnhamthorpe CI	Burnhamthorpe CI-INS Planks-WL10-093	Renewal - School Identified Priority	4	In Progress
2	1	01	Burnhamthorpe CI	Burnhamthorpe CI -RPL Burner-TR-21-0092	SCI - Mechanical	3	Tender / Pricing
2	1	01	Burnhamthorpe CI	Burnhamthorpe CI-RPLVCTFloori-TR-21-1550	SCI - Interior Components	10	In Progress
2	1	01	Burnhamthorpe CI	BurnhamthorpeCI-RPL WaterMain-TR-19-0079	SCI - Mechanical	10	In Progress
2	1	01	Burnhamthorpe CI	BurnhamthorpeCI-RPLStruct.BeamTR-18-1499	SCI - Structural - Exterior	70	In Progress
2	1	03	Central Etobicoke High School	Cent Etobicoke-UPG ERGenFuelSysTR20-0126	SCI - Electrical	5	In Progress
2	1	03	Central Etobicoke High School	Central Etobicoke-RPLWindows -TR20-0494	SCI - Structural - Exterior	20	In Progress
2	1	03	Central Etobicoke High School	Central Etobicok-UPGMasterPlan-TR21-0028	SCI - Playfields / Parking / Fencing	5	In Progress
2	1	03	Dixon Grove Junior MS	Dixon Grove-UPGAcousticsRm106-TR-20-0026	SCI - Interior Components	97	Substantially Complete
2	1	03	Dixon Grove Junior MS	Dixon Grove MS-RPLHeatingPlant-TR19-1534	SCI - Mechanical	90	In Progress
2	1	03	Dixon Grove Junior MS	Dixon GroveJMS-ChildCareAddtn-TR-18-0297	Capital Projects	4	In Progress
2	1	03	Dixon Grove Junior MS	Dixon Grove MS-INSArmourStones-TR21-0364	CVRIS - Outdoor Seating Areas	97	Substantially Complete
2	1	03	Dixon Grove Junior MS	Dixon Grove JMS-RPL AHU-TR-21-1175	SCI - Mechanical	2.5	Tender / Pricing
2	1	03	Dixon Grove Junior MS	Dixon GroveMS-INVStructuraCol-TR-21-1497	SCI - Structural - Exterior	2	In Design
2	1	01	Eatonville Junior School	Eatonville JS-UPGGarbageRamp-TR-19-1146	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
2	1	01	Eatonville Junior School	Eatonville JS-Outer Door Repl.TR-16-1816	SCI - Interior Components	97	Substantially Complete
2	1	01	Eatonville Junior School	Eatonville PS-West P'Lot FenceTR-19-0636	Renewal - Health & Safety	4	In Progress
2	1	01	Eatonville Junior School	Eatonville JS-RPL 10 Urinals-TR-22-0219	SCI - Mechanical	4	In Progress
2	1	02	Etobicoke Collegiate Institute	Etobicoke CI-UPGLightsT8toLED-TR21-0135	SCI - Electrical	2	In Design
2	1	02	Etobicoke Collegiate Institute	Etobicoke CI-RPLSiporxDeckRoof-TR21-1788	SCI - Structural - Exterior	2	In Design
2	1	03	Hilltop Middle School	Hilltop MS - UPGWiFiAccessPt -TR-21-0734	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	03	Hilltop Middle School	Hilltop MS-FacadeCanopyRest-TR19-1371	SCI - Structural - Exterior	95	In Progress
2	1	03	Hilltop Middle School	Hilltop CS-UPG Bball Diamond-TR-20-0297	Renewal - Health & Safety	75	In Progress
2	1	03	Hilltop Middle School	Hilltop MS -Revitalize Library-TR19-1331	SCI - Interior Components	97	Substantially Complete
2	1	03	Hilltop Middle School	Hilltop MS-UPG BASMonitoring-TR21-0461	CVRIS - BAS Operatng Systems/Software	90	In Progress
2	1	03	Hilltop Middle School	Hilltop MS-Restore Gym&StageFL-TR20-0574	SCI - Interior Components	2	In Design
2	1	01	Hollycrest Middle School	Hollycrest MS-RPL Windows-TR-20-0563	CVRIS - Windows	75	In Progress
2	1	01	Hollycrest Middle School	Hollycrest MS-RPL Roofing-TR-21-0036	SCI - Structural - Exterior	10	In Progress

# Agenda Page 48

Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
2	1	02	Humber Valley Village JR MS	Humber Valley-UPG FA Stairwell-TR20-0479	SCI - Electrical	4	In Progress
2	1	02	Humber Valley Village JR MS	Humber Valley-VIII-RPLCladding-TR-21-1357	SCI - Structural - Exterior	2	In Design
2	1	02	John G. Althouse MS	John G Althouse-UPG VCT in Office-WL9	Renewal - School Identified Priority	80	In Progress
2	1	02	John G. Althouse MS	John GAlthouse-UPGLightT8toLED-TR20-0587	SCI - Electrical	2	In Design
2	1	02	John G. Althouse MS	John G Althouse MS-RPL Roofing-TR19-0599	SCI - Structural - Exterior	2	In Design
2	1	02	John G. Althouse MS	John G Althouse-RPL HydroTrans-TR20-0390	SCI - Electrical	2	In Design
2	1	03	Kipling Collegiate Institute	Kipling CI-UPGWiFiAccessPt-TR21-0761	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	03	Kipling Collegiate Institute	Kipling CI-RPLSteam to HW /BAS-TR19-0992	SCI - Mechanical	90	In Progress
2	1	03	Kipling Collegiate Institute	Kipling CI-RPLWindows&Canopy-TR-17-1956	SCI - Structural - Exterior	50	In Progress
2	1	03	Kipling Collegiate Institute	Kipling CI-RPLSwitchboardTR-21-1465	SCI - Electrical	4	In Progress
2	1	03	Kipling Collegiate Institute	Kipling CI-Early Years CPG-TR-18-0433	Capital Projects	3	Tender / Pricing
2	1	03	Kipling Collegiate Institute	Kipling CI- RPL Windows - TR-19-0874	SCI - Structural - Exterior	3	Tender / Pricing
2	1	03	Kipling Collegiate Institute	KiplingCI-UPGOutdoorSeatingGIF-TR22-0061	Renewal - Health & Safety	2	In Design
2	1	03	Kipling Collegiate Institute	Kipling CI-UPGLightsT8toLED-TR21-0136	SCI - Electrical	2	In Design
2	1	03	Kipling Collegiate Institute	Kipling CI -RPL Doors/Frames -TR-18-1563	SCI - Structural - Exterior	75	In Progress
2	1	02	Martingrove CI	Martingrove CI-UPGWiFiAccessPt-TR21-0772	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	02	Martingrove CI	Martingrove CI-UPG Interior Doors-WL9	Renewal - School Identified Priority	80	In Progress
2	1	02	Martingrove CI	Martingrove CI-RPLHeatingPlantTR-19-0646	SCI - Mechanical	99	Substantially Complete
2	1	02	Martingrove CI	Martingrove CI-UPG Paint Lockers-WL6	Renewal - School Identified Priority	4	In Progress
2	1	01	Mill Valley Junior School	Mill Valley JS-REST Gym Floor-TR-19-1103	SCI - Interior Components	10	In Progress
2	1	01	Mill Valley Junior School	Mill Valley JS-UPGBASMonitor-TR21-0477	CVRIS - BAS Operatng Systems/Software	95	In Progress
2	1	01	Millwood Junior School	Millwood JS-ResurfacePrkingLot-TR21-1014	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
2	1	01	Millwood Junior School	Millwood PS-RPL PA System-TR-18-1153	SCI - Electrical	97	Substantially Complete
2	1	01	Millwood Junior School	Millwood JS-RPL HeatingPlant-TR-20-0367	SCI - Mechanical	97	Substantially Complete
2	1	02	Princess Margaret Junior PS	Princess Margaret-RPLWaterMain-TR19-0152	SCI - Mechanical	97	Substantially Complete
2	1	02	Princess Margaret Junior PS	PrincessMarg-UPG FA Stairwell-TR20-0486	SCI - Electrical	2	In Design
2	1	02	Richview Collegiate Institute	Richview CI-RPL Roofing-TR-19-0612	SCI - Structural - Exterior	90	In Progress
2	1	02	Richview Collegiate Institute	Richview CI-INSAutoDoorOperat-TR-21-0264	CVRIS - Automatic Door Operators	97	Substantially Complete
2	1	02	Richview Collegiate Institute	Richview CI-Repave Parking Lot-TR18-1366	SCI - Playfields / Parking / Fencing	30	In Progress
2	1	02	Richview Collegiate Institute	Richview CI-UPGElevator-TR-21-1244	SCI - Electrical	3	Tender / Pricing
2	1	02	Richview Collegiate Institute	Richview CI- Paint Washrooms -TR-21-0401	SCI - Interior Components	75	In Progress
2	1	02	Richview Collegiate Institute	Richview CI-UPG Paint Staffrooms-WL9	Renewal - School Identified Priority	70	In Progress
2	1	02	Richview Collegiate Institute	Richview CI-RPL Floor Cafe-TR21-1549	SCI - Interior Components	10	In Progress
2	1	02	Rosethorn Junior School	Rosethorn JPS-Upgrade HVAC-TR-21-0128	CVRIS - Ventilation	25	In Progress
2	1	02	Rosethorn Junior School	Rosethorn JS-RPL Roofing-TR-17-1560	SCI - Structural - Exterior	2	In Design
2	1	02	Rosethorn Junior School	Rosethorn JS-UPG Paint Select Rooms-WL6	Renewal - School Identified Priority	4	In Progress
2	1	02	Rosethorn Junior School	RosethornJS-RPLMainSwitchboard-TR22-0111	SCI - Electrical	2	In Design
2	1	01	Seneca School	Seneca School-REST Gym Floor-TR-19-0884	SCI - Interior Components	10	In Progress
2	1	01	Seneca School	Seneca School-UPG Paint Hallway-WL9	Renewal - School Identified Priority	97	Substantially Complete
2	1	01	Seneca School	Seneca School-UPGWaterproofingTR21-1114	SCI - Structural - Exterior	2	In Design
2	1	01	Silverthorn CI	Silverthorn CI-INSAutoDoorOpr-TR-21-0265	CVRIS - Automatic Door Operators	15	In Progress
2	1	01	Silverthorn CI	Silverthorn CI-UPGWiFiAccessPt-TR21-0820	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	01	Silverthorn CI	Silverthorn CI -RPL FA System-TR-21-1459	SCI - Electrical	3	Tender / Pricing
2	1	01	Silverthorn CI	Silverthorn CI - Paint Rm 20 -TR-21-0408	SCI - Interior Components	75	In Progress
2	1	01	Silverthorn CI	Silverthorn CI-RPL AHU-TR-21-1194	SCI - Mechanical	2	In Design



Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
2	1	01	Silverthorn CI	Silverthorn CI-RPLSteam to HW-TR-20-0035	SCI - Mechanical	97	Substantially Complete
2	1	01	Silverthorn CI	Silverthorn CI -RPLDoor/Frame-TR-19-0193	SCI - Structural - Exterior	60	In Progress
2	1	01	Silverthorn CI	Silverthorn CI-UPG HubRmPower-TR-17-1665	SCI - Electrical	2	In Design
2	1	02	St. George's Junior School	St George JS -UPGWifiAccessPt-TR-21-0827	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	02	St. George's Junior School	St. George's JS-UPG New Flooring-WL9	Renewal - School Identified Priority	4	In Progress
2	1	02	St. George's Junior School	St. George's PS-RPLHeatingPntTR-18-0867	SCI - Mechanical	97	Substantially Complete
2	1	02	St. George's Junior School	St. George's JS-RPLRooftopMUA-TR-20-0501	SCI - Mechanical	2	In Design
2	1	02	St. George's Junior School	St. George's JS-Upgrade HVAC-TR-20-0501	CVRIS - Ventilation	10	In Progress
2	1	03	Valleyfield Junior School	Valleyfield JS-UPGWifiAccessPt-TR21-0838	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	03	Valleyfield Junior School	Valleyfield JS-UPG New Carpet Tile-WL9	Renewal - School Identified Priority	90	In Progress
2	1	03	Valleyfield Junior School	Valleyfield JS-INSArmourStones-TR21-0356	CVRIS - Outdoor Seating Areas	97	Substantially Complete
2	1	03	Valleyfield Junior School	Valleyfield PS-Outdoor Imp/mt-TR-22-0052	SCI - Playfields / Parking / Fencing	15	In Progress
2	1	03	Valleyfield Junior School	Valleyfield JS-ChildCareAddtn-TR-18-0311	Capital Projects	2	In Design
2	1	03	Valleyfield Junior School	Valleyfield JS-RPLChimneyLiner-TR20-0162	SCI - Mechanical	75	In Progress
2	1	01	Wedgewood Junior School	Wedgewood JS-UPGWifiAccessPt-TR21-0840	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	01	Wedgewood Junior School	Wedgewood PS-RPL Library RTU-TR-20-0416	SCI - Mechanical	97	Substantially Complete
2	1	01	Wellesworth Junior School	WellesworthJS-UPGWifiAccessPt-TR21-0841	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	01	Wellesworth Junior School	Wellesworth JS-RPL Gym Floor-TR-19-1104	SCI - Interior Components	10	In Progress
2	1	01	Wellesworth Junior School	Wellesworth JS-SiteImprovement-TR21-1059	Renewal - Health & Safety	2	In Design
2	1	01	Wellesworth Junior School	Wellesworth JS - UPG BAS - TR-21-1625	SCI - Mechanical	4	In Progress
2	1	01	Wellesworth Junior School	Wellesworth JS-SiporexDckAsmnt-TR21-1395	SCI - Structural - Exterior	2	In Design
2	1	01	West Glen Junior School	West Glen JS-UPGWifiAccessPt-TR21-0843	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	01	West Glen Junior School	West Glen JS-Upgrade Cabinets,Dishwasher	Renewal - School Identified Priority	4	In Progress
2	1	01	West Glen Junior School	West Glen PS -UPG HVAC-TR-19-0769	SCI - Mechanical	99	Substantially Complete
2	1	03	Westmount Junior School	Westmount JS-UPGWifiAccessPt-TR21-0848	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	03	Westmount Junior School	Westmount JS-Upgrade HVAC-TR-21-0241	CVRIS - Ventilation	5	In Progress
2	1	03	Westmount Junior School	Westmount PS-RPL Siporex/Roof-TR-21-1416	SCI - Structural - Exterior	4	In Progress
2	1	03	Westmount Junior School	Westmount JS-RPL PA System-TR21-1451	SCI - Electrical	4	In Progress
2	1	03	Westmount Junior School	Westmount JS-UPGBASMonitoring-TR21-0510	CVRIS - BAS Operatng Systems/Software	95	In Progress
2	1	03	Westmount Junior School	Westmount JS-INSArmourStones-TR-21-0379	CVRIS - Outdoor Seating Areas	97	Substantially Complete
2	1	03	Westway Junior School	Westway JS-UPGWifiAccessPt-TR21-0851	CVRIS - Wi-Fi Access Points	97	Substantially Complete
2	1	03	Westway Junior School	Westway JPS-WaterClosetRenewal-TR21-1532	SCI - Mechanical	5	In Progress
2	1	03	Westway Junior School	Westway JS-INSArmourStones-TR-21-0368	CVRIS - Outdoor Seating Areas	97	Substantially Complete
2	1	03	York Memorial CI	York Memorial CI-SiprxDckAsmnt-TR21-1390	SCI - Structural - Exterior	2	In Design
3	4	20	Castlebar Junior School	Castlebar JS-INSAntiClimbFence-TR21-1480	SCI - Structural - Exterior	4	In Progress
3	4	20	Castlebar Junior School	Castlebar PS Canopy Improv. TR-17-1971	SCI - Structural - Exterior	20	In Progress
3	4	19	David Hornell Junior School	David Hornell-UPGWifiAccessPt-TR-21-0680	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	David Hornell Junior School	David Hornell PS-UPG Playfield-TR20-0222	Renewal - Health & Safety	75	In Progress
3	4	19	David Hornell Junior School	David Hornell PS-UPG New VCT-WL9	Renewal - School Identified Priority	80	In Progress
3	4	19	David Hornell Junior School	David HornellPS-RPL HWPipes-TR-19-0846	SCI - Mechanical	97	Substantially Complete
3	4	19	David Hornell Junior School	David Hornell-RPLCeilingTiles-TR-21-1737	SCI - Interior Components	2	In Design
3	4	20	Étienne Brûlé Junior School	Etienne Brule-UPGWifiAccessPt-TR-21-0700	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	20	Étienne Brûlé Junior School	Etienne Brule JS-UPG New VCT-WL9	Renewal - School Identified Priority	80	In Progress
3	4	20	Étienne Brûlé Junior School	Etienne Brule JS-UPG Roof Ladder-WL8	Renewal - School Identified Priority	70	In Progress
3	4	20	Etobicoke School of the Arts	Etobicoke SOA-INSAAutoDoorOper-TR-21-0266	CVRIS - Automatic Door Operators	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
3	4	20	Etobicoke School of the Arts	Etobicoke SOA-UPGWiFiAccessPt-TR-21-0701	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	20	Etobicoke School of the Arts	Etobicoke SOA-Add Makeup AirTR-16-0200	SCI - Mechanical	97	Substantially Complete
3	4	20	Etobicoke School of the Arts	Etobicoke SOA-Switchboard Upg TR-17-0321	SCI - Electrical	97	Substantially Complete
3	4	20	Etobicoke School of the Arts	Etobicoke SOA-RPLRoofing-TR-22-0024	SCI - Structural - Exterior	2	In Design
3	1	01	Etobicoke Year Round Alternative Centre	Etobicoke YR Alt-UPGWiFiAccessPt-TR21-0702	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	1	01	Etobicoke Year Round Alternative Centre	Etobicoke YR Alt-Paint Rooms-TR-21-0402	SCI - Interior Components	4	In Progress
3	4	19	George R. Gauld Junior School	GeorgeR Gauld-UPGPlayingFields-TR21-0918	Renewal - Health & Safety	4	In Progress
3	4	19	George R. Gauld Junior School	George RGauld-RPLCorridorFloor-TR19-0813	SCI - Interior Components	2	In Design
3	4	19	Islington Junior Middle School	Islington MS-UPG BASMonitoring-TR21-0464	CVRIS - BAS Operating Systems/Software	75	In Progress
3	4	19	Islington Junior Middle School	Islington JMS-UPGFieldDrainage-TR19-0952	SCI - Playfields / Parking / Fencing	1.5	Design Hold
3	4	19	Islington Junior Middle School	Islington JMS-InstBackflowPrvnTR-19-0823	SCI - Mechanical	20	In Progress
3	4	19	James S Bell JMS Sports & Wellness Acad.	James S BellJM-UPGWiFiAccessPt-TR21-0747	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	James S Bell JMS Sports & Wellness Acad.	James SBell-RPLExtBrickwork-TR-21-1760	SCI - Structural - Exterior	4	In Progress
3	4	19	James S Bell JMS Sports & Wellness Acad.	James S Bell JMS-UPG VCT-WL9	Renewal - School Identified Priority	80	In Progress
3	4	19	John English JMS	John EnglishMS-UPGPlayingField-TR21-0921	Renewal - Health & Safety	20	In Progress
3	4	19	John English JMS	John English JMS-INS PlayEquip-TR21-1243	Renewal - Health & Safety	75	In Progress
3	4	19	John English JMS	John English-UPGOutdoorAreaTR21-0251	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
3	4	19	John English JMS	John English JMS-UPG Windows-TR-20-0737	CVRIS - Windows	97	Substantially Complete
3	4	19	John English JMS	John English JMS-UPG Windows-TR-20-0737	SCI - Structural - Exterior	97	Substantially Complete
3	4	19	John English JMS	John EnglishJMS-RPLWindowsDoorTR22-0092	SCI - Structural - Exterior	4	In Progress
3	4	19	John English JMS	John English-UPG ERGenFuelSys-TR-20-0128	SCI - Electrical	5	In Progress
3	4	19	John English JMS	John English JMS-RefinshGymFL-TR-19-0205	SCI - Interior Components	5	In Progress
3	4	19	John English JMS	John English JMS-Install Lawn Sign	Renewal - School Identified Priority	35	In Progress
3	4	20	Karen Kain School of the Arts	Karen Kain SOA-Upgrade HVAC-TR-20-0821	CVRIS - Ventilation	97	Substantially Complete
3	4	20	Karen Kain School of the Arts	Karen Kain SOA-RPLHeatingPlant-TR21-1179	SCI - Mechanical	4	In Progress
3	4	20	Karen Kain School of the Arts	Karen Kain SOTA-RPL Roofing-TR-19-0277	SCI - Structural - Exterior	2	In Design
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI-INSAutoDoorOpera-TR-21-0267	CVRIS - Automatic Door Operators	15	In Progress
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI-UPGWiFiAccessPt-TR21-0762	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI-UPGBASMonitoring-TR21-0471	CVRIS - BAS Operating Systems/Software	90	In Progress
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI-BoilerRoomLeakTR-19-1422	SCI - Structural - Exterior	97	Substantially Complete
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI-RPL Steam to HW-TR-21-1180	SCI - Mechanical	2	In Design
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI - RPL Skylights -TR-21-1363	SCI - Structural - Exterior	2	In Design
3	4	19	Lakeshore Collegiate Institute	Lakeshore CI-RPL Roofing -TR-22-0050	SCI - Structural - Exterior	2	In Design
3	4	19	Lambton Kingsway JR MS	Lambton Kingsway-RPL FA System-TR21-1457	SCI - Electrical	4	In Progress
3	4	19	Lambton Kingsway JR MS	Lambton Kingsway-RPLRoofing TR-22-0023	SCI - Structural - Exterior	2	In Design
3	4	19	Lanor Junior Middle School	Lanor JMS-UPGWiFiAccessPt-TR21-0765	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	Lanor Junior Middle School	Lanor PS-UPG HVAC-TR-18-0460	SCI - Mechanical	97	Substantially Complete
3	4	19	Mimico Adult Centre	Mimico ALC-RPLBoilerRmSlab-TR-19-1443	Renewal - Health & Safety	80	In Progress
3	4	19	Mimico Adult Centre	Mimico Adult LC-RPL Roof-TR-21-0990	Renewal - Health & Safety	2	In Design
3	4	20	Norseman Junior Middle School	Norseman PS-UPG Paint Fire Doors-WL9	Renewal - School Identified Priority	97	Substantially Complete
3	4	20	Norseman Junior Middle School	Norseman JMS-RPL AHU-TR-21-1536	SCI - Mechanical	4	In Progress
3	4	20	Norseman Junior Middle School	Norseman JMS-RPLRoofing TR-22-0021	SCI - Structural - Exterior	2	In Design
3	4	20	Norseman Junior Middle School	Norseman JMS - Addition - TR-16-0459	Capital Projects	99	Substantially Complete
3	4	20	Park Lawn Junior MS	Park Lawn JMS-UPGWiFiAccess-TR21-0792	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	20	Park Lawn Junior MS	Park Lawn JPS-RPL Roofing-TR-19-0607	SCI - Structural - Exterior	10	In Progress

# Agenda Page 51

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
3	4	20	Park Lawn Junior MS	Park Lawn JMS-RPL HeatingPlant-TR20-0368	SCI - Mechanical	90	In Progress
3	4	19	Second Street Junior MS	Second St JMS-UPGWifiAccessPt-TR-21-0815	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	Second Street Junior MS	Second Street-Doors&Frame TR-15-0531	Renewal - Emergency	20	In Progress
3	4	19	Second Street Junior MS	Second StJMS-FASys. Rpl.TR-16-1180	SCI - Electrical	97	Substantially Complete
3	4	19	Second Street Junior MS	Second Street JMS-RPL Roofing-TR-17-1562	SCI - Structural - Exterior	75	In Progress
3	4	19	Second Street Junior MS	Second StreetJMS-RPLWindows -TR20-0559	SCI - Structural - Exterior	40	In Progress
3	4	19	Second Street Junior MS	Second StreetJMS-RPLCoolingPlntTR19-1253	SCI - Mechanical	80	In Progress
3	4	19	Seventh Street Junior School	Seventh St-INSAutoDoorOperatr-TR-21-0268	CVRIS - Automatic Door Operators	97	Substantially Complete
3	4	19	Seventh Street Junior School	Seventh St JS-UPGWifiAccessPt-TR-21-0818	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	Seventh Street Junior School	Seventh Street JS-UPG New Blinds-WL9	Renewal - School Identified Priority	80	In Progress
3	4	19	Seventh Street Junior School	Seventh StreetJPS-RPL Roofing-TR-17-1563	SCI - Structural - Exterior	20	In Progress
3	4	19	Seventh Street Junior School	Seventh Street-Upgrade Fence-WL10	Renewal - School Identified Priority	90	In Progress
3	4	19	Sir Adam Beck Junior School	Sir Adam Beck -UPGWifiAccessPt-TR21-0822	CVRIS - Wi-Fi Access Points	97	Substantially Complete
3	4	19	Sir Adam Beck Junior School	Sir Adam Beck JS-UPG Install Blinds-WL9	Renewal - School Identified Priority	20	In Progress
3	4	20	Sunnylea Junior School	Sunnylea JS-RPL PA System-TR-18-1193	SCI - Electrical	4	In Progress
3	4	20	Sunnylea Junior School	Sunnylea PS-UPG Playfield-TR-20-0287	Renewal - Health & Safety	4	In Progress
3	4	20	Sunnylea Junior School	Sunnylea JS-RPLWindows-TR-21-1511	SCI - Structural - Exterior	4	In Progress
3	4	20	Sunnylea Junior School	Sunnylea PS -INS VCT Floor -TR-21-0073	SCI - Interior Components	10	In Progress
3	4	19	Twentieth Street Junior School	Twentieth St-RPLMainSwitchbrd-TR-21-1111	SCI - Electrical	4	In Progress
4	2	07	BLACKSMITH PUBLIC SCHOOL	Blacksmith PS-RPL Roofing-TR-19-0582	SCI - Structural - Exterior	1.5	Design Hold
4	2	07	BROOKVIEW MIDDLE SCHOOL	Brookview MS-RPL Roofing-TR-19-1205	SCI - Structural - Exterior	90	In Progress
4	2	07	BROOKVIEW MIDDLE SCHOOL	Brookview MS-RPLWindowDoorsEx4-TR21-1026	SCI - Structural - Exterior	40	In Progress
4	2	07	BROOKVIEW MIDDLE SCHOOL	Brookview MS-UPG Access Ladders-WL7	Renewal - School Identified Priority	50	In Progress
4	2	07	C.W. Jefferys CI	C W Jeffreys-INSAutoDoorOpera-TR-21-0271	CVRIS - Automatic Door Operators	80	In Progress
4	2	07	C.W. Jefferys CI	C W Jeffreys-UPGMotionSecurity-TR20-0544	SCI - Electrical	4	In Progress
4	2	07	C.W. Jefferys CI	CW Jefferys CI-RPLCrtydWindows-TR21-1073	SCI - Structural - Exterior	2	In Design
4	2	07	C.W. Jefferys CI	CW Jeffreys CI-Install Lawn Sign	Renewal - School Identified Priority	97	Substantially Complete
4	2	07	C.W. Jefferys CI	CW JefferysCI-UPGLightsT8toLED-TR21-0132	SCI - Electrical	2	In Design
4	2	07	C.W. Jefferys CI	C W Jeffreys CI-RPL AHU-TR-21-1171	SCI - Mechanical	5	In Progress
4	2	07	CHALKFARM PUBLIC SCHOOL	Chalkfarm PS-RPL PA System-TR-21-1106	SCI - Electrical	4	In Progress
4	2	07	CHALKFARM PUBLIC SCHOOL	Chalkfarm PS-INSArmourStones-TR-21-0349	CVRIS - Outdoor Seating Areas	97	Substantially Complete
4	2	07	CHALKFARM PUBLIC SCHOOL	Chalkfarm PS-Early Years CPG-TR-17-1698	Capital Projects	2	In Design
4	2	07	CHALKFARM PUBLIC SCHOOL	Chalkfarm PS-INSPortableHVAC-TR-21-0541	CVRIS - Ventilation (Portables)	20	In Progress
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystrom PS-BAS Monitoring-TR21-0437	CVRIS - BAS Operatng Systems/Software	95	In Progress
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystrom PS-ChildCareAddtn-TR-18-0296	Capital Projects	3	Tender / Pricing
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystorm PS-ArtificialTurf Fld-TR21-1596	SCI - Playfields / Parking / Fencing	2	In Design
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystrom PS-UPG PlumbiFixture-TR-20-0599	SCI - Mechanical	10	In Progress
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystrom PS-UPG RoofAccess-TR-19-0438	SCI - Structural - Exterior	80	In Progress
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystrom PS-RPL ExitDoor&Frame-WL10-055	Renewal - School Identified Priority	4	In Progress
4	2	11	DAYSTROM PUBLIC SCHOOL	Daystrom PS-UPGLightsT8toLED-TR20-0584	SCI - Electrical	1.5	Design Hold
4	2	07	DERRYDOWN PUBLIC SCHOOL	Derrydown PS-UPG Paint Foyer-WL9	Renewal - School Identified Priority	80	In Progress
4	2	07	DERRYDOWN PUBLIC SCHOOL	Derrydown PS-UPGRoofAccess-TR-19-0124	SCI - Structural - Exterior	65	In Progress
4	2	07	DERRYDOWN PUBLIC SCHOOL	DerryDownPS-RPL ExitDoor&Frame-WL10-051	Renewal - School Identified Priority	4	In Progress
4	2	07	DRIFTWOOD PUBLIC SCHOOL	Driftwood PS - RPL Roofing-TR-17-2107	SCI - Structural - Exterior	70	In Progress
4	2	07	DRIFTWOOD PUBLIC SCHOOL	Driftwood PS-UPG Roller Blinds-WL9	Renewal - School Identified Priority	80	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
4	2	07	DRIFTWOOD PUBLIC SCHOOL	Driftwood PS-UPG BFAccess-TR-19-0415	SCI - Interior Components	97	Substantially Complete
4	2	07	DRIFTWOOD PUBLIC SCHOOL	Driftwood PS-INSAutoDrOp-TR-19-0415	CVRIS - Automatic Door Operators	97	Substantially Complete
4	2	07	DRIFTWOOD PUBLIC SCHOOL	Driftwood PS-INSUnivWashroom-TR-19-0415	CVRIS - Water Bottle Filling Stations	97	Substantially Complete
4	2	07	DRIFTWOOD PUBLIC SCHOOL	DriftwoodJPS-RPLTrazzoFloor-TR-19-0416	SCI - Interior Components	97	Substantially Complete
4	2	07	Elia Middle School	Elia MS -INS AutoDoorOperator-TR-21-0269	CVRIS - Automatic Door Operators	97	Substantially Complete
4	2	07	Elia Middle School	Elia MS-INSArmourStones-TR-21-0366	CVRIS - Outdoor Seating Areas	97	Substantially Complete
4	2	07	Elia Middle School	Elia MS-RPL Roofing-TR-19-0625	SCI - Structural - Exterior	2.5	Tender / Pricing
4	2	07	Elia Middle School	Elia MS - Rpl Siporex RoofDeckTR-19-1054	SCI - Structural - Exterior	90	In Progress
4	2	07	Elia Middle School	Elia MS-UPG Interior School-TR-21-1075	SCI - Interior Components	3	Tender / Pricing
4	2	07	Elia Middle School	Elia MS-UPG MotionSecuritySys-TR20-0546	SCI - Electrical	4	In Progress
4	2	11	Emery Collegiate Institute	Emery CI - UPGWiFiAccessPt-TR-21-0623	CVRIS - Wi-Fi Access Points	97	Substantially Complete
4	2	11	Emery Collegiate Institute	Emery CI-ReGrout Pool-TR-21-1020	SCI - Mechanical	80	In Progress
4	2	11	Emery Collegiate Institute	Emery CI-RPL Gym Bleachers-TR-22-0090	SCI - Interior Components	2	In Design
4	2	11	Emery Collegiate Institute	Emery ALC- Rpl SiporexRoofDeckTR-19-1055	SCI - Structural - Exterior	75	In Progress
4	2	11	Emery Collegiate Institute	Emery CI-RPL ParkingLotLightingTR18-0591	SCI - Playfields / Parking / Fencing	2	In Design
4	2	11	Emery Collegiate Institute	Emery CI-Replace BAS-TR-18-1008	CVRIS - Ventilation	75	In Progress
4	2	11	Emery Collegiate Institute	Emery CI-RPL ExpansionTank-TR-21-0022	SCI - Mechanical	97	Substantially Complete
4	2	11	Emery Collegiate Institute	Emery CI-RPL GYM A&B Floor-TR-21-1479	SCI - Interior Components	10	In Progress
4	2	11	Emery Collegiate Institute	Emery CI-RPL Roofing-TR-19-0624	SCI - Structural - Exterior	2	In Design
4	2	07	FIRGROVE PUBLIC SCHOOL	Firgrove PS-RPL PA System-TR-20-0389	SCI - Electrical	75	In Progress
4	2	07	FIRGROVE PUBLIC SCHOOL	Firgrove PS-InstBackflowPrvnrTR-19-0820	SCI - Mechanical	20	In Progress
4	2	07	FIRGROVE PUBLIC SCHOOL	Firgrove PS-UPGLightT8toLED-TR20-0585	SCI - Electrical	1.5	Design Hold
4	2	07	GOSFORD PUBLIC SCHOOL	Gosford PS-UPG Paint Fire Doors-WL9	Renewal - School Identified Priority	70	In Progress
4	2	07	GOSFORD PUBLIC SCHOOL	Gosford PS-RPLSiporexDeckRoof-TR-21-1572	SCI - Structural - Exterior	5	In Progress
4	2	11	GRACEDALE PUBLIC SCHOOL	Gracedale PS-RPL PA System-TR-21-1107	SCI - Electrical	4	In Progress
4	2	11	GRACEDALE PUBLIC SCHOOL	Gracedale PS-Early Years CPG-TR-17-1699	Capital Projects	3	Tender / Pricing
4	2	11	GRACEDALE PUBLIC SCHOOL	Gracedale PS-RPL Windows-TR-21-1340	SCI - Structural - Exterior	30	In Progress
4	2	11	GULFSTREAM PUBLIC SCHOOL	Gulfstream PS-UPGBASMonitor-TR21-0458	CVRIS - BAS Operatng Systems/Software	95	In Progress
4	2	11	GULFSTREAM PUBLIC SCHOOL	Gulfstream UPG Bball Backstop TR17-2217	SCI - Interior Components	90	In Progress
4	2	11	GULFSTREAM PUBLIC SCHOOL	Gulfstream PS-UPG Fun Hoops-WL9	Renewal - School Identified Priority	75	In Progress
4	2	11	HUMBER SUMMIT MIDDLE SCHOOL	Humber Summit-Paint Washrooms-TR-19-0545	SCI - Interior Components	4	In Progress
4	2	11	HUMBER SUMMIT MIDDLE SCHOOL	Humber Summit MS-Paint Gym-TR-21-0183	SCI - Interior Components	60	In Progress
4	2	11	HUMBER SUMMIT MIDDLE SCHOOL	Humber Summit-UPGMotionSecurit-TR20-0547	SCI - Electrical	4	In Progress
4	2	11	HUMBER SUMMIT MIDDLE SCHOOL	Humber Summit MS-RPL Windows-TR-20-0558	CVRIS - Windows	10	In Progress
4	2	11	HUMBER SUMMIT MIDDLE SCHOOL	Humber Summit MS-RPL Roofing-TR-19-1208	SCI - Structural - Exterior	99	Substantially Complete
4	2	07	OAKDALE PARK MIDDLE SCHOOL	Oakdale Park-UPGMotionSecurity-TR20-0549	SCI - Electrical	4	In Progress
4	2	07	OAKDALE PARK MIDDLE SCHOOL	Oakdale Park MS - RPL Windows -TR21-1008	SCI - Structural - Exterior	4	In Progress
4	2	07	OAKDALE PARK MIDDLE SCHOOL	Oakdale ParkMS-RPLFACntrlPanelTR19-1043	SCI - Electrical	2	In Design
4	2	07	SHOREHAM PUBLIC SPORTS & WELLNES	Shoreham PS-UPG AHU-TR-16-1621	SCI - Mechanical	95	In Progress
4	2	07	SHOREHAM PUBLIC SPORTS & WELLNES	Shoreham PS-RPL Roof-TR-17-2146	SCI - Structural - Exterior	10	In Progress
4	2	07	STANLEY PUBLIC SCHOOL	Stanley PS-HVAC CoolingCntr TR-18-0885	SCI - Mechanical	99	Substantially Complete
4	2	07	STANLEY PUBLIC SCHOOL	Stanley PS-UPG Parking Lot-TR-16-1137	SCI - Playfields / Parking / Fencing	99	Substantially Complete
4	2	07	STANLEY PUBLIC SCHOOL	Stanley PS-RPL Roof Deck-TR-18-1391	SCI - Structural - Exterior	99	Substantially Complete
4	2	07	STANLEY PUBLIC SCHOOL	Stanley PS-UPG Access Ladder Fence-WL7	Renewal - School Identified Priority	70	In Progress
4	2	07	TOPCLIFF PUBLIC SCHOOL	Topcliff PS-AsbestosRemoval-TR-21-1641	Renewal - Health & Safety	75	In Progress

# Agenda Page 53

Facility Services

Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
4	2	07	TOPCLIFF PUBLIC SCHOOL	Topcliff PS-UPG Paint Doors&Walls-WL10	Renewal - School Identified Priority	80	In Progress
4	2	07	TOPCLIFF PUBLIC SCHOOL	Topcliff PS-RPL Exit Door &Frame-WL10	Renewal - School Identified Priority	90	In Progress
4	2	11	Westview Centennial SS	Westview Cent-INSAutoDoorOper-TR-21-0270	CVRIS - Automatic Door Operators	15	In Progress
4	2	11	Westview Centennial SS	Westview SS-UPGMotionSecurity-TR20-0551	SCI - Electrical	4	In Progress
4	2	11	Westview Centennial SS	Westview Centennial-Paint Nrth Hlwy WL-9	Renewal - School Identified Priority	97	Substantially Complete
4	2	11	Westview Centennial SS	Westview Centennial-RPLCabinetsTR21-1090	SCI - Interior Components	4	In Progress
4	2	11	Westview Centennial SS	Westview SS-Install Lawn Sign	Renewal - School Identified Priority	4	In Progress
4	2	11	Westview Centennial SS	WestviewCentennial UPG BAS TR-17-1651	SCI - Mechanical	85	In Progress
4	2	11	Westview Centennial SS	Westview CentSS-RPLWindowsPH1-TR-17-2228	SCI - Structural - Exterior	95	In Progress
4	2	11	Westview Centennial SS	Westview Centennial-RPLSiporex-TR21-0181	SCI - Structural - Exterior	10	In Progress
4	2	11	Westview Centennial SS	Westview SS-RPLDistributionGym-TR22-0001	SCI - Electrical	5	In Progress
4	2	11	Westview Centennial SS	WestviewCentennial-RPL PASystemTR21-1453	SCI - Electrical	5	In Progress
4	2	11	Westview Centennial SS	Westview Centennial-REST Brick-TR19-0321	SCI - Structural - Exterior	99	Substantially Complete
4	2	11	Westview Centennial SS	Westview Cent SS-RPL Skylights-TR22-0025	SCI - Structural - Exterior	2	In Design
4	2	11	Westview Centennial SS	Westview Centennial-UPG SignHUBTR17-1000	Renewal - Health & Safety	20	In Progress
4	2	07	YORKWOODS PUBLIC SCHOOL	Yorkwoods PS-INS AutoDoorOper-TR-21-0272	CVRIS - Automatic Door Operators	97	Substantially Complete
4	2	07	YORKWOODS PUBLIC SCHOOL	Yorkwoods PS-UPGBASMonitoring-TR21-0514	CVRIS - BAS Operatng Systems/Software	95	In Progress
4	2	07	YORKWOODS PUBLIC SCHOOL	Yorkwoods PS-RPLAsphaltParkingTR-18-0600	SCI - Playfields / Parking / Fencing	5	In Progress
4	2	07	YORKWOODS PUBLIC SCHOOL	Yorkwoods PS - UPG HVAC - TR-19-0774	SCI - Mechanical	97	Substantially Complete
5	2	08	Beverley Heights Middle School	Beverley Hts-UPGMotionSecurity-TR20-0543	SCI - Electrical	4	In Progress
5	2	08	Beverley Heights Middle School	Beverley Hts MS-INSArmourStonesTR21-0347	CVRIS - Outdoor Seating Areas	97	Substantially Complete
5	2	12	BLAYDON PUBLIC SCHOOL	Blaydon PS-INSArmourStones-TR-21-0355	CVRIS - Outdoor Seating Areas	97	Substantially Complete
5	2	12	BLAYDON PUBLIC SCHOOL	Blaydon PS-Revitalize Library-TR-21-1088	SCI - Interior Components	80	In Progress
5	2	08	Charles H Best Junior Middle School	Charles H Best MS-Upgrade HVAC-TR21-0929	CVRIS - Ventilation	5	In Progress
5	2	08	Charles H Best Junior Middle School	Charles H BestMS-UPGBASMonitoriTR21-0429	CVRIS - BAS Operatng Systems/Software	95	In Progress
5	2	08	Charles H Best Junior Middle School	Charles HBest-RPLGymPartition-TR-21-1082	SCI - Interior Components	2	In Design
5	2	08	Charles H Best Junior Middle School	Charles HBest-INST Bus Loop TR-19-0536	SCI - Playfields / Parking / Fencing	1.5	Design Hold
5	2	08	Charles H Best Junior Middle School	Charles H Best MS-RPL Roofing-TR-17-2100	SCI - Structural - Exterior	2	In Design
5	2	08	Charles H Best Junior Middle School	Charles H Best-RPL Exit Door/Frame-WL8	Renewal - School Identified Priority	80	In Progress
5	2	11	Dellcrest Public School	Dellcrest -UPG Paint Gymnasium-WL9	Renewal - School Identified Priority	4	In Progress
5	2	11	Dellcrest Public School	Dellcrest PS-Upgrade HVAC-TR-21-0522	CVRIS - Ventilation	80	In Progress
5	2	11	Dellcrest Public School	Dellcrest-New Barrier Rails TR-17-1823	SCI - Structural - Exterior	70	In Progress
5	2	12	Downsview Public School	Downsview PS-RPLJrPlayEquip-TR21-1154	Renewal - Health & Safety	95	In Progress
5	2	12	Downsview Public School	Downsview PS-OutdoorUpgradesTR21-0244	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
5	2	12	Downsview Public School	Downsview PS-INSArmourStones-TR-21-0369	CVRIS - Outdoor Seating Areas	97	Substantially Complete
5	2	12	Downsview Secondary School	Downsview SS-UPGMotionSecurity-TR20-0545	SCI - Electrical	4	In Progress
5	2	12	Downsview Secondary School	DownsviewCI-RPL Roofing-TR-18-1621	SCI - Structural - Exterior	97	Substantially Complete
5	2	12	Downsview Secondary School	Downsview SS-PoolCeilingRestor-TR19-1074	SCI - Interior Components	97	Substantially Complete
5	2	12	Downsview Secondary School	DownsviewSS-RoofDeckPH1-TR-19-0298	SCI - Structural - Exterior	2	In Design
5	2	12	Dublin Heights E & MS	Dublin Hts EMS-RPL PA System-TR-18-1186	SCI - Electrical	4	In Progress
5	2	12	Dublin Heights E & MS	Dublin Hts-Site Improve P'AreaTR-20-0627	SCI - Playfields / Parking / Fencing	4	In Progress
5	2	12	Dublin Heights E & MS	Dublin Hts MS-IMP PlayingField-TR21-0914	Renewal - Health & Safety	50	In Progress
5	2	12	Dublin Heights E & MS	Dublin Heights EMS-UPG Paint Doors-WL9	Renewal - School Identified Priority	60	In Progress
5	2	12	Dublin Heights E & MS	Dublin Hts EMS-INS Ramp-TR-18-0864	SCI - Structural - Exterior	1.5	Design Hold
5	2	12	Faywood Arts Based Curriculum School	Faywood PS-RPLSkylight&SafetyScreen-WL10	Renewal - School Identified Priority	50	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
5	2	12	Faywood Arts Based Curriculum School	Faywood ABC-UPG Paint Offices-WL9	Renewal - School Identified Priority	4	In Progress
5	2	12	Faywood Arts Based Curriculum School	Faywood C-RemedyLeakElectricRm-TR21-0896	SCI - Structural - Exterior	2	In Design
5	2	12	Faywood Arts Based Curriculum School	Faywood ABC-UPG Site Impvt TR-17-1246	SCI - Playfields / Parking / Fencing	95	In Progress
5	2	12	Faywood Arts Based Curriculum School	Faywood ABC-REST ChimneyBrick-TR-19-0555	SCI - Structural - Exterior	95	In Progress
5	2	08	Forest Valley Outdoor Ed. Ctr	Forest Valley-INSPortableHVAC-TR-21-0545	CVRIS - Ventilation (Portables)	30	In Progress
5	2	08	Forest Valley Outdoor Ed. Ctr	Forest Valley OED-RESTPower-TR-21-1542	Renewal - Emergency	90	In Progress
5	2	12	Highview Public School	Highview PS-INSArmourStones-TR-21-0359	CVRIS - Outdoor Seating Areas	97	Substantially Complete
5	2	12	Highview Public School	Highview PS-RepaveParkingLotsTR20-0517	SCI - Playfields / Parking / Fencing	2	In Design
5	2	08	Northview Heights SS	NorthviewSS-UPGMotionSecurity-TR20-0548	SCI - Electrical	4	In Progress
5	2	08	Northview Heights SS	Northview Hts-RplSiporexRfDck TR-19-1059	SCI - Structural - Exterior	10	In Progress
5	2	08	Northview Heights SS	Northview Hts SS-RPL PA System-TR18-1191	SCI - Electrical	3	Tender / Pricing
5	2	08	Northview Heights SS	Northview Hts-UPG Paint Classrooms-WL10	Renewal - School Identified Priority	80	In Progress
5	2	08	Northview Heights SS	Northview Heights SS-RPL AHU-TR-21-0108	SCI - Mechanical	2	In Design
5	2	08	Northview Heights SS	NorthviewHts-RPLAuditoriumSeats-TR21-0894	SCI - Interior Components	2	In Design
5	2	08	Northview Heights SS	Northview Hts-RPL Siding Cover-TR21-0389	SCI - Structural - Exterior	10	In Progress
5	2	12	Pierre Laporte Middle School	PierreLaporte-UPGMotionSecurit-TR20-0550	SCI - Electrical	75	In Progress
5	2	12	Pierre Laporte Middle School	Pierre Laporte-RplSiporexRfDckTR-19-1061	SCI - Structural - Exterior	97	Substantially Complete
5	2	12	Pierre Laporte Middle School	Pierre LaPorteMS-UPGBASMonitor-TR21-0488	CVRIS - BAS Operatng Systems/Software	90	In Progress
5	2	12	Pierre Laporte Middle School	Pierre Laporte-INSArmourStones-TR21-0361	CVRIS - Outdoor Seating Areas	97	Substantially Complete
5	2	12	Pierre Laporte Middle School	Pierre Laporte MS-RPL Roofing-TR-17-2133	SCI - Structural - Exterior	2	In Design
5	2	08	Rockford Public School	Rockford PS-UPG PlumbiFixture-TR-20-0608	SCI - Mechanical	60	In Progress
5	2	11	Sheppard PS / Africentric Alt School	Sheppard PS-UPGWiFiAccessPt-TR-21-0607	CVRIS - Wi-Fi Access Points	97	Substantially Complete
5	2	11	Sheppard PS / Africentric Alt School	Sheppard PS-UPG Paint Main Office-WL9	Renewal - School Identified Priority	80	In Progress
5	2	11	Sheppard PS / Africentric Alt School	Sheppard/Afric-INSArmourStones-TR21-0352	CVRIS - Outdoor Seating Areas	97	Substantially Complete
5	2	11	Sheppard PS / Africentric Alt School	Sheppard PS-Site Improv. Ph1 TR17-1469	SCI - Playfields / Parking / Fencing	99	Substantially Complete
5	2	11	Sheppard PS / Africentric Alt School	Sheppard PS-REStExtConcrete-TR-21-0080	SCI - Structural - Exterior	15	In Progress
5	2	11	STILECROFT PUBLIC SCHOOL	Stilecroft PS-INS KgartenFenceTR-21-1791	Renewal - Health & Safety	2	In Design
5	2	11	STILECROFT PUBLIC SCHOOL	Stilecroft PS-RPL PA System-TR-20-0401	SCI - Electrical	99	Substantially Complete
5	2	11	STILECROFT PUBLIC SCHOOL	Stilecroft PS-Site Improvement-TR21-1555	SCI - Playfields / Parking / Fencing	2	In Design
5	2	11	STILECROFT PUBLIC SCHOOL	Stilecroft PS-SiporexDeckAsmnt-TR21-1392	SCI - Structural - Exterior	2	In Design
5	2	11	STILECROFT PUBLIC SCHOOL	Stilecroft PS-UPG RoofAccess-TR-19-0803	SCI - Structural - Exterior	60	In Progress
5	2	08	Tumpane Public School	Tumpane PS-UPG Playing Field-TR-21-0925	Renewal - Health & Safety	4	In Progress
5	2	08	Tumpane Public School	Tumpane PS-RPL Windows &Door#7-TR21-0900	SCI - Structural - Exterior	4	In Progress
5	2	08	Tumpane Public School	Tumpane PS-UPGMasterPlanSite-TR-21-0001	SCI - Playfields / Parking / Fencing	2	In Design
5	2	08	Tumpane Public School	Tumpane PS-UPGRoofAccess-TR-19-0141	SCI - Structural - Exterior	25	In Progress
5	2	08	Tumpane Public School	Tumpane PS - RPL Doors/Frames-TR-19-0917	SCI - Structural - Exterior	80	In Progress
5	2	12	William Lyon Mackenzie CI	W Lyon Mackenzie-UPGWashrooms-TR19-1348	SCI - Mechanical	90	In Progress
5	2	12	William Lyon Mackenzie CI	W L MackenzieCI-INSArmourStone-TR22-0087	Renewal - Health & Safety	10	In Progress
5	2	12	William Lyon Mackenzie CI	WL Mackenzie CI-INS GymProjectorsScorebd	Renewal - School Identified Priority	20	In Progress
5	2	12	William Lyon Mackenzie CI	W Lyon MacKenzie-RPLHeatPlant-TR-21-1200	SCI - Mechanical	2	In Design
5	2	12	William Lyon Mackenzie CI	W Lyon Mackenzie CI-RPL AHU-TR-21-1201	SCI - Mechanical	2	In Design
5	2	12	William Lyon Mackenzie CI	William Lyon Mack-SiprxDckAmnt-TR21-1397	SCI - Structural - Exterior	2	In Design
5	2	08	Wilmington Elementary School	Wilmington ES-RPLFACntrlPanelTR19-1042	SCI - Electrical	2	In Design
6	1	03	Amesbury Middle School	Amesbury MS - UPGWiFiAccessPt-TR-21-0641	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Amesbury Middle School	Amesbury MS-RPL Roofing-TR-17-0805	SCI - Structural - Exterior	80	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
6	1	03	Amesbury Middle School	Amesbury MS-Upgrade HVAC-TR-21-0519	CVRIS - Ventilation	50	In Progress
6	1	03	Amesbury Middle School	Amesbury MS- RPL Windows-TR-21-1074	SCI - Structural - Exterior	4	In Progress
6	1	03	Amesbury Middle School	Amesbury MS-RPL Heating Plant-TR-20-0370	SCI - Mechanical	90	In Progress
6	1	03	Amesbury Middle School	AmesburyMS-RPLSiprxDckRoof-PH2-TR21-1409	SCI - Structural - Exterior	4	In Progress
6	1	03	Amesbury Middle School	Amesbury MS-Repave Parking Lot-TR20-0155	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
6	1	03	Amesbury Middle School	Amesbury MS-RPL ExtDoor/FrameTR-21-1002	SCI - Structural - Exterior	90	In Progress
6	1	03	Amesbury Middle School	Amesbury MS-UPG BASMonitoringTR-21-0415	CVRIS - BAS Operatng Systems/Software	95	In Progress
6	1	03	Amesbury Middle School	Amesbury MS-RESTExtMasonryWall-TR21-1604	SCI - Structural - Exterior	4	In Progress
6	1	03	Amesbury Middle School	AmesburyPS-RPLSiporexRoofDeck-TR-20-0629	SCI - Structural - Exterior	3	Tender / Pricing
6	1	03	Bala Avenue Community School	Bala Ave CS - UPGWiFiAccessPt-TR-21-0644	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Bala Avenue Community School	Bala AvenuePS-Early Years CPG-TR-17-1697	Capital Projects	2	In Design
6	1	03	Bala Avenue Community School	Bala Avenue CS-RPL PA System-TR-21-1102	SCI - Electrical	2.5	Tender / Pricing
6	1	03	Brookhaven Public School	Brookhaven PS -UPGWiFiAccessPt-TR21-0653	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Brookhaven Public School	Brookhaven PS-UPGBASMonitoringTR21-0425	CVRIS - BAS Operatng Systems/Software	95	In Progress
6	1	03	C.R. Marchant Middle MS	CR Marchant MS-UPGWiFiAccessPt-TR21-0655	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	C.R. Marchant Middle MS	C R Marchant MS- RPL Roof - TR-19-0586	SCI - Structural - Exterior	97	Substantially Complete
6	1	03	C.R. Marchant Middle MS	CR Marchant MS-RepavePlayArea-TR-18-1351	SCI - Playfields / Parking / Fencing	5	In Progress
6	1	03	C.R. Marchant Middle MS	CR Marchant MS-INSArmourStones-TR21-0358	CVRIS - Outdoor Seating Areas	97	Substantially Complete
6	1	04	Charles E Webster Public School	Charles E Web-UPGWiFiAccessPt-TR21-0662	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Charles E Webster Public School	Charles E Webster-RESTGymFloor-TR21-1093	SCI - Interior Components	5	In Progress
6	1	04	Charles E Webster Public School	Charles E Webster-UPG Pkg Lot-TR-19-0420	SCI - Playfields / Parking / Fencing	2	In Design
6	1	04	Charles E Webster Public School	Charles E Webster-RPL AHU-TR-19-1425	SCI - Mechanical	70	In Progress
6	1	04	Charles E Webster Public School	Charles E Webster-RPL Roofing-TR-17-2098	SCI - Structural - Exterior	2	In Design
6	1	04	Charles E Webster Public School	Charles E Webster-RPLDoor/FrameTR19-0029	SCI - Structural - Exterior	70	In Progress
6	1	04	Cordella Junior PS	Cordella JPS- UPGWiFiAccessPt-TR-21-0672	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Cordella Junior PS	Cordella JPS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	4	In Progress
6	1	04	Cordella Junior PS	Cordella JPS-BAS Monitoring- TR21-0433	CVRIS - BAS Operatng Systems/Software	90	In Progress
6	1	04	Dennis Avenue CS	Dennis Ave CS - Demolition - TR-21-1346	Capital Projects	5	In Progress
6	1	04	Dennis Avenue CS	Dennis Avenue CS -New School- TR-18-1408	Capital Projects	3	Tender / Pricing
6	1	04	Dennis Avenue CS/Rockcliffe MS	Rockcliffe MS-UPGWiFiAccessPt-TR21-0805	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Dennis Avenue CS/Rockcliffe MS	Rockcliffe MS-UPGBASMonitoring-TR21-0494	CVRIS - BAS Operatng Systems/Software	90	In Progress
6	1	04	Dennis Avenue CS/Rockcliffe MS	Rockcliffe MS-RestoreExtStair-TR-20-0290	SCI - Structural - Exterior	20	In Progress
6	1	04	Frank Oke Secondary School	Frank Oke SS-BAS Monitoring-TR21-0447	CVRIS - BAS Operatng Systems/Software	90	In Progress
6	1	03	George Anderson Public School	George Anderson-UPGWiFiAccesPt-TR21-0715	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	George Anderson Public School	George Anderson-UPG Bulletin Boards-WL9	Renewal - School Identified Priority	4	In Progress
6	1	03	George Anderson Public School	George Anderson PS-UPGLibrary TR-21-1257	SCI - Interior Components	4	In Progress
6	1	03	George Harvey CI	GeorgeHarvey-UPGCafeKitchen-TR-20-0535	SCI - Interior Components	25	In Progress
6	1	03	George Harvey CI	George HarveyCI-RESTBrickWall-TR-21-0887	Renewal - Emergency	97	Substantially Complete
6	1	03	George Harvey CI	George Harvey CI-RPL 4 RTUs-TR-19-1439	SCI - Mechanical	60	In Progress
6	1	03	George Harvey CI	George Harvey CI-BASMonitoring-TR21-0450	CVRIS - BAS Operatng Systems/Software	75	In Progress
6	1	03	George Harvey CI	George HarveyCI-UPGReceivRampTR-19-0419	SCI - Playfields / Parking / Fencing	2	In Design
6	1	03	George Harvey CI	George Harvey-INSBsktblSupport-TR19-0814	SCI - Interior Components	50	In Progress
6	1	04	George Syme Community School	George Syme CS-INSAutoDoorOpr-TR-21-0273	CVRIS - Automatic Door Operators	97	Substantially Complete
6	1	04	George Syme Community School	George Syme CS-RPLHeatingPlant-TR20-0281	SCI - Mechanical	90	In Progress
6	1	04	George Syme Community School	George Syme CS-UPG Paint Hallway-WL9	Renewal - School Identified Priority	97	Substantially Complete

# Agenda Page 56

Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
6	1	04	George Syme Community School	George Syme CS-BASMonitoring-TR21-0451	CVRIS - BAS Operatng Systems/Software	75	In Progress
6	1	04	George Syme Community School	GeorgeSymeCS-Encl.2ndFlrRooms-TR-21-0261	CVRIS - Open Concept Retrofit	93	In Progress
6	1	04	George Syme Community School	George Syme PS-RPLSwitchboard-TR-21-0144	SCI - Electrical	95	In Progress
6	1	04	George Syme Community School	George Syme CS-RPL FA System-TR-21-0143	SCI - Electrical	95	In Progress
6	1	04	George Syme Community School	George Syme CS -Addition- TR-18-1458	Capital Projects	3	Tender / Pricing
6	1	03	Gracefield Public School	Gracefield PS-UPGWifiAccessPt-TR-21-0723	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Gracefield Public School	Gracefield PS-RPL Roof-TR-21-1558	SCI - Structural - Exterior	4	In Progress
6	1	03	Gracefield Public School	Gracefield PS-RPL PA System-TR-21-1438	SCI - Electrical	4	In Progress
6	1	03	Gracefield Public School	Gracefield PS-UPGBASMonitor-TR21-0455	CVRIS - BAS Operatng Systems/Software	75	In Progress
6	1	03	Gracefield Public School	Gracefield PS-UPG BoilerVents-TR-18-0863	SCI - Mechanical	2.5	Tender / Pricing
6	1	03	Gracefield Public School	Gracefield PS-RPL Gym AHU-TR-19-0959	SCI - Mechanical	2.5	Tender / Pricing
6	1	03	H.J. Alexander Comm. School	H J Alexander CS-UPGBASMonitor-TR21-0459	CVRIS - BAS Operatng Systems/Software	95	In Progress
6	1	04	Haney Centre	Haney Centre-UPG FA Stairwell-TR-20-0478	SCI - Electrical	2	In Design
6	1	04	Harwood Jr. PS	Harwood JPS - UPGWifiAccessPt-TR-21-0728	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Harwood Jr. PS	Harwood JPS - UPG Painting - TR-21-1619	SCI - Interior Components	4	In Progress
6	1	04	Harwood Jr. PS	Harwood JPS-UPG Bball Diamond-TR-20-0296	Renewal - Health & Safety	75	In Progress
6	1	04	Keelesdale Jr. PS	Keelesdale JPS-UPGWifiAccessPt-TR21-0757	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Keelesdale Jr. PS	Keelesdale JPS-UPGBASMonitorin-TR21-0469	CVRIS - BAS Operatng Systems/Software	95	In Progress
6	1	04	Lambton Park Community School	Lambton ParkCS-UPGWifiAccessPt-TR21-0763	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Lambton Park Community School	Lambton PrkCS-UPGBASMonitoring-TR21-0472	CVRIS - BAS Operatng Systems/Software	95	In Progress
6	1	04	Lambton Park Community School	Lambton Park CS-UPG PlayArea-TR-22-0058	SCI - Playfields / Parking / Fencing	15	In Progress
6	1	03	Maple Leaf Public School	Maple Leaf PS-UPGWifiAccessPt-TR21-0771	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Maple Leaf Public School	Maple LeafPS-RPLPlayEquip&DrainTR19-1016	SCI - Playfields / Parking / Fencing	4	In Progress
6	1	03	Maple Leaf Public School	Maple Leaf PS-INSArmourStones-TR-21-0339	CVRIS - Outdoor Seating Areas	97	Substantially Complete
6	1	03	Maple Leaf Public School	Maple Leaf PS-RPLRoofing TR-22-0022	SCI - Structural - Exterior	2	In Design
6	1	03	Pelmo Park Public School	Pelmo Park PS-UPGWifiAccess-TR-21-0797	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Pelmo Park Public School	Pelmo Park PS - RPL Roof - TR-19-0609	SCI - Structural - Exterior	5	In Progress
6	1	03	Pelmo Park Public School	Pelmo Park PS-INSArmourStones-TR-21-0353	CVRIS - Outdoor Seating Areas	97	Substantially Complete
6	1	03	Pelmo Park Public School	Pelmo Park PS-Early Years CPG-TR-17-1696	Capital Projects	2	In Design
6	1	03	Portage Trail CJS/CMS	PortageTrail-Curtain Wall Rpl-TR-19-0225	SCI - Structural - Exterior	97	Substantially Complete
6	1	03	Portage Trail CJS/CMS	Portage Trail CS-UPGWifiAccess-TR21-0799	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Portage Trail CJS/CMS	Portage TrailCS-UPGBASMonitor-TR21-0491	CVRIS - BAS Operatng Systems/Software	90	In Progress
6	1	03	Portage Trail CJS/CMS	Portage Trail-RPL Doors/FramesTR-19-0437	SCI - Structural - Exterior	65	In Progress
6	1	03	Portage Trail CJS/CMS	Portage Trail-Ongoing MonitorTR-21-1726	Renewal - Standards, Compliance & Environme	25	In Progress
6	1	04	Roselands Public School	Roselands JPS-RPL PA System-TR-21-1445	SCI - Electrical	4	In Progress
6	1	04	Roselands Public School	Roselands Jr PS-UPGOutdoorAreaTR21-0255	CVRIS - Outdoor Kindergarten Areas	90	In Progress
6	1	04	Roselands Public School	Roselands PS-UPG Paint Classrooms-WL9	Renewal - School Identified Priority	80	In Progress
6	1	04	Roselands Public School	Roselands JPS -UpgOutdoorArea TR-21-0255	Renewal - Health & Safety	99	Substantially Complete
6	1	04	Roselands Public School	Roseland PS -RPL 80 Lockers-TR-21-1138	SCI - Interior Components	80	In Progress
6	1	04	Silverthorn CS	Silverthorn CS-UPGWifiAccessPt-TR21-0821	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	04	Silverthorn CS	Silverthorn CS-RPL PA System-TR-21-1447	SCI - Electrical	4	In Progress
6	1	04	Silverthorn CS	Silverthorn CS-UPG Paint Stairwell-WL9	Renewal - School Identified Priority	4	In Progress
6	1	04	Silverthorn CS	Silverthorn CS-RepaveParkingLt-TR19-1005	SCI - Playfields / Parking / Fencing	2	In Design
6	1	04	Silverthorn CS	Silverthorn CS-RPL Roof-TR-22-0203	SCI - Structural - Exterior	2	In Design
6	1	03	Weston Collegiate Institute	Weston CI-UPGWifiAccessPt-TR21-0849	CVRIS - Wi-Fi Access Points	97	Substantially Complete



Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
6	1	03	Weston Collegiate Institute	Weston CI-UPG ERGenFuelSys-TR-20-0122	SCI - Electrical	5	In Progress
6	1	03	Weston Collegiate Institute	Weston CI -UPG Barrier Free-TR19-0400	SCI - Interior Components	1.5	Design Hold
6	1	03	Weston Collegiate Institute	Weston CI -RPLPoolGroutTR-21-1546	SCI - Mechanical	70	In Progress
6	1	03	Weston Collegiate Institute	Weston CI-UPGLightsT8toLED-TR21-0142	SCI - Electrical	2	In Design
6	1	03	Weston Collegiate Institute	Weston CI-RPL Roofing-TR-19-1595	SCI - Structural - Exterior	1.5	Design Hold
6	1	03	Weston Collegiate Institute	Weston CI-UPG Plaster&Paint Walls-WL7	Renewal - School Identified Priority	97	Substantially Complete
6	1	03	Weston Memorial Jr PS	Weston Memo-UPGWiFiAccessPt-TR21-0850	CVRIS - Wi-Fi Access Points	97	Substantially Complete
6	1	03	Weston Memorial Jr PS	Weston Memo JPS-RPLWindows-TR-19-1101	SCI - Structural - Exterior	5	In Progress
6	1	03	Weston Memorial Jr PS	Weston Memorial-RPLSteam to HW-TR18-0778	SCI - Mechanical	90	In Progress
6	1	03	Weston Memorial Jr PS	Weston Memorial-RPL PA System-TR-20-0329	SCI - Electrical	30	In Progress
6	1	03	Weston Memorial Jr PS	Weston MemorialPS-UPGPlayfieldTR-20-0288	Renewal - Health & Safety	75	In Progress
6	1	03	Weston Memorial Jr PS	WestonMemorialJPS-INS Blinds-WL10-086	Renewal - School Identified Priority	4	In Progress
6	1	03	Weston Memorial Jr PS	Weston Memo-PaintWalls/CeilingsTR19-1573	SCI - Interior Components	85	In Progress
6	1	03	Weston Memorial Jr PS	Weston Memorial JPS-INSVariousProjectors	Renewal - School Identified Priority	4	In Progress
6	1	03	Weston Memorial Jr PS	WestonMemorial-ChildCareAddtn-TR-18-0312	Capital Projects	2	In Design
6	1	03	Weston Memorial Jr PS	Weston MemoPS-INVClusterColum-TR-21-1319	SCI - Structural - Exterior	2	In Design
6	1	03	Weston Memorial Jr PS	Weston Memorial-RPLtransformer-TR21-1295	SCI - Electrical	4	In Progress
6	1	03	York Humber High School	York Humber HS-UPG ERGenerator-TR20-0114	SCI - Electrical	97	Substantially Complete
6	1	03	York Humber High School	York Humber-RPL Rooftop Ladder TR17-2087	SCI - Structural - Exterior	80	In Progress
7	4	20	Annette Street Jr. & Sr. PS	Annette St PS- UPGWiFiAccessPt-TR21-0642	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	20	Annette Street Jr. & Sr. PS	Annette PS-RPLHeatingPlant-TR-17-1874	SCI - Mechanical	97	Substantially Complete
7	4	20	Annette Street Jr. & Sr. PS	Annette St JSPS-REST Gym Floor-TR19-1106	SCI - Interior Components	4	In Progress
7	4	20	Annette Street Jr. & Sr. PS	Annette PS-Revitalize Library-TR-20-0021	SCI - Interior Components	3	Tender / Pricing
7	4	20	Annette Street Jr. & Sr. PS	Annette Street JPS-UPG Ac for Rm109-WL9	Renewal - School Identified Priority	50	In Progress
7	4	19	Fern Avenue Jr. & Sr. PS	Fern Ave -PA System Upg -TR-13-0348	Renewal - Health & Safety	97	Substantially Complete
7	4	19	Fern Avenue Jr. & Sr. PS	Fern AveJSPS-RPLPoolGroutTR-21-1135	SCI - Mechanical	70	In Progress
7	4	19	Fern Avenue Jr. & Sr. PS	Fern Ave-UPGTurfField&Equipmt-TR-19-1089	SCI - Playfields / Parking / Fencing	97	Substantially Complete
7	4	19	Fern Avenue Jr. & Sr. PS	Fern Ave PS-UPG Glycol Heating-TR20-0642	SCI - Mechanical	95	In Progress
7	4	19	Garden Avenue Junior PS	Garden Ave PS-RPL Exit-WL9	Renewal - School Identified Priority	90	In Progress
7	4	19	Howard Jr. PS	Howard JPS-INSAutoDoorOperatr-TR-21-0274	CVRIS - Automatic Door Operators	97	Substantially Complete
7	4	19	Howard Jr. PS	Howard JPS - UPGWiFiAccessPt -TR-21-0736	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	19	Howard Jr. PS	Howard JPS - Paint Stairwell -TR-18-1464	SCI - Interior Components	4	In Progress
7	4	19	Howard Jr. PS	Howard JPS-Site Improvements-TR-20-0718	SCI - Playfields / Parking / Fencing	90	In Progress
7	4	20	Humbercrest Public School	Humbercrest PS-UPGWiFiAccessPt-TR21-0737	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	20	Humbercrest Public School	Humbercrest PS - Paint Hallway -WL10-102	Renewal - School Identified Priority	4	In Progress
7	4	20	Humbercrest Public School	HumbercrestPS-InstArtificalTurfTR-16-1209	SCI - Playfields / Parking / Fencing	90	In Progress
7	4	20	Humbercrest Public School	Humbercrest PS-UPGBasementBeam-TR21-1241	SCI - Structural - Exterior	90	In Progress
7	4	20	Humbercrest Public School	Humbercrest PS-SiporexDckAsmnt-TR21-1381	SCI - Structural - Exterior	2	In Design
7	4	20	Humberside CI	Humberside CI-UPGWiFiAccessPt-TR-21-0738	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	20	Humberside CI	Humberside CI-UPG Paint Exit Panels-WL9	Renewal - School Identified Priority	4	In Progress
7	4	20	Humberside CI	HumbersideCI-UPG Drainageline TR-18-1208	SCI - Mechanical	97	Substantially Complete
7	4	20	Humberside CI	Humberside CI - UPG BAS - TR-21-1623	SCI - Mechanical	3	Tender / Pricing
7	4	20	Humberside CI	Humberside CI-UPG Science Rm-TR-20-0688	SCI - Interior Components	2	In Design
7	4	20	Humberside CI	Humberside CI-RPLPoolGroutTR-21-1137	SCI - Mechanical	20	In Progress
7	4	20	Humberside CI	Humberside CI-UPG Site Improv. TR17-0048	SCI - Playfields / Parking / Fencing	2	In Design

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
7	4	20	Humberside CI	Humberside CI-EnviroSiteAssessTR-21-1769	Renewal - Standards, Compliance & Environment	4	In Progress
7	4	20	Indian Road Crescent Jr. PS	Indian Rd PS -UPGWifiAccessPt-TR-21-0741	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	20	Indian Road Crescent Jr. PS	Indian Road PS-UPG HVAC-TR-19-0723	SCI - Mechanical	85	In Progress
7	4	19	Keele Street PS & City Community Centre	Keele St PS-IMP Paint HwyClrm-WL10-082	Renewal - School Identified Priority	4	In Progress
7	4	20	King George Jr. PS	King George PS-MiniMasterPlan-TR-21-1009	Renewal - Health & Safety	99	Substantially Complete
7	4	20	King George Jr. PS	King George Jr PS-UPGOutdoorAreaTR21-0260	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
7	4	20	King George Jr. PS	King George JPS-RPL AHUs-TR-20-0366	SCI - Mechanical	15	In Progress
7	4	20	King George Jr. PS	King George JPS-UPG BF Interior-TR18-0710	SCI - Interior Components	97	Substantially Complete
7	4	20	Lucy McCormick School Senior	Lucy McCormick-UPG Paint Walls-WL9	Renewal - School Identified Priority	97	Substantially Complete
7	4	20	Lucy McCormick School Senior	Lucy McCormick-RPLAsphaltTrack-TR19-0148	SCI - Playfields / Parking / Fencing	97	Substantially Complete
7	4	20	Lucy McCormick School Senior	Lucy McCormick-REST Greenhouse-TR21-1495	SCI - Structural - Exterior	5	In Progress
7	4	20	Lucy McCormick School Senior	Lucy McCormick-RPL AHU-TR-21-1182	SCI - Mechanical	4	In Progress
7	4	20	Lucy McCormick School Senior	Lucy McCormick-RPLAmphitheatre-TR18-0571	SCI - Playfields / Parking / Fencing	2	In Design
7	4	20	Lucy McCormick School Senior	Lucy McCormick-RPL Gym Floor-TR-21-0984	SCI - Interior Components	2	In Design
7	4	19	Parkdale Collegiate Institute	Parkdale CI-RpSIporexRoofDeckTR-19-1060	SCI - Structural - Exterior	3	Tender / Pricing
7	4	19	Parkdale Collegiate Institute	Parkdale CI-INSAutoDoorOperat-TR-21-0275	CVRIS - Automatic Door Operators	97	Substantially Complete
7	4	19	Parkdale Collegiate Institute	Parkdale CI-Revitalize Library-TR21-0926	SCI - Interior Components	80	In Progress
7	4	19	Parkdale Collegiate Institute	Parkdale CI-UPGBASMonitoring-TR21-0486	CVRIS - BAS Operatng Systems/Software	75	In Progress
7	4	19	Parkdale Collegiate Institute	Parkdale CI-RPLFacadePH3-TR-20-0591	SCI - Structural - Exterior	97	Substantially Complete
7	4	19	Parkdale Collegiate Institute	Parkdale CI-RPL AHU-TR-21-1205	SCI - Mechanical	2	In Design
7	4	19	Parkdale Collegiate Institute	Parkdale CI-RPLVCTFlooring-TR-21-0018	SCI - Interior Components	10	In Progress
7	4	19	Parkdale Collegiate Institute	Parkdale CI-RPL2ndFlrCeiling-TR-22-0086	SCI - Interior Components	2	In Design
7	4	19	Parkdale Jr. & Sr. PS	Parkdale JSPS-UPGWifiAccess-TR-21-0794	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	19	Parkdale Jr. & Sr. PS	Parkdale JPS-Field Restoration-TR21-1569	SCI - Playfields / Parking / Fencing	2	In Design
7	4	19	Parkdale Jr. & Sr. PS	Parkdale JPS - UPG BAS - TR-21-1651	SCI - Mechanical	3	Tender / Pricing
7	4	19	Parkdale Jr. & Sr. PS	Parkdale SPS-UPG ERGenerator-TR-20-0118	SCI - Electrical	30	In Progress
7	4	19	Parkdale Jr. & Sr. PS	ParkdalePS-SiteLandscapelImprovTR-21-1568	SCI - Playfields / Parking / Fencing	4	In Progress
7	4	19	Queen Victoria Junior PS	Queen VictoriaPS-UPGBASMonitor-TR21-0492	CVRIS - BAS Operatng Systems/Software	90	In Progress
7	4	19	Queen Victoria Junior PS	Queen Victoria PS-RESTPlayArea-TR22-0059	SCI - Playfields / Parking / Fencing	15	In Progress
7	4	19	Queen Victoria Junior PS	Queen Victoria-UPGLightT8toLED-TR20-0588	SCI - Electrical	50	In Progress
7	4	20	Runnymede CI/Mountview Alt Sch	Runnymede CI-UPGWifiAccess-TR-21-0810	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	20	Runnymede CI/Mountview Alt Sch	Runnymede CI-UPGBASMonitoring-TR21-0496	CVRIS - BAS Operatng Systems/Software	75	In Progress
7	4	20	Runnymede CI/Mountview Alt Sch	Runnymede CI-UPGLightsT8toLED-TR21-0141	SCI - Electrical	2	In Design
7	4	20	Runnymede CI/Mountview Alt Sch	Runnymede CI-INSPoolControlSysTR-21-0901	SCI - Mechanical	4	In Progress
7	4	20	Runnymede CI/Mountview Alt Sch	Runnymede CI-UPGScienceRmVent-TR-20-0052	SCI - Mechanical	97	Substantially Complete
7	4	19	Runnymede Jr. & Sr. PS	Runnymede PS - Ext Wall Rest Ph2&3	Capital Projects	99	Substantially Complete
7	4	19	Runnymede Jr. & Sr. PS	Runnymede JPS-InspExtConcrete-TR-21-1077	SCI - Structural - Exterior	2	In Design
7	4	20	Swansea Jr. & Sr. PS	Swansea JSPS -Addition -3 Stories	Capital Projects	99	Substantially Complete
7	4	20	Swansea Jr. & Sr. PS	Swansea JPS-PaintStairwell2 -TR-21-1721	SCI - Interior Components	4	In Progress
7	4	20	Swansea Jr. & Sr. PS	Swansea JSPS-RPLPoolGroutTR-21-1544	SCI - Mechanical	70	In Progress
7	4	20	Swansea Jr. & Sr. PS	Swansea PS-IMP Ventilation-TR-21-0063	SCI - Mechanical	2	In Design
7	4	19	Warren Park Jr. PS	Warren ParkJPS-UPGWifiAccessPt-TR21-0839	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	19	Warren Park Jr. PS	Warren Park JPS-UPGVentilation-TR21-1215	SCI - Mechanical	2.5	Tender / Pricing
7	4	19	Western Tech. & Comm. School	Western TechCS-UPGWifiAccessPt-TR21-0847	CVRIS - Wi-Fi Access Points	97	Substantially Complete
7	4	19	Western Tech. & Comm. School	Western Tech-RPL LibCarpetTile TR17-1479	SCI - Interior Components	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
7	4	19	Western Tech. & Comm. School	Western Tech CI - UPG BAS - TR-21-1626	SCI - Mechanical	4	In Progress
7	4	19	Western Tech. & Comm. School	Western Tech CI-RPL Windows - TR-19-0465	SCI - Structural - Exterior	97	Substantially Complete
7	4	19	Western Tech. & Comm. School	Western Tech-RESTRFacadePH3-TR-20-0445	SCI - Structural - Exterior	90	In Progress
7	4	19	Western Tech. & Comm. School	Western TechCI-UPG ERGenerator-TR20-0116	SCI - Electrical	50	In Progress
7	4	19	Western Tech. & Comm. School	Western Tech CS-UPGScienceRms-TR-20-0664	SCI - Interior Components	5	In Progress
7	4	19	Western Tech. & Comm. School	Western Tech CI-RPLCompressors-TR19-1364	SCI - Mechanical	5	In Progress
7	4	19	Western Tech. & Comm. School	Western Tech-RPL DustCollector-TR21-1540	SCI - Mechanical	2	In Design
7	4	19	Western Tech. & Comm. School	Western Tech CI-RPL 2 AHU-TR-21-1199	SCI - Mechanical	2	In Design
7	4	19	Western Tech. & Comm. School	Western Tech CI-RPL Compressor-TR22-0166	SCI - Mechanical	2	In Design
7	4	19	Western Tech. & Comm. School	Western Tech CI-RESTRFacadePH4-TR21-1365	SCI - Structural - Exterior	2	In Design
7	4	19	Western Tech. & Comm. School	Western Tech-RPL Deck & Roof-TR21-1671	SCI - Structural - Exterior	2	In Design
8	1	06	Allenby Junior Public School	Allenby JPS - UPGWiFiAccessPt-TR-21-0639	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	Allenby Junior Public School	Allenby JPS - Re Grout Pool - TR-22-0201	SCI - Mechanical	4	In Progress
8	1	06	Allenby Junior Public School	Allenby JPS-INS Floating Deck-TR-20-0565	SCI - Structural - Exterior	99	Substantially Complete
8	1	06	Allenby Junior Public School	Allenby JPS-RPL Roofing-TR-19-1156	SCI - Structural - Exterior	10	In Progress
8	1	06	Allenby Junior Public School	Allenby PS-RPL Foyer Skylight-TR-21-1591	SCI - Structural - Exterior	4	In Progress
8	1	06	Allenby Junior Public School	Allenby JPS-SlopeStabilization-TR20-0568	SCI - Playfields / Parking / Fencing	2	In Design
8	1	06	Allenby Junior Public School	Allenby JPS - Repave Pkg Lot -TR-19-0431	SCI - Playfields / Parking / Fencing	2	In Design
8	1	06	Armour Heights Public School	Armour Hts PS- UPGWiFiAccessPt-TR21-0643	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	Armour Heights Public School	Armour Heights PS -UPG Boiler-TR-21-0052	SCI - Mechanical	97	In Progress
8	1	06	Armour Heights Public School	Armour HtsPS-RESTBoilerRoomLeakTR19-1136	SCI - Structural - Exterior	97	Substantially Complete
8	1	06	Armour Heights Public School	Armour Hts PS-RPL Steam to HW-TR-21-1162	SCI - Mechanical	5	In Progress
8	1	06	Armour Heights Public School	Armour Hts PS-UPGRoofAccess-TR-19-0116	SCI - Structural - Exterior	75	In Progress
8	1	05	Brown Jr PS & City Community Centre	Brown PS-UPG Garage Slab-TR-18-0915	SCI - Structural - Exterior	99	Substantially Complete
8	1	05	Brown Jr PS & City Community Centre	Brown JPS - UPG Site Impvt TR-18-0256	SCI - Playfields / Parking / Fencing	97	Substantially Complete
8	1	05	Brown Jr PS & City Community Centre	Brown JPS - RPL HW Boilers - TR-21-1170	SCI - Mechanical	10	In Progress
8	1	05	Brown Jr PS & City Community Centre	Brown Jr PS -RPL Roofing-TR-22-0057	SCI - Structural - Exterior	2	In Design
8	1	06	Cedarvale Community School	Cedarvale CS-INSAutoDoorOpera-TR-21-0276	CVRIS - Automatic Door Operators	50	In Progress
8	1	06	Cedarvale Community School	Cedarvale CS -UPGWiFiAccessPt-TR-21-0659	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	Cedarvale Community School	Cedarvale CS-RPL AHUs-TR-20-0626	SCI - Mechanical	20	In Progress
8	1	06	Cedarvale Community School	Cedarvale CS-RPL PA System-TR-18-0572	SCI - Electrical	99	Substantially Complete
8	1	05	Cottingham Jr. Public School	Cottingham PS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	4	In Progress
8	1	05	Cottingham Jr. Public School	Cottingham JPS-SiporexDeckAsses-TR21-1375	SCI - Structural - Exterior	2	In Design
8	1	05	Deer Park Jr. & Sr. PS	Deer Park JSPS-UPGWiFiAccessPt-TR21-0682	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	05	Deer Park Jr. & Sr. PS	Deer Park JSPS - ReGrout Pool-TR-21-1122	SCI - Mechanical	80	In Progress
8	1	05	Deer Park Jr. & Sr. PS	Deer Park PS-ConvertTwoClassRms-20-0318	Capital Projects	97	Substantially Complete
8	1	05	Deer Park Jr. & Sr. PS	Deer Park JSPS-RPL Roofing-TR-19-1052	SCI - Structural - Exterior	5	In Progress
8	1	05	Deer Park Jr. & Sr. PS	Deer Park JPS-REST Washroom-TR-21-1575	SCI - Mechanical	4	In Progress
8	1	05	Deer Park Jr. & Sr. PS	Deer Park-RPLHydroVaultConcreteTR21-1031	SCI - Structural - Exterior	2	In Design
8	1	05	Deer Park Jr. & Sr. PS	Deer Park PS-SiporexDeckAsses-TR21-1377	SCI - Structural - Exterior	2	In Design
8	1	05	Deer Park Jr. & Sr. PS	Deer Park JSPS-RPLHeatExchange-TR21-1054	SCI - Mechanical	2	In Design
8	1	05	Eglinton Jr PS	Eglinton JPS- UPGWiFiAccessPt-TR-21-0697	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	05	Eglinton Jr PS	Eglinton JPS -RPL Vinyl Floor-TR-21-0195	SCI - Interior Components	4	In Progress
8	1	05	Eglinton Jr PS	Eglinton JPS-BAS Monitoring-TR21-0442	CVRIS - BAS Operatng Systems/Software	75	In Progress
8	1	05	Eglinton Jr PS	Eglinton JPS-RPL Roofing-TR-19-1024	SCI - Structural - Exterior	1.5	Design Hold

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
8	1	04	Fairbank Public School	Fairbank PS - UPGWiFiAccessPt-TR-21-0705	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	04	Fairbank Public School	Fairbank PS-UPG HVAC-TR-19-0701	SCI - Mechanical	97	Substantially Complete
8	1	04	Fairbank Public School	Fairbank PS-INVElevatorFloodingTR21-1674	SCI - Structural - Exterior	2	In Design
8	1	04	Flemington Public School	Flemington PS-INSAutoDoorOper-TR-21-0277	CVRIS - Automatic Door Operators	15	In Progress
8	1	04	Flemington Public School	Flemington PS-RPL Exit Door-WL9	Renewal - School Identified Priority	25	In Progress
8	1	04	Flemington Public School	Flemington PS UPG ParkingLot TR17-0776	SCI - Playfields / Parking / Fencing	2	In Design
8	1	04	Flemington Public School	Flemington PS-UPGRoofAccess-TR-19-0127	SCI - Structural - Exterior	75	In Progress
8	1	06	Forest Hill CI	Forest Hill CI-INSAutoDoorOpe-TR-21-0279	CVRIS - Automatic Door Operators	97	Substantially Complete
8	1	06	Forest Hill CI	Forest Hill CI-UPGWiFiAccessPt-TR21-0707	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	Forest Hill CI	Forest Hill CI-UPG Paint Room &Foyer-WL9	Renewal - School Identified Priority	4	In Progress
8	1	06	Forest Hill CI	Forest Hill CI-UPG Metal Doors-WL10	Renewal - School Identified Priority	20	In Progress
8	1	06	Forest Hill CI	Forest Hill CI-BAS Monitoring-TR21-0446	CVRIS - BAS Operatng Systems/Software	95	In Progress
8	1	06	Forest Hill CI	Forest Hill CI-UPG ERGenFuelSysTR20-0136	SCI - Electrical	50	In Progress
8	1	06	Forest Hill Jr. & Sr. PS	Forest Hill PS-UPGWiFiAccessPt-TR21-0708	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	Forest Hill Jr. & Sr. PS	Forest Hill PS-Refurbish Stone-TR21-1571	SCI - Structural - Exterior	4	In Progress
8	1	04	Glen Park Public School	Glen Park PS-INSPerimeterFence-TR21-1060	Renewal - Health & Safety	2	In Design
8	1	04	Glen Park Public School	Glen Park PS-UPGBASMonitoring-TR21-0453	CVRIS - BAS Operatng Systems/Software	94	In Progress
8	1	04	Glen Park Public School	Glen Park PS - RPLStairGuard-TR-22-0027	SCI - Interior Components	2	In Design
8	1	05	Glenview Sr. PS	Glenview SPS-RPLWoodenStairs-TR-19-0865	SCI - Structural - Exterior	3	Tender / Pricing
8	1	05	Glenview Sr. PS	Glenview SPS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	80	In Progress
8	1	05	Glenview Sr. PS	Glenview PS-UPG Sewage Pit TR-17-1946	SCI - Mechanical	75	In Progress
8	1	05	Glenview Sr. PS	Glenview Sr PS-INSTAntiClimb-TR-20-0751	SCI - Playfields / Parking / Fencing	35	In Progress
8	1	05	Hillcrest Community School	Hillcrest CS -UPGWiFiAccessPt-TR-21-0733	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	05	Hillcrest Community School	Hillcrest CS-RPLExtBrickwork-TR-22-0198	SCI - Structural - Exterior	4	In Progress
8	1	05	Hillcrest Community School	Hillcrest CS-RPL Pool Boiler-TR-21-0185	SCI - Mechanical	20	In Progress
8	1	05	Hillcrest Community School	Hillcrest CS-RPL Roof-TR-21-1220	SCI - Structural - Exterior	5	In Progress
8	1	05	Humewood Community School	Humewood CS -UPGWiFiAccessPt -TR-21-0739	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	05	Humewood Community School	Humewood CS-UPG BASMonitoring-TR21-0462	CVRIS - BAS Operatng Systems/Software	75	In Progress
8	1	05	J.R. Wilcox Community School	J R Wilcox CS-UPGWiFiAccessPt-TR21-0745	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	05	J.R. Wilcox Community School	J.R. Wilcox CS-UPG Paint Main Area-WL9	Renewal - School Identified Priority	4	In Progress
8	1	05	J.R. Wilcox Community School	J R Wilcox CS-RESTFacadeColumn-TR21-1557	SCI - Structural - Exterior	3	Tender / Pricing
8	1	05	J.R. Wilcox Community School	J R Wilcox CS - RPL Door/Frame -WL10-103	Renewal - School Identified Priority	4	In Progress
8	1	04	John Polanyi CI / Bathurst Heights LC	John PolanyiCI-UPGWiFiAccessPt-TR21-0753	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	04	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-Re Grout Pool-TR-22-0202	SCI - Mechanical	4	In Progress
8	1	04	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-RPL Windows-TR-21-0077	CVRIS - Windows	25	In Progress
8	1	04	John Polanyi CI / Bathurst Heights LC	John Polanyi-RPLPoolPumps-TR-21-0999	SCI - Mechanical	5	In Progress
8	1	04	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-RPL Roof-TR-21-1426	SCI - Structural - Exterior	4	In Progress
8	1	04	John Polanyi CI / Bathurst Heights LC	John PolanyiCI-UPGBASMonitorin-TR21-0467	CVRIS - BAS Operatng Systems/Software	95	In Progress
8	1	04	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-UPG RoofAccess-TR19-1390	SCI - Structural - Exterior	75	In Progress
8	1	05	John Ross Robertson Jr. PS	J Ross Robertson-UPGKndgtnArea-TR18-0728	SCI - Playfields / Parking / Fencing	97	Substantially Complete
8	1	05	John Ross Robertson Jr. PS	John RossRobertson-RPLRoofing-TR-21-1219	SCI - Structural - Exterior	2	In Design
8	1	05	John Ross Robertson Jr. PS	John Ross Robertson-UPGBoilers-TR21-1371	SCI - Mechanical	2	In Design
8	1	05	John Ross Robertson Jr. PS	JohnRossRobertson-RPLSwitchb'd-TR21-1464	SCI - Electrical	2	In Design
8	1	06	John Wanless Junior PS	John Wanless JPS-RPL Roof-TR-21-1425	SCI - Structural - Exterior	10	In Progress
8	1	06	John Wanless Junior PS	John Wanless JPS-RPLWoodFence-TR-19-0809	SCI - Playfields / Parking / Fencing	90	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
8	1	04	Joyce Public School	Joyce PS-RPL Windows-TR-20-0564	CVRIS - Windows	75	In Progress
8	1	04	Joyce Public School	Joyce PS -Repave Parking Lot-TR19-0421	SCI - Playfields / Parking / Fencing	85	In Progress
8	1	04	Lawrence Heights Middle School	Lawrence HtsMS-UPGWiFiAccessPt-TR21-0766	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	04	Lawrence Heights Middle School	Lawrence Hts MS-Upgrade HVAC-TR-21-0034	CVRIS - Ventilation	15	In Progress
8	1	04	Lawrence Heights Middle School	Lawrence HtsMS-UPGBASMonitorin-TR21-0473	CVRIS - BAS Operatng Systems/Software	75	In Progress
8	1	05	Lawrence Park CI	Lawrence Park CI-Auditorium House Lights	Renewal - School Identified Priority	4	In Progress
8	1	05	Lawrence Park CI	Lawrence Park CI - UPG BAS - TR-21-1624	SCI - Mechanical	3	Tender / Pricing
8	1	05	Lawrence Park CI	Lawrence ParkCI-RPLPoolGroutTR-21-1134	SCI - Mechanical	70	In Progress
8	1	05	Lawrence Park CI	Lawrence ParkCI-RemedFloorSlabTR-21-1355	SCI - Structural - Exterior	5	In Progress
8	1	05	Lawrence Park CI	Lawrence ParkCI-RPLFacadeWindwTR21-1326	SCI - Structural - Exterior	5	In Progress
8	1	05	Lawrence Park CI	Lawrence ParkCI-RESTExteriorPH1-TR20-0078	SCI - Structural - Exterior	99	Substantially Complete
8	1	05	Lawrence Park CI	Lawrence Park CI-RPL Skylights-TR21-1364	SCI - Structural - Exterior	2	In Design
8	1	04	Ledbury Park E & MS	Ledbury ParkMS-UPGWiFiAccessPt-TR21-0767	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	04	Ledbury Park E & MS	Ledbury Park PS - UPG-HVAC - TR-18-1162	Capital Projects	97	Substantially Complete
8	1	04	Ledbury Park E & MS	Ledbury Park MS-RPL DHW Heater-TR20-0461	SCI - Mechanical	65	In Progress
8	1	04	Ledbury Park E & MS	Ledbury PS-UPG PlumbiFixture-TR-20-0606	SCI - Mechanical	75	In Progress
8	1	05	McMurrich Junior Public School	McMurrich JrPS-UPGWiFiAccessPt-TR21-0775	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	05	McMurrich Junior Public School	Winona Drive-RPLEntryConcreteTR-19-0914	SCI - Playfields / Parking / Fencing	20	In Progress
8	1	05	McMurrich Junior Public School	McMurrich JPS-SiporxDeckAssmnt-TR21-1386	SCI - Structural - Exterior	2	In Design
8	1	06	North Preparatory Junior PS	North Preparatory-UPGWiFiAcces-TR21-0783	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	North Preparatory Junior PS	NorthPreparatory-RESTCoalBunkerTR21-1280	SCI - Structural - Exterior	97	Substantially Complete
8	1	06	North Preparatory Junior PS	North Preparatory-RPL Windows-TR-21-1351	SCI - Structural - Exterior	5	In Progress
8	1	06	North Preparatory Junior PS	North Preparatory-INV WaterInTR-16-0296	SCI - Structural - Exterior	97	Substantially Complete
8	1	06	North Preparatory Junior PS	North Preparatory-RPLWaterproofTR20-0527	SCI - Structural - Exterior	2	In Design
8	1	06	North Preparatory Junior PS	North Prep PS-UPG Guardrail w/Picket-WL7	Renewal - School Identified Priority	20	In Progress
8	1	06	North Toronto CI	North Toronto CI-UPGWiFiAccPt-TR-22-0144	CVRIS - Wi-Fi Access Points	10	In Progress
8	1	06	North Toronto CI	North Toronto-RPLHeatExchange-TR-20-0508	SCI - Mechanical	2	In Design
8	1	06	Oriole Park Junior PS	Oriole Park PS-RPL Window/Door-TR19-1400	SCI - Structural - Exterior	50	In Progress
8	1	06	Oriole Park Junior PS	Oriole Park JPS-RPLInteriorDrs-TR19-1401	SCI - Interior Components	95	In Progress
8	1	06	Oriole Park Junior PS	Oriole Park PS-Repave Prkg Lot-TR17-1958	SCI - Playfields / Parking / Fencing	2	In Design
8	1	01	Sir Sandford Fleming Academy	Sir SandfordFleming-UPGWiFiAcc-TR22-0145	CVRIS - Wi-Fi Access Points	10	In Progress
8	1	01	Sir Sandford Fleming Academy	Sir Sandford Fleming-BldgReno-TR-17-2000	Capital Projects	3	Tender / Pricing
8	1	01	Sir Sandford Fleming Academy	SirSandfordFleming-RPLRoofDeck-TR19-0799	SCI - Structural - Exterior	90	In Progress
8	1	01	Sir Sandford Fleming Academy	SirSandfordFleming-RPLWindows-TR-19-0490	SCI - Structural - Exterior	90	In Progress
8	1	01	Sir Sandford Fleming Academy	SirSandfordFleming-Sitelmprvmt-TR19-1357	SCI - Playfields / Parking / Fencing	4	In Progress
8	1	01	Sir Sandford Fleming Academy	Sir SandfordFlem-RPLSiporexDek-TR20-0851	SCI - Structural - Exterior	3	Tender / Pricing
8	1	01	Sir Sandford Fleming Academy	SirSandfordFleming-RPLCeiling-TR-19-0429	SCI - Interior Components	4	In Progress
8	1	01	Sir Sandford Fleming Academy	Sandford Fleming-RPLSw'board-TR-21-0865	SCI - Electrical	4	In Progress
8	1	04	Vaughan Road Learning Centre	Vaughan Rd Acdmy-RPL Roofing-TR-19-1083	SCI - Structural - Exterior	20.001	In Progress
8	1	04	Vaughan Road Learning Centre	Vaughan Rd Acad-UPGBASMonitor-TR21-0507	CVRIS - BAS Operatng Systems/Software	75	In Progress
8	1	04	Vaughan Road Learning Centre	Vaughan Road Acad-RPL Boiler-TR-18-1533	SCI - Mechanical	95	In Progress
8	1	06	West Preparatory Junior PS	West Preparatory-UPGWiFiAccess-TR21-0846	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	06	West Preparatory Junior PS	West Preparatory JPS-RPL Roof-TR-21-1420	SCI - Structural - Exterior	5	In Progress
8	1	06	West Preparatory Junior PS	WestPreparatory-RPLHeatingPlantTR21-1198	SCI - Mechanical	2.5	Tender / Pricing
8	1	05	Winona Drive Senior PS	Winona Drive SPS-UPG HVAC TR-17-1924	SCI - Mechanical	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
8	1	05	Winona Drive Senior PS	Winona SPS-Steam to HW-TR-18-0876	SCI - Mechanical	97	Substantially Complete
8	1	05	Winona Drive Senior PS	Winona Dr SPS-RPL HeatingPumps-TR21-1538	SCI - Mechanical	3	Tender / Pricing
8	1	05	Winona Drive Senior PS	Winona Dr SPS-SiporexDeckAsmnt-TR21-1407	SCI - Structural - Exterior	2	In Design
8	1	05	Winona Drive Senior PS	Winona PS-UPG PlumbiFixture-TR-20-0610	SCI - Mechanical	4	In Progress
8	1	05	Winona Drive Senior PS	Winona Dr Sr PS-RPLDoor/Frame-TR-18-1605	SCI - Structural - Exterior	80	In Progress
8	1	05	Winona Drive Senior PS	Winona Drive-UST Remediation22TR-21-1729	Renewal - Standards, Compliance & Environme	4	In Progress
8	1	04	Yorkdale Secondary School	Yorkdale SS-INSAutoDoorOperat-TR-21-0278	CVRIS - Automatic Door Operators	97	Substantially Complete
8	1	04	Yorkdale Secondary School	Yorkdale ALC-UPGWifiAccessPt-TR21-0860	CVRIS - Wi-Fi Access Points	97	Substantially Complete
8	1	04	Yorkdale Secondary School	Yorkdale SS - RPL Roof-TR-19-0623	SCI - Structural - Exterior	3	Tender / Pricing
8	1	04	Yorkdale Secondary School	Yorkdale SS-INST RTU - TR-20-0163	SCI - Mechanical	90	In Progress
8	1	04	Yorkdale Secondary School	Yorkdale SS-INSUnitVentilatorsTR-20-0430	SCI - Mechanical	90	In Progress
8	1	04	Yorkdale Secondary School	Yorkdale SS-RPL Windows-TR-18-1396	SCI - Structural - Exterior	97	Substantially Complete
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-UPGWifiAccessPt-TR21-0638	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alex Muir/Glads-UPG Playfield-TR-20-0218	Renewal - Health & Safety	60	In Progress
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-INVClusterColm-TR20-0418	SCI - Structural - Exterior	2	In Design
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alexander Muir PS-INVCladding-TR-21-1736	SCI - Structural - Exterior	2	In Design
9	4	21	Alexander Muir/Gladstone / The Grove CS	AlexanderMuirGladst-RPLWindows-TR21-0042	SCI - Structural - Exterior	2	In Design
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alexander Muir - RPL Ladders -TR-19-1095	SCI - Structural - Exterior	65	In Progress
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-RPL StairsExit9-TR19-1198	SCI - Interior Components	20	In Progress
9	4	21	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-RPL Door & Frame-WL9	Renewal - School Identified Priority	4	In Progress
9	4	22	Alpha Alternative JS/Oasis Altern. SS	OasisAlternative-UPGWifiAccess-TR21-0787	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	22	Alpha Alternative JS/Oasis Altern. SS	Alpha Alt-UPG Additional Painting-WL9	Renewal - School Identified Priority	4	In Progress
9	4	22	Alpha Alternative JS/Oasis Altern. SS	Alpha Altern-RemedyExit2CFloodTR20-0503	SCI - Playfields / Parking / Fencing	2	In Design
9	4	21	Bloor CI/Alpha II Alt.	Bloor CI/Alpha II Alt. - New School	Capital Projects	2	In Design
9	4	21	Brock Public School	Brock PS-RESFacade&SkylightPH1-TR20-0201	SCI - Structural - Exterior	10	In Progress
9	4	20	Carleton Village J&S Sports & Wellness	Carleton Vill-UPGWifiAccessPt-TR21-0657	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	Carleton Village J&S Sports & Wellness	Carleton Village-RPLEmergLightTR20-0394	SCI - Electrical	4	In Progress
9	4	20	Carleton Village J&S Sports & Wellness	Carleton Village-UPG Site ImpvtTR17-1448	SCI - Playfields / Parking / Fencing	5	In Progress
9	4	20	Carleton Village J&S Sports & Wellness	Carleton Village-PlayAreaSlideTR18-0634	SCI - Playfields / Parking / Fencing	55	In Progress
9	4	21	Charles G Fraser Jr PS (West End Creche)	Charles GFraser-UPGWifiAccesPt-TR21-0663	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	21	Charles G Fraser Jr PS (West End Creche)	Charles G Fraser-RPL Roofing-TR-17-2099	SCI - Structural - Exterior	97	Substantially Complete
9	4	21	Charles G Fraser Jr PS (West End Creche)	Charles GFraser-PH1SiteImprove TR19-1013	SCI - Playfields / Parking / Fencing	90	In Progress
9	4	21	Charles G Fraser Jr PS (West End Creche)	Charles G Fraser-Upgrade HVAC-TR-21-0521	CVRIS - Ventilation	25	In Progress
9	4	21	Charles G Fraser Jr PS (West End Creche)	Charles GFraser-RPLFireEscape -TR19-0436	SCI - Structural - Exterior	99	Substantially Complete
9	4	21	Charles G Fraser Jr PS (West End Creche)	Charles G Fraser-UPGBASMonitorTR21-0427	CVRIS - BAS Operatng Systems/Software	75	In Progress
9	4	22	Contact Alternative School	Contact Alt - UPGWIFIAccessPt-TR-21-0671	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	22	Contact Alternative School	Contact Alt - RPL FA System - TR-21-1040	SCI - Electrical	5	In Progress
9	4	22	Contact Alternative School	Contact Alt-UPG Paint Main Office-WL9	Renewal - School Identified Priority	4	In Progress
9	4	22	Contact Alternative School	Contact Alternative - UPG BAS-TR-21-1644	SCI - Mechanical	3	Tender / Pricing
9	4	21	Dewson Street Junior PS	Dewson St JPS-RPLMainSwitchbrdTR-20-0355	SCI - Electrical	97	Substantially Complete
9	4	21	Dewson Street Junior PS	Dewson St PS-RPL FA System TR-17-0656	SCI - Electrical	97	Substantially Complete
9	4	21	Dewson Street Junior PS	Dewson PS-Resurface Court Area-TR19-0006	SCI - Playfields / Parking / Fencing	2	In Design
9	4	21	Dovercourt Public School	Dovercourt PS-INSAutoDoorOper-TR-21-0280	CVRIS - Automatic Door Operators	97	Substantially Complete
9	4	21	Dovercourt Public School	Dovercourt PS-UPGWifiAccessPt-TR-21-0691	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	21	Dovercourt Public School	Dovercourt PS-UPG HVAC-TR-18-1163	Capital Projects	99	Substantially Complete

# Agenda Page 63

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
9	4	20	F.H. Miller Jr. PS	F H Miller JPS-UPGWiFiAccessPt-TR21-0703	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	F.H. Miller Jr. PS	FH Miller JPS - UPG BAS-TR-21-1637	SCI - Mechanical	3	Tender / Pricing
9	4	20	F.H. Miller Jr. PS	F H Miller-RPL HeatingPlant Tr-19-0453	SCI - Mechanical	97	Substantially Complete
9	4	20	Fairbank Memorial Comm. School	Fairbank Mem CS-UPGWiFiAccesPt-TR21-0704	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	Fairbank Memorial Comm. School	FairbankMem-RPLSteamHeatingPH1-TR19-0034	SCI - Mechanical	95	In Progress
9	4	20	Fairbank Memorial Comm. School	Fairbank Mem-UPGKindGrounds-TR-20-0824	Renewal - Health & Safety	99	Substantially Complete
9	4	20	Fairbank Memorial Comm. School	Fairbank Memo-UPGOutdoorAreaTR21-0252	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
9	4	20	General Mercer Jr. PS	General Mercer-UPGWiFiAccessPt-TR21-0714	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	General Mercer Jr. PS	General Mercer-UPG HVAC-TR-19-0707	SCI - Mechanical	95	In Progress
9	4	20	General Mercer Jr. PS	General MercerJPS-RPL Roofing-TR-19-1082	SCI - Structural - Exterior	2	In Design
9	4	21	Givins/Shaw Jr. & Sr. PS	Givins/Shaw JPS-UPGWiFiAccesPt-TR21-0719	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	22	Island Pub/Nat. Science School	Island PS - UPGWiFiAccessPt - TR-21-0743	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	22	Island Pub/Nat. Science School	Island PS-IMP IntWalls/CeilingsTR19-1393	SCI - Interior Components	80	In Progress
9	4	22	Island Pub/Nat. Science School	Island PS-UPG Paint Room-WL9	Renewal - School Identified Priority	4	In Progress
9	4	22	Island Pub/Nat. Science School	Island PS - UPG BAS - TR-21-1630	SCI - Mechanical	4	In Progress
9	4	22	Island Pub/Nat. Science School	Island PS-S/I Flag Pole	Renewal - School Identified Priority	65	In Progress
9	4	21	Niagara Street Junior PS	Niagara St JPS-Site Impv't TR-16-1401	SCI - Playfields / Parking / Fencing	95	In Progress
9	4	21	Niagara Street Junior PS	NiagaraStJPS-RPLPlayEquip&Turf-TR19-1530	SCI - Playfields / Parking / Fencing	95	In Progress
9	4	21	Niagara Street Junior PS	Niagara St JPS-RESTElevator-TR-18-0378	SCI - Electrical	4	In Progress
9	4	21	Niagara Street Junior PS	Niagara St JPS-RPLHeatingPlant-TR21-1186	SCI - Mechanical	1.5	Design Hold
9	4	20	Oakwood Collegiate Institute	Oakwood CI-UPGWiFiAccesPt-TR21-0786	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	Oakwood Collegiate Institute	Oakwood CI-UPG Paint Music Hallway-WL9	Renewal - School Identified Priority	4	In Progress
9	4	20	Oakwood Collegiate Institute	Oakwood CI-Install Lawn Sign	Renewal - School Identified Priority	15	In Progress
9	4	20	Oakwood Collegiate Institute	Oakwood CI - RPL Track - TR-17-2284	SCI - Playfields / Parking / Fencing	2	In Design
9	4	20	Oakwood Collegiate Institute	Oakwood CI-UPGLightsT8toLED-TR21-0140	SCI - Electrical	2	In Design
9	4	22	Ogden Junior Public School	Ogden JPS-UPGWiFiAccess-TR-21-0789	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	22	Ogden Junior Public School	Ogden PS - Regrade Asphalt - TR-18-1368	SCI - Playfields / Parking / Fencing	2	In Design
9	4	22	Ogden Junior Public School	OgdenJPS-UPG BFCorridorSys-TR17-2179	SCI - Interior Components	99	Substantially Complete
9	4	21	Ossington/Old Orchard Jr. PS	Ossington/Old Or-INSAutoDoorOp-TR21-0281	CVRIS - Automatic Door Operators	97	Substantially Complete
9	4	21	Ossington/Old Orchard Jr. PS	Ossington/OldOrch-UPGWiFiAcc-TR-21-0791	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	21	Ossington/Old Orchard Jr. PS	Ossington PS-SwitchboardUpg TR-17-1745	SCI - Electrical	97	Substantially Complete
9	4	21	Ossington/Old Orchard Jr. PS	Ossington OldOrchard-L'scapeMP-TR20-0673	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
9	4	21	Ossington/Old Orchard Jr. PS	Ossington PS-UPG Paint Front Foyer-WL9	Renewal - School Identified Priority	4	In Progress
9	4	21	Pauline Junior Public School	Pauline JPS-INSAutoDoorOperatr-TR21-0282	CVRIS - Automatic Door Operators	97	Substantially Complete
9	4	21	Pauline Junior Public School	Pauline JPS-UPGWiFiAccess-TR-21-0796	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	21	Pauline Junior Public School	Pauline JMS-RPLSumpPump-TR-21-1191	SCI - Mechanical	5	In Progress
9	4	21	Pauline Junior Public School	Pauline PS-UPG New VCT in Staffroom-WL9	Renewal - School Identified Priority	97	Substantially Complete
9	4	21	Pauline Junior Public School	Pauline JPS-UPGBASMonitoring-TR21-0487	CVRIS - BAS Operatng Systems/Software	75	In Progress
9	4	20	Perth Avenue Junior PS	Perth Ave JPS-UPGWiFiAccess-TR-21-0798	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	Perth Avenue Junior PS	Perth AvenueJPS UPG ParkingLot TR17-0718	SCI - Playfields / Parking / Fencing	97	Substantially Complete
9	4	20	Perth Avenue Junior PS	Perth PS-UPG track drainage Ph2TR17-1292	SCI - Playfields / Parking / Fencing	90	In Progress
9	4	20	Rawlinson Community School	Rawlinson CS-INSAutoDoorOpera-TR-21-0283	CVRIS - Automatic Door Operators	97	Substantially Complete
9	4	20	Rawlinson Community School	Rawlinson CS-UPGPlayFieldsPh2-TR21-0923	Renewal - Health & Safety	20	In Progress
9	4	20	Rawlinson Community School	Rawlinson CS - RPL Windows -TR-21-1589	SCI - Structural - Exterior	4	In Progress
9	4	20	Rawlinson Community School	Rawlinson CS-UPG Paint Doors&Frames-WL9	Renewal - School Identified Priority	80	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
9	4	20	Rawlinson Community School	Rawlinson CS-Upgrade HVAC-TR-21-1535	SCI - Mechanical	4	In Progress
9	4	20	Rawlinson Community School	Rawlinson CS-RPL Doors/Frames -TR19-1097	SCI - Structural - Exterior	80	In Progress
9	4	20	Regal Road Junior PS	Regal Road JPS-UPGWiFiAccess-TR-21-0802	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	20	Regal Road Junior PS	Regal Road JPS-UPGWindowVentTR-21-1418	SCI - Structural - Exterior	4	In Progress
9	4	20	Regal Road Junior PS	Regal Road PS-UPG Install Cabinets-WL10	Renewal - School Identified Priority	60	In Progress
9	4	20	Regal Road Junior PS	Regal Road PS-RESTFacadePH3-TR-20-0744	SCI - Structural - Exterior	25	In Progress
9	4	20	Regal Road Junior PS	Regal Rd JPS-RESTRetainingWall-TR20-0175	SCI - Playfields / Parking / Fencing	60	In Progress
9	4	20	Regal Road Junior PS	Regal Rd JPS-FA Sys Rpl TR-17-0317	SCI - Electrical	97	Substantially Complete
9	4	22	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS - UPGWiFiAccessPt -TR-21-0812	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	22	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS -UPG HVAC TR-17-1366	SCI - Mechanical	97	Substantially Complete
9	4	22	Ryerson Comm. Sch. Jr. & Sr.	Ryerson PS-UPG Paint Library-WL7	Renewal - School Identified Priority	97	Substantially Complete
9	4	22	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS -RPL Boiler Tubes-TR-21-0392	SCI - Mechanical	4	In Progress
9	4	22	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS-RPL FA System-TR-18-1231	SCI - Electrical	3	Tender / Pricing
9	4	21	Shirley Street Jr. PS	Shirley St JPS-INSAutoDoorOpe-TR-21-0284	CVRIS - Automatic Door Operators	50	In Progress
9	4	21	Shirley Street Jr. PS	Shirley St JPS-UPGWiFiAccessPt-TR21-0819	CVRIS - Wi-Fi Access Points	97	Substantially Complete
9	4	21	Shirley Street Jr. PS	Shirley St. JPS-SiporxDckAsmnt-TR21-1391	SCI - Structural - Exterior	2	In Design
9	4	22	The Waterfront School	Waterfront School-UPGWiFiAcces-TR21-0833	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Beverley R PS	Beverley School - INS VCT Floor-WL10-091	Renewal - School Identified Priority	4	In Progress
10	4	21	Beverley R PS	Beverley School-Re Grout Pool -TR22-0216	SCI - Mechanical	4	In Progress
10	4	21	Beverley R PS	Beverley School-RPLPoolCeiling-TR19-0900	SCI - Interior Components	97	Substantially Complete
10	4	21	Beverley R PS	Beverley PS-RPL Roof-TR-21-1543	SCI - Structural - Exterior	5	In Progress
10	4	21	Beverley R PS	Beverley PS-INS Pool DeckLifts-TR20-0437	SCI - Mechanical	5	In Progress
10	4	21	Beverley R PS	Beverley PS- Boiler Repl - TR-16-1542	SCI - Mechanical	99	Substantially Complete
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-INSAutoDoorOpera-TR-21-0287	CVRIS - Automatic Door Operators	50	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech -UPGWiFiAccessPt-TR-21-0660	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Central Tech/Bloor CI/ALPHA II	CentralTech-AuditoriumSftyUpg-TR-19-1492	SCI - Interior Components	4	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RPL Roofing BldgB-TR19-0910	SCI - Structural - Exterior	97	Substantially Complete
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RemedyWaterLeak TR18-1066	SCI - Structural - Exterior	65	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-REST 3ScienceRms-TR-19-0580	SCI - Interior Components	97	Substantially Complete
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-UPGFreightElev-TR-21-0062	SCI - Electrical	99	Substantially Complete
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RepaveParkingLot-TR18-1073	SCI - Playfields / Parking / Fencing	5	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RPLWindowMainBldg-TR21-1553	SCI - Structural - Exterior	2	In Design
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Technical-UPG Paint Office-WL9	Renewal - School Identified Priority	97	Substantially Complete
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-INS SecCameras-TR22-0237	Renewal - Health & Safety	50	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RPLElevatorDrains-TR21-1564	SCI - Mechanical	4	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RPL Brickwork-TR-18-0415	SCI - Structural - Exterior	1.5	Design Hold
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech CI-UPGUnitHeaters-TR19-0897	SCI - Mechanical	85	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RPL Steam to HW-TR-21-1173	SCI - Mechanical	3	Tender / Pricing
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RelocateArchivesTR21-1603	Renewal - Health & Safety	95	In Progress
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech -RPL Ext Doors - TR-21-1713	SCI - Structural - Exterior	2	In Design
10	4	21	Central Tech/Bloor CI/ALPHA II	Central Tech-RPL Roof BldgA-TR-21-1496	SCI - Structural - Exterior	2	In Design
10	4	21	Central Toronto Academy	Central Toronto-INSAutoDoorOpr-TR21-0286	CVRIS - Automatic Door Operators	97	Substantially Complete
10	4	21	Central Toronto Academy	Central Toronto-UPGWiFiAccesPt-TR21-0661	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Central Toronto Academy	CentralTorontoAcdmy-RPLRoofing-TR19-1218	SCI - Structural - Exterior	97	Substantially Complete
10	4	21	Central Toronto Academy	CentralTorontoAdmy-UpgradeHVAC-TR21-0520	CVRIS - Ventilation	25	In Progress



Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
10	4	21	Central Toronto Academy	Central Toronto Acad-PaintRooms-WL10-094	Renewal - School Identified Priority	4	In Progress
10	4	21	Church Street Jr PS/Native Learning Ctr	Church St JPS- UPGWiFiAccessPt-TR21-0667	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Church Street Jr PS/Native Learning Ctr	Church St-UPG Install Cabinet&Cubby-WL10	Renewal - School Identified Priority	40	In Progress
10	4	21	Church Street Jr PS/Native Learning Ctr	Church PS-RPL fence&ret wall-TR-17-1449	SCI - Playfields / Parking / Fencing	97	Substantially Complete
10	4	21	Clinton Street Junior PS	Clinton St JPS-UPGWiFiAccessPt-TR21-0670	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Clinton Street Junior PS	Clinton St-RPL SiporxDeck/Roof-TR21-1413	SCI - Structural - Exterior	5	In Progress
10	4	21	Clinton Street Junior PS	Clinton JPS-Revitalize Library-TR18-0614	SCI - Interior Components	97	Substantially Complete
10	4	21	Clinton Street Junior PS	Clinton PS-RPLSiporexRoofDeck-TR-20-0629	SCI - Structural - Exterior	3	Tender / Pricing
10	4	21	Essex Jr. & Sr. PS	Essex JSPS-Upgrade HVAC-TR-21-0523	CVRIS - Ventilation	10	In Progress
10	4	21	Essex Jr. & Sr. PS	Essex JSPS-BAS Monitoring-TR21-0444	CVRIS - BAS Operatng Systems/Software	95	In Progress
10	4	21	Essex Jr. & Sr. PS	Essex JPS-SiporexDeckAssesment-TR21-1379	SCI - Structural - Exterior	2	In Design
10	4	21	Harbord Collegiate Institute	Harbord CI -UPGWiFiAccessPt-TR-21-0727	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Harbord Collegiate Institute	Harbord CI-RPL Skylights-TR-20-0215	SCI - Structural - Exterior	97	Substantially Complete
10	4	21	Harbord Collegiate Institute	Harbord CI-RPLExtBrickwork-TR-21-0910	SCI - Structural - Exterior	4	In Progress
10	4	21	Harbord Collegiate Institute	Harbord CI-RPL Gym Bleacher-TR-17-1966	SCI - Interior Components	99	Substantially Complete
10	4	21	Harbord Collegiate Institute	Harbord CI-RPL Elevator Phone-TR-20-0435	SCI - Electrical	4	In Progress
10	4	21	Harbord Collegiate Institute	Harbord CI-INS C02 Sensor-TR-19-0667	SCI - Mechanical	4	In Progress
10	4	22	Heydon Park SS (New)	Heydon Park SS-UPGWiFiAccessPt-TR21-0730	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Huron Street Junior PS	Huron St JPS -UPGWiFiAccessPt-TR-21-0740	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Huron Street Junior PS	Huron PS-RPLBasemetTiles-TR-18-0731	SCI - Interior Components	97	Substantially Complete
10	4	21	Huron Street Junior PS	Huron PS-RPL Roofing-TR-17-1528	SCI - Structural - Exterior	75	In Progress
10	4	21	Huron Street Junior PS	Huron St PS-PA Sys Rpl TR-17-0166	SCI - Electrical	97	Substantially Complete
10	4	21	Huron Street Junior PS	Huron StPS-RPL RoofStairsSupp-TR-18-0626	SCI - Structural - Exterior	40	In Progress
10	4	21	Huron Street Junior PS	Huron St JPS-RPL Stair Treads-TR-18-0730	SCI - Interior Components	15	In Progress
10	4	22	Inglenook Community HS	Inglenook CS -UPGWiFiAccessPt-TR-21-0742	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Inglenook Community HS	Inglenook CS-RPL PA System-TR-18-1188	SCI - Electrical	4	In Progress
10	4	22	Inglenook Community HS	Inglenook CS-RPL Roof-TR-21-1424	SCI - Structural - Exterior	5	In Progress
10	4	22	Inglenook Community HS	Inglenook CS-GIFSurvey&ArboristTR21-1670	Renewal - Health & Safety	2	In Design
10	4	22	Inglenook Community HS	Inglenook CS-RPL Steam to HW-TR-21-1202	SCI - Mechanical	2.5	Tender / Pricing
10	4	22	Inglenook Community HS	InglenookCS-RPLMainSwitchboard-TR21-1472	SCI - Electrical	2	In Design
10	4	22	Jarvis Collegiate Institute	Jarvis CI-INSAutoDoorOperator-TR-21-0288	CVRIS - Automatic Door Operators	97	Substantially Complete
10	4	22	Jarvis Collegiate Institute	Jarvis CI-UPGWiFiAccessPt-TR21-0748	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Jarvis Collegiate Institute	Jarvis CI-UPG ERGenerator-TR-20-0117	SCI - Electrical	85	In Progress
10	4	22	Jarvis Collegiate Institute	Jarvis CI - RPL Skylights - TR-21-1404	SCI - Structural - Exterior	2	In Design
10	4	21	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-UPGWiFiAccessPt-TR21-0749	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-RPLchimney brick-TR19-0218	SCI - Structural - Exterior	85	In Progress
10	4	21	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum JSPS-RPLWindows-TR-21-0527	SCI - Structural - Exterior	3	Tender / Pricing
10	4	21	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum PS-RPL Skylights-TR21-1554	SCI - Structural - Exterior	5	In Progress
10	4	21	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-UPG Gym/LunchRm-TR-21-0550	SCI - Interior Components	5	In Progress
10	4	21	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-RPLCondensateVac-TR20-0533	SCI - Mechanical	60	In Progress
10	4	21	Kensington Community Sch. Jr.	Kensington PSI-RPL Roofing-TR-18-1122	SCI - Structural - Exterior	97	Substantially Complete
10	4	21	Kensington Community Sch. Jr.	Kensington CS-RPL Front Fence-TR-21-1052	SCI - Playfields / Parking / Fencing	2	In Design
10	4	21	Kensington Community Sch. Jr.	Kensington CS-UPG Paint Gym-WL9	Renewal - School Identified Priority	4	In Progress
10	4	21	Kensington Community Sch. Jr.	Kensington CS-RPLPoolGrout-TR-21-1545	SCI - Mechanical	70	In Progress
10	4	21	Kensington Community Sch. Jr.	Kensington CS-Refurbish Fascia-TR21-1531	SCI - Structural - Exterior	4	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
10	4	21	Kensington Community Sch. Jr.	Kensington CS-KdgPlygrErlYLn-TR-21-1778	Renewal - Health & Safety	4	In Progress
10	4	22	King Edward Jr. & Sr. PS	King EdwardPS-UPGWifiAccessPt-TR21-0759	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	King Edward Jr. & Sr. PS	King Edward PS - FDK3 Playground Upg	Capital Projects	5	In Progress
10	4	22	King Edward Jr. & Sr. PS	KingEdward ParkingAsphalt REST TR16-1933	SCI - Playfields / Parking / Fencing	99	Substantially Complete
10	4	22	King Edward Jr. & Sr. PS	KingEdward MasterPlan&Play AreaTR17-1287	SCI - Playfields / Parking / Fencing	10	In Progress
10	4	22	King Edward Jr. & Sr. PS	King Edward - FA Sys Rpl TR-17-0658	SCI - Electrical	97	Substantially Complete
10	4	22	King Edward Jr. & Sr. PS	King EdwardCl-RPL Roofing-TR-22-0055	SCI - Structural - Exterior	2	In Design
10	4	22	Lord Dufferin Jr. & Sr. PS	Lord Dufferin-UPGWifiAccessPt-TR21-0769	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Lord Dufferin Jr. & Sr. PS	LordDufferin-IMPExtPlayFeaturesTR21-1327	Renewal - Health & Safety	99	Substantially Complete
10	4	22	Lord Dufferin Jr. & Sr. PS	Lord Dufferin-UPGOutdoorAreaTR21-0250	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
10	4	22	Lord Lansdowne Junior Public School	Lord Lansdowne-UPGWifiAccessPt-TR21-0770	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Lord Lansdowne Junior Public School	Lord Lansdowne-UPGMasterPlan-TR-18-0806	Capital Projects	10	In Progress
10	4	22	Lord Lansdowne Junior Public School	Lord Lansdowne-RPLCeilingTiles-TR19-0429	SCI - Interior Components	97	Substantially Complete
10	4	22	Lord Lansdowne Junior Public School	Lord Lansdowne PS-UPGPlayfield-TR20-0227	Renewal - Health & Safety	25	In Progress
10	4	22	Market Lane Jr. & Sr. PS	Market Lane JPS-RPL Skylights-TR-21-1403	SCI - Structural - Exterior	20	In Progress
10	4	21	Montrose Junior Public School	Montrose JrPS-UPGWifiAccessPt-TR21-0778	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	Montrose Junior Public School	Montrose PS-Retaining Wall RenoTR16-1631	SCI - Playfields / Parking / Fencing	97	Substantially Complete
10	4	22	Nelson Mandela Park P.S	Nelson Mandela-HydroVaultREST-TR-21-1024	SCI - Structural - Exterior	3	Tender / Pricing
10	4	22	Nelson Mandela Park P.S	Nelson Mandela -UpgrOutdrArea TR-21-0249	Renewal - Health & Safety	99	Substantially Complete
10	4	22	Nelson Mandela Park P.S	Nelson Mandela-UPGOutdoorAreaTR21-0249	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
10	4	22	Nelson Mandela Park P.S	Nelson Mandela-WashroomUPG-TR-19-0869	SCI - Mechanical	4	In Progress
10	4	22	Orde Street Public School	Orde Street JPS-UPGWifiAccess-TR21-0790	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Orde Street Public School	Orde Street PS- RPL Roof - TR-19-0606	SCI - Structural - Exterior	10	In Progress
10	4	22	Orde Street Public School	Orde St PS-RESTFacadeWindowsP2-TR19-0424	SCI - Structural - Exterior	97	Substantially Complete
10	4	22	Orde Street Public School	Orde St PS-RESTFacadeWinsowsPH3TR21-0088	SCI - Structural - Exterior	10	In Progress
10	4	22	Orde Street Public School	Orde St PS-RPLHeatingPlant-TR-21-1190	SCI - Mechanical	5	In Progress
10	4	22	Orde Street Public School	Orde StreetPS-UPGBASMonitoring-TR21-0484	CVRIS - BAS Operatng Systems/Software	75	In Progress
10	4	22	Orde Street Public School	Orde St JPS-FA Sys Rpl TR-17-0633	SCI - Electrical	97	Substantially Complete
10	4	21	Palmerston Junior PS	Palmerston JPS-RPLBoilerCeilingTR19-0889	SCI - Structural - Exterior	10	In Progress
10	4	21	Palmerston Junior PS	Palmerston JPS-GIF MasterPlan-TR-21-1551	Renewal - Health & Safety	2	In Design
10	4	21	Palmerston Junior PS	Palmerston JPS-UPG K'grtnArea-TR22-0146	Renewal - Health & Safety	4	In Progress
10	4	21	Palmerston Junior PS	Palmerston JPS-RPLStairs #4&5 -TR19-1094	SCI - Interior Components	50	In Progress
10	4	22	Rose Avenue Jr. Public School	Rose Ave JPS-UPGWifiAccess-TR-21-0808	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Rose Avenue Jr. Public School	Rose Ave PS -RPL P'AreaTurf-TR-22-0283	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
10	4	22	Rose Avenue Jr. Public School	Rose Ave-INS anticlimb guards-TR-18-0406	SCI - Structural - Exterior	20	In Progress
10	4	22	Rose Avenue Jr. Public School	Rose Ave JMS-REST Int Stairs-TR-18-0095	SCI - Interior Components	60	In Progress
10	4	22	Rosedale Hts Sch of the Arts	Rosedale Hts SOA-INSAutoDoorOp-TR21-0285	CVRIS - Automatic Door Operators	97	Substantially Complete
10	4	22	Rosedale Hts Sch of the Arts	Rosedale Hts SOA-UPGWifiAccess-TR21-0809	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Rosedale Hts Sch of the Arts	Rosedale HtsSOA-RPLPoolGroutTR-21-1136	SCI - Mechanical	20	In Progress
10	4	22	Rosedale Hts Sch of the Arts	Rosedale HtsSOA-RESTParkingDeckTR21-1353	SCI - Structural - Exterior	2	In Design
10	4	22	Rosedale Hts Sch of the Arts	Rosedale Hts -RPL DivingBoard TR-17-1237	SCI - Interior Components	20	In Progress
10	4	22	Rosedale Jr. Public School	Rosedale JPS -RPL Hallway Tiles-WL10-108	Renewal - School Identified Priority	4	In Progress
10	4	22	Rosedale Jr. Public School	Rosedale JPS-GIF UpgPlayEquip-TR-21-1734	Renewal - Health & Safety	2	In Design
10	4	22	Sprucecourt Public School	Sprucecourt PS-UPGWifiAccessPt-TR21-0825	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	22	Sprucecourt Public School	Sprucecourt PS-KindergImprove-TR-21-1429	Renewal - Health & Safety	80	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
10	4	22	Sprucecourt Public School	Sprucecourt PS-UPGOutdoorAreaTR21-0256	CVRIS - Outdoor Kindergarten Areas	80	In Progress
10	4	21	West End Alternative/Bickford	Bickford Centr-UPGWifiAccessPt-TR21-0842	CVRIS - Wi-Fi Access Points	97	Substantially Complete
10	4	21	West End Alternative/Bickford	Bickford Ctre-RPL HeatingPlant-TR19-1323	SCI - Mechanical	95	In Progress
10	4	21	West End Alternative/Bickford	Bickford Ctr-RPLWindowsPH1TR-20-0542	SCI - Structural - Exterior	97	Substantially Complete
10	4	21	West End Alternative/Bickford	Bickford Ctre-RPLWindowsPH2-TR-21-1352	SCI - Structural - Exterior	35	In Progress
10	4	21	West End Alternative/Bickford	West End Alt/Bickford-UPG Paint WC-WL9	Renewal - School Identified Priority	80	In Progress
10	4	21	West End Alternative/Bickford	Bickford Ctr-UPGBASMonitoringTR-21-0418	CVRIS - BAS Operatng Systems/Software	94	In Progress
10	4	21	West End Alternative/Bickford	Bickford Ctr-RPLCourtyardSlabTR-19-0653	SCI - Structural - Exterior	2	In Design
10	4	22	Whitney Junior Public School	Whitney JPS-RPLMainSwitchbrd-TR-21-1112	SCI - Electrical	2	In Design
10	4	22	Winchester Jr. & Sr. PS	Winchester-RPL MainSwitchboard-TR18-0944	SCI - Electrical	97	Substantially Complete
11	1	06	Bedford Park Public School	Bedford Park PS-Re Grout Pool -TR22-0211	SCI - Mechanical	4	In Progress
11	1	06	Bedford Park Public School	Bedford Park-RPLCeilingTiles-TR-20-0235	SCI - Interior Components	97	Substantially Complete
11	1	06	Bedford Park Public School	Bedford Park-RevitalizeLibrary-TR21-1669	SCI - Interior Components	2	In Design
11	1	06	Bedford Park Public School	Bedford Park PS-RPLSteam to HW-TR19-1482	SCI - Mechanical	96	In Progress
11	1	05	Bennington Heights ES	Bennington Hts-UPG Playfield-TR-20-0221	Renewal - Health & Safety	20	In Progress
11	1	05	Bennington Heights ES	Bennington HtsES-RPLWindows-TR-22-0084	SCI - Structural - Exterior	4	In Progress
11	1	05	Bennington Heights ES	Bennington Hts-INSPortableHVAC-TR21-0539	CVRIS - Ventilation (Portables)	95	In Progress
11	1	05	Bessborough Drive ES	BessboroughES-RPLCeilingTiles-TR-21-0023	SCI - Interior Components	97	Substantially Complete
11	1	06	Blythwood Junior Public School	Blythwood JPS-UPGWifiAccessPt-TR-21-0651	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	Blythwood Junior Public School	Blythwood JPS-UPGBASMonitoringTR21-0421	CVRIS - BAS Operatng Systems/Software	75	In Progress
11	1	06	Blythwood Junior Public School	Blythwood JPS-UPG Counter&Cupboard-WL8	Renewal - School Identified Priority	75	In Progress
11	1	06	Blythwood Junior Public School	Blythwood PS - HW Conversion-TR-21-1167	SCI - Mechanical	5	In Progress
11	1	06	Blythwood Junior Public School	Blythwood JPS- RPL Roof - TR-19-0583	SCI - Structural - Exterior	1.5	Design Hold
11	1	06	Blythwood Junior Public School	Blythwood PS-RPL Exit Doors-WL8	Renewal - School Identified Priority	90	In Progress
11	1	06	Denlow Public School	Denlow PS-RPL Carpet-WL10-057	Renewal - School Identified Priority	4	In Progress
11	1	06	Dunlace Public School	Dunlace PS - UPGWifiAccessPt- TR-21-0694	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	Dunlace Public School	Dunlace PS-INS VCT in Hallway-WL10-059	Renewal - School Identified Priority	4	In Progress
11	1	06	Dunlace Public School	Dunlace PS-Repave Parking Lot-TR-19-0417	SCI - Playfields / Parking / Fencing	2	In Design
11	1	06	Dunlace Public School	Dunlace PS-RPL Water Main-TR-19-0042	SCI - Mechanical	5	In Progress
11	1	05	Fraser Mustard Early Learning Academy	Fraser Mustard-StructRemediatioTR19-0800	Renewal - Health & Safety	95	In Progress
11	1	05	Fraser Mustard Early Learning Academy	Fraser Mustard-UPGSnow MeltSys-TR18-0923	Renewal - Health & Safety	97	Substantially Complete
11	1	06	Harrison Public School	Harrison PS-Repave Prkg Lot-TR-19-1138	SCI - Playfields / Parking / Fencing	2	In Design
11	1	05	Hodgson Middle School	Hodgson MS - UPGWifiAccessPt -TR-21-0735	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	05	Hodgson Middle School	Hodgson MS-PaintRms202,209,210-TR21-1696	SCI - Interior Components	4	In Progress
11	1	05	Hodgson Middle School	Hodgson PS-UPG Paint Stairwells-WL7	Renewal - School Identified Priority	97	Substantially Complete
11	1	05	Hodgson Middle School	Hodgson PS - Addition - TR-17-0652	Capital Projects	2	In Design
11	1	05	Hodgson Middle School	Hodgson MS - Steam Conversion-TR-21-1206	SCI - Mechanical	5	In Progress
11	1	05	Hodgson Middle School	Hodgson Park-RPLBsktbl Bkstps-TR18-0538	SCI - Interior Components	25	In Progress
11	1	06	John Fisher Junior PS	John Fisher PS-UPGWifiAccessPt-TR21-0751	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	John Fisher Junior PS	John Fisher PS-RPLSteam to HW-TR-18-1286	SCI - Mechanical	97	Substantially Complete
11	1	06	John Fisher Junior PS	John Fisher PS-UPG Site-WL9	Renewal - School Identified Priority	97	Substantially Complete
11	1	06	John Fisher Junior PS	John Fisher JPS-RPL Roof-TR-22-0204	SCI - Structural - Exterior	2	In Design
11	1	06	John Fisher Junior PS	John Fisher-RPLFieldRetainWalTR-17-0053	SCI - Playfields / Parking / Fencing	1.5	Design Hold
11	1	05	Leaside High School	Leaside HS - RPL FA System - TR-21-1458	SCI - Electrical	10	In Progress
11	1	05	Leaside High School	Leaside HS-Install Lawn Sign	Renewal - School Identified Priority	4	In Progress

# Agenda Page 68

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
11	1	05	Leaside High School	Leaside HS-INS Blinds-WL9-334	Renewal - School Identified Priority	4	In Progress
11	1	05	Leaside High School	Leaside HS - INS Blinds - WL10-076	Renewal - School Identified Priority	4	In Progress
11	1	05	Leaside High School	Leaside HS - REPL Cabinets - WL10-077	Renewal - School Identified Priority	4	In Progress
11	1	05	Leaside High School	Leaside HS-INSAutoDoorOperator-TR21-0290	CVRIS - Automatic Door Operators	90	In Progress
11	1	05	Leaside High School	Leaside HS-RPL Roof-TR-21-1223	SCI - Structural - Exterior	2	In Design
11	1	05	Leaside High School	Leaside HS-UPGAccessPipeSpace-TR-19-0919	SCI - Structural - Exterior	15	In Progress
11	1	05	Leaside High School	Leaside HS-UPGLightsT8toLED-TR21-0137	SCI - Electrical	1.5	Design Hold
11	1	05	Marc Garneau CI	MarcGarneauCI-RPLSkylightRm113-TR21-1042	SCI - Structural - Exterior	5	In Progress
11	1	05	Marc Garneau CI	Marc Garneau -RPLHeater&Pipes-TR-18-0034	SCI - Mechanical	99	Substantially Complete
11	1	05	Marc Garneau CI	Marc Garneau-RPL BASControls-TR-19-1272	SCI - Mechanical	50	In Progress
11	1	05	Marc Garneau CI	Marc Garneau-UPRHairstylingRm-TR19-1260	Renewal - Health & Safety	3	Tender / Pricing
11	1	05	Marc Garneau CI	Marc Garneau-UPGLightsT8toLED-TR21-0138	SCI - Electrical	2	In Design
11	1	05	Marc Garneau CI	Marc Garneau CI-Soil Failure-TR-13-0554	Renewal - Health & Safety	2	In Design
11	1	05	Marc Garneau CI	Marc GarneauCI-RPLUrinals -TR-22-0126	SCI - Mechanical	4	In Progress
11	1	05	Maurice Cody Jr. Public School	Maurice Cody-INVClusterColumnTR-21-1430	SCI - Structural - Exterior	2	In Design
11	1	05	Maurice Cody Jr. Public School	Maurice Cody JPS-RPL Door/FrameTR19-1578	SCI - Structural - Exterior	70	In Progress
11	1	06	Northern Secondary School	Northern SS-UPGWiFiAccessPt-TR21-0784	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	Northern Secondary School	Northern SS-Paint Hallway2ndFL-TR21-0410	SCI - Interior Components	4	In Progress
11	1	06	Northern Secondary School	Northern SS - Re Grout Pool - TR-22-0200	SCI - Mechanical	4	In Progress
11	1	06	Northern Secondary School	Northern SS-INS Washrm Stall-WL10-068	Renewal - School Identified Priority	4	In Progress
11	1	06	Northern Secondary School	Northern SS-UPGBASMonitoring-TR21-0480	CVRIS - BAS Operatng Systems/Software	95	In Progress
11	1	06	Northern Secondary School	Northern SS-RESTOParkingLotWallTR-19-1137	SCI - Structural - Exterior	50	In Progress
11	1	06	Northern Secondary School	Northern SS-UPG Elevator -TR-19-0147	SCI - Mechanical	20	In Progress
11	1	06	Northern Secondary School	Northern SS-RPL Ceiling Chg Rm-TR20-0344	SCI - Interior Components	97	Substantially Complete
11	1	06	Northern Secondary School	Northern SS-RPL AHU-TR-21-1188	SCI - Mechanical	3	Tender / Pricing
11	1	06	Northern Secondary School	Northern SS-RPL FA System-TR21-0129	SCI - Electrical	2	In Design
11	1	05	Northlea E. & M.S.	Northlea EMS-UPG Paint Room-WL9	Renewal - School Identified Priority	10	In Progress
11	1	05	Northlea E. & M.S.	Northlea ES-RPL WallCladding-TR19-0907	SCI - Structural - Exterior	20	In Progress
11	1	06	Owen Public School	Owen PS - UPG BAS - TR-21-1633	SCI - Mechanical	4	In Progress
11	1	06	Owen Public School	Owen PS-UPG Install Ceramic Tile-WL9	Renewal - School Identified Priority	4	In Progress
11	1	06	Owen Public School	Owen PS-REST RetainingWallTR-19-0958	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
11	1	06	Park Lane Public School	Park Lane PS-UPGBASMonitoring-TR21-0485	CVRIS - BAS Operatng Systems/Software	75	In Progress
11	1	06	Park Lane Public School	Park Lane PS-INS BF PavedTrail-TR19-0455	SCI - Playfields / Parking / Fencing	70	In Progress
11	1	06	Park Lane Public School	Park Lane PS-UPG Quiet Room-TR-18-0569	SCI - Interior Components	97	Substantially Complete
11	1	06	Park Lane Public School	Park Lane PS-SiporexDeckAssmnt-TR21-1388	SCI - Structural - Exterior	2	In Design
11	1	05	Rolph Road ES	Rolph Road ES-UPGWiFiAccess-TR-21-0807	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	05	Rolph Road ES	Rolph Rd PS-Repave Parking Lot-TR19-0457	SCI - Playfields / Parking / Fencing	2	In Design
11	1	05	Rolph Road ES	Rolph Rd ES-INS New Portable -TR-21-0876	CVRIS - New Portable Installations	85	In Progress
11	1	05	Rolph Road ES	Rolph Rd ES-INSAutoDoorOperatr-TR21-0289	CVRIS - Automatic Door Operators	95	In Progress
11	1	05	Rolph Road ES	Rolph Rd-UPG ExtKindergtrtnSpace-TR21-1125	Renewal - Health & Safety	95	In Progress
11	1	06	St. Andrew's Middle School	St Andrew's MS-UPGWiFiAccessPt-TR21-0826	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	St. Andrew's Middle School	St Andrew's MS-RPLWindows PH 1-TR19-1266	SCI - Structural - Exterior	5	In Progress
11	1	06	St. Andrew's Middle School	St Andrew'sMS-RepaveParkingLot-TR19-0350	SCI - Playfields / Parking / Fencing	5	In Progress
11	1	06	Sunny View Jr. & Sr. PS	Sunny View PS -Re Grout Pools-TR-22-0215	SCI - Mechanical	4	In Progress
11	1	06	Sunny View Jr. & Sr. PS	Sunny View PS-UPG Paint Corridors-WL9	Renewal - School Identified Priority	4	In Progress

# Agenda Page 69

Facility Services

Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
11	1	06	Sunny View Jr. & Sr. PS	Sunny View JSPS-RPL Roofing-TR-21-1422	SCI - Structural - Exterior	10	In Progress
11	1	06	Sunny View Jr. & Sr. PS	Sunny View PS-Pool Grounding-TR-21-1694	SCI - Mechanical	50	In Progress
11	1	05	Thornccliffe Park ES	Thornccliffe Pk-RPLSchoolSiding-TR19-1418	SCI - Structural - Exterior	97	Substantially Complete
11	1	05	Thornccliffe Park ES	Thornccliffe Park-RPLCabinets-TR-19-0540	SCI - Interior Components	4	In Progress
11	1	05	Thornccliffe Park ES	Thornccliffe PS-RPLRoofChiller-TR-19-1063	SCI - Mechanical	97	Substantially Complete
11	1	05	Thornccliffe Park ES	Thorncriff Park-Roof AccessUppgTR-18-0062	SCI - Structural - Exterior	90	In Progress
11	1	06	Windfields Middle School	Windfields MS-UPGWiFiAccessPt-TR21-0857	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	Windfields Middle School	Windfields JHS - RPL Roof - TR-19-0621	SCI - Structural - Exterior	97	Substantially Complete
11	1	06	Windfields Middle School	Windfields MS-RPL 1stFloorTile-TR19-0024	SCI - Interior Components	4	In Progress
11	1	06	Windfields Middle School	Windfields MS-INS Blinds-WL10-046	Renewal - School Identified Priority	4	In Progress
11	1	06	York Mills CI	York MillsCI-UPGWiFiAccessPt-TR21-0859	CVRIS - Wi-Fi Access Points	97	Substantially Complete
11	1	06	York Mills CI	York Mills CI- RPL Roof-TR-19-0622	SCI - Structural - Exterior	20	In Progress
11	1	06	York Mills CI	York Mills CI-RPL HeatingPlant-TR20-0844	SCI - Mechanical	95	In Progress
11	1	06	York Mills CI	York Mills CI-Pool Grounding-TR-21-1482	SCI - Mechanical	30	In Progress
11	1	06	York Mills CI	York MillsCI-UPGLibraryArea-TR-21-1668	SCI - Interior Components	2	In Design
11	1	06	York Mills CI	York Mills CI-UPG Barrier Free-TR19-0398	SCI - Interior Components	97	Substantially Complete
11	1	06	York Mills CI	York Mills CI-Walkway UppgTR-16-0592	SCI - Playfields / Parking / Fencing	2	In Design
11	1	06	York Mills CI	York Mills CI-RPLRoofGasPipe-TR-21-1663	SCI - Mechanical	3	Tender / Pricing
11	1	06	York Mills CI	York Mills CI-RPLSanitaryDrainTR-21-1477	SCI - Mechanical	3	Tender / Pricing
12	2	12	Avondale Secondary Alternative School	Avondale Alt-RPL FrontWindows-TR-21-1145	SCI - Structural - Exterior	30	In Progress
12	2	12	Avondale Secondary Alternative School	Avondale Alt SS-RPL Windows-TR-21-1338	SCI - Structural - Exterior	10	In Progress
12	2	08	Cameron Public School	Cameron PS-UPGRoofAccess-TR-19-0120	SCI - Structural - Exterior	99	Substantially Complete
12	2	08	Churchill Public School	Churchill PS-RPL Roofing-TR-19-1248	SCI - Structural - Exterior	2	In Design
12	2	12	Claude Watson School for Arts	Claude Watson SOA-BASMonitoringTR21-0431	CVRIS - BAS Operatng Systems/Software	95	In Progress
12	2	12	Claude Watson School for Arts	Claude Watson SOA-RPL Chiller-TR-20-0645	SCI - Mechanical	2	In Design
12	2	12	Claude Watson School for Arts	Claude Watson-INSPrkngLotGates-WL10-095	Renewal - School Identified Priority	4	In Progress
12	2	12	Cummer Valley Middle School	Cummer Valley MS-INS VCTFloor-TR-21-0209	SCI - Interior Components	4	In Progress
12	2	12	Cummer Valley Middle School	Cummer Valley MS - UPG BAS - TR-21-1627	SCI - Mechanical	4	In Progress
12	2	12	Cummer Valley Middle School	Cummer Valley-RevitalizLibrary-TR18-0615	SCI - Interior Components	10	In Progress
12	2	12	Cummer Valley Middle School	Cummer Valley MS-INSAutoDoorOp-TR21-0291	CVRIS - Automatic Door Operators	90	In Progress
12	2	12	Cummer Valley Middle School	Cummer ValleyPS-RPLDoorFrames-TR-18-1414	SCI - Structural - Exterior	75	In Progress
12	2	12	Drewry SS	Drewry SS-RPL Roof-TR-21-1421	SCI - Structural - Exterior	3	Tender / Pricing
12	2	12	Drewry SS	Drewry SS - UPG BAS - TR-21-1629	SCI - Mechanical	3	Tender / Pricing
12	2	12	Drewry SS	Drewry SS-RPL 2 Boilers-TR-21-0008	SCI - Mechanical	97	In Design
12	2	12	Earl Haig Secondary School	Earl Haig SS-UPG ERGenFuelSys-TR-20-0120	SCI - Electrical	4	In Progress
12	2	12	Earl Haig Secondary School	Earl Haig SS-UPGGateSecAccess-TR-18-0440	SCI - Electrical	25	In Progress
12	2	12	Earl Haig Secondary School	Earl Haig SS-UPG HubRoomPower-TR-22-0238	SCI - Electrical	2	In Design
12	2	12	Finch Public School	Finch PS-RPL PA System-TR-18-0086	SCI - Electrical	4	In Progress
12	2	12	Finch Public School	Finch PS-UPG Paint Gym and Stairwell-WL9	Renewal - School Identified Priority	4	In Progress
12	2	12	Finch Public School	Finch PS-RPL Asphalt/Drainage-TR-22-0128	SCI - Playfields / Parking / Fencing	15	In Progress
12	2	12	Finch Public School	Finch PS -INSAutoDoorOperator-TR-21-0292	CVRIS - Automatic Door Operators	90	In Progress
12	2	12	Finch Public School	Finch PS - RPL Doors/Frames -TR-19-1523	SCI - Structural - Exterior	75	In Progress
12	2	12	Finch Public School	Finch PS-RPL Exit Door & Frame-WL9	Renewal - School Identified Priority	60	In Progress
12	2	12	Finch Public School	Finch PS-RPL ExitDoor&Landing-WL10-060	Renewal - School Identified Priority	4	In Progress
12	2	12	Fisherville Sr PS//NW Year Round Alt Ctr	Fisherville PS-RPL PA System-TR-17-1774	SCI - Electrical	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
12	2	12	Fisherville Sr PS//NW Year Round Alt Ctr	Fisherville SPS-BAS Monitoring-TR21-0445	CVRIS - BAS Operatng Systems/Software	95	In Progress
12	2	12	Hollywood Public School	Hollywood PS-RPL Roofing-TR-17-0881	SCI - Structural - Exterior	4	In Progress
12	2	12	Hollywood Public School	Hollywood PS -Addition- TR-18-1459	Capital Projects	2.5	Tender / Pricing
12	2	12	Hollywood Public School	Hollywood PS-2021PortableMoves-TR21-1221	Capital Projects	99	Substantially Complete
12	2	12	Hollywood Public School	Hollywood PS-RPL HeatingPlant-TR-20-0282	SCI - Mechanical	90	In Progress
12	2	08	Kenton Public School	Kenton PS-Relocate16PhinAveTR-22-0185	Renewal - Health & Safety	30	In Progress
12	2	12	Lillian Public School	Lillian PS-RPL FA System-TR-18-1255	SCI - Electrical	4	In Progress
12	2	12	Lillian Public School	Lillian PS-RPLFoundationMasonryTR18-0526	SCI - Structural - Exterior	97	Substantially Complete
12	2	12	Lillian Public School	Lillian PS-RplSiporexRoofDeck TR-19-1058	SCI - Structural - Exterior	97	Substantially Complete
12	2	12	Lillian Public School	Lillian PS-UPG Paint Office-WL9	Renewal - School Identified Priority	4	In Progress
12	2	12	Lillian Public School	Lillian PS-INVClusterColumn-TR-21-1354	SCI - Structural - Exterior	2	In Design
12	2	12	McKee Public School	McKee PS-INSPortableHVAC-TR-21-0547	CVRIS - Ventilation (Portables)	30	In Progress
12	2	12	McKee Public School	McKee PS - UPG BAS - TR-21-1632	SCI - Mechanical	2	In Design
12	2	12	McKee Public School	McKee PS - Addition - TR-21-1344	Capital Projects	2	In Design
12	2	08	Newtonbrook Secondary School	Newtonbrook SS - UPG BAS - TR-21-1650	SCI - Mechanical	3	Tender / Pricing
12	2	08	Newtonbrook Secondary School	Newtonbrook SS - ReGrout Pool-TR-21-1123	SCI - Mechanical	60	In Progress
12	2	08	Newtonbrook Secondary School	Newtonbrook SS-INSAutoDoorOper-TR21-0293	CVRIS - Automatic Door Operators	90	In Progress
12	2	08	Newtonbrook Secondary School	Newtonbrook SS-UPGRoofAccess-TR-19-0136	SCI - Structural - Exterior	80	In Progress
12	2	12	Pleasant Public School	Pleasant PS-RPL Roofing-TR-19-0610	SCI - Structural - Exterior	4	In Progress
12	2	12	Pleasant Public School	Pleasant PS -RPL Doors/Frames-TR-19-0407	SCI - Structural - Exterior	75	In Progress
12	2	12	R.J. Lang Elementary E. & M.S.	RJ Lang MS-RepavePlayArea-TR-21-0988	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
12	2	12	R.J. Lang Elementary E. & M.S.	RJ Lang E&MS - UPG BAS - TR-21-1634	SCI - Mechanical	3	Tender / Pricing
12	2	12	R.J. Lang Elementary E. & M.S.	RJ Lang MS-UPG BarrierFreeTR-18-0119	SCI - Interior Components	1.5	Design Hold
12	2	08	Willowdale Middle School	Willowdale MS-RPL Switchboard-TR21-1470	SCI - Electrical	3	Tender / Pricing
12	2	08	Willowdale Middle School	Willowdale MS-BunkerDemolition-TR21-1252	Renewal - Health & Safety	80	In Progress
12	2	12	Yorkview Public School	Yorkview PS-Repave Parking Lot-TR19-0471	SCI - Playfields / Parking / Fencing	2	In Design
13	2	08	A.Y. Jackson Secondary School	AY Jackson SS-UPG BarrierFree-TR-19-0401	SCI - Interior Components	90	In Progress
13	2	08	A.Y. Jackson Secondary School	A Y Jackson SS-INSAutoDrOp-TR-19-0401	CVRIS - Automatic Door Operators	90	In Progress
13	2	08	A.Y. Jackson Secondary School	A Y Jackson SS-INSUnivWashroom-TR19-0401	CVRIS - Water Bottle Filling Stations	90	In Progress
13	2	08	A.Y. Jackson Secondary School	AY Jackson SS-UPG CarpetTile-TR-18-0161	SCI - Interior Components	80	In Progress
13	2	08	A.Y. Jackson Secondary School	A Y Jackson-RPL GreaseTraps-TR-21-1066	SCI - Mechanical	30	In Progress
13	2	08	Arbor Glen Public School	Arbor Glen-RESTAsphaltPathway-TR-21-0998	SCI - Playfields / Parking / Fencing	97	Substantially Complete
13	2	08	Arbor Glen Public School	Arbor Glen PS-UPGBASMonitoringTR-21-0416	CVRIS - BAS Operatng Systems/Software	95	In Progress
13	2	08	Arbor Glen Public School	Arbor Glen PS-RPL Door/Frame-TR-18-1476	SCI - Structural - Exterior	40	In Progress
13	2	12	Bayview MS	Bayview MS-UPG Pkg Lot-TR-19-0670	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
13	2	12	Bayview MS	Bayview MS-RPLWindowsFrontArea-TR21-1499	SCI - Structural - Exterior	20	In Progress
13	2	12	Bayview MS	Bayview MS-RPL FA System-TR-20-0375	SCI - Electrical	2.5	Tender / Pricing
13	2	12	Bayview MS	Bayview MS-INSBasketBGoosenecks-WL10-047	Renewal - School Identified Priority	45	In Progress
13	2	09	Brian Public School	Brian PS-INSPortableHVAC-TR-21-0540	CVRIS - Ventilation (Portables)	20	In Progress
13	2	09	Brian Public School	Brian PS-SiporexDeckAssessment-TR21-1373	SCI - Structural - Exterior	2	In Design
13	2	09	Cherokee Public School	Cherokee PS-RESTPlaygrdAsphalt-TR17-1973	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
13	2	09	Cherokee Public School	Cherokee PS-InstBackflowPrvntrTR-19-0819	SCI - Mechanical	20	In Progress
13	2	08	Cliffwood Public School	Cliffwood JPS-RPL RTU #7-TR-20-0057	SCI - Mechanical	97	Substantially Complete
13	2	08	Cliffwood Public School	Cliffwood PS-BAS Monitoring- TR21-0432	CVRIS - BAS Operatng Systems/Software	95	In Progress
13	2	08	Cliffwood Public School	Cliffwood PS-UPGAcoustic Walls TR17-0074	SCI - Interior Components	70	In Progress

# Agenda Page 71

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
13	2	08	Cliffwood Public School	CliffwoodPS-RPL FA ControlPanelTR19-1461	SCI - Electrical	2	In Design
13	2	08	Cresthaven Public School	Cresthaven PS-UPG Hallway VCT-WL9	Renewal - School Identified Priority	4	In Progress
13	2	11	Crestview Public School	Crestview PS-BAS Monitoring-TR21-0436	CVRIS - BAS Operatng Systems/Software	95	In Progress
13	2	11	Crestview Public School	Crestview PS-UPG New VCT-WL10	Renewal - School Identified Priority	10	In Progress
13	2	11	Crestview Public School	Crestview PS-INS CardAccess&A1-TR22-0223	Renewal - Health & Safety	4	In Progress
13	2	11	Crestview Public School	Crestview PS-RPL Windows-TR-17-1714	CVRIS - Windows	97	Substantially Complete
13	2	11	Dallington Public School	Dallington PS-INS Blinds-WL10-041	Renewal - School Identified Priority	4	In Progress
13	2	11	Dallington Public School	Dallington PS - RPL Walkway - TR-19-1279	SCI - Playfields / Parking / Fencing	2	In Design
13	2	11	Dallington Public School	Dallington PS-SiporexDeckAsses-TR21-1376	SCI - Structural - Exterior	2	In Design
13	2	11	Don Valley Middle School	Don Valley-RPL Gen w/Inverter-TR-18-0601	SCI - Electrical	97	Substantially Complete
13	2	11	Don Valley Middle School	Don Valley MS-INS SafetyFence-TR-21-1792	Renewal - Health & Safety	2	In Design
13	2	11	Don Valley Middle School	Don Valley MS-RPLDoor/Canopies-TR21-1313	SCI - Structural - Exterior	4	In Progress
13	2	11	Don Valley Middle School	Don ValleyMS-RPLWindowsDoorFrmTR-21-1402	SCI - Structural - Exterior	10	In Progress
13	2	11	Don Valley Middle School	Don Valley MS-BAS Monitoring-TR21-0440	CVRIS - BAS Operatng Systems/Software	75	In Progress
13	2	11	Don Valley Middle School	Don Valley MS-INS VCT Flooring-WL10-073	Renewal - School Identified Priority	4	In Progress
13	2	11	Don Valley Middle School	Don Valley MS-RPL Switchboard-TR-21-1463	SCI - Electrical	5	In Progress
13	2	08	Elkhorn Public School	Elkhorn PS-RPL Roofing-TR-19-0596	SCI - Structural - Exterior	5	In Progress
13	2	09	Ernest Public School	Ernest PS-UPG Install Coat Hooks-WL8	Renewal - School Identified Priority	4	In Progress
13	2	09	Ernest Public School	Ernest PS-RPL Roofing-TR-19-1025	SCI - Structural - Exterior	2	In Design
13	2	11	Forest Manor Public School	Forest Manor-UPG Paint Photocopy Rm-WL7	Renewal - School Identified Priority	60	In Progress
13	2	11	Forest Manor Public School	Forest Manor-Upgrade BAS-TR-20-0277	SCI - Mechanical	4	In Progress
13	2	11	Forest Manor Public School	Forest Manor PS-Install Lawn Sign	Renewal - School Identified Priority	4	In Progress
13	2	11	Georges Vanier SS	George Vanier SS-RPL Bleachers-TR21-0987	SCI - Interior Components	2	In Design
13	2	11	Georges Vanier SS	GeorgesVanier-UPGFieldDrainage-TR20-0011	SCI - Playfields / Parking / Fencing	25	In Progress
13	2	11	Georges Vanier SS	George Vanier-SiporexDckAssmnt-TR21-1380	SCI - Structural - Exterior	2	In Design
13	2	11	Georges Vanier SS	George Vanier-Roof AccessUpgrTR-18-0062	SCI - Structural - Exterior	80	In Progress
13	2	11	Georges Vanier SS	GeorgesVanierSS-RPLSumpPumpPit-TR18-1478	SCI - Structural - Exterior	10	In Progress
13	2	08	Hillmount Public School	Hillmount PS-RPL Roofing-TR-19-1227	SCI - Structural - Exterior	97	Substantially Complete
13	2	08	Hillmount Public School	Hillmount PS-RPL PA System-TR-21-1441	SCI - Electrical	3	Tender / Pricing
13	2	11	Kingslake Public School	Kingslake PS-RPL Windows -TR-21-1318	SCI - Structural - Exterior	10	In Progress
13	2	11	Kingslake Public School	Kingslake PS-UPGBASMonitoring-TR21-0470	CVRIS - BAS Operatng Systems/Software	95	In Progress
13	2	11	Kingslake Public School	Kingslake PS- RPL Chimney - TR-19-1447	SCI - Structural - Exterior	95	In Progress
13	2	11	Kingslake Public School	Kingslake PS-Upgrade HVAC-TR-21-0033	CVRIS - Ventilation	50	In Progress
13	2	11	Kingslake Public School	Kingslake PS-INSAutoDoorOpera-TR-21-0294	CVRIS - Automatic Door Operators	90	In Progress
13	2	11	Kingslake Public School	Kingslake PS-SiporexDeckAssmnt-TR21-1383	SCI - Structural - Exterior	2	In Design
13	2	11	Lescon Public School	Lescon PS-INS Blinds-WL10-042	Renewal - School Identified Priority	4	In Progress
13	2	11	Lescon Public School	Lescon PS-Rpl SiporexRoofDeck TR-19-1057	SCI - Structural - Exterior	90	In Progress
13	2	11	Lescon Public School	Lescon PS-RPL Roofing-TR-19-0626	SCI - Structural - Exterior	1.5	Design Hold
13	2	11	Lescon Public School	Lescon PS-INS AntiClimbFence-TR-20-0780	SCI - Structural - Exterior	4	In Progress
13	2	08	Lester B. Pearson PS	Lester B Pearson PS- RPL Roof-TR-19-0602	SCI - Structural - Exterior	97	Substantially Complete
13	2	08	Lester B. Pearson PS	LesterBPearsonPS-RPLDoor/Frame-TR19-0452	SCI - Structural - Exterior	70	In Progress
13	2	09	Muirhead Public School	Muirhead Road-INSPathway-TR-20-0775	SCI - Playfields / Parking / Fencing	97	In Design
13	2	09	Muirhead Public School	Muirhead PS-INS VCT Flooring-WL10-078	Renewal - School Identified Priority	4	In Progress
13	2	09	Pleasant View Middle School	Pleasant View-UPG Paint Classrooms-WL9	Renewal - School Identified Priority	4	In Progress
13	2	09	Pleasant View Middle School	Pleasant ViewMS-UPGBASMonitor-TR21-0489	CVRIS - BAS Operatng Systems/Software	75	In Progress

# Agenda Page 72

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
13	2	09	Pleasant View Middle School	Pleasant View JHS-RPL PASystem-TR21-1444	SCI - Electrical	3	Tender / Pricing
13	2	09	Pleasant View Middle School	Pleasant View-INS DoorsExit3A-TR-18-0920	SCI - Structural - Exterior	80	In Progress
13	2	09	Pleasant View Middle School	Pleasant View-RPLLightStandardsTR21-1698	SCI - Playfields / Parking / Fencing	2	In Design
13	2	11	Seneca Hill Public School	Seneca Hill PS-RoofAccessUPGTR-19-0569	SCI - Structural - Exterior	60	In Progress
13	2	09	Shaughnessy Public School	Shaughnessy PS-UPG Paint Gymnasium-WL9	Renewal - School Identified Priority	4	In Progress
13	2	09	Shaughnessy Public School	Shaughnessy PS-RevitalizeLibra-TR21-1098	SCI - Interior Components	70	In Progress
13	2	09	Shaughnessy Public School	Shaughnessy PS-UPG Exit Door&Frame-WL8	Renewal - School Identified Priority	80	In Progress
13	2	08	Steelesview Public School	Steelesview PS-INSTAcousticWallTR17-0073	SCI - Interior Components	70	In Progress
13	2	08	Steelesview Public School	Steelesview PS-Restore Gym FL-TR21-1751	SCI - Interior Components	2	In Design
13	2	11	Woodbine Middle School/NEYRAC	WoodbineMS-UPGParkingLighting-TR-19-1068	SCI - Playfields / Parking / Fencing	10	In Progress
13	2	11	Woodbine Middle School/NEYRAC	Woodbine MS-UPG VCT in Shop Room-WL9	Renewal - School Identified Priority	25	In Progress
13	2	11	Woodbine Middle School/NEYRAC	Woodbine Jr HS - INS Blinds - WL10-070	Renewal - School Identified Priority	4	In Progress
13	2	11	Woodbine Middle School/NEYRAC	Woodbine MS-RPL Windows PH1 TR-20-0557	SCI - Structural - Exterior	97	Substantially Complete
13	2	11	Woodbine Middle School/NEYRAC	Woodbine MS-SiporexDeckAssemnt-TR21-1398	SCI - Structural - Exterior	2	In Design
13	2	11	Woodbine Middle School/NEYRAC	Woodbine MS-RPLFrontPatioStone-TR21-1296	SCI - Playfields / Parking / Fencing	2	In Design
13	2	11	Woodbine Middle School/NEYRAC	Woodbine MS - RPL Door/Frame -TR-19-1300	SCI - Structural - Exterior	70	In Progress
13	2	08	Zion Heights Middle School	Zion Hts MS-RPLWindows-TR-21-1325	SCI - Structural - Exterior	3	Tender / Pricing
13	2	08	Zion Heights Middle School	Zion Heights MS-RPL FA System-TR-20-0379	SCI - Electrical	2.5	Tender / Pricing
14	2	09	Broadlands Public School	Broadlands PS - RPLDoor/Frame-TR-19-0109	SCI - Structural - Exterior	75	In Progress
14	2	10	Cassandra Public School	Cassandra PS -UPGWiFiAccessPt-TR-21-0658	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	10	Cassandra Public School	Cassandra PS-UPG Paint Gymnasium-WL9	Renewal - School Identified Priority	4	In Progress
14	2	09	Don Mills Collegiate Institute	Don Mills CI -UPGWiFiAccessPt-TR-21-0686	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	09	Don Mills Collegiate Institute	Don Mills CI-BAS Monitoring-TR21-0439	CVRIS - BAS Operatng Systems/Software	90	In Progress
14	2	09	Don Mills Collegiate Institute	Don Mills CI-RPLHeatingPlant-TR-19-1468	SCI - Mechanical	4	In Progress
14	2	09	Don Mills Collegiate Institute	Don Mills CI-RPL CafeteriaAHU-TR-20-0022	SCI - Mechanical	4	In Progress
14	2	09	Don Mills Collegiate Institute	Don Mills CI-RPL Gym Bleachers-TR20-0432	SCI - Interior Components	2	In Design
14	2	09	Don Mills Collegiate Institute	Don Mills CI-INSAutoDoorOperat-TR21-0297	CVRIS - Automatic Door Operators	80	In Progress
14	2	09	Don Mills Middle School	Don Mills MS-INS Blinds-WL10-044	Renewal - School Identified Priority	4	In Progress
14	2	09	Donview Middle Health & Wellness Acad.	Donview MS HW-UPGWiFiAccessPt-TR-21-0687	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	09	Donview Middle Health & Wellness Acad.	Donview MS HW-BAS Monitoring-TR21-0441	CVRIS - BAS Operatng Systems/Software	75	In Progress
14	2	09	Donview Middle Health & Wellness Acad.	Donview MHWA-INS Blinds-WL10-058	Renewal - School Identified Priority	4	In Progress
14	2	09	Donview Middle Health & Wellness Acad.	Donview MHWA-RefurbishGymFloor-TR20-0069	SCI - Interior Components	3	Tender / Pricing
14	2	09	Donview Middle Health & Wellness Acad.	Donview MS-RPL WindowsSouth-TR-21-1315	SCI - Structural - Exterior	4	In Progress
14	2	09	Donview Middle Health & Wellness Acad.	Donview MS-RPL Roofing-TR-19-0661	SCI - Structural - Exterior	2	In Design
14	2	11	Fenside Public School	Fenside PS - UPGWiFiAccessPt -TR-21-0706	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	11	Fenside Public School	Fenside PS-SiporexDeckAssement-TR21-1399	SCI - Structural - Exterior	3	Tender / Pricing
14	2	11	Fenside Public School	Fenside PS-RPL Exit Door/Frame-WL8	Renewal - School Identified Priority	80	In Progress
14	2	10	Gateway Public School	Gateway PS - UPGWiFiAccessPt-TR-21-0712	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	10	Gateway Public School	Gateway PS-UPGSiteDrainage-TR-19-1474	SCI - Playfields / Parking / Fencing	2	In Design
14	2	09	George S. Henry Academy	George S Henry-UPGWiFiAccessPt-TR21-0717	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	09	George S. Henry Academy	George S Henry-INS Blinds-WL10-043	Renewal - School Identified Priority	4	In Progress
14	2	09	George S. Henry Academy	George S Henry-RPLSiporexDeck-TR-21-0177	SCI - Structural - Exterior	70	In Progress
14	2	09	George S. Henry Academy	George S Henry-INSAutoDoorOper-TR21-0298	CVRIS - Automatic Door Operators	80	In Progress
14	2	09	George S. Henry Academy	George SHenry-SiporexDeckRPL-TR-19-0191	SCI - Structural - Exterior	99	Substantially Complete
14	2	09	George S. Henry Academy	George S Henry-AsphaltTrack PH2TR17-1120	SCI - Playfields / Parking / Fencing	97	Substantially Complete



Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
14	2	09	George S. Henry Academy	GeorgeS Henry-RPL 18 Urinals TR-21-1305	SCI - Mechanical	75	In Progress
14	2	09	Greenland Public School	Greenland PS-UPGBASMonitor-TR21-0457	CVRIS - BAS Operatng Systems/Software	95	In Progress
14	2	09	Greenland Public School	Greenland PS - RPL Door/Frame-TR-19-0309	SCI - Structural - Exterior	75	In Progress
14	2	10	Grenoble Public School	Grenoble PS-RPLSiporxDeck/Roof-TR21-1414	SCI - Structural - Exterior	5	In Progress
14	2	10	Grenoble Public School	GrenoblePS-RPLSiporexRoofDeck-TR-20-0629	SCI - Structural - Exterior	3	Tender / Pricing
14	2	10	Grenoble Public School	Grenoble PS-RPL HeatingPlant-TR-21-1177	SCI - Mechanical	4	In Progress
14	2	10	Grenoble Public School	Grenoble PS-INSAntiClimbFence-TR-21-1587	SCI - Structural - Exterior	2	In Design
14	2	10	Milne Valley Middle School	Milne Valley-UPGAuditoriumSfty-TR21-1070	SCI - Electrical	60	In Progress
14	2	10	Milne Valley Middle School	Milne Valley MS- UPG Windows-TR-20-0735	SCI - Structural - Exterior	97	Substantially Complete
14	2	10	Milne Valley Middle School	Milne Valley MS-INSCardAccess-TR22-0044	Renewal - Health & Safety	10	In Progress
14	2	10	Milne Valley Middle School	Milne Valley MS-RPLSwitchboard-TR21-1466	SCI - Electrical	5	In Progress
14	2	10	Milne Valley Middle School	Milne Valley MS-RPL PA System-TR-21-1443	SCI - Electrical	5	In Progress
14	2	10	Milne Valley Middle School	Milne Valley MS-INSAutoDoorOpr-TR21-0295	CVRIS - Automatic Door Operators	90	In Progress
14	2	10	Milne Valley Middle School	Milne Valley PS-UPG Gooseneck BBall-WL9	Renewal - School Identified Priority	95	In Progress
14	2	09	Norman Ingram Public School	Norman Ingram PS-RepavePkg Lot-TR18-1528	SCI - Playfields / Parking / Fencing	2	In Design
14	2	09	Norman Ingram Public School	Norman IngramPS-Roof AccessUpgrTR-18-0062	SCI - Structural - Exterior	80	In Progress
14	2	09	Norman Ingram Public School	Norman IngramPS-RPLDoor/Frame-TR-18-1544	SCI - Structural - Exterior	75	In Progress
14	1	05	Overland PS	Overland PS-RPL Roof-TR-21-1428	SCI - Structural - Exterior	10	In Progress
14	2	10	Ranchdale Public School	Ranchdale PS-UPGWiFiAccess-TR-21-0801	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	09	Rene Gordon Health & Wellness Academy	Rene Gordon H&W Door Upgrades TR17-0506	SCI - Interior Components	97	Substantially Complete
14	2	09	Rene Gordon Health & Wellness Academy	Rene Gordon-Repave Pkg Lot-TR18-1398	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
14	2	09	Rene Gordon Health & Wellness Academy	Rene Gordon H&W-INSAutoDoorOpr-TR21-0296	CVRIS - Automatic Door Operators	90	In Progress
14	2	09	Rene Gordon Health & Wellness Academy	Rene Gordon H&W-SiporxDckAsmnt-TR21-1389	SCI - Structural - Exterior	2	In Design
14	2	11	Roywood Public School	Roywood PS-UPG Paint Library-WL9	Renewal - School Identified Priority	65	In Progress
14	2	11	Roywood Public School	Roywood PS-UPGBASMonitoring-TR21-0495	CVRIS - BAS Operatng Systems/Software	75	In Progress
14	2	11	Roywood Public School	Roywood PS-Upgrade HVAC-TR-21-0087	CVRIS - Ventilation	70	In Progress
14	2	11	Roywood Public School	Roywood PS-RPL Roofing-TR-19-0614	SCI - Structural - Exterior	2	In Design
14	2	09	Three Valleys Public School	Three ValleysPS-UPGWiFiAccesPt-TR21-0835	CVRIS - Wi-Fi Access Points	97	Substantially Complete
14	2	09	Three Valleys Public School	Three Valleys PS-RPL PA System-TR19-1362	SCI - Electrical	4	In Progress
14	2	09	Three Valleys Public School	Three ValleysPS-RPLWindows TR-21-0880	SCI - Structural - Exterior	4	In Progress
14	2	09	Three Valleys Public School	Three Valleys PS-RPLDoor/Frame-TR20-0143	SCI - Structural - Exterior	25	In Progress
14	2	09	Three Valleys Public School	Three Valley PS-RPL Siprx/Roof-TR21-1559	SCI - Structural - Exterior	2	In Design
14	2	10	Valley Park Middle School	Valley Park-AuditoriumSftyUpgr-TR-19-1491	SCI - Interior Components	78	In Progress
14	2	10	Valley Park Middle School	Valley Park PS-UPG Paint Lockers-WL9	Renewal - School Identified Priority	4	In Progress
14	2	10	Valley Park Middle School	Valley Park MS-UPGBASMonitorin-TR21-0506	CVRIS - BAS Operatng Systems/Software	90	In Progress
14	2	10	Victoria Park Collegiate Institute	Victoria Park CI-RPL Skylights-TR21-1405	SCI - Structural - Exterior	35	In Progress
14	2	10	Victoria Park Collegiate Institute	Victoria Park CI-UPGBASMonitor-TR21-0508	CVRIS - BAS Operatng Systems/Software	75	In Progress
14	2	10	Victoria Park Collegiate Institute	Victoria Park CI-RPL Walkways-TR-17-1836	SCI - Playfields / Parking / Fencing	97	Substantially Complete
14	2	10	Victoria Park Collegiate Institute	Victoria ParkCI-RPLWindowsPH1-TR-20-0671	SCI - Structural - Exterior	5	In Progress
14	2	10	Victoria Park Collegiate Institute	Victoria Park CI-INSAutoDoorOp-TR21-0299	CVRIS - Automatic Door Operators	80	In Progress
14	2	10	Victoria Park Collegiate Institute	Victoria Park CI-RPL Roof-TR-21-1331	SCI - Structural - Exterior	2	In Design
14	2	10	Victoria Park Collegiate Institute	Victoria ParkCI-UPGWoodDeckTR-19-1430	SCI - Structural - Exterior	20	In Progress
14	2	10	Victoria Park Collegiate Institute	Victoria ParkCI-UPG MainServiceTR20-0306	SCI - Electrical	97	Substantially Complete
14	2	09	Victoria Village Public School	Victoria Village PS -UPG BAS -TR-21-1635	SCI - Mechanical	3	Tender / Pricing
14	2	09	Victoria Village Public School	Victoria Village-Restore GymFL-TR21-0039	SCI - Interior Components	3	Tender / Pricing

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
14	2	09	Victoria Village Public School	Victoria Village-UPG PlayArea-TR-22-0135	Renewal - Health & Safety	4	In Progress
14	2	09	Victoria Village Public School	Victoria Village PS-RPL ExitDoor 6A-WL10	Renewal - School Identified Priority	70	In Progress
15	4	23	Blake Street Junior PS	Blake St JPS -UPGWifiAccessPt-TR-21-0648	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Blake Street Junior PS	Blake St JPS - RPL Windows - TR-19-0882	SCI - Structural - Exterior	35	In Progress
15	4	23	Blake Street Junior PS	Blake StreetPS-UPGBASMonitoringTR21-0420	CVRIS - BAS Operatng Systems/Software	75	In Progress
15	4	23	Blake Street Junior PS	Blake St JPS-RevitalizeLibrary-TR19-1162	SCI - Interior Components	70	In Progress
15	4	23	Blake Street Junior PS	Blake StreetPS-RPLCompressors-TR-20-0553	SCI - Mechanical	10	In Progress
15	4	23	Blake Street Junior PS	Blake PS-UPG Ventilation Syst-TR-21-1164	SCI - Mechanical	2	In Design
15	4	23	Blake Street Junior PS	Blake Street PS-RPL Gym Floor-TR-20-0049	SCI - Interior Components	2	In Design
15	4	23	Blake Street Junior PS	Blake St JPS-RPL FA System-TR-21-1104	SCI - Electrical	4	In Progress
15	4	23	Bruce Public School	Bruce PS - UPGWifiAccessPt - TR-21-0654	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Bruce Public School	Bruce JPS-UPG Paint 3rd Flr Hallway-WL6	Renewal - School Identified Priority	70	In Progress
15	4	23	Bruce Public School	Bruce PS-INST IntDoors-TR-18-0550	SCI - Interior Components	80	In Progress
15	4	23	Bruce Public School	Bruce PS-UPG Retile Room-WL9	Renewal - School Identified Priority	4	In Progress
15	4	23	Bruce Public School	Bruce PS -Repave Parking Lot -TR-19-0044	SCI - Playfields / Parking / Fencing	2	In Design
15	4	23	Bruce Public School	Bruce PS Non-illum.Lawn SignUpgTR16-1737	Renewal - Health & Safety	25	In Progress
15	4	24	Century Schoolhouse	Century School House-RPL Roof-TR-17-1514	Renewal - Emergency	2	In Design
15	4	24	Chester Elementary School	Chester ES - UPGWifiAccessPt-TR-21-0666	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Chester Elementary School	Chester ES-Hydro Vault REST-TR-21-1084	SCI - Structural - Exterior	4	In Progress
15	4	24	Chester Elementary School	Chester ES-UPG Paint Fence-TR-18-0607	SCI - Playfields / Parking / Fencing	90	In Progress
15	4	24	Chester Elementary School	Chester ES - RPL Stair Treads -TR19-1544	SCI - Interior Components	90	In Progress
15	4	22	City Adult Learning Centre	CALC - INS Auto Door Operator-TR-21-0300	CVRIS - Automatic Door Operators	97	Substantially Complete
15	4	22	City Adult Learning Centre	CALC/CALC SS-UPGWifiAccessPt-TR-21-0656	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	22	City Adult Learning Centre	City AdultLC-IMPWaterInfiltrateTR20-0358	SCI - Structural - Exterior	70	In Progress
15	4	22	City Adult Learning Centre	CALC - RPL HeatingPlant TR-19-0454	SCI - Mechanical	97	Substantially Complete
15	4	22	City Adult Learning Centre	CALC-REST Concrete Wall-TR-20-0863	SCI - Structural - Exterior	97	Substantially Complete
15	4	22	City Adult Learning Centre	CALC - RPL Windows PH1 TR-20-0493	SCI - Structural - Exterior	97	Substantially Complete
15	4	22	City Adult Learning Centre	CityAdultLearning-RPL Roof B1-TR-20-0730	SCI - Structural - Exterior	5	In Progress
15	4	22	City Adult Learning Centre	CALC - UPG BAS - TR-21-1643	SCI - Mechanical	3	Tender / Pricing
15	4	22	City Adult Learning Centre	CALC-RPL G'HouseHeatingPipes-TR-22-0085	SCI - Mechanical	3	Tender / Pricing
15	4	22	City Adult Learning Centre	CALC-RESTConcSlab&RampTR21-1578	SCI - Structural - Exterior	2	In Design
15	4	22	City Adult Learning Centre	CALC Block C-RPL HeatingPlant-TR-21-1172	SCI - Mechanical	5	In Progress
15	4	24	Cosburn Middle School	Cosburn MS - UPGWifiAccessPt -TR-21-0675	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Cosburn Middle School	Cosburn MS-INSGymWindowFilm-TR-22-0139	Renewal - Health & Safety	4	In Progress
15	4	24	Cosburn Middle School	Cosburn MS-INS Split A/C-TR-20-0647	SCI - Mechanical	2	In Design
15	4	24	Cosburn Middle School	Cosburn MS-RPLCarpet-TR-21-1813	SCI - Interior Components	10	In Progress
15	4	24	Cosburn Middle School	Cosburn MS-RESTLeakingRoofB6-TR-20-0771	SCI - Structural - Exterior	90	In Progress
15	4	24	Cosburn Middle School	Cosburn MS-RPL DHW System-TR-19-1479	SCI - Mechanical	50	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI -UPGWifiAccessPt-TR-21-0678	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-INVClusterColumn-TR-22-0028	SCI - Structural - Exterior	2	In Design
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-RPL steam pipe-TR-19-0048	SCI - Mechanical	85	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-UPG ExteriorWallsTR-17-1978	SCI - Structural - Exterior	97	Substantially Complete
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-RPLParapetWalls TR-19-0980	SCI - Structural - Exterior	99	Substantially Complete
15	4	24	Danforth CTI/Greenwood SS	Danforth CT-RPLFacade&WindwsPH2TR20-0593	SCI - Structural - Exterior	25	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-UPG HandRailsGym-TR20-0064	SCI - Interior Components	4	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
15	4	24	Danforth CTI/Greenwood SS	DanforthCTI-INSCulinaryExhaust-TR20-0151	SCI - Mechanical	4	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-UPG BAS-TR-20-0511	SCI - Mechanical	4	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-Repave Pkg Lot-TR-18-1324	SCI - Playfields / Parking / Fencing	2	In Design
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI -UPG roof access TR17-0519	SCI - Structural - Exterior	80	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-Install Wedge Clamp System	Renewal - School Identified Priority	30	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-REST Brick Wall-TR-20-0683	SCI - Structural - Exterior	45	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-InstallDuctGuardsTR-20-0462	SCI - Structural - Exterior	20	In Progress
15	4	24	Danforth CTI/Greenwood SS	Danforth CTI-AGSTankRemoval-TR21-1770	Renewal - Standards, Compliance & Environment	4	In Progress
15	4	24	Diefenbaker Elementary School	Diefenbaker ES-UPGWifiAccessPt-TR21-0685	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Diefenbaker Elementary School	Diefenbaker ES-RPL Ext Door#7 -TR20-0827	SCI - Structural - Exterior	4	In Progress
15	4	24	Diefenbaker Elementary School	Diefenbaker ES-RPLRoofChiller-TR-20-0273	SCI - Mechanical	25	In Progress
15	4	24	Diefenbaker Elementary School	DiefenbakerES-INSClimb barrier-TR18-0486	SCI - Structural - Exterior	30	In Progress
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of Connaught PS -UPG BAS-TR-21-1647	SCI - Mechanical	3	Tender / Pricing
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of Connaught-RPL Roofing-TR-17-1518	SCI - Structural - Exterior	4	In Progress
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of Connaught PS-UPG HVAC-TR-19-0691	SCI - Mechanical	97	Substantially Complete
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of Conn-INVClusterColumnTR21-1050	SCI - Structural - Exterior	4	In Progress
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of Conn-RESTClusterColPH2-TR21-1284	SCI - Structural - Exterior	4	In Progress
15	4	23	Duke Of Connaught Jr & Sr PS	Duke ofConnaught-RPLDHWTank-TR-21-1155	SCI - Mechanical	4	In Progress
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of ConnaughtPS-UPGdrainageTR17-1452	SCI - Playfields / Parking / Fencing	2	In Design
15	4	23	Duke Of Connaught Jr & Sr PS	Duke of Connaught-INS AntiClimbTR20-0444	SCI - Structural - Exterior	20	In Progress
15	4	22	Dundas Jr PS	Dundas JPS - UPGWifiAccessPt- TR-21-0693	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	22	Dundas Jr PS	Dundas JPS-RPL Windows-TR-20-0560	CVRIS - Windows	30	In Progress
15	4	22	Dundas Jr PS	Dundas JPSr-RPLHandrails-TR-20-0787	SCI - Interior Components	95	In Progress
15	4	22	Dundas Jr PS	Dundas Jr PS-ClusCol&Windows-TR-21-1323	SCI - Structural - Exterior	5	In Progress
15	4	22	Dundas Jr PS	Dundas PS-UPG Paint Main Office-WL9	Renewal - School Identified Priority	4	In Progress
15	4	22	Dundas Jr PS	Dundas JPS-INVClusterColm-TR-20-0397	SCI - Structural - Exterior	2	In Design
15	4	22	Dundas Jr PS	Dundas JPS-RPL Roof-TR-21-1255	SCI - Structural - Exterior	2	In Design
15	4	22	Dundas Jr PS	Dundas JPS -RPL Stairs Exit 3-TR20-0237	SCI - Interior Components	25	In Progress
15	4	22	Dundas Jr PS	Dundas JPS-INSRoofAccessLadder-TR20-0194	SCI - Structural - Exterior	20	In Progress
15	4	23	Earl Grey Senior Public School	Earl Grey SPS-Re Grout Pool-TR-22-0213	SCI - Mechanical	4	In Progress
15	4	23	Earl Grey Senior Public School	Earl GreySPS-UPGPaintStairwell-TR19-1560	SCI - Interior Components	4	In Progress
15	4	23	Earl Grey Senior Public School	Earl Grey JSPS-RPL AHU-TR-21-1030	SCI - Mechanical	3	Tender / Pricing
15	4	22	Eastdale Collegiate Institute	Eastdale CI - UPGWifiAccessPt-TR-21-0696	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	22	Eastdale Collegiate Institute	Eastdale CI-UPG HVAC-TR-19-0694	SCI - Mechanical	97	Substantially Complete
15	4	22	Eastdale Collegiate Institute	Eastdale CI-Upgrade HVAC-TR-21-0398	CVRIS - Ventilation	15	In Progress
15	4	22	Eastdale Collegiate Institute	Eastdale CI-RPL Roof SectionB-TR-21-1366	SCI - Structural - Exterior	4	In Progress
15	4	23	Frankland Community Junior PS	Frankland CS-INSAutoDoorOperat-TR21-0301	CVRIS - Automatic Door Operators	15	In Progress
15	4	23	Frankland Community Junior PS	Frankland CS-UPGWifiAccessPt-TR-21-0709	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Frankland Community Junior PS	Frankland CS-RPLDoorwayHydroVltTR17-1615	SCI - Structural - Exterior	99	Substantially Complete
15	4	23	Frankland Community Junior PS	Frankland CS-BAS Monitoring-TR21-0448	CVRIS - BAS Operatng Systems/Software	95	In Progress
15	4	23	Frankland Community Junior PS	Frankland CS-RPL Chiller-TR-21-1209	SCI - Mechanical	4	In Progress
15	4	23	Frankland Community Junior PS	Frankland CS-RPL Roofing-TR-19-1026	SCI - Structural - Exterior	2	In Design
15	4	24	Jackman Avenue Junior PS	Jackman Ave JPS-RPL DHW System-TR20-0753	SCI - Mechanical	50	In Progress
15	4	24	Jackman Avenue Junior PS	Jackman JPS-RPL PA System-TR-18-1189	SCI - Electrical	4	In Progress
15	4	24	Jackman Avenue Junior PS	Jackman PS-RPL Two Gym Floors-TR-19-1557	SCI - Interior Components	3	Tender / Pricing

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
15	4	24	Jackman Avenue Junior PS	Jackman Ave JPS-RPL DHW System-TR20-0753	SCI - Mechanical	50	In Progress
15	4	24	Jackman Avenue Junior PS	Jackman PS-UPG Paint Washroom-WL8	Renewal - School Identified Priority	4	In Progress
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	Wandering Spirit-UPGWiFiAccess-TR21-0755	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	First Nations-UPG 2 Jumping Pits-WL7	Renewal - School Identified Priority	30	In Progress
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	FirstNationsPS-BAS Repl-TR19-0488 - CAN	SCI - Mechanical	2	In Design
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	FirstNationsPS-RPL Roofing-TR-19-0489	SCI - Structural - Exterior	2	In Design
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	First Nations-SteamToHWConver-TR-20-0786	SCI - Mechanical	2.5	Tender / Pricing
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	Wandering Spirit-SSLP Solar Upgrade	Renewal - Conservation Maintenance	97	Substantially Complete
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	Wandering Spirit-SiporexDesignTR-19-1053	SCI - Structural - Exterior	4	In Progress
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	First Nations School-Addition-TR-18-0935	Capital Projects	2	In Design
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	WanderingSpiritCI-UPGVentilat-TR-19-1018	SCI - Mechanical	99.5	Substantially Complete
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	Wandering Spirit-RPLStairTread-TR19-1593	SCI - Interior Components	60	In Progress
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	FirstNationsPS-RPL PA System-TR-19-0486	SCI - Electrical	1.5	Design Hold
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	FirstNationsPS-RPLSwitchBoard-TR-19-0485	SCI - Electrical	1.5	Design Hold
15	4	24	Kapapamahchakwew - Wandering Spirit Sch	FirstNationsPS-RPLFireAlarmSys-TR19-0487	SCI - Electrical	1.5	Design Hold
15	4	23	Leslieville Junior PS	Leslieville PS-UPGWiFiAccessPt-TR21-0768	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Leslieville Junior PS	Leslieville JPS-UPG Pkg Lot-TR-19-0045	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
15	4	23	Monarch Park CI/SOLE	Monarch ParkCI-UPGWiFiAccessPt-TR21-0777	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Monarch Park CI/SOLE	Monarch Park CI-RPL Brickwork-TR20-0184	SCI - Structural - Exterior	4	In Progress
15	4	23	Monarch Park CI/SOLE	Monarch Park CI- ReGrout Pool-TR-21-1124	SCI - Mechanical	70	In Progress
15	4	23	Monarch Park CI/SOLE	Monarch Park CI-UpgEmGenerator-TR19-0673	SCI - Electrical	20	In Progress
15	4	23	Monarch Park CI/SOLE	MonarchParkCI-INSPoolControlSysTR21-1184	SCI - Mechanical	2	In Design
15	4	23	Morse Junior Public School	Morse St JPS-INSAutoDoorOperat-TR21-0302	CVRIS - Automatic Door Operators	15	In Progress
15	4	23	Morse Junior Public School	Morse StreetPS-UPGWiFiAccessPt-TR21-0779	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Morse Junior Public School	Morse St JPS-RPL AHU-TR-21-1185	SCI - Mechanical	3	Tender / Pricing
15	4	23	Pape Avenue Junior Public Scho	Pape PS-INS Split AC UnitsGymTR-19-0744	SCI - Mechanical	97	Substantially Complete
15	4	23	Pape Avenue Junior Public Scho	Pape Ave-RPL Roofing-TR-19-1122	SCI - Structural - Exterior	97	Substantially Complete
15	4	22	Queen Alexandra Senior PS	Queen Alexandra-UPGWiFiAccess-TR-21-0800	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	22	Queen Alexandra Senior PS	Queen Alexandra PS-UPG Paint-WL9	Renewal - School Identified Priority	97	Substantially Complete
15	4	22	Queen Alexandra Senior PS	Queen Alexandra-UPG Classrooms-TR21-1081	SCI - Interior Components	4	In Progress
15	4	22	Queen Alexandra Senior PS	Queen Alexandra PS-UPG Paint 3rd FI-WL6	Renewal - School Identified Priority	97	Substantially Complete
15	4	24	R H McGregor ES	RH McGregor-RPLBoiler2Burner-TR-19-1551	SCI - Mechanical	3	Tender / Pricing
15	4	24	R H McGregor ES	R H McGregor ES-Restore Gym FL-TR20-0146	SCI - Interior Components	2	In Design
15	4	24	R H McGregor ES	R H MacGregorCI-UPG AHU in KG-TR-18-0160	SCI - Mechanical	80	In Progress
15	4	24	R H McGregor ES	RH McGregor ES-RPL Switchboard-TR21-1468	SCI - Electrical	2	In Design
15	4	23	Riverdale Collegiate Institute	Riverdale CI-UPGWiFiAccess-TR-21-0803	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Riverdale Collegiate Institute	Riverdale CI - Re Grout Pool -TR-22-0214	SCI - Mechanical	4	In Progress
15	4	23	Riverdale Collegiate Institute	Riverdale CI-REST Facade PH2 -TR-21-1367	SCI - Structural - Exterior	2	In Design
15	4	23	Riverdale Collegiate Institute	Riverdale CI UPGAsphalt WalkwayTR17-0647	SCI - Playfields / Parking / Fencing	2	In Design
15	4	23	Riverdale Collegiate Institute	Riverdale CI-RPL PA System-TR-18-0986	SCI - Electrical	97	Substantially Complete
15	4	23	Riverdale Collegiate Institute	Riverdale CI-REST Facade PH1 -TR-20-0441	SCI - Structural - Exterior	4	In Progress
15	4	23	Riverdale Collegiate Institute	Riverdale CI-CAT Add 4Classrms-TR22-0161	Capital Projects	2	In Design
15	4	23	Riverdale Collegiate Institute	Riverdale CI -RPL Roofing-TR-22-0056	SCI - Structural - Exterior	2	In Design
15	4	23	Roden PS / Equinox Holistic Alt School	Roden PS/Equinox-UPGWiFiAccess-TR21-0806	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	23	Roden PS / Equinox Holistic Alt School	Roden PS-RPL Flooring-3rd fir-TR-20-0752	SCI - Interior Components	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
15	4	23	Roden PS / Equinox Holistic Alt School	Roden PS-S/I Cubbies Near Exit 3	Renewal - School Identified Priority	40	In Progress
15	4	23	Roden PS / Equinox Holistic Alt School	Roden PS-UPG Ventilation Rm.117-TR21-0985	SCI - Mechanical	40	In Progress
15	4	23	Roden PS / Equinox Holistic Alt School	Roden PS - RPL Roof - TR-19-0613	SCI - Structural - Exterior	2	In Design
15	4	24	Westwood Middle School	Westwood MS-UPGWIFIAccessPt-TR21-0852	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Westwood Middle School	Westwood PS-REST Caf Kitchen-TR17-2042	SCI - Interior Components	10	In Progress
15	4	24	Westwood Middle School	Westwood MS-UPGBASMonitoring-TR21-0511	CVRIS - BAS Operatng Systems/Software	95	In Progress
15	4	24	Westwood Middle School	Westwood MS-UPG Install Whiteboards-WL10	Renewal - School Identified Priority	4	In Progress
15	4	24	Westwood Middle School	Westwood MS - RPL Roof - TR-19-0619	SCI - Structural - Exterior	4	In Progress
15	4	24	Westwood Middle School	Westwood MS - RPL Stair Treads-TR20-0177	SCI - Interior Components	40	In Progress
15	4	24	Wilkinson Junior PS	Wilkinson PS-UPGWIFIAccessPt-TR21-0854	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	Wilkinson Junior PS	Wilkinson PS-RPL Steam to HW-TR-19-0349	SCI - Mechanical	97	Substantially Complete
15	4	24	Wilkinson Junior PS	Wilkinson JrPS-RPL Gym FloorTR-20-0153	SCI - Interior Components	2	In Design
15	4	24	Wilkinson Junior PS	Wilkinson PS-SiteImprovementsTR-18-0314	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
15	4	24	Wilkinson Junior PS	WilkinsonJP-RPL K'GartenFence-TR-18-0608	SCI - Playfields / Parking / Fencing	30	In Progress
15	4	24	William Burgess ES	William Burgess-INSAutoDoorOpr-TR21-0303	CVRIS - Automatic Door Operators	75	In Progress
15	4	24	William Burgess ES	William Burgess-UPGWIFIAccessPt-TR21-0855	CVRIS - Wi-Fi Access Points	97	Substantially Complete
15	4	24	William Burgess ES	William Burgess ES-IMP Flooring-WL10-087	Renewal - School Identified Priority	4	In Progress
15	4	24	William Burgess ES	William Burgess-RPLDistributionTR20-0359	SCI - Electrical	97	Substantially Complete
15	4	24	William Burgess ES	William Burgess ES-RPLGymFloorTR-19-1517	SCI - Interior Components	3	Tender / Pricing
15	4	24	William Burgess ES	William Burgess -RPL Terrazzo-TR-20-0830	SCI - Interior Components	3	Tender / Pricing
16	4	23	Adam Beck Junior Public School	Adam Beck JPS-RPL Steam to HW-TR-19-1284	SCI - Mechanical	4	In Progress
16	4	23	Balmy Beach Community Sch. Jr.	Balmy Beach-INSTSnow Barrier-TR-20-0624	SCI - Structural - Exterior	4	In Progress
16	4	23	Balmy Beach Community Sch. Jr.	Balmy Beach CS-S/I Basketball Hoops-Pain	Renewal - School Identified Priority	50	In Progress
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Rd PS-Re Grout Pool-TR22-0209	SCI - Mechanical	4	In Progress
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Rd JSPS-BF UPG Study-TR-18-1498	Renewal - Health & Safety	2	In Design
16	4	23	Bowmore Road Jr & Sr PS	Bowmore PS-UPG Carpet&VCT&Plywood-WL7	Renewal - School Identified Priority	99	Substantially Complete
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Rd PS-RPL HeatingPlant-TR21-1168	SCI - Mechanical	2	In Design
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Rd JSPS-RPL AHU-TR-21-1169	SCI - Mechanical	2	In Design
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Road-RPL Roofing-TR-19-1088	SCI - Structural - Exterior	4	In Progress
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Road PS-RPLSummerBoil-TR-19-1527	SCI - Mechanical	90	In Progress
16	4	23	Bowmore Road Jr & Sr PS	Bowmore Rd PS-RPL Pool Drains-TR-20-0047	SCI - Mechanical	20	In Progress
16	4	23	Bowmore Road Jr & Sr PS	Bowmore RdPS-UPGNorthStairSafetR20-0755	SCI - Interior Components	4	In Progress
16	4	24	Crescent Town ES	Crescent Town ES-UPG Paint Areas-WL9	Renewal - School Identified Priority	4	In Progress
16	4	24	Crescent Town ES	Crescent TownES-BAS Monitoring-TR21-0435	CVRIS - BAS Operatng Systems/Software	95	In Progress
16	4	24	Crescent Town ES	Crescent Town-REST ExtColumns-TR-21-1085	SCI - Structural - Exterior	97	Substantially Complete
16	4	24	Crescent Town ES	Crescent Town ES-RPL AHU-TR-21-1174	SCI - Mechanical	3	Tender / Pricing
16	4	24	Crescent Town ES	Crescent Town-UPGTurfField - TR19-0883	SCI - Playfields / Parking / Fencing	2	In Design
16	4	24	D.A. Morrison MS	DA Morrison MS-UPGWIFIAccessPt-TR21-0676	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	24	D.A. Morrison MS	D A Morrison MS-Re Grout Pool-TR-22-0212	SCI - Mechanical	4	In Progress
16	4	24	D.A. Morrison MS	DA Morrison MS - UPG BAS - TR-21-1628	SCI - Mechanical	3	Tender / Pricing
16	4	24	D.A. Morrison MS	D A Morrison-INSRoofIceBarrier-TR21-0239	SCI - Structural - Exterior	4	In Progress
16	4	24	D.A. Morrison MS	D A Morrison-RPL HeatingPlant-TR-19-1554	SCI - Mechanical	95	In Progress
16	4	24	D.A. Morrison MS	D A Morrison-RPLFire Alarm SysTR-17-1802	SCI - Electrical	90	In Progress
16	4	24	Earl Beatty Jr. & Sr. PS	Earl Beatty-INSAutoDoorOperatr-TR21-0304	CVRIS - Automatic Door Operators	97	Substantially Complete
16	4	24	Earl Beatty Jr. & Sr. PS	Earl Beatty-UPG Paint Corridor-WL9	Renewal - School Identified Priority	75	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
16	4	24	Earl Beatty Jr. & Sr. PS	Earl Beatty-UPG New Library Shelves-WL8	Renewal - School Identified Priority	4	In Progress
16	4	24	Earl Beatty Jr. & Sr. PS	Earl Beatty PS-INVClusterColum-TR20-0420	SCI - Structural - Exterior	2	In Design
16	4	24	Earl Beatty Jr. & Sr. PS	Earl BeattyPS-RPL WallCladding-TR19-0360	SCI - Structural - Exterior	2	In Design
16	4	24	Earl Beatty Jr. & Sr. PS	Earl Beatty-RPLHeatingPlant-TR-19-1345	SCI - Mechanical	90	In Progress
16	4	24	Earl Beatty Jr. & Sr. PS	Earl BeattyPS-RESTFacadeColumnTR-21-1410	SCI - Structural - Exterior	3	Tender / Pricing
16	4	23	Earl Haig Public School	Earl Haig PS-UPG Paint Classrooms-WL7	Renewal - School Identified Priority	97	Substantially Complete
16	4	23	Earl Haig Public School	Earl Haig PS-INSAutoDoorOperat-TR21-0305	CVRIS - Automatic Door Operators	97	Substantially Complete
16	4	23	Earl Haig Public School	Earl Haig-RPLHeatingPlant-TR-19-1309	SCI - Mechanical	90	In Progress
16	4	23	Earl Haig Public School	Earl Haig PS-RPLBoardCeiling-TR-21-1131	SCI - Interior Components	2	In Design
16	4	24	East York Alternative SS	East York Alt-INSAutoDoorOper-TR-21-0306	CVRIS - Automatic Door Operators	97	Substantially Complete
16	4	24	East York Alternative SS	East York Alt-UPG FA Stairwell-TR20-0471	SCI - Electrical	4	In Progress
16	4	24	East York Alternative SS	East York Alt-RPL Chimney-TR-19-1446	SCI - Structural - Exterior	80	In Progress
16	4	24	East York Collegiate Institute	East York CI-UPG Install Projectors-WL10	Renewal - School Identified Priority	4	In Progress
16	4	24	East York Collegiate Institute	East York CI-Rm 124 Appliances/Cabinets	Renewal - School Identified Priority	4	In Progress
16	4	24	East York Collegiate Institute	East York CI-UPG tennis courts TR17-1293	SCI - Playfields / Parking / Fencing	95	In Progress
16	4	24	East York Collegiate Institute	East York CI-RPL Roofing-TR-17-2110	SCI - Structural - Exterior	2	In Design
16	4	24	East York Collegiate Institute	East York CI-RPL FA System-TR-21-1456	SCI - Electrical	2	In Design
16	4	24	George Webster ES	George Webster ES-Demolition-TR-15-0274	Capital Projects	99.5	Substantially Complete
16	4	24	George Webster ES	George Webster ES-Install Lawn Sign	Renewal - School Identified Priority	10	In Progress
16	4	24	Gledhill Jr. Public School	Gledhill JPS -UPGWiFiAccessPt-TR-21-0720	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	24	Gledhill Jr. Public School	Gledhill PS -UPG Exit 3 Stairs -WL10-100	Renewal - School Identified Priority	4	In Progress
16	4	23	Glen Ames Sr PS	Glen Ames SPS-ReGrout Pool-TR-21-1021	SCI - Mechanical	80	In Progress
16	4	23	Glen Ames Sr PS	Glen Ames PS-RPL Roofing-TR-18-1622	SCI - Structural - Exterior	4	In Progress
16	4	23	Glen Ames Sr PS	Glen Ames SPS-RESTExtConcrete-TR18-0506	SCI - Structural - Exterior	4	In Progress
16	4	23	Glen Ames Sr PS	Glen Ames Sr PS-RPLDoor/Frame-TR-18-1564	SCI - Structural - Exterior	85	In Progress
16	4	23	Glen Ames Sr PS	Glen Ames PS-INSTSafetyFence-TR-20-0464	SCI - Structural - Exterior	20	In Progress
16	4	24	Gordon A. Brown Middle School	Gordon A Brown-UPGWiFiAccessPt-TR21-0722	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	24	Gordon A. Brown Middle School	Gordon A Brown MS-INS VCT Floor-WL10-101	Renewal - School Identified Priority	4	In Progress
16	4	24	Gordon A. Brown Middle School	Gordon A Brown-PoolDrain Repl TR-17-0390	SCI - Mechanical	97	Substantially Complete
16	4	23	Kew Beach Junior Public School	Kew Beach JPS-UPGWiFiAccessPt-TR21-0758	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	23	Kew Beach Junior Public School	Kew BeachPS-INS Split AC Coil-TR-19-0725	SCI - Mechanical	97	Substantially Complete
16	4	23	Kew Beach Junior Public School	Kew BeachJPS-ImproveOutdoorYardTR17-0986	SCI - Playfields / Parking / Fencing	2	In Design
16	4	23	Kew Beach Junior Public School	Kew Beach JPS-SiporexDeckAsmnt-TR21-1382	SCI - Structural - Exterior	3	Tender / Pricing
16	4	23	Kimberley Junior Public School	Kimberley JPS-INSAutoDoorOper-TR-21-0307	CVRIS - Automatic Door Operators	97	Substantially Complete
16	4	23	Malvern Collegiate Institute	Malvern CI-INSAutoDoorOperat-TR-21-0309	CVRIS - Automatic Door Operators	50	In Progress
16	4	23	Malvern Collegiate Institute	Malvern CI-UPGWiFiAccessPt-TR-22-0143	CVRIS - Wi-Fi Access Points	10	In Progress
16	4	23	Malvern Collegiate Institute	Malvern CI - UPG BAS - TR-21-1649	SCI - Mechanical	3	Tender / Pricing
16	4	23	Malvern Collegiate Institute	Malvern CI-INVClusterColumn-TR-21-1316	SCI - Structural - Exterior	2	In Design
16	4	23	Malvern Collegiate Institute	Malvern CI Science Rm Upgrades TR17-1187	SCI - Interior Components	97	Substantially Complete
16	4	23	Malvern Collegiate Institute	Malvern CI-RPL IntComponents-TR-21-1083	SCI - Interior Components	40	In Progress
16	4	23	Malvern Collegiate Institute	Malvern CI-RPL InterlockPaving-TR19-1115	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
16	4	23	Malvern Collegiate Institute	Malvern CI-SiporexDeckAssesment-TR21-1385	SCI - Structural - Exterior	2	In Design
16	4	23	Norway Junior Public School	Norway JPS-UPGWiFiAccesPt-TR21-0785	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	23	Norway Junior Public School	Norway JPS-RPL Roofing-TR-19-1239	SCI - Structural - Exterior	1.5	Design Hold
16	4	23	Norway Junior Public School	Norway PS-RESTHydroWiring-TR-21-1598	SCI - Electrical	3	Tender / Pricing

# Agenda Page 79

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
16	4	24	O'Connor Public School	O'Connor PS-INSAutoDoorOperat-TR-21-0308	CVRIS - Automatic Door Operators	97	Substantially Complete
16	4	24	O'Connor Public School	O'Connor PS-UPGWifiAccess-TR21-0788	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	24	O'Connor Public School	O'Connor PS-UPGBASMonitoring-TR21-0483	CVRIS - BAS Operatng Systems/Software	95	In Progress
16	4	24	O'Connor Public School	O'ConnorPS- RPL Windows -TR-18-1321	SCI - Structural - Exterior	99	Substantially Complete
16	4	24	O'Connor Public School	O'Connor PS-Upgrade HVAC-TR-21-0525	CVRIS - Ventilation	20	In Progress
16	4	24	Parkside Elementary School	Parkside ES -INS Cubbies Rm. 10-WL10-107	Renewal - School Identified Priority	4	In Progress
16	4	24	Parkside Elementary School	Parkside ES-RPL Windows TR-21-1659	SCI - Structural - Exterior	4	In Progress
16	4	24	Parkside Elementary School	Parkside P-UPG SiteDrainage-TR-16-1641	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
16	4	24	Parkside Elementary School	Parkside ES- RPL Roof - TR-19-0608	SCI - Structural - Exterior	97	Substantially Complete
16	4	24	Parkside Elementary School	Parkside PS-INS AntiClimbFenceTR-20-0428	SCI - Structural - Exterior	97	Substantially Complete
16	4	24	Presteign Heights ES	Presteign Hts-INSLibraryCarpet-TR22-0083	SCI - Interior Components	4	In Progress
16	4	24	Presteign Heights ES	Presteign Hts ES-RPL FASystem-TR-21-1109	SCI - Electrical	3	Tender / Pricing
16	4	24	Presteign Heights ES	Presteign Hts-RPL Exit Door&Frame-WL10	Renewal - School Identified Priority	80	In Progress
16	4	24	Secord Elementary School	Secord ES - UPGWifiAccessPt - TR-21-0816	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	24	Secord Elementary School	Secord ES - INS VCT Flooring - WL10-110	Renewal - School Identified Priority	4	In Progress
16	4	24	Secord Elementary School	Secord ES-UPGBASMonitoring-TR21-0498	CVRIS - BAS Operatng Systems/Software	4	In Progress
16	4	24	Secord Elementary School	Secord PS-RPL Steam to HW-TR-19-1346	SCI - Mechanical	2	In Design
16	4	24	Secord Elementary School	Secord ES-RPL Roofing-TR-19-1155	SCI - Structural - Exterior	2.5	Tender / Pricing
16	4	24	Secord Elementary School	Secord PS -UPG HVAC TR-17-1384	SCI - Mechanical	90	In Progress
16	4	24	Secord Elementary School	Secord ES - RPL Door/Frame - TR-19-0379	SCI - Structural - Exterior	20	In Progress
16	4	24	Selwyn ES	Selwyn PS-UPG Paint Gymnasium-WL10-063	Renewal - School Identified Priority	4	In Progress
16	4	24	Victoria Park Elementary S.	Victoria Park ES-REPL Carpet-WL10-080	Renewal - School Identified Priority	4	In Progress
16	4	24	Victoria Park Elementary S.	Victoria Park ES-RPLAsphaltLot TR18-0609	SCI - Playfields / Parking / Fencing	97	Substantially Complete
16	4	24	William J. Mccordic School	William J McCordic-Paint Walls-TR22-0157	SCI - Interior Components	4	In Progress
16	4	24	William J. Mccordic School	William McCordic-UPGVentilationTR19-1404	SCI - Mechanical	4	In Progress
16	4	23	Williamson Road Junior PS	Williamson RdPS-UPGWifiAccesPt-TR21-0856	CVRIS - Wi-Fi Access Points	97	Substantially Complete
16	4	23	Williamson Road Junior PS	Williamson Road-RPL Fencing-TR-18-0248	SCI - Playfields / Parking / Fencing	2	In Design
16	4	23	Williamson Road Junior PS	Williamson RdPS-RPLWindows PH1-TR20-0396	SCI - Structural - Exterior	4	In Progress
16	4	23	Williamson Road Junior PS	Williamson RdPS-RESTFacadePH2-TR-21-0089	SCI - Structural - Exterior	2.5	Tender / Pricing
17	3	18	Buchanan Public School	Buchanan PS-UPGKindGrounds-TR-21-1328	Renewal - Health & Safety	2	In Design
17	3	18	Buchanan Public School	Buchanan PS-S&I Library Shelving	Renewal - School Identified Priority	4	In Progress
17	3	13	Charles Gordon Sr. PS	Charles Gordon-UPGWifiAccessPt-TR21-0664	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	13	Charles Gordon Sr. PS	Charles GordonPS-UPGBASMonitoriTR21-0428	CVRIS - BAS Operatng Systems/Software	75	In Progress
17	3	13	Charles Gordon Sr. PS	Charles GordonPS-RESTRickwall-TR18-1285	SCI - Structural - Exterior	30	In Progress
17	3	13	Charles Gordon Sr. PS	Charles Gordon-UPGParking Lot-TR18-1512	SCI - Playfields / Parking / Fencing	2	In Design
17	3	13	Charles Gordon Sr. PS	Charles Gordon-REST Exterior-TR-19-1000	SCI - Structural - Exterior	97	Substantially Complete
17	3	13	Charles Gordon Sr. PS	Charles GordonPS-RPL FA System-TR20-0009	SCI - Electrical	97	Substantially Complete
17	3	13	Charles Gordon Sr. PS	Charles Gordon SPS-RPL Roof-TR-21-1744	SCI - Structural - Exterior	2	In Design
17	3	13	David & Mary Thomson CI	David & Mary Thomson-Install Lawwn Sign	Renewal - School Identified Priority	75	In Progress
17	3	13	Donwood Park Jr. Public S.	Donwood Park PS-UPGWifiAccesPt-TR21-0688	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	13	Donwood Park Jr. Public S.	DonwoodParkPSX-UPGWifiAccessPt-TR21-0689	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	13	Donwood Park Jr. Public S.	Donwood PS-UPG FA SmkDetec-TR20-0470	SCI - Electrical	97	Substantially Complete
17	3	13	Donwood Park Jr. Public S.	Donwood Park PS-RepavePlayArea-TR19-0797	SCI - Playfields / Parking / Fencing	5	In Progress
17	3	13	Donwood Park Jr. Public S.	Donwood Park JPS-RPL Roofing-TR-19-0592	SCI - Structural - Exterior	97	Substantially Complete
17	3	17	Dorset Park Public School	Dorset Park PS-UPGWifiAccesPt-TR-21-0690	CVRIS - Wi-Fi Access Points	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
17	3	17	Dorset Park Public School	Dorset Park PS-UPG PlayAreaGIF-TR22-0060	Renewal - Health & Safety	15	In Progress
17	3	17	Dorset Park Public School	Dorset Park PS- INS VCT Floor-TR-21-1011	SCI - Interior Components	3	Tender / Pricing
17	3	17	Dorset Park Public School	Dorset Park-RPL Library Carpet-TR22-0101	SCI - Interior Components	4	In Progress
17	3	17	Dorset Park Public School	Dorset Park PS- RPL Roof - TR-19-0593	SCI - Structural - Exterior	5	In Progress
17	3	17	Dorset Park Public School	Dorset Park PS-ChildCareAddtn-TR-18-0298	Capital Projects	1.5	Design Hold
17	3	13	Edgewood Public School	Edgewood PS-INS Blinds-WL10-045	Renewal - School Identified Priority	4	In Progress
17	3	13	Edgewood Public School	Edgewood PS-INSAutoDoorOperatr-TR21-0310	CVRIS - Automatic Door Operators	80	In Progress
17	3	13	Edgewood Public School	Edgewood PS-UPG FA Stairwell-TR-20-0472	SCI - Electrical	2	In Design
17	3	13	Ellesmere-Statton PS	EllesmereStatton-UPGWiFiAccessPt-TR21-0698	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	13	Ellesmere-Statton PS	Ellesmere-Statton PS-UPG Game Lines-WL9	Renewal - School Identified Priority	4	In Progress
17	3	13	Ellesmere-Statton PS	Ellesmere-Statton-INSAutoDrOpr-TR21-0311	CVRIS - Automatic Door Operators	80	In Progress
17	3	13	Ellesmere-Statton PS	EllesmereStratton-UPG Gym2Vent-TR19-0698	SCI - Mechanical	97	Substantially Complete
17	3	13	Ellesmere-Statton PS	Ellesmere-Statton-SiporxDckAss-TR21-1378	SCI - Structural - Exterior	2	In Design
17	3	13	Ellesmere-Statton PS	EllesmereStatt-ChildCareAddtn-TR-18-0299	Capital Projects	1.5	Design Hold
17	3	17	General Crerar Public School	General Crerar PS-UPG BFAccess-TR18-1630	SCI - Interior Components	97	Substantially Complete
17	3	17	General Crerar Public School	General Crerar-UPGWiFiAccessPt-TR21-0713	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	17	General Crerar Public School	General Crerar--UPG FASmkDetec-TR20-0474	SCI - Electrical	99	Substantially Complete
17	3	17	General Crerar Public School	General Crerar PS-RPL Sidewalk-TR21-1034	SCI - Playfields / Parking / Fencing	4	In Progress
17	3	17	General Crerar Public School	General Crerar PS-RPL PASystem-TR21-1437	SCI - Electrical	20	In Progress
17	3	17	General Crerar Public School	General Crerar-ChildCareAddtn-TR-18-0302	Capital Projects	1.5	Design Hold
17	3	17	General Crerar Public School	General Crerar PS- RPL Roof - TR-19-0597	SCI - Structural - Exterior	1.5	Design Hold
17	3	18	George Peck Public School	George Peck PS-UPG New VCT-WL10	Renewal - School Identified Priority	4	In Progress
17	3	18	George Peck Public School	George Peck PS - INS Cabinets - WL10-074	Renewal - School Identified Priority	4	In Progress
17	3	18	George Peck Public School	George Peck PS- RPL Roof - TR-19-0598	SCI - Structural - Exterior	2	In Design
17	3	13	Glamorgan Public School	Glamorgan PS-UPG Paint Hallway-WL9	Renewal - School Identified Priority	4	In Progress
17	3	13	Glamorgan Public School	Glamorgan JrPS-BASMonitoring-TR21-0452	CVRIS - BAS Operatng Systems/Software	75	In Progress
17	3	13	Glamorgan Public School	Glamorgan PS-RPL AHU - TR-20-0364	SCI - Mechanical	97	Substantially Complete
17	3	13	Glamorgan Public School	GlamorganPS-RPLcondensing unit-TR18-0917	SCI - Mechanical	97	Substantially Complete
17	3	13	Glen Ravine Jr. Public School	Glen Ravine PS-UPG Paint Areas-WL9	Renewal - School Identified Priority	4	In Progress
17	3	13	Glen Ravine Jr. Public School	Glen Ravine JPS-UPGBASMonitor-TR21-0454	CVRIS - BAS Operatng Systems/Software	90	In Progress
17	3	13	Glen Ravine Jr. Public School	Glen RavinePS-UPG FA Stairwell-TR20-0476	SCI - Electrical	97	Substantially Complete
17	3	13	Glen Ravine Jr. Public School	Glen Ravine JPS-Upgrade HVAC-TR-20-0818	CVRIS - Ventilation	10	In Progress
17	3	13	Glen Ravine Jr. Public School	Glen RavineJPS-ChildCareAddtn-TR-18-0303	Capital Projects	1.5	Design Hold
17	3	13	Glen Ravine Jr. Public School	Glen Ravine JPS-RPL Door/Frame-TR19-1096	SCI - Structural - Exterior	90	In Progress
17	3	13	Hunter's Glen Jr. Public S.	Hunter's Glen PS-RPL PA System-TR20-0172	SCI - Electrical	4	In Progress
17	3	13	Hunter's Glen Jr. Public S.	Hunter's Glen-UPG FA Stairwell-TR20-0480	SCI - Electrical	75	In Progress
17	3	13	Hunter's Glen Jr. Public S.	Hunter's Glen JPS-INSAutoDrOpr-TR21-0312	CVRIS - Automatic Door Operators	90	In Progress
17	3	17	Ionview Public School	Ionview PS-UPG HVAC-TR-19-0724	SCI - Mechanical	97	Substantially Complete
17	3	17	Ionview Public School	Ionview PS-UPG Paint Exit Door Area-WL9	Renewal - School Identified Priority	4	In Progress
17	3	17	Ionview Public School	Ionview JPS-INS AnticlimbGuardTR-19-0351	SCI - Structural - Exterior	97	Substantially Complete
17	3	17	Ionview Public School	Ionview PS-ChildCareAddtn-TR-18-0305	Capital Projects	1.5	Design Hold
17	3	17	Ionview Public School	Ionview PS-RPL Roofing-TR-19-1086	SCI - Structural - Exterior	1.5	Design Hold
17	3	13	John McCrae Public School	John McCrae PS-UPGWiFiAccessPt-TR21-0752	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	13	John McCrae Public School	John McCrae PS-INS VCT Floor-TR-22-0122	SCI - Interior Components	4	In Progress
17	3	13	John McCrae Public School	John McCrae PS-RPL Windows-TR-20-0617	CVRIS - Windows	10	In Progress



# Agenda Page 81

Facility Services  
Planned and In-Progress Construction Projects

May 2022

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
17	3	13	John McCrae Public School	John McCrae PS-Upgrade HVAC-TR-20-0820	CVRIS - Ventilation	95	In Progress
17	3	13	John McCrae Public School	John McCrae-OngoingMonitoring22-TR21-1723	Renewal - Standards, Compliance & Environment	40	In Progress
17	3	13	Knob Hill Public School	Knob Hill PS-RPL Chimney-TR-19-1508	SCI - Structural - Exterior	30	In Progress
17	3	13	Knob Hill Public School	Knob Hill PS-INSAutoDoorOpera-TR-21-0313	CVRIS - Automatic Door Operators	80	In Progress
17	3	13	Knob Hill Public School	Knob Hill JPS-RPL Roofing-TR-19-0600	SCI - Structural - Exterior	97	Substantially Complete
17	3	13	Knob Hill Public School	Knob Hill PS-UPG HVAC-TR-19-0727	SCI - Mechanical	85	In Progress
17	3	13	Lord Roberts Junior PS	Lord Roberts JPS-Upgrade HVAC-TR-21-0064	CVRIS - Ventilation	10	In Progress
17	3	13	Lord Roberts Junior PS	LordRobertsJPS-ChildCareAddtn-TR-18-0308	Capital Projects	1.5	Design Hold
17	3	18	Maryvale Public School	Maryvale PS-UPGWiFiAccessPt-TR21-0773	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	18	Maryvale Public School	Maryvale PS-RPL PA System-TR-21-1679	SCI - Electrical	4	In Progress
17	3	18	Maryvale Public School	Maryvale PS-Replace FA System TR-17-0543	SCI - Electrical	97	Substantially Complete
17	3	18	Maryvale Public School	Maryvale PS-Ductbank Upg TR-17-0323	SCI - Electrical	97	Substantially Complete
17	3	18	Maryvale Public School	Maryvale PS-INSAutoDoorOperat-TR-21-0314	CVRIS - Automatic Door Operators	90	In Progress
17	3	18	Maryvale Public School	Maryvale PS-UPG HVAC-TR-19-0733	SCI - Mechanical	97	Substantially Complete
17	3	13	St Andrew's Jr PS/ASE	St AndrewsPS-RPLMainElecFeeder-TR19-0964	SCI - Electrical	97	Substantially Complete
17	3	13	St Andrew's Jr PS/ASE	St. Andrew's MS-Upgrade HVAC-TR-21-0188	CVRIS - Ventilation	80	In Progress
17	3	13	St Andrew's Jr PS/ASE	St Andrew PS-RPL AHU-TR-18-0916	SCI - Mechanical	5	In Progress
17	2	11	Terraview Heights/Parkview Alt/CSS LC2	Terraview Hts-UPGWiFiAccess-TR-21-0795	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	18	Terraview-Willowfield PS	Terraview-Willow-UPGWiFiAccessPt-TR21-0831	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	18	Terraview-Willowfield PS	Terraview-W-RPLGymWindowPanels-TR21-0536	SCI - Structural - Exterior	15	In Progress
17	3	18	Terraview-Willowfield PS	Terraview-Willowfield-UPG Whiteboard-WL9	Renewal - School Identified Priority	97	Substantially Complete
17	3	18	Terraview-Willowfield PS	TerraviewWillowf-RPLPlayStruct-TR18-1201	SCI - Playfields / Parking / Fencing	80	In Progress
17	3	18	Terraview-Willowfield PS	TerraviewWill-UPG FA Stairwell-TR20-0488	SCI - Electrical	2	In Design
17	3	18	Wexford Collegiate School for the Arts	Wexford CSA-UPGWiFiAccessPt-TR21-0853	CVRIS - Wi-Fi Access Points	97	Substantially Complete
17	3	18	Wexford Collegiate School for the Arts	Wexford CSA-INS Projectors Various Rms	Renewal - School Identified Priority	50	In Progress
17	3	18	Wexford Collegiate School for the Arts	Wexford CSA-UPG Drama Rm Theatre Lights	Renewal - School Identified Priority	4	In Progress
17	3	18	Wexford Collegiate School for the Arts	Wexford CI-UPG Paint Offices-WL9	Renewal - School Identified Priority	4	In Progress
17	3	18	Wexford Collegiate School for the Arts	Wexford CSA-S/I Data Drops -Rooms 217B,D	Renewal - School Identified Priority	97	Substantially Complete
17	3	18	Wexford Collegiate School for the Arts	Wexford CSA-Install Lawn Sign	Renewal - School Identified Priority	65	In Progress
17	3	18	Wexford Collegiate School for the Arts	Wexford CI-RPL GreaseIntercep-TR-21-1294	SCI - Mechanical	2	In Design
17	3	18	Wexford Collegiate School for the Arts	Wexford CI-RPL MainExtStairs-TR-19-0353	SCI - Structural - Exterior	97	Substantially Complete
17	3	18	Wexford Collegiate School for the Arts	Wexford CI-Upgrade HVAC-TR-21-0518	CVRIS - Ventilation	50	In Progress
17	3	18	Wexford Collegiate School for the Arts	Wexford CI - RPL FA System - TR-21-1462	SCI - Electrical	3	Tender / Pricing
17	3	18	Wexford Collegiate School for the Arts	Wexford CSA-SiporexDeckAssemnt-TR21-1396	SCI - Structural - Exterior	2	In Design
17	3	17	Winston Churchill CI	WinstonChurchill-RESTMechRmWallTR17-1144	SCI - Structural - Exterior	99	Substantially Complete
17	3	17	Winston Churchill CI	W Churchill CI-UPG ERGenFuelSysTR20-0131	SCI - Electrical	10	In Progress
17	3	17	Winston Churchill CI	Winston Churchill-UPGInteriors-TR21-1038	SCI - Interior Components	80	In Progress
17	3	17	Winston Churchill CI	Winston Churchill-INSAutoDrOpe-TR21-0315	CVRIS - Automatic Door Operators	90	In Progress
18	3	17	Anson Park Public School	Anson Park - Repl Cabinets - WL10-071	Renewal - School Identified Priority	4	In Progress
18	3	18	Birch Cliff Heights PS	BirchCliffHtsPS-UPGWiFiAccessPt-TR21-0647	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	Birch Cliff Heights PS	Birch Cliff Hts-UPG Paint Areas-WL8	Renewal - School Identified Priority	65	In Progress
18	3	18	Birch Cliff Heights PS	BirchCliffHts-ReconfKdgtnWshrmsTR17-2034	SCI - Mechanical	97	Substantially Complete
18	3	18	Birch Cliff Heights PS	Birch Cliff Hts-RPLStairsExit2-TR19-1301	SCI - Interior Components	20	In Progress
18	3	18	Birch Cliff Public School	Birch Cliff PS-Early YearsCPG-TR-17-2001	Capital Projects	2	In Design
18	3	18	Birch Cliff Public School	Birch CliffPS-INSInsectScreen-TR-22-0221	Renewal - Health & Safety	4	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
18	3	18	Birch Cliff Public School	Birch Cliff PS-UPG Paint Stairwell-WL9	Renewal - School Identified Priority	65	In Progress
18	3	18	Birch Cliff Public School	Birch Cliff PS-RPLPlumbFixtureTR-20-0618	SCI - Mechanical	4	In Progress
18	3	18	Birch Cliff Public School	Birch Cliff PS-INSAutoDrOpera-TR-21-0316	CVRIS - Automatic Door Operators	95	In Progress
18	3	18	Birch Cliff Public School	Birch Cliff PS-RPL FA System-TR-21-1103	SCI - Electrical	3	Tender / Pricing
18	3	18	Birch Cliff Public School	Birch Cliff PS-RPL Exit Door&Frames-WL9	Renewal - School Identified Priority	90	In Progress
18	3	18	Birch Cliff Public School	Birch Cliff PS-INS SafetyFenceTR-21-0201	Renewal - Health & Safety	60	In Progress
18	3	18	Birch Cliff Public School	Birch Cliff PS -RPL Inverter-TR-19-1316	SCI - Electrical	2	In Design
18	3	18	Birchmount Park CI	Birchmount Prk-UPGBASMonitoringTR21-0419	CVRIS - BAS Operatng Systems/Software	75	In Progress
18	3	18	Birchmount Park CI	Birchmount Park CI-RPL AHU-TR-21-1163	SCI - Mechanical	2.5	Tender / Pricing
18	3	18	Birchmount Park CI	Birchmount Park CI-UpgradeHVAC-TR20-0783	CVRIS - Ventilation	60	In Progress
18	3	18	Birchmount Park CI	BirchmountCI-RPLUrinalLeaks-TR-21-1677	SCI - Mechanical	60	In Progress
18	3	18	Blantyre Public School	Blantyre PS-RPL CoolingTower-TR-19-0377	SCI - Mechanical	97	Substantially Complete
18	3	18	Blantyre Public School	Blantyre PS-RPL Chiller-TR-21-1165	SCI - Mechanical	3	Tender / Pricing
18	3	16	Bliss Carman Sr. Public School	Bliss Carman SPS-Upgrade HVAC-TR-20-0530	CVRIS - Ventilation	25	In Progress
18	3	16	Bliss Carman Sr. Public School	Bliss Carman SPS-INSAutoDrOper-TR21-0317	CVRIS - Automatic Door Operators	95	In Progress
18	3	16	Bliss Carman Sr. Public School	Bliss Carman PS-UPG HVAC-TR-19-0677	SCI - Mechanical	75	In Progress
18	3	17	Chine Drive Public School	Chine Drive-K'GartenRoofDeckl-TR-19-1472	SCI - Structural - Exterior	99	Substantially Complete
18	3	18	Clairlea Public School	Clairlea PS-INSAutoDoorOperat-TR-21-0318	CVRIS - Automatic Door Operators	80	In Progress
18	3	18	Clairlea Public School	Clairlea PS-INSPortableHVAC-TR-21-0543	CVRIS - Ventilation (Portables)	10	In Progress
18	3	18	Clairlea Public School	Clairlea PS-UPG HVAC-TR-18-1176	Capital Projects	97	Substantially Complete
18	3	18	Cliffside PS	Cliffside PS -UPGWifiAccessPt-TR-21-0669	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	Cliffside PS	Cliffside PS-UPG New VCT-WL10	Renewal - School Identified Priority	10	In Progress
18	3	18	Cliffside PS	Cliffside PS-UPG VCT in Staffroom-WL9	Renewal - School Identified Priority	97	Substantially Complete
18	3	18	Cliffside PS	Cliffside PS-FieldErosionREST-TR-18-0115	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
18	3	18	Cliffside PS	Cliffside JPS-UPG HVAC-TR-19-0685	SCI - Mechanical	97	Substantially Complete
18	3	17	Corvette Jr PS	Corvette JPS -UPGWifiAccessPt-TR-21-0674	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	17	Corvette Jr PS	Corvette JPS-RETEastElevWall-TR-22-0008	SCI - Structural - Exterior	2	In Design
18	3	17	Corvette Jr PS	Corvette JPS-RPL Roofing-TR-19-1220	SCI - Structural - Exterior	95	In Progress
18	3	18	Courcelette Public School	Courcelette PS - Addition - TR-18-0014	Capital Projects	2	In Design
18	3	18	Courcelette Public School	Courcelette PS-BAS Monitoring- TR21-0434	CVRIS - BAS Operatng Systems/Software	75	In Progress
18	3	18	Courcelette Public School	Courcelette-RPLRoof-A,B,AB1,DF1TR19-1159	SCI - Structural - Exterior	97	Substantially Complete
18	3	18	Danforth Gardens Public School	Danforth Garden-UPGWifiAccesPt-TR21-0679	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	Danforth Gardens Public School	Danforth Gardens PS-UPG New VCT-WL9	Renewal - School Identified Priority	25	In Progress
18	3	18	Danforth Gardens Public School	Danforth Gardens-Upgrade HVAC-TR-20-0785	CVRIS - Ventilation	5	In Progress
18	3	17	Fairmount Public School	Fairmount PS-UPG Paint Foyer-WL9	Renewal - School Identified Priority	4	In Progress
18	3	17	Fairmount Public School	Fairmount PS -FDK4-PlaygroundUpgrades	Capital Projects	99	Substantially Complete
18	3	17	Fairmount Public School	FairmountPS -RPLW/RmPartition-TR-19-0262	SCI - Interior Components	99	Substantially Complete
18	3	17	Fairmount Public School	Fairmount PS-INSAutoDoorOpera-TR-21-0319	CVRIS - Automatic Door Operators	95	In Progress
18	3	17	General Brock Public School	General Brock-UPGPlayingFields-TR21-0917	Renewal - Health & Safety	55	In Progress
18	3	17	General Brock Public School	General Brock PS-BASMonitoring-TR21-0449	CVRIS - BAS Operatng Systems/Software	75	In Progress
18	3	17	General Brock Public School	General Brock PS-UPG Stage Drapes-WL8	Renewal - School Identified Priority	90	In Progress
18	3	17	General Brock Public School	General Brock PS-Upgrade HVAC-TR-20-0816	CVRIS - Ventilation	20	In Progress
18	3	17	General Brock Public School	General Brock-SCHGndRvtiliztn-TR21-1556	SCI - Playfields / Parking / Fencing	2	In Design
18	3	17	General Brock Public School	General BrockPS-RPLDoor/Frame-TR-19-0081	SCI - Structural - Exterior	80	In Progress
18	3	17	H A Halbert Jr PS	H A Halbert PS-UPGWifiAccessPt-TR21-0726	CVRIS - Wi-Fi Access Points	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
18	3	17	H A Halbert Jr PS	H A Halbert JPS-UPG Paint Classrooms-WL9	Renewal - School Identified Priority	4	In Progress
18	3	17	H A Halbert Jr PS	H A Halbert JPS-RPL Roof-TR-21-1427	SCI - Structural - Exterior	5	In Progress
18	3	17	H A Halbert Jr PS	HA Halbert JPS -InstBckflwPrvnTR-19-0822	SCI - Mechanical	20	In Progress
18	3	18	J.G. Workman Public School	J G Workman PS-UPGWiFiAccessPt-TR21-0744	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	J.G. Workman Public School	J G Workman PS-ChildCareAddtn-TR-18-0306	Capital Projects	1.5	Design Hold
18	3	17	John A. Leslie Public School	John A Leslie PS-UPG Paint Areas-WL9	Renewal - School Identified Priority	4	In Progress
18	3	17	John A. Leslie Public School	John A Leslie PS-INVClusterCol-TR21-1317	SCI - Structural - Exterior	2	In Design
18	3	16	Mason Road Junior PS	Mason RoadPS-UPGWiFiAccessPt-TR21-0774	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	16	Mason Road Junior PS	Mason Road JPS-RPL Roof-TR-21-1035	SCI - Structural - Exterior	5	In Progress
18	3	16	Mason Road Junior PS	Mason Rd JPS - Repave Pkg Lot-TR-20-0426	SCI - Playfields / Parking / Fencing	4	In Progress
18	3	16	Mason Road Junior PS	Mason Road-UPG HVAC GymTR-19-0734	SCI - Mechanical	85	In Progress
18	3	16	Mason Road Junior PS	Mason Rd JS -PlaySiteImprovPh2TR-17-1464	SCI - Playfields / Parking / Fencing	97	Substantially Complete
18	3	18	Norman Cook Junior PS	Norman CookJPS-UPGWiFiAccessPt-TR21-0782	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	Norman Cook Junior PS	Norman Cook JPS-UPG Playground-WL9	Renewal - School Identified Priority	99	Substantially Complete
18	3	18	Norman Cook Junior PS	Norman Cook JPS-RPLRadiators-TR-21-1065	SCI - Mechanical	2	In Design
18	3	18	Norman Cook Junior PS	Norman Cook-RPL Fascia /Soffit-TR18-1338	SCI - Structural - Exterior	80	In Progress
18	3	18	Norman Cook Junior PS	NormanCook-RPL Gym RTU-TR-19-0741	SCI - Mechanical	80	In Progress
18	3	18	Oakridge Junior Public School	Oakridge JPS-UPGBASMonitoring-TR21-0482	CVRIS - BAS Operatng Systems/Software	95	In Progress
18	3	18	Oakridge Junior Public School	Oakridge JPS-Install Outdoor Lawn Sign	Renewal - School Identified Priority	10	In Progress
18	3	18	Oakridge Junior Public School	Oakridge PS - RPL Roofing-TR-19-1087	SCI - Structural - Exterior	80	In Progress
18	3	17	R.H. King Academy	R H KingAcademy-UPG BF Access-TR-19-0397	SCI - Interior Components	97	Substantially Complete
18	3	17	R.H. King Academy	RH King-UPG Paint Auto Body Shop-WL9	Renewal - School Identified Priority	4	In Progress
18	3	17	R.H. King Academy	R H King Academy-UPGBASMonitor-TR21-0493	CVRIS - BAS Operatng Systems/Software	95	In Progress
18	3	17	R.H. King Academy	R H King Academy-Upgrade HVAC-TR-21-0127	CVRIS - Ventilation	95	In Progress
18	3	17	R.H. King Academy	RH KingAcademy-UpgPoolAcousticTR-20-0580	SCI - Interior Components	99	Substantially Complete
18	3	17	R.H. King Academy	R H King Academy-RPL Skylights-TR21-1562	SCI - Structural - Exterior	10	In Progress
18	3	17	R.H. King Academy	RH King Academy-UST RemediationTR19-1342	Renewal - Standards, Compliance & Environment	23	In Progress
18	3	17	R.H. King Academy	RH King Academy-UST RemediationTR21-1727	Renewal - Standards, Compliance & Environment	4	In Progress
18	3	17	R.H. King Academy	R H King Academy-UPGHubRmPower-TR22-0240	SCI - Electrical	2	In Design
18	3	18	Regent Heights PS	Regent Hts PS-INS NewPortables-TR21-0875	CVRIS - New Portable Installations	30	In Progress
18	3	17	Robert Service Senior PS	RobertServiceSPS-UPGWiFiAccess-TR21-0804	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	Samuel Hearne Middle School	Samuel Hearne -INS VCT Flooring-WL10-109	Renewal - School Identified Priority	4	In Progress
18	3	18	Samuel Hearne Middle School	Samuel Hearne PS-Install lawn sign	Renewal - School Identified Priority	35	In Progress
18	3	18	Samuel Hearne Middle School	Samuel Hearne MS-INSAutoDoorOp-TR21-0320	CVRIS - Automatic Door Operators	90	In Progress
18	3	18	SATEC @ W.A. Porter CI	SATEC @WAPorter-RevitalizLibra-TR19-1161	SCI - Interior Components	80	In Progress
18	3	18	SATEC @ W.A. Porter CI	SATEC @WA Porter-UPG BF Tier1-TR-19-0396	SCI - Interior Components	97	Substantially Complete
18	3	18	SATEC @ W.A. Porter CI	Satec WA Porter-RPLWindowsPH1 -TR20-0492	SCI - Structural - Exterior	80	In Progress
18	3	18	SATEC @ W.A. Porter CI	SATEC @WA Porter-RPL SciencAHU-TR20-0516	SCI - Mechanical	50	In Progress
18	3	17	SCAS/SEYRAC/CSS LC3	SCAS / SEYRAC-UPGWiFiAccessPt-TR-21-0814	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	17	SCAS/SEYRAC/CSS LC3	SCAS / SEYRAC-RESTBrick Work-TR-21-1608	SCI - Structural - Exterior	4	In Progress
18	3	17	SCAS/SEYRAC/CSS LC3	SCAS Midland-Upgrade BAS-TR-20-0279	SCI - Mechanical	4	In Progress
18	3	17	SCAS/SEYRAC/CSS LC3	SCAS -RPLPoolGroutTR-21-1548	SCI - Mechanical	70	In Progress
18	3	17	SCAS/SEYRAC/CSS LC3	SCAS - RPL Skylights - TR-21-1561	SCI - Structural - Exterior	10	In Progress
18	3	18	Taylor Creek PS	Taylor Creek PS-UPGWiFiAccesPt-TR21-0829	CVRIS - Wi-Fi Access Points	97	Substantially Complete
18	3	18	Taylor Creek PS	Taylor CreekPS-RPLExtCaulking-TR-22-0197	SCI - Structural - Exterior	4	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
18	3	18	Taylor Creek PS	TaylorCreek/Warden-RPLPASystem-TR21-1110	SCI - Electrical	4	In Progress
18	3	18	Taylor Creek PS	Taylor Creek/Warden-UPGExteriorPaint-WL9	Renewal - School Identified Priority	4	In Progress
18	3	18	Taylor Creek PS	Taylor Creek PS-INSAutoDoorOpe-TR21-0321	CVRIS - Automatic Door Operators	80	In Progress
18	3	18	Taylor Creek PS	Taylor Creek PS-SiporxDckAsmnt-TR21-1394	SCI - Structural - Exterior	2	In Design
18	3	18	Taylor Creek PS	Taylor Creek PS-RPL Triple Slide-WL10	Renewal - School Identified Priority	4	In Progress
18	3	17	Walter Perry Junior PS	Walter Perry PS-UPG HVAC-TR-19-0767	SCI - Mechanical	97	Substantially Complete
18	3	17	Walter Perry Junior PS	Walter Perry PS-UPG PlayArea-TR-22-0270	Renewal - Health & Safety	3	Tender / Pricing
18	3	17	Walter Perry Junior PS	Walter Perry PS-RPL ACM Tile-WL10-065	Renewal - School Identified Priority	4	In Progress
19	3	13	Bellmere Junior Public School	Bellmere JPS -UPGWiFiAccessPt-TR-21-0645	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	13	Bellmere Junior Public School	Bellmere PS-RPLHeatingPlant-TR-20-0643	SCI - Mechanical	97	Substantially Complete
19	3	13	Bendale Junior Public School	Bendale JPS-INSAutoDoorOperatr-TR21-0322	CVRIS - Automatic Door Operators	40	In Progress
19	3	13	Bendale Junior Public School	Bendale JPS- UPG Windows-TR-21-0107	SCI - Structural - Exterior	55	In Progress
19	3	13	Bendale Junior Public School	Bendale JPS-RPLAsphaltParkingTR-18-1534	SCI - Playfields / Parking / Fencing	10	In Progress
19	3	16	Cedar Drive Jr. Public School	Cedar Drive PS-Refinish Gym FL-TR19-1564	SCI - Interior Components	2	In Design
19	3	16	Cedar Drive Jr. Public School	Cedar Drive JPS-RPL Windows-TR-18-1371	SCI - Structural - Exterior	40	In Progress
19	3	16	Cedar Drive Jr. Public School	Cedar Drive PS-RPL Door/Frame-TR-18-1312	SCI - Structural - Exterior	90	In Progress
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-UPG BAS MonitoringTR21-0426	CVRIS - BAS Operatng Systems/Software	75	In Progress
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-Install Lawn Sign	Renewal - School Identified Priority	85	In Progress
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-RPL Gym Bleachers-TR18-1207	SCI - Interior Components	10	In Progress
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-Sitelp&BridgeDemoTR19-1420	SCI - Structural - Exterior	90	In Progress
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-RESTGymWallBricks-TR19-0386	SCI - Structural - Exterior	97	Substantially Complete
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-RPL HeatingPlant-TR-21-0054	SCI - Mechanical	90	In Progress
19	3	15	Cedarbrae Collegiate Institute	CedarbraeCI-UPGTransformerTR-19-0986	SCI - Electrical	2	In Design
19	3	15	Cedarbrae Collegiate Institute	Cedarbrae CI-RPL FA System-TR-21-1455	SCI - Electrical	2	In Design
19	3	15	Cedarbrook Public School	Cedarbrook PS-RPL Roofing-TR-19-0587	SCI - Structural - Exterior	97	Substantially Complete
19	3	15	Cedarbrook Public School	CedarbrookPS-UPG HVAC-TR-19-0680	SCI - Mechanical	95	In Progress
19	3	15	Cedarbrook Public School	Cedarbrook PS-RPLDoors/Frames-TR-18-1369	SCI - Structural - Exterior	60	In Progress
19	3	13	Churchill Heights PS	Churchill Heights PS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	4	In Progress
19	3	13	Churchill Heights PS	Churchill Hts-UPG FA Stairwell-TR20-0469	SCI - Electrical	97	Substantially Complete
19	3	13	Churchill Heights PS	Churchill Heights-UPG HVAC GymTR-19-0684	SCI - Mechanical	97	Substantially Complete
19	3	15	Cornell Jr. Public School	Cornell JPS- UPGWiFiAccessPt-TR-21-0673	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	Cornell Jr. Public School	Cornell JPS - Paint Walls - TR-21-1618	SCI - Interior Components	4	In Progress
19	3	15	Cornell Jr. Public School	Cornell PS - INS Whiteboard - WL10-072	Renewal - School Identified Priority	4	In Progress
19	3	16	Eastview Public School	Eastview PS - RPL Staircase-TR-19-1485	SCI - Interior Components	97	Substantially Complete
19	3	16	Eastview Public School	Eastview PS-RPL Roofing-TR-19-0594	SCI - Structural - Exterior	90	In Progress
19	3	16	Elizabeth Simcoe Jr. PS	Elizabeth Simcoe-UPG New VCT in Rm30-WL9	Renewal - School Identified Priority	4	In Progress
19	3	16	Elizabeth Simcoe Jr. PS	ElizabethSimcoe-RPLHeatingPlantTR20-0371	SCI - Mechanical	97	Substantially Complete
19	3	16	Elizabeth Simcoe Jr. PS	Elizabeth Simcoe PS-UPG HVAC-TR-19-0697	SCI - Mechanical	75	In Progress
19	3	15	Galloway Road Public School	Galloway Rd PS-UPGWiFiAccessPt-TR21-0710	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	Galloway Road Public School	Galloway PS-UPG Paint Exterior Panel-WL9	Renewal - School Identified Priority	4	In Progress
19	3	15	Galloway Road Public School	Galloway PS-INS K'Garten Area-TR-20-0839	Renewal - Health & Safety	99	Substantially Complete
19	3	15	Galloway Road Public School	Galloway Rd PS-UPGOutdoorAreaTR21-0257	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
19	3	15	Galloway Road Public School	Galloway RdPS-UPG FA Stairwell-TR20-0473	SCI - Electrical	97	Substantially Complete
19	3	13	George B. Little Public School	GeorgeBLittle-UPG FA Stairwell-TR20-0475	SCI - Electrical	97	Substantially Complete
19	3	13	George B. Little Public School	George B Little-RplSiporexRfdkTR-19-1056	SCI - Structural - Exterior	95	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
19	3	13	George B. Little Public School	George B Little-InstBckflwPrvnTR-19-0821	SCI - Mechanical	20	In Progress
19	3	13	George B. Little Public School	George B Little-RPL Urinals-TR-21-1610	SCI - Mechanical	60	In Progress
19	3	16	George P Mackie Jr PS	George PMackie-RPLWindow&Insul-TR19-1590	SCI - Structural - Exterior	97	Substantially Complete
19	3	16	George P Mackie Jr PS	George P Mackie PS-UPG HVAC-TR-19-0708	SCI - Mechanical	97	Substantially Complete
19	3	15	Golf Road Jr PS	Golf Rd JPS -UPGWifiAccessPt -TR-21-0721	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	Golf Road Jr PS	Golf Road JPS-UPG FA Stairwell-TR20-0477	SCI - Electrical	80	In Progress
19	3	15	Golf Road Jr PS	Golf Rd JrPS-UPGDrivewayParkingTR19-1019	SCI - Playfields / Parking / Fencing	85	In Progress
19	3	15	Golf Road Jr PS	Golf Rd JPS-INSAutoDoorOperatr-TR21-0323	CVRIS - Automatic Door Operators	50	In Progress
19	3	15	Golf Road Jr PS	Golf Road-UPG PlumbingFixture-TR-20-0603	SCI - Mechanical	20	In Progress
19	3	16	Guildwood Jr PS	Guildwood JPS-UPGWifiAccessPt-TR-21-0725	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	16	Guildwood Jr PS	Guildwood PS-RPLSipxDeck/Roof-TR-21-1560	SCI - Structural - Exterior	2	In Design
19	3	13	Heather Heights JPS/Ben HeppnerVMAcadem	Heather Hts - UPGWifiAccessPt-TR-21-0729	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	13	Heather Heights JPS/Ben HeppnerVMAcadem	Heather Hts JPS-RPL Roof SectA-TR21-0049	SCI - Structural - Exterior	97	Substantially Complete
19	3	13	Henry Hudson Sr. Public School	Henry Hudson SPS-RPL PA System-TR21-1440	SCI - Electrical	10	In Progress
19	3	15	Highcastle Public School	Highcastle PS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	4	In Progress
19	3	15	Highcastle Public School	Highcastle PS-RPL ExtBrickwork-TR19-1505	SCI - Structural - Exterior	4	In Progress
19	3	16	Jack Miner Sr. Public School	Jack Miner CS-UPGWifiAccessPt-TR21-0746	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	16	Jack Miner Sr. Public School	Jack Miner SPS- INS VCT Floor-TR-21-0997	SCI - Interior Components	80	In Progress
19	3	16	Maplewood High School	Maplewood HS-RPL AHU-TR-21-1183	SCI - Mechanical	2	In Design
19	3	16	Maplewood High School	Maplewood HS-UPG HVAC-TR-18-1174	Capital Projects	85	In Progress
19	3	16	Maplewood High School	Maplewood HS-UPG PkgLot Ph2&3-TR-19-1531	SCI - Playfields / Parking / Fencing	97	Substantially Complete
19	3	16	Maplewood High School	Maplewood HS-RPL Exit Doors-WL9	Renewal - School Identified Priority	80	In Progress
19	3	15	Military Trail Public School	Military Trail-UPGWifiAccessPt-TR21-0776	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	Military Trail Public School	Military TrailPS-UPGBASMonitor-TR21-0476	CVRIS - BAS Operatng Systems/Software	94	In Progress
19	3	15	Military Trail Public School	Military Trail-INSArmourStones-TR21-0383	CVRIS - Outdoor Seating Areas	97	Substantially Complete
19	3	15	Military Trail Public School	Military Trail-ChildCareAddtn-TR-18-0310	Capital Projects	2	In Design
19	3	15	Military Trail Public School	Military Trail-RPLHeatingPlant-TR20-0458	SCI - Mechanical	90	In Progress
19	3	15	Military Trail Public School	Military Trail-RPLAsphaltParkngTR18-1144	SCI - Playfields / Parking / Fencing	1.5	Design Hold
19	3	15	Military Trail Public School	Military Trail-SiporxDeckAsmnt-TR21-1387	SCI - Structural - Exterior	2	In Design
19	3	13	North Bendale Junior PS	North BendalePS-RPLWindows TR-21-1701	SCI - Structural - Exterior	4	In Progress
19	3	13	North Bendale Junior PS	North BendaleJPS-UPGBASMonitor-TR21-0478	CVRIS - BAS Operatng Systems/Software	75	In Progress
19	3	13	North Bendale Junior PS	North Bendale JPS- Upg HVAC-TR-21-0065	CVRIS - Ventilation	65	In Progress
19	3	16	Poplar Road Junior PS	Poplar Road JPS-UPGBASMonitor-TR21-0490	CVRIS - BAS Operatng Systems/Software	75	In Progress
19	3	16	Poplar Road Junior PS	Poplar Rd PS-UPG Rolling Cubbies-WL9	Renewal - School Identified Priority	4	In Progress
19	3	16	Poplar Road Junior PS	Poplar Road JPS-Upgrade HVAC-TR-21-0086	CVRIS - Ventilation	97	Substantially Complete
19	3	16	Poplar Road Junior PS	Poplar Rd JPS- UPG Windows-TR-19-0880	SCI - Structural - Exterior	97	Substantially Complete
19	3	16	Poplar Road Junior PS	Poplar Rd JPS-INSAutoDoorOpera-TR21-0324	CVRIS - Automatic Door Operators	95	In Progress
19	3	16	Poplar Road Junior PS	Poplar Rd JPS-UPG FA Stairwell-TR20-0485	SCI - Electrical	2	In Design
19	3	16	Scarborough Village PS	ScarboroughVill-UPGWifiAccesPt-TR21-0813	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	16	Scarborough Village PS	Scarborough Village-RPL Floor-TR-20-0555	SCI - Interior Components	80	In Progress
19	3	16	Scarborough Village PS	ScarboroughVillage-BASMonitor-TR21-0497	CVRIS - BAS Operatng Systems/Software	75	In Progress
19	3	16	Scarborough Village PS	Scarb Village PS-RPL Artf Turf-TR21-1684	SCI - Playfields / Parking / Fencing	2	In Design
19	3	16	Scarborough Village PS	Scarborough Village-RPL Exit 4-TR20-0265	SCI - Structural - Exterior	20	In Progress
19	3	16	Sir Wilfrid Laurier CI	Sir Wilfrid Laurier-ReGroutPoolTR22-0210	SCI - Mechanical	4	In Progress
19	3	16	Sir Wilfrid Laurier CI	Sir Wilfred Laurier-RPLWindowP2TR21-1324	SCI - Structural - Exterior	5	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
19	3	16	Sir Wilfrid Laurier Cl	Sir W Laurier-RPL Flr/ClgTile-TR-22-0100	SCI - Interior Components	4	In Progress
19	3	16	Sir Wilfrid Laurier Cl	Sir Wilfred Laurier-RepavePath-TR19-1080	SCI - Playfields / Parking / Fencing	2.5	Tender / Pricing
19	3	16	Sir Wilfrid Laurier Cl	Sir Wilfrid Laurie-INSAutoDrOp-TR21-0325	CVRIS - Automatic Door Operators	85	In Progress
19	3	16	Sir Wilfrid Laurier Cl	Sir WilfridLaurie-RPLEastWindwsTR19-0851	SCI - Structural - Exterior	97	Substantially Complete
19	3	16	Sir Wilfrid Laurier Cl	Sir Wilfrid Laurier-IMP Rm105-TR-18-1061	SCI - Interior Components	97	Substantially Complete
19	3	15	St. Margaret's Public School	St Margaret's PS-UPGWiFiAcesPt-TR21-0828	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	Tecumseh Senior Public School	Tecumseh SPS -UPGWiFiAccessPt-TR-21-0830	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	Tecumseh Senior Public School	TecumsehPS-DrivewayParkingPH2-TR-19-1019	SCI - Playfields / Parking / Fencing	85	In Progress
19	3	15	Tecumseh Senior Public School	Tecumseh PS-Install Lawn Sign	Renewal - School Identified Priority	4	In Progress
19	3	15	Tecumseh Senior Public School	Tecumseh Sr PS-RPL Door/Frame-TR-19-0409	SCI - Structural - Exterior	70	In Progress
19	3	13	Tredway Woodsworth Public School	W Tredway PS-UPGWiFiAccessPt-TR21-0836	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	13	Tredway Woodsworth Public School	WilliamTredway-Upgrade BAS-TR-20-0280	SCI - Mechanical	4	In Progress
19	3	13	Tredway Woodsworth Public School	Tredway WoodsworthPS-UPG HVAC-TR-21-0242	CVRIS - Ventilation	10	In Progress
19	3	13	Tredway Woodsworth Public School	Tredway Woodsworth-INSAutoDrOp-TR21-0326	CVRIS - Automatic Door Operators	95	In Progress
19	3	15	West Hill Collegiate Institute	West Hill CI-UPGWiFiAccessPt-TR21-0844	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	15	West Hill Collegiate Institute	West Hill CI-INS A1IntercomStn-TR21-1771	Renewal - Health & Safety	80	In Progress
19	3	15	West Hill Collegiate Institute	West Hill CI-UPG ERGenFuelSys-TR-20-0132	SCI - Electrical	50	In Progress
19	3	15	West Hill Collegiate Institute	West Hill CI-RPLAsphaltParkingTR-15-0668	SCI - Playfields / Parking / Fencing	2	In Design
19	3	15	West Hill Collegiate Institute	West Hill CI-UPG HubRoomPower-TR-22-0241	SCI - Electrical	2	In Design
19	3	15	Willow Park Junior PS	Willow ParkJPS-ChildCareAddtn-TR-18-0313	Capital Projects	2	In Design
19	3	15	Willow Park Junior PS	Willow Park JPS - RPL Windows-TR-20-0419	SCI - Structural - Exterior	97	Substantially Complete
19	3	15	Willow Park Junior PS	Willow Park PS-RPLHeatingPlant-TR20-0457	SCI - Mechanical	75	In Progress
19	3	15	Willow Park Junior PS	Willow Park-UPG Interior -TR-21-1789	SCI - Interior Components	3	Tender / Pricing
19	3	15	Willow Park Junior PS	Willow ParkJPS-UPG Parking LotTR-17-1510	SCI - Playfields / Parking / Fencing	1.5	Design Hold
19	3	13	Woburn Collegiate Institute	Woburn CI-UPGWiFiAccessPt-TR21-0858	CVRIS - Wi-Fi Access Points	97	Substantially Complete
19	3	13	Woburn Collegiate Institute	Woburn CI-UPGBASMonitoring-TR21-0513	CVRIS - BAS Operatng Systems/Software	75	In Progress
19	3	13	Woburn Collegiate Institute	Woburn CI-Install Lawn Sign	Renewal - School Identified Priority	4	In Progress
19	3	13	Woburn Collegiate Institute	Woburn CI-UPG ERGenFuelSys-TR-20-0134	SCI - Electrical	10	In Progress
19	3	13	Woburn Collegiate Institute	Woburn CI-Upgrade HVAC-TR-21-0526	CVRIS - Ventilation	10	In Progress
19	3	13	Woburn Collegiate Institute	Woburn CI-RPL MainSwitchboard-TR-21-0210	SCI - Electrical	3	Tender / Pricing
19	3	13	Woburn Collegiate Institute	Woburn CI-RPL SiporexDeck/Roof-TR21-1415	SCI - Structural - Exterior	5	In Progress
19	3	13	Woburn Collegiate Institute	Woburn CI-INSAutoDoorOperator-TR-21-0327	CVRIS - Automatic Door Operators	95	In Progress
19	3	13	Woburn Collegiate Institute	Woburn CI-RPL Roofing-TR-19-1214	SCI - Structural - Exterior	1.5	Design Hold
19	3	13	Woburn Junior Public School	Woburn PS-UPG Kindgtn Path-TR-20-0043	Renewal - Health & Safety	99	Substantially Complete
19	3	13	Woburn Junior Public School	Woburn Jr PS-UPGOutdoorAreaTR21-0259	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
19	3	13	Woburn Junior Public School	Woburn JPS - Upgrade HVAC - TR-21-0243	CVRIS - Ventilation	85	In Progress
19	3	13	Woburn Junior Public School	Woburn JPS-INSAutoDoorOperator-TR21-0328	CVRIS - Automatic Door Operators	95	In Progress
20	2	10	Agincourt Junior Public School	Agincourt PS-UPG FA SmokeDetec-TR20-0466	SCI - Electrical	4	In Progress
20	2	10	Agincourt Junior Public School	Agincourt JPS-RPL PA System-TR-21-1433	SCI - Electrical	3	Tender / Pricing
20	2	10	Agincourt Junior Public School	Agincourt JPS-INS New Portable-TR21-0872	CVRIS - New Portable Installations	85	In Progress
20	2	10	Agincourt Junior Public School	Agincourt JPS-UPGMasterPlan-TR-21-1049	SCI - Playfields / Parking / Fencing	2	In Design
20	2	10	Agincourt Junior Public School	Agincourt JPS - RPL Asphalt - TR-22-0029	SCI - Playfields / Parking / Fencing	2	In Design
20	2	09	Beverly Glen Jr. Public School	Beverly Glen-UPGBASMonitoringTR-21-0417	CVRIS - BAS Operatng Systems/Software	75	In Progress
20	2	09	Beverly Glen Jr. Public School	BeverlyGlenJrPS-INS Blinds-WL10-048	Renewal - School Identified Priority	4	In Progress
20	2	09	Beverly Glen Jr. Public School	Beverly Glen-MusicRmSlabRestorTR-19-1499	SCI - Structural - Exterior	97	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
20	2	09	Beverly Glen Jr. Public School	Beverly Glen-InsRooftopRailingTR-18-0187	SCI - Structural - Exterior	99	Substantially Complete
20	2	09	Brookmill Boulevard Jr PS	Brookmill Blvd JPS-UPG Paint Doors-WL9	Renewal - School Identified Priority	4	In Progress
20	2	09	Brookmill Boulevard Jr PS	Brookmill JS-UPGBASMonitoringTR21-0424	CVRIS - BAS Operatng Systems/Software	75	In Progress
20	2	09	Chester Le Jr. Public School	Chester Le PS-UPGBASMonitoring TR21-0430	CVRIS - BAS Operatng Systems/Software	75	In Progress
20	2	09	Chester Le Jr. Public School	Chester Le JPS-RPL PA System-TR-21-1434	SCI - Electrical	5	In Progress
20	2	10	David Lewis Public School	David Lewis PS -RPL PA System-TR-21-1435	SCI - Electrical	5	In Progress
20	2	10	David Lewis Public School	David Lewis PS -RPL Skylights-TR-21-1359	SCI - Structural - Exterior	2	In Design
20	2	10	David Lewis Public School	David Lewis-RPL ExitDoor&Frame-WL10-036	Renewal - School Identified Priority	4	In Progress
20	2	10	Dr. Norman Bethune CI	DrNBethuneCI-UPGAuditoriumSfty-TR21-1033	SCI - Electrical	75	In Progress
20	2	10	Dr. Norman Bethune CI	Dr Norman Bethune CI- UPG BAS-TR-21-1646	SCI - Mechanical	2	In Design
20	2	10	Dr. Norman Bethune CI	Dr N BethuneCI-UPG ERGenFuelSysTR20-0119	SCI - Electrical	60	In Progress
20	2	10	Dr. Norman Bethune CI	Dr Norman Bethune-RPLSkylights-TR21-1361	SCI - Structural - Exterior	4	In Progress
20	2	10	Dr. Norman Bethune CI	Dr Norman Bethune-INS VCTFloor-TR21-0071	SCI - Interior Components	10	In Progress
20	2	10	Dr. Norman Bethune CI	Dr Norman Bethune-INSAutoDrOpr-TR21-0329	CVRIS - Automatic Door Operators	80	In Progress
20	2	10	Fairglen Jr. Public School	Fairglen JrPS-RPLJrPlayEquip-TR21-1153	Renewal - Health & Safety	99	Substantially Complete
20	2	10	Fairglen Jr. Public School	Fairglen Jr PS-UPGOutdoorAreaTR21-0253	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
20	2	10	Fairglen Jr. Public School	Fairglen JPS - RPL PA System- TR-17-1775	SCI - Electrical	99	Substantially Complete
20	2	10	Fairglen Jr. Public School	Fairglen JrPS-RPLRoofing-TR-22-0026	SCI - Structural - Exterior	2	In Design
20	2	10	Fairglen Jr. Public School	Fairglen JPS-RPL Asphalt Path-TR-17-1873	SCI - Playfields / Parking / Fencing	4	In Progress
20	2	07	Highland Heights Jr. PS	Highland Hts-RPLHeatingPlant-TR-20-0365	SCI - Mechanical	90	In Progress
20	2	07	Highland Heights Jr. PS	Highland HtsJPS-RPLDoor/Frame-TR-18-1462	SCI - Structural - Exterior	90	In Progress
20	2	07	Highland Heights Jr. PS	Highland HtsPS -RPL Inverter-TR-20-0111	SCI - Electrical	2	In Design
20	2	10	Inglewood Heights Jr PS	Inglewood Hts-UPG Paint Hallway Wall-WL9	Renewal - School Identified Priority	97	Substantially Complete
20	2	10	J.B. Tyrrell Sr. Public School	JB Tyrrell PS-UPG Paint Office&Rooms-WL9	Renewal - School Identified Priority	4	In Progress
20	2	10	J.B. Tyrrell Sr. Public School	J B Tyrrell -UPG BASMonitoring-TR21-0465	CVRIS - BAS Operatng Systems/Software	94	In Progress
20	2	10	J.B. Tyrrell Sr. Public School	J B Tyrrell PS-RPLHeatingPlant-TR21-1178	SCI - Mechanical	3	Tender / Pricing
20	2	10	J.B. Tyrrell Sr. Public School	J B Tyrrell-RPL Roofing-TR-17-1529	SCI - Structural - Exterior	2	In Design
20	2	10	Kennedy Public School	Kennedy PS-RPLPortableRoofs-TR-19-1325	Renewal - Health & Safety	1.5	Design Hold
20	2	09	L'Amoreaux CI	L'Amoreaux CI - UPG BAS - TR-21-1631	SCI - Mechanical	4	In Progress
20	2	09	L'Amoreaux CI	L'Amoreaux CI-INSPortableHVAC-TR21-0546	CVRIS - Ventilation (Portables)	5	In Progress
20	2	09	L'Amoreaux CI	L'Amoreaux CI-RPL Curtain Wall-TR19-1495	SCI - Structural - Exterior	2	In Design
20	2	10	Lynngate Junior Public School	Lynngate JPS -RPLDoors/Frames-TR-18-1547	SCI - Structural - Exterior	65	In Progress
20	2	10	Lynnwood Heights Junior PS	Lynnwood Hts-RPL Ceiling Tiles-TR21-1699	SCI - Interior Components	4	In Progress
20	2	10	Lynnwood Heights Junior PS	Lynnwood-RPL Gen w/Inverter-TR-18-0549	SCI - Electrical	2	In Design
20	2	10	Lynnwood Heights Junior PS	Lynnwood HtsPS-RPL FASystem-TR-20-0033	SCI - Electrical	2	In Design
20	2	10	North Bridlewood Junior PS	North Bridlewood-UPGKdgttnSpace-TR22-0030	Renewal - Health & Safety	2	In Design
20	2	10	North Bridlewood Junior PS	North Bridlewood-RPLSwitchboardTR20-0412	SCI - Electrical	75	In Progress
20	2	07	Pauline Johnson Junior PS	Pauline JohnsonJPS-RPL Roofing-TR19-0559	SCI - Structural - Exterior	1.5	Design Hold
20	2	09	Silver Springs Public School	Silver SpringsPS-RPL PA System-TR21-1446	SCI - Electrical	5	In Progress
20	2	09	Silver Springs Public School	Silver Springs-RPL Small GymFL-TR21-0397	SCI - Interior Components	2	In Design
20	2	09	Sir Ernest Macmillan Sr. PS	SirErnestMcMillan-RPLAsphParkg-TR17-2049	SCI - Playfields / Parking / Fencing	5	In Progress
20	2	09	Sir Ernest Macmillan Sr. PS	Sir Ernest MacMillan-RPLPavers-TR17-1708	SCI - Playfields / Parking / Fencing	5	In Progress
20	2	09	Sir Ernest Macmillan Sr. PS	Sir Ernest MacMillan-FA System-TR20-0374	SCI - Electrical	3	Tender / Pricing
20	2	09	Sir Ernest Macmillan Sr. PS	Sir ErnestMcMillan-RPLSkylight-TR21-1116	SCI - Structural - Exterior	2	In Design
20	2	10	Sir John A. Macdonald CI	SirJohnMacdonaldCI-INS VariousProjectors	Renewal - School Identified Priority	70	In Progress

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
20	2	10	Sir John A. Macdonald CI	SirJohnAMacDCI-INS Projectors-WL10-085	Renewal - School Identified Priority	4	In Progress
20	2	10	Sir John A. Macdonald CI	Sir John A Macdonald-INS Projectors 7Rms	Renewal - School Identified Priority	4	In Progress
20	2	10	Sir John A. Macdonald CI	Sir John A. Macdonald-UPG VCT-WL8	Renewal - School Identified Priority	99	Substantially Complete
20	2	10	Sir John A. Macdonald CI	Sir John MacDonald CI-UPG HVAC-TR19-0755	SCI - Mechanical	99	Substantially Complete
20	2	10	Sir John A. Macdonald CI	Sir J MacDonald-UPG ERGeneratorTR20-0113	SCI - Electrical	5	In Progress
20	2	10	Sir John A. Macdonald CI	SirJohnAMacdonald-UPGScienceRmsTR20-0847	SCI - Interior Components	4	In Progress
20	2	10	Sir John A. Macdonald CI	Sir J AMacdonald-RPLVentilator-TR20-0059	SCI - Mechanical	50	In Progress
20	2	10	Sir Samuel B. Steele Jr. PS	Sir Samuel B. Steele JPS-RPL Floor-WL9	Renewal - School Identified Priority	25	In Progress
20	2	10	Sir Samuel B. Steele Jr. PS	Sir Samuel Steel JPS-RPL AHUs-TR20-0369	SCI - Mechanical	25	In Progress
20	2	10	Sir Samuel B. Steele Jr. PS	Sir Samuel Steele-RPL FA SystemTR21-1460	SCI - Electrical	5	In Progress
20	2	10	Sir William Osler High School	Sir William Osler-RPL Freezers-TR19-1131	SCI - Mechanical	50	In Progress
20	2	10	Sir William Osler High School	Sir William Osler-RPL PASystem-TR21-1449	SCI - Electrical	2	In Design
20	2	07	Stephen Leacock CI	Stephen Leacock-UPGBASMonitor-TR21-0503	CVRIS - BAS Operatng Systems/Software	75	In Progress
20	2	07	Stephen Leacock CI	StephLeacockCI-UPG ERGenFuelSysTR20-0123	SCI - Electrical	30	In Progress
20	2	07	Stephen Leacock CI	Stephen Leacock CI-INSAutoDrOp-TR21-0330	CVRIS - Automatic Door Operators	90	In Progress
20	2	07	Tam O'Shanter Junior PS	Tam O'Shanter JPS-RPL AHU-TR-21-1195	SCI - Mechanical	4	In Progress
20	2	10	Terry Fox Public School	Terry Fox PS-UPG Paint Washrooms-WL9	Renewal - School Identified Priority	4	In Progress
20	2	10	Terry Fox Public School	Terry Fox PS - Addition - TR-16-0460	Capital Projects	5	In Progress
20	2	10	Terry Fox Public School	Terry Fox PS -RPL ext. windows TR17-1431	SCI - Structural - Exterior	1.5	Design Hold
20	2	10	Terry Fox Public School	Terry Fox PS-2021PortableMoves-TR21-0240	Capital Projects	99	Substantially Complete
20	2	10	Terry Fox Public School	Terry Fox PS-RPL Roof A&D-TR-21-0899	SCI - Structural - Exterior	4	In Progress
20	2	10	Terry Fox Public School	Terry Fox PS-UPG ERGenFuelSys-TR-20-0124	SCI - Electrical	3	Tender / Pricing
20	2	10	Terry Fox Public School	Terry FoxPS-RESTMetalRoof-TR-21-1358	SCI - Structural - Exterior	2	In Design
20	2	07	Timberbank Junior PS	Timberbank PS-UPG Replace Door/Frame-WL7	Renewal - School Identified Priority	80	In Progress
20	2	07	Timberbank Junior PS	Timberbank JPS -RPLDoor/Frame-TR-18-1567	SCI - Structural - Exterior	20	In Progress
20	2	07	Timberbank Junior PS	Timberbank JPS-INS 100 Ft Fence-WL10-111	Renewal - School Identified Priority	4	In Progress
21	3	14	Agincourt CI	Agincourt CI-UPG BASMonitoringTR-21-0412	CVRIS - BAS Operatng Systems/Software	75	In Progress
21	3	14	Agincourt CI	Agincourt CI-RPL GymBleachers-TR-21-0081	SCI - Interior Components	4	In Progress
21	3	14	Agincourt CI	Agincourt CI-UPGLightsT8toLED-TR21-0130	SCI - Electrical	2	In Design
21	3	14	Agincourt CI	Agincourt CI-RESTMouldGymWall-TR-21-0902	Renewal - Health & Safety	97	Substantially Complete
21	3	14	Agnes Macphail PS	Agnes Macphail-INSStorageUnit-TR-21-1667	Renewal - Health & Safety	2	In Design
21	3	14	Agnes Macphail PS	Agnes Macphail PS-UPG Lighting-TR20-0583	SCI - Electrical	2	In Design
21	3	14	Agnes Macphail PS	Agnes Macphail PS-INS NewPrtbl-TR21-0873	CVRIS - New Portable Installations	85	In Progress
21	3	14	Agnes Macphail PS	Agnes Macphail-RPLFASystem-TR-20-0376	SCI - Electrical	3	Tender / Pricing
21	3	17	Albert Campbell CI	Albert CampbellCI-UPGWiFiAccPt-TR22-0142	CVRIS - Wi-Fi Access Points	10	In Progress
21	3	17	Albert Campbell CI	Albert Campbell CI-ReGroutPool-TR21-1019	SCI - Mechanical	80	In Progress
21	3	17	Albert Campbell CI	Albert Campbell-UPGBASMonitorTR-21-0413	CVRIS - BAS Operatng Systems/Software	75	In Progress
21	3	17	Albert Campbell CI	Albert Campbell CI-Install projectors	Renewal - School Identified Priority	70	In Progress
21	3	17	Albert Campbell CI	Albert CampbellCI-UPG BF Tier1-TR19-0399	SCI - Interior Components	95	In Progress
21	3	17	Albert Campbell CI	AlbertCampbell-UPG ERGenFuelSysTR20-0125	SCI - Electrical	10	In Progress
21	3	17	Albert Campbell CI	Albert Campbell CI-INSAutoDrOp-TR19-0399	CVRIS - Automatic Door Operators	95	In Progress
21	3	17	Albert Campbell CI	Albert Campbell CI-INSUnivWshrmTR19-0399	CVRIS - Water Bottle Filling Stations	95	In Progress
21	3	14	Alexmuir Junior Public School	Alexmuir JPS-UPG BASMonitoringTR-21-0414	CVRIS - BAS Operatng Systems/Software	95	In Progress
21	3	14	Alexmuir Junior Public School	AlexmuirPS-UPG PavedPlayArea-TR-20-0159	SCI - Playfields / Parking / Fencing	99	Substantially Complete
21	3	14	Alexmuir Junior Public School	Alexmuir JPS -UpgrOutdoorArea TR-21-0245	Renewal - Health & Safety	99	Substantially Complete



Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
21	3	14	Alexmuir Junior Public School	Alexmuir Jr PS-UPGOutdoorAreaTR21-0245	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
21	3	14	Alexmuir Junior Public School	Alexmuir JPS-INSBackflowPrvntR-21-0931	SCI - Mechanical	4	In Progress
21	3	14	Alexmuir Junior Public School	Alexmuir JPS - UPG Playground - WL10-089	Renewal - School Identified Priority	4	In Progress
21	3	14	Alexmuir Junior Public School	Alexmuir JPS-UPG Exit Door&Frame-WL8	Renewal - School Identified Priority	80	In Progress
21	3	17	Anson S. Taylor Junior PS	Anson STaylor-RPLExtBrickwork-TR-22-0097	SCI - Structural - Exterior	2	In Design
21	3	14	Banting & Best Public School	Banting & Best-INS New Portabl-TR21-0874	CVRIS - New Portable Installations	85	In Progress
21	3	14	Banting & Best Public School	Banting and Best-RPL FA System-TR18-1212	SCI - Electrical	25	In Progress
21	3	14	Berner Trail Junior PS	Berner Trail JPS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	4	In Progress
21	3	14	Berner Trail Junior PS	Berner Trail JPS-INSAutoDoorOp-TR21-0331	CVRIS - Automatic Door Operators	95	In Progress
21	3	14	Berner Trail Junior PS	Berner Trail JPS-RPLDoorFrame-TR-18-1548	SCI - Structural - Exterior	80	In Progress
21	3	17	Brimwood Boulevard Jr. PS	Brimwood PS - RPLFireAlarmPnl-TR-18-1213	SCI - Electrical	97	Substantially Complete
21	3	17	Brimwood Boulevard Jr. PS	Brimwood Blvd-UPGBASMonitoringTR21-0422	CVRIS - BAS Operatng Systems/Software	75	In Progress
21	3	17	Brimwood Boulevard Jr. PS	Brimwood Blvd-RPL Slide/Climber-WL10-092	Renewal - School Identified Priority	4	In Progress
21	3	14	Brookside PS	Brookside PS-UPG Paint Rooms-WL9	Renewal - School Identified Priority	4	In Progress
21	3	14	Brookside PS	Brookside PS-RPL Roof-TR-20-0592	SCI - Structural - Exterior	5	In Progress
21	3	14	Burrows Hall Jr. Public School	Burrows Hall JPS-RPL PA System-TR18-1182	SCI - Electrical	4	In Progress
21	3	14	C D Farquharson Jr PS	C D Farquharson-UPG FASmkDetec-TR20-0468	SCI - Electrical	99	Substantially Complete
21	3	14	C D Farquharson Jr PS	CD Farquharson JPS-RPL Roofing-TR19-0585	SCI - Structural - Exterior	2	In Design
21	3	17	Chartland Jr PS / Delphi Secondary Alt S	Chartland JPS-RPL Roofing-TR-17-2102	SCI - Structural - Exterior	99	Substantially Complete
21	3	17	Chartland Jr PS / Delphi Secondary Alt S	Chartland JPS-RepavePlayArea-TR-19-0462	SCI - Playfields / Parking / Fencing	3	Tender / Pricing
21	3	14	Dr Marion Hilliard Sr PS	Dr Marion Hilliard-UPG Paint Lockers-WL9	Renewal - School Identified Priority	4	In Progress
21	3	14	Dr Marion Hilliard Sr PS	Dr Marion Hilliard-RPL Roofing-TR17-0851	SCI - Structural - Exterior	1.5	Design Hold
21	3	17	Henry Kelsey Sr. Public School	Henry Kelsey PS-UPG Paint Room Walls-WL9	Renewal - School Identified Priority	4	In Progress
21	3	17	Henry Kelsey Sr. Public School	Henry Kelsey SPS-UPGBASMonitor-TR21-0460	CVRIS - BAS Operatng Systems/Software	75	In Progress
21	3	17	Henry Kelsey Sr. Public School	Henry Kelsey SPS -UPG Lighting-TR20-0586	SCI - Electrical	2	In Design
21	3	17	Iroquois Jr PS	Iroquois JPS-UPG BASMonitoring-TR21-0463	CVRIS - BAS Operatng Systems/Software	75	In Progress
21	3	17	Iroquois Jr PS	Iroquois PS-UPG Concrete Sidewalk-WL8	Renewal - School Identified Priority	4	In Progress
21	3	14	Lester B. Pearson CI	LesterB Pearson CI-ReGroutPool-TR21-1018	SCI - Mechanical	75	In Progress
21	3	14	Lester B. Pearson CI	Lester BPearsonCI-UPG Windows-TR-20-0736	SCI - Structural - Exterior	80	In Progress
21	3	14	Lester B. Pearson CI	Lester B Pearson-UPG Paint Gym Walls-WL9	Renewal - School Identified Priority	4	In Progress
21	3	14	Lester B. Pearson CI	Lester BPearson-UPGBASMonitori-TR21-0474	CVRIS - BAS Operatng Systems/Software	85	In Progress
21	3	14	Lester B. Pearson CI	Lester B PearsonCI-INSAutoDrOp-TR21-0332	CVRIS - Automatic Door Operators	95	In Progress
21	3	14	Lester B. Pearson CI	L B Pearson CI-UPG ERGenFuelSysTR20-0130	SCI - Electrical	5	In Progress
21	3	14	Lester B. Pearson CI	Lester B Pearson CI- RPL Roof-TR-19-0601	SCI - Structural - Exterior	1.5	Design Hold
21	3	14	Lester B. Pearson CI	Lester B Pearson CI -UPGPrkgLotTR19-1014	SCI - Playfields / Parking / Fencing	2	In Design
21	3	14	Lester B. Pearson CI	Lester B PearsonCI-RPL PASystemTR21-1442	SCI - Electrical	2	In Design
21	3	14	Lester B. Pearson CI	LesterBPearsonCI-UPGHubRmPower-TR22-0239	SCI - Electrical	2	In Design
21	3	14	Macklin Public School	Macklin PS-Early Years CPG-TR-17-1701	Capital Projects	3	Tender / Pricing
21	3	14	Macklin Public School	Macklin PS-UPG Paint Corridor-WL9	Renewal - School Identified Priority	97	Substantially Complete
21	3	14	Macklin Public School	Macklin PS-RPL Door/Frame Exit4-WL10-106	Renewal - School Identified Priority	4	In Progress
21	3	14	Malvern Junior Public School	Malvern JPS-ChildCareAddtn-TR-18-0309	Capital Projects	3	Tender / Pricing
21	3	14	Malvern Junior Public School	Malvern JPS-UPG Paint Exterior Doors-WL9	Renewal - School Identified Priority	4	In Progress
21	3	14	Malvern Junior Public School	Malvern JPS-RPL HeatingPlant-TR-19-1569	SCI - Mechanical	70	In Progress
21	3	14	Malvern Junior Public School	Malvern Jr PS -RPL PA System-TR-22-0104	SCI - Electrical	2	In Design
21	3	14	Malvern Junior Public School	Malvern Jr PS -RPL FA System-TR-22-0105	SCI - Electrical	2	In Design

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
21	3	14	Milliken Public School	Milliken PS-Early Years CPG-TR-17-1700	Capital Projects	3	Tender / Pricing
21	3	14	Milliken Public School	Milliken PS-INSPortableHVAC-TR-21-0548	CVRIS - Ventilation (Portables)	10	In Progress
21	3	14	Milliken Public School	Milliken PS-Refinish Gym Floor-TR19-0299	SCI - Interior Components	97	Substantially Complete
21	3	14	North Agincourt Junior PS	NorthAgincourtCI-UPGFASmkDetc-TR-20-0484	SCI - Electrical	35	In Progress
21	3	17	Percy Williams Junior PS	Percy Williams PS-UPG Paint Gym-WL9	Renewal - School Identified Priority	60	In Progress
21	3	17	Percy Williams Junior PS	Percy WilliamsPS-UPGPlayAreas-TR-20-0198	Renewal - Health & Safety	99	Substantially Complete
21	3	17	Percy Williams Junior PS	Percy Williams-UPGOutdoorAreaTR21-0258	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete
21	3	17	Percy Williams Junior PS	Percy Williams-INS VCT Floor-TR21-0149	SCI - Interior Components	10	In Progress
21	3	17	Percy Williams Junior PS	Percy Williams PS-RPL Skylight-TR19-0282	SCI - Structural - Exterior	99	Substantially Complete
21	3	17	Percy Williams Junior PS	Percy Williams JPS-UpgradeHVAC-TR21-0085	CVRIS - Ventilation	50	In Progress
21	3	14	Port Royal PS	Port Royal PS-UPG ERGenFuelSys-TR20-0121	SCI - Electrical	5	In Progress
21	3	14	Port Royal PS	Port Royal PS-UPG PlayAreaGIF-TR-22-0088	Renewal - Health & Safety	4	In Progress
21	3	14	Sir Alexander Mackenzie Sr. PS	Sir Alex Mackenzie-RPL PA Sys-TR-21-0212	SCI - Electrical	30	In Progress
21	3	14	Sir Alexander Mackenzie Sr. PS	Sir Alexander Mack-BASMonitor-TR21-0501	CVRIS - BAS Operatng Systems/Software	75	In Progress
21	3	14	Sir Alexander Mackenzie Sr. PS	Sir Alexander Mack-INSAutoDrOp-TR21-0333	CVRIS - Automatic Door Operators	95	In Progress
21	3	14	Tom Longboat Junior PS	Tom Longboat-RPL Ext/Int Doors-TR21-1071	SCI - Interior Components	20	In Progress
21	3	14	Tom Longboat Junior PS	Tom LongboatPS-UPGBASMonitorin-TR21-0505	CVRIS - BAS Operatng Systems/Software	95	In Progress
21	3	14	Tom Longboat Junior PS	TomLongboatPS-UPG ERGenFuelSys-TR20-0107	SCI - Electrical	2	In Design
21	3	14	Tom Longboat Junior PS	Tom Longboat JPS-RPL Roofing-TR-17-2152	SCI - Structural - Exterior	1.5	Design Hold
21	3	14	White Haven Junior PS	White Haven PS-RPL Windows-TR-21-1343	SCI - Structural - Exterior	85	In Progress
21	3	14	White Haven Junior PS	White HavenPS-UPGBASMonitor-TR21-0512	CVRIS - BAS Operatng Systems/Software	95	In Progress
22	3	15	Alexander Stirling PS	A Stirling PS-ChildCareAddtn-TR-18-0288	Capital Projects	3	Tender / Pricing
22	3	15	Alexander Stirling PS	Alexander Stirling-UpgradeHVAC-TR20-0782	CVRIS - Ventilation	90	In Progress
22	3	15	Alexander Stirling PS	Alexander Stirling-RPLRTU-TR-20-0782-MOV	SCI - Mechanical	99	Substantially Complete
22	3	15	Alexander Stirling PS	Alexander Stirling-RPLSplitA/C-TR19-0529	SCI - Mechanical	80	In Progress
22	3	15	Alexander Stirling PS	Alexander Stirling-RPLPASystem-TR22-0108	SCI - Electrical	2	In Design
22	3	15	Alexander Stirling PS	Alexander Stirling-RPLFASystem-TR22-0109	SCI - Electrical	2	In Design
22	3	15	Alvin Curling Public School	Alvin Curling-AcousticSeparat-TR-15-1096	Renewal - Conservation Maintenance	99.5	Substantially Complete
22	3	15	Alvin Curling Public School	Alvin Curling PS-UPG Playfield-TR20-0219	Renewal - Health & Safety	15	In Progress
22	3	15	Alvin Curling Public School	Alvin Curling PS-INV SlabCrack-TR19-1313	SCI - Structural - Exterior	4	In Progress
22	3	16	Centennial Road Jr. PS	Centennial PS-UPGConcreteSlab-TR-18-0437	SCI - Structural - Exterior	25	In Progress
22	3	16	Charlottetown Jr. PS	Charlottetown -UPGWiFiAccessPt-TR21-0665	CVRIS - Wi-Fi Access Points	97	Substantially Complete
22	3	16	Charlottetown Jr. PS	Charlottetown PS-RepavePrkgLot-TR19-0643	SCI - Playfields / Parking / Fencing	2	In Design
22	3	16	Charlottetown Jr. PS	Charlottetown JPS-RPL Roofing-TR-19-0590	SCI - Structural - Exterior	97	Substantially Complete
22	3	15	Chief Dan George Public School	Chief DanGeorgePS-RPL Roofing-TR-21-1764	SCI - Structural - Exterior	2	In Design
22	3	15	Emily Carr Public School	Emily Carr PS-ChildCareAddtn-TR-18-0301	Capital Projects	3	Tender / Pricing
22	3	15	Emily Carr Public School	Emily Carr PS-RPLHeatingPlant-TR-19-1568	SCI - Mechanical	97	Substantially Complete
22	3	15	Emily Carr Public School	Emily Carr PS-UPG GymVentila-TR-19-0699	SCI - Mechanical	99	Substantially Complete
22	3	15	Emily Carr Public School	Emily Carr PS -RPL PA System-TR-22-0106	SCI - Electrical	2	In Design
22	3	15	Emily Carr Public School	Emily Carr PS-RPL FA System-TR22-0107	SCI - Electrical	2	In Design
22	3	14	Fleming Public School	Fleming PS - RPL Gym Floor - TR-20-0825	SCI - Interior Components	97	Substantially Complete
22	3	15	Grey Owl Public School	Grey Owl JPS-ChildCareAddtn-TR-18-0304	Capital Projects	3	Tender / Pricing
22	3	15	Grey Owl Public School	Grey Owl PS-Upgrade BAS-TR-20-0278	SCI - Mechanical	4	In Progress
22	3	15	Grey Owl Public School	Grey Owl JrPS-UPGKinderGSpace-TR21-1152	Renewal - Health & Safety	99	Substantially Complete
22	3	15	Grey Owl Public School	Grey Owl Jr PS-UPGOutdoorAreaTR21-0254	CVRIS - Outdoor Kindergarten Areas	99	Substantially Complete

Ward	LC	Learning Network	Site	Scope	Funding Source	% Project Completion	Project Status
22	3	15	Grey Owl Public School	Grey Owl PS-RPLHeatingPlant-TR-19-1567	SCI - Mechanical	97	Substantially Complete
22	3	15	Grey Owl Public School	Grey Owl JPS-RPL PA System-TR-21-1439	SCI - Electrical	2	In Design
22	3	15	Grey Owl Public School	Grey Owl Jr PS-RPL FA System-TR22-0103	SCI - Electrical	2	In Design
22	3	15	Highland Creek Public School	Highland Creek-UPG BBAI Gooseneck-WL10	Renewal - School Identified Priority	40	In Progress
22	3	15	John G. Diefenbaker PS	John GDiefenbaker-BASMonitor-TR21-0466	CVRIS - BAS Operatng Systems/Software	75	In Progress
22	3	15	John G. Diefenbaker PS	John G Diefenbaker-INSAutoDrOp-TR21-0334	CVRIS - Automatic Door Operators	80	In Progress
22	3	15	John G. Diefenbaker PS	John G Diefenbaker-UpgradeHVAC-TR20-0819	CVRIS - Ventilation	10	In Progress
22	3	15	John G. Diefenbaker PS	John Diefenbaker-RPL90Lockers-TR-18-1300	SCI - Interior Components	4	In Progress
22	3	16	Joseph Brant PS	Joseph Brant PS-RPLCeilingTile-TR21-1652	SCI - Interior Components	40	In Progress
22	3	16	Joseph Brant PS	Joseph Brant PS-IMP VariousRms-TR21-1079	SCI - Interior Components	4	In Progress
22	3	16	Joseph Brant PS	JosephBrant-RPLGen w/ Inverter-TR20-0716	SCI - Electrical	70	In Progress
22	3	16	Joseph Howe Senior PS	Joseph Howe PS-UPGWiFiAccessPt-TR21-0754	CVRIS - Wi-Fi Access Points	97	Substantially Complete
22	3	16	Joseph Howe Senior PS	Joseph HoweSPS-UPGBASMonitorin-TR21-0468	CVRIS - BAS Operatng Systems/Software	75	In Progress
22	3	15	Lucy Maud Montgomery PS	Lucy Maud Montgomery-UPG Paint Doors-WL9	Renewal - School Identified Priority	75	In Progress
22	3	15	Lucy Maud Montgomery PS	LucyMaudMontgomery-UPG ERGen-TR-20-0115	SCI - Electrical	85	In Progress
22	3	14	Mary Shadd Public School	Mary Shadd PS-UPG Paint Doors-WL9	Renewal - School Identified Priority	4	In Progress
22	3	14	Mary Shadd Public School	Mary ShaddPS-RPLRoof-B1,B4,E1-TR-20-0502	SCI - Structural - Exterior	75	In Progress
22	3	14	Mary Shadd Public School	Mary Shadd PS -RPL Door/Frame-TR-18-1471	SCI - Structural - Exterior	70	In Progress
22	3	15	Meadowvale Public School	Meadowvale PS-UPG Paint Gym Walls-WL9	Renewal - School Identified Priority	4	In Progress
22	3	15	Meadowvale Public School	Meadowvale PS-INS DisplayBoard-WL10-081	Renewal - School Identified Priority	4	In Progress
22	3	15	Meadowvale Public School	MeadowvalePS-RPLAsphaltParkingTR-17-1955	SCI - Playfields / Parking / Fencing	2	In Design
22	3	15	Morrish Public School	Morrish PS-INS Blinds-WL10-052	Renewal - School Identified Priority	4	In Progress
22	3	15	Morrish Public School	Morrish PS-UPG ERGenFuelSys-TR-20-0135	SCI - Electrical	40	In Progress
22	3	15	Morrish Public School	Morrish PS-RPL BAS System-TR-20-0704	SCI - Mechanical	5	In Progress
22	3	15	Morrish Public School	Morrish PS-RPL FA ControlPanel-TR18-1393	SCI - Electrical	90	In Progress
22	3	16	Rouge Valley Public School	Rouge Valley PS-INSPkLotFence-TR21-1784	Renewal - Health & Safety	2	In Design
22	3	16	Rouge Valley Public School	RougeValleyPS-RPLFireAlarmPnl-TR-18-0743	SCI - Electrical	97	Substantially Complete
22	3	16	Sir Oliver Mowat CI	Sir Oliver Mowat-UPGWiFiAcesPt-TR21-0823	CVRIS - Wi-Fi Access Points	97	Substantially Complete
22	3	16	Sir Oliver Mowat CI	Sir Oliver MowatCI-INSAutoDrOp-TR21-0335	CVRIS - Automatic Door Operators	95	In Progress
22	3	16	Sir Oliver Mowat CI	Sir Oliver Mowat-UPGMusicRmA/C-TR19-0445	SCI - Mechanical	85	In Progress
22	3	16	Sir Oliver Mowat CI	Sir Oliver Mowat-RPLPoolLightngTR18-1514	SCI - Electrical	97	Substantially Complete
22	3	15	West Hill Public School	West Hill PS-UPGWiFiAccessPt-TR21-0845	CVRIS - Wi-Fi Access Points	97	Substantially Complete
22	3	15	West Hill Public School	West Hill PS - UPG BAS - TR-21-1636	SCI - Mechanical	4	In Progress
22	3	16	West Rouge Junior PS	West Rouge JPS - RPL Roof - TR-19-0618	SCI - Structural - Exterior	5	In Progress
22	3	16	West Rouge Junior PS	West Rouge - UPG Quiet Room - TR-19-1075	SCI - Interior Components	97	Substantially Complete
22	3	16	West Rouge Junior PS	West Rouge PS -UPG HVAC Gym-TR-19-0770	SCI - Mechanical	85	In Progress
22	3	16	West Rouge Junior PS	West Rouge PS-RPL FASystem-TR-20-0032	SCI - Electrical	2	In Design
22	3	16	William G Davis Jr PS	William GDavis-RPLChimney&Cap TR19-1549	SCI - Structural - Exterior	30	In Progress
22	3	16	William G Davis Jr PS	WilliamGDavis-UPG ERGenFuelSys-TR20-0133	SCI - Electrical	50	In Progress

<b>Abbreviations Used in FS Construction Project Status Report</b>	
<b>Item</b>	<b>Details</b>
ADD	Addition
AHU	Air Handling Unit
BF	Barrier Free
CTR	Centre
CVRIS	Covid 19 Relief Infrastructure Stream
Demo	Demolition / Demolish
EXT	Exterior
FA	Fire Alarm
FL	Flooring
HVAC	Heating, Ventilation & Air Conditioning
HW	Hot Water
IH	In House
IMPR	Improvement
INS	Install
INSPT	Inspect / Inspection
INT	Interior
PA	Public Address System
PH1 / PH2	Phase 1 / Phase 2
Rad	Radiator
REST / RST	Restore / Restoration
RM	Room
RPL	Replace
RTU	Rooftop Unit
Sys	System
UPG	Upgrade
VCT	Vinyl Composite Tile
Vent	Ventilation / Vents
Abtmnt/Abate	Abatement
SCI	School Condition Improvement
WL	Wish List /School Identified Priority
H&S	Health & Safety