

Projects in Ward 11 Schools as of January 2018

Project object	Cost	Completion %	Comments
Brown PS-install daycare concrete bunker	18,379	4	
Brown PS-Roof Slab Repl Ph 1 TR-17-1228	36,850	2	In Design
Brown PS & CCC-UPG BAS System-TR-17-1209	16,445	4	
Cedarvale CS - Paint Staffroom WL4	8,690	4	
Cedarvale CS-UPG Replace Carpet WL5	13,750	97	Substantially Complete
Cedarvale CS-HeatingPlant RplTR-17-0258	533,572	97	Substantially Complete
Cedarvale CS -UPG BAS System-TR17-1210	11,259	15	
Cottingham PS-Main SwitchbrdRplTR16-1183	165,000	2	In Design
Cottingham PS-UPG PaintGymWalls&Drs-WL5	10,230	4	
Cottingham PS - Roof Repl TR-17-0740	233,099	4	
Cottingham PS-INSTLibrary A/C TR17-1862	15,000	2	In Design
Davisville-Yonge Redevelopment Project	95,000	100	Complete
Davisville PS-Rpl Flr Rm 212 WL4	7,150	100	Complete
Davisville PS - New School - TR-16-0461	17,456,540.00	2	In Design
Davisville PS-UPG Blinds Lunch&FamRm-WL5	14,850	70	
Davisville PS-ComputerLabRoom201Retrofit	21,000	97	Substantially Complete
Deer Park PS- Rpl Blinds Rms 101-106 WL4	7,150	100	Complete
Deer Park PS - Roof Repl TR-16-0059	213,566	100	Complete
Deer Park PS - AOSR TR-16-1020	15,840	50	
Deer Park PS-UPGR Window Blinds WL5	13,500	75	
Deer Park PS-replace daycare A/C's	7,096	20	
Deer Park PS-RPLWindows,MasonryTR17-1051	915,200	5	Preconstruction meeting has been held, shop drawings have been ordered. Construction is to start 1 April and be complete by 30 August.
Deer Park PS-UPG stair rails TR17-1190	178,970	3	Tender / Pricing
Deer Park PS -RPL cabinets TR17-1248	70,501	2	In Design
Eglinton PS-Playground Upg S37TR-14-0852	250,000	85	
Eglinton PS - SSLP Solar Upgrade	10,000	97	Substantially Complete
Eglinton JPS MiscSSLP SolarUpg TR16-2015	10,000	97	Substantially Complete
Eglinton Jr. PS - FASys. Rpl.TR-16-1177	293,863	100	Complete
Eglinton JPS-UPGBlinds.VariousDoors- WL5	14,850	90	
Eglinton PS-CAT RemoveWall ESL Room Use	25,000	80	
Eglinton PS BF & AOSR Upgrades TR16-1021	143,550	10	Preconstruction meeting has been held. Construction is to start 1 February and be complete by 30 June.
Eglinton PS-PA Sys Rpl TR-17-0181	176,000	100	Complete
Eglinton Jr PS -UPG HVAC TR-17-1369	203,500	2	In Design
Forest Hill CI- SSLP Solar Upgrade	10,000	97	Substantially Complete
Forest Hill CI -AODA DoorOpnr TR16-1078	16,515	90	
Forest Hill CI MotionDet SysTR-16-1197	88,000	3	Tender / Pricing
Forest Hill CI SISC UPGR SecCamTR17-0704	28,650	97	Substantially Complete
ForestHill CI-UPGBlinds.Various DRS- WL5	14,850	85	
Forest Hill CI-Install outdoor lawn sign	25,800	4	
Forest Hill CI -RPL Roofing TR-17-0860	267,009	97	Substantially Complete
Forest Hill Jr&Sr PS-BackflowPrevTR-16-0580	36,614	77	
Forest Hill Jr&Sr PS-RestStairSBuildingTR16-1219	27,500	3	Tender / Pricing
Forest Hill Jr&Sr PS - SSLP Solar Upgrade	10,000	97	Substantially Complete
Forest Hill Jr&Sr PS-Renovate RmB6,B7,B9 CAT16	413,249	97	Substantially Complete
Forest Hill Jr&Sr PS-FASys. Rpl. TR-16-1178	330,000	97	Substantially Complete
Forest Hill Jr&Sr PS MotionDet SysTR-16-1198	55,000	4	
Forest Hill Jr&Sr PS Asphalt Repl TR16-1406	151,617	100	Complete
Forest Hill Jr&Sr PS - UPG wall find TR17-0801	11,000	100	Complete
Forest Hill Jr&Sr PS-Fascia Rest. TR-17-0215	1,230,046	100	Complete
Forest Hill Jr&Sr PS-UPG VCT FloorTileTR17-1270	25,031	10	
Forest Hill Jr&SrPS -UPG HVAC TR-17-1368	224,510	4	In design. Within 2 weeks we are expecting design to come to construction.
Forest Hill Jr&Sr PS-RPL Roofing TR-17-0861	360,647	97	Substantially Complete
Hillcrest CS-Artificial Turf Exp.	3,000	2	In Design
Hillcrest CS-Ext. Brick Rpl TR-16-0137	95,223	97	Substantially Complete
Hillcrest CS ExitDoors Replace TR16-1853	55,000	97	Substantially Complete
Hillcrest CS - Painting Proj TR-16-0719	18,750	4	
Hillcrest CS - UPG Paint Gym - WL5	21,780	100	Complete
Hillcrest CS Turf & Sitework TR-17-1243	16,500	2	In Design
Hillcrest PS-InstallWindowCoverTR16-0286	1,132,740	95	Clearing deficiencies
Hillcrest CS-RPL AirHandlerEquipTR17-1006	335,500	10	Pre-construction meeting on February 6th
Hillcrest CS- UPG Fire Alarm - TR17-0349	22,000	97	Substantially Complete

Project object	Cost	Completion %	Comments
Hillcrest CS-Paint daycare kitchen	3,673	4	
Hillcrest CS-install daycare dishwasher	3,164	4	
Hillcrest CS-install daycare counters	9,588	4	
Hillcrest CS - RPL Roofing TR-17-1462	112,360	97	Substantially Complete
Hodgson PS-Renovate Room 5 TR-17-0008	423,640	97	Substantially Complete
Hodgson PS-Window Rpl TR-16-0075	385,532	100	Complete
Hodgson PS-Gym Fascia RplTR-16-0921	221,597	100	Complete
Hodgson PS- UPG Paint 2Flr Hallway - WL5	13,640	4	
Hodgson PS-CAT Sign Change SR to MS	25,500	100	Complete
Hodgson PS - Addition - TR-17-0652	5,839,703	2	In Design
Hodgson PS-Install Lockers TR-17-1280	38,456	90	
Hodgson PS-RPL DHW Heater-TR-17-1174	16,500	4	
Hodgson PS-UPG HVAC TR-17-1905	250,800	2	In Design
Hodgson PS-RPL Roofing TR-17-0880	377,049	10	Preconstruction meeting has been held. Construction is to start 1 February and be complete by 30 April.
Humewood CS - SSLP Solar Upgrade	10,000	97	Substantially Complete
Humewood CS-Revitalize Field	3,000	2	In Design
Humewood CS-AOSR TR-16-1024	18,260	3	Tender / Pricing
Humewood CS-RPL Flooring Rm 217 WL5	10,500	97	Substantially Complete
Humewood CS-Daycare Security System Upgr	6,687	4	
Humewood CS-RPL Aerco boilers TR-17-1309	481,250	2	In Design
Humewood CS Outdoor LightingUpgTR17-0472	22,000	3	Tender / Pricing
JR Wilcox CS -ARC Phase 2	3,615,900	100	Complete
JR Wilcox CS-EL4 Childcare retrofit	456,337	97	Substantially Complete
J.R Wilcox - Rpl Floor Rm 101 WL4	7,150	4	
J R Wilcox CS - SSLP Solar Upgrade	10,000	97	Substantially Complete
J R WilcoxCS ExitDoors Replace TR16-1854	55,000	3	Tender / Pricing
J.R.Wilcox CS-UPG Blinds Various Rms-WL5	15,950	70	
J R Wilcox CS-Library Flr Upg TR-16-0928	36,300	97	Substantially Complete
J R Wilcox CS-RepaveParkingLot-TR17-0227	198,000	10	Tender closing on January 30th
J.R. Wilcox CS-UPG BAS System-TR-17-1209	11,006	10	
Maurice Cody PS-Install daycare handwash	3,277	97	Substantially Complete
Maurice Cody PS -Stairs Rpl TR-16-0238	30,888	100	Complete
Maurice Cody PS - Plygrd RestoraTR-17-0120	14,342	15	
Maurice Cody PS- UPG Paint Gym Doors-WL5	14,740	4	
Maurice Cody PS-Daycare security upgrade	7,071	100	Complete
Maurice Cody PS-UPG BAS SystemTR-17-1209	13,030	10	
McMurrich PS-InstWaterprBaseWalTR16-1327	371,827	100	Complete
McMurrich PS Plmbg FixtureUpg TR16-1488	11,220	100	Complete
McMurrich PS-UPGBlinds.VariousRooms-WL5	12,100	40	
McMurrich PS- Facade Rest. TR-17-0035	646,690	100	Complete
McMurrich PS-Elevator Upg TR-17-0334	290,603	20	Mobilized on site on January 15th
McMurrich PS-RPL ext. windows TR-17-1426	1,265,000	3	Tender / Pricing
McMurrich PS PlmbgFixtureUpg TR18-0054	188,034	4	
McMurrich PS-RPL Roof - TR-17-2274	415,900	15	Mobilized on site on January 23rd
North Toronto CI BAS Upgrade TR-16-0894	3,850	2	In Design
North Toronto CI-UpgrBarirFreeTR-16-1023	253,550	5	Preconstruction meeting has been held. Construction is to start 1 February and be complete by 30 June.
NorthToronto CI-UPG BlindsVariousRms-WL5	11,000	70	
North Toronto CI-Install library complab	22,473	100	Complete
Northern SS- Inst Flooring 124 WL4	10,450	4	
Northern SS -AODA DoorOpnr TR16-1078	14,489	90	
Northern SS - Painting Proj TR-16-0717	96,650	100	Complete
Northern SS Flooring Repl TR16-1803	17,600	3	Tender / Pricing
Northern SS-ProjectorWiring UpgTR17-0032	138,500	100	Complete
Northern SS - Upgr Main Office Floor WL5	16,830	60	
Northern SS Ext.Fascia RenewRPLTR17-0218	639,023	97	Substantially Complete
Northern SS -Roof REPL TR-17-1677	35,200	95	Construction is complete with exception of flashing installation
Northern SS-UPGPoolVentilationTR-17-1324	618,750	4	Preconstruction meeting has been held. Construction is to start 5 June and be complete by 30 August.
Oriole Park JPS - Add'l Site Impvt	45,000	20	
Oriole Park JPS-Int Upgrades Rm 2,3,17	26,000	4	
Oriole Park JPS- Backflow Prev-TR-16-1320	19,811	60	
Oriole Park JPS Plmbg FixtureUpg TR16-1500	11,792	100	Complete
Oriole Park JPS-Drainage Upg TR-16-0094	236,115	100	Complete
Oriole Park JPS-UPG Paint Off&Classrm-WL5	16,775	4	

Project object	Cost	Completion %	Comments
Oriole Park JPS - Playground Upgrades	21,243	2	In Design
Oriole Park JPS - Fascia Rest. TR-17-0219	824,384	5	Preconstruction meeting has been held. Construction is to start 1 April and be complete by 30 August.
Oriole Park JPS -UPG HVAC TR-17-1367	328,398	10	Preconstruction meeting has been held. Shop drawings have been ordered. Construction is to start 1 April and be complete by 30 April.
West Prep - Painting Proj TR-16-0718	18,750	4	
West Preparatory JPS- Outdoor Improvement	1,296	2	In Design
West Preparatory-Library Flr Upg TR16-1990	64,402	97	Substantially Complete
West Preparatory Washroom Upg TR-16-0794	213,400	97	Substantially Complete
West Preparatory PS-PA Sys Rpl TR-17-0192	143,000	97	Substantially Complete
West Prep PS-install daycare storage con	2,825	4	
West Prep PS-UPG BAS System-TR-17-1209	11,638	10	
Winona Drive PS -Pool Drain Repl TR-16-1591	286,989	100	Complete
Winona Drive PS-UPG Blinds. 25, 17, 8 -WL5	15,400	40	
Winona Drive-UST Remediation TR-17-0110	67,000	4	
Winona Drive PS-Facade Rest. TR-17-0036	260,150	100	Complete
Winona Drive-RPL Ext. Windows TR-17-1498	778,800	3	Tender / Pricing
Winona Drive PS-UPG HVAC TR-17-1924	250,800	2	In Design
Winona Drive PS - RPL Roofing TR-17-0936	351,112	97	Substantially Complete