

All SCI Projects

Actual Costs as of February 4, 2021

| Project Description | LC | Ward | Proj. % | Design Delivery | Start | Finish |
|---|----|------|---------|-----------------|------------|------------|
| Baycrest - SirSandfordFleming-RPLRoofDeck-TR19-0799 | C | 8 | 90.000 | Delivered | 2016-06-27 | 2021-09-01 |
| Baycrest - SirSandfordFleming-RPLWindows-TR-19-0490 | C | 8 | 90.000 | Delivered | 2019-02-27 | 2021-09-01 |
| Baycrest - SirSandfordFleming-SiteImprvmt-TR19-1357 | C | 8 | 4.000 | Delivered | 2019-11-06 | 2021-09-01 |
| Baycrest - Sir SandfordFlem-RPLSiporexDek-TR20-0851 | C | 8 | 2.000 | 2021-03-05 | | |
| Bannockburn PS-RESTBoiler-TR-20-0622 | C | 8 | 4.000 | Delivered | 2018-07-20 | 2021-12-30 |
| Bannockburn PS-UPG FAstairwell-TR20-0467 | C | 8 | 2.000 | | 2021-01-20 | |
| Allenby JPS-INS Floating Deck-TR-20-0565 | 1 | 8 | 2.000 | 2021-04-30 | | |
| Allenby JPS-RPL Roofing-TR-19-1156 | 1 | 8 | 2.000 | 2021-04-30 | 2019-11-12 | 2021-04-30 |
| Allenby JPS-SlopeStabilization-TR20-0568 | 1 | 8 | 2.000 | 2021-04-30 | 2019-08-15 | 2020-12-19 |
| Armour Heights PS -UPG Boiler-TR-21-0052 | 1 | 8 | 2.000 | 2021-01-26 | | |
| Armour Hts PS-UPGRoofAccess-TR-19-0116 | 1 | 8 | 45.000 | Delivered | 2019-02-15 | 2021-08-30 |
| Brown JPS - UPG Site Impvt TR-18-0256 | 1 | 8 | 97.000 | Delivered | 2019-05-01 | 2020-10-31 |
| Brown PS-UPG Garage Slab-TR-18-0915 | 1 | 8 | 97.000 | Delivered | 2018-07-01 | 2020-10-31 |
| Cedarvale CS-RPL PA System-TR-18-0572 | 1 | 8 | 4.000 | Delivered | 2019-09-29 | 2021-08-30 |
| Cottingham PS-RPL AHU-TR-20-0062 | 1 | 8 | 97.000 | Delivered | 2019-08-30 | 2021-01-29 |
| Cottingham PS-RPLHeatingPlant-TR-19-0647 | 1 | 8 | 97.000 | Delivered | 2019-09-19 | 2021-02-26 |
| CottinghamPS-UPGCoolingSystem-TR-19-0686 | 1 | 8 | 97.000 | Delivered | 2019-05-29 | 2020-09-30 |
| Deer Park JSPS-RPL Roofing-TR-19-1052 | 1 | 8 | 2.000 | 2019-11-20 | 2019-09-18 | 2022-08-31 |
| Deer Park JSPS-UPG RoofAccess-TR-19-0804 | 1 | 8 | 80.000 | Delivered | 2019-06-27 | 2021-03-30 |
| Deer Park PS-UPG HVAC-TR-19-0689 | 1 | 8 | 95.000 | Delivered | 2020-03-16 | 2021-01-29 |
| Eglinton JPS-RPL Roofing-TR-19-1024 | 1 | 8 | 2.000 | 2021-09-01 | 2019-09-01 | 2021-12-31 |
| Eglinton PS BF & AOSR Upgrades TR16-1021 | 1 | 8 | 99.500 | Delivered | 2017-12-15 | 2019-02-22 |
| Fairbank PS-UPG HVAC-TR-19-0701 | 1 | 8 | 75.000 | Delivered | 2019-09-29 | 2021-03-30 |
| Flemington PS UPG ParkingLot TR17-0776 | 1 | 8 | 2.000 | | 2017-07-12 | 2021-02-15 |
| Flemington PS-UPGRoofAccess-TR-19-0127 | 1 | 8 | 65.000 | Delivered | 2019-02-15 | 2021-03-30 |
| Flemington PS-UPGSiteLighting-TR-19-1153 | 1 | 8 | 50.000 | Delivered | 2020-08-20 | 2021-10-02 |
| Forest Hill CI-RPL Elevator-TR-18-1003 | 1 | 8 | 97.000 | Delivered | 2019-11-06 | 2020-10-30 |
| Forest Hill CI-UPG ERGenFuelSysTR20-0136 | 1 | 8 | 4.000 | Delivered | 2020-02-25 | |
| Forest Hill JSPS-Steam to HW-TR-18-0825 | 1 | 8 | 75.000 | Delivered | 2019-05-28 | 2021-03-30 |
| ForestHillPS-RPL Rm209Tile-TR-19-1484 | 1 | 8 | 70.000 | Delivered | 2019-11-27 | 2021-03-15 |
| Glenview PS-UPG HVAC-TR-19-0712 | 1 | 8 | 97.000 | Delivered | 2020-03-16 | 2020-11-30 |
| Glenview PS-UPG Sewage Pit TR-17-1946 | 1 | 8 | 75.000 | Delivered | 2017-07-10 | 2021-07-30 |
| Glenview Sr PS-RPLDoors/Frame-TR-18-1566 | 1 | 8 | 90.000 | Delivered | 2018-12-19 | 2021-02-28 |
| Humewood CS-INS RoofGuardRails-TR19-1389 | 1 | 8 | 4.000 | Delivered | 2019-11-06 | 2021-09-30 |
| Humewood CS-RPL Aerco boilers TR-17-1309 | 1 | 8 | 97.000 | Delivered | 2020-05-01 | 2021-02-28 |
| J R Wilcox CS-INVClusterColumn-TR20-0421 | 1 | 8 | 2.000 | 2020-10-27 | | |

All SCI Projects

Actual Costs as of February 4, 2021

| Project Description | LC | Ward | Proj. % | Design Delivery | Start | Finish |
|--|----|------|---------|-----------------|------------|------------|
| J R Wilcox CS-UPG VentilationTR-20-0817 | 1 | 8 | 2.000 | 2021-03-06 | 2019-07-04 | 2020-01-06 |
| J Ross Robertson-UPGKndgtnArea-TR18-0728 | 1 | 8 | 4.000 | Delivered | 2021-04-01 | 2021-06-01 |
| J.R. Wilcox GS-UPG Parking LotTR-19-0039 | 1 | 8 | 97.000 | Delivered | 2020-09-15 | 2020-11-30 |
| John Polanyi CI-RPLStairsExit7-TR19-1406 | 1 | 8 | 40.000 | Delivered | 2019-11-21 | 2021-10-30 |
| John Polanyi CI--RPLWindows-TR-21-0077 | 1 | 8 | 2.000 | 2021-05-14 | 2020-11-15 | 2021-02-26 |
| John Polanyi CI-UPG RoofAccess-TR19-1390 | 1 | 8 | 75.000 | Delivered | 2019-11-21 | 2021-03-30 |
| John Polanyi-RPL HeatingPipes-TR-20-0665 | 1 | 8 | 4.000 | Delivered | 2020-11-16 | 2021-05-15 |
| John Wanless JPS-RPLWoodFence-TR-19-0809 | 1 | 8 | 40.000 | Delivered | 2019-06-27 | 2021-09-30 |
| Joyce PS -Repave Parking Lot-TR19-0421 | 1 | 8 | 2.000 | 2021-03-31 | | |
| Joyce PS-RPL Windows-TR-20-0564 | 1 | 8 | 2.000 | 2021-04-30 | 2020-11-15 | 2021-02-26 |
| Joyce PS-RPLHeatingPlantTR-18-0868 | 1 | 8 | 97.000 | Delivered | 2019-04-30 | 2021-02-28 |
| JR Robertson-RPLHallSteamPipe-TR-20-0232 | 1 | 8 | 90.000 | Delivered | 2019-12-13 | 2021-07-02 |
| JR Robertson-RPLSteamPipe-TR-19-1577 | 1 | 8 | 97.000 | Delivered | 2019-12-13 | 2020-02-28 |
| Lawrence Hts-UPG Ventilation-TR-21-0034 | 1 | 8 | 2.000 | 2021-03-31 | 2021-01-20 | |
| Lawrence ParkCI-RESTExterorPH1-TR20-0078 | 1 | 8 | 2.000 | 2021-02-23 | 2019-08-01 | 2020-08-31 |
| Lawrence ParkCI-UPGBoyChangeRm-TR20-0154 | 1 | 8 | 80.000 | Delivered | | |
| Lawrence Park-INVClusterColumnTR-20-0572 | 1 | 8 | 2.000 | 2020-12-15 | | |
| Ledbury Park MS-RPL DHW Heater-TR20-0461 | 1 | 8 | 2.000 | 2021-01-31 | 2020-07-23 | |
| Ledbury PS-UPG PlumbiFixture-TR-20-0606 | 1 | 8 | 3.000 | Delivered | 2020-10-30 | 2021-02-15 |
| McMurrich JPS-RPL Windows Ph2-TR-18-0702 | 1 | 8 | 65.000 | Delivered | 2019-05-27 | 2021-05-31 |
| McMurrich PS-RPL Roofing-TR-19-0902 | 1 | 8 | 97.000 | Delivered | 2019-09-25 | 2020-05-01 |
| North Prep PS-UPG Gym AHU-TR-19-0743 | 1 | 8 | 97.000 | Delivered | 2019-05-29 | 2020-09-30 |
| North Preparatory-INV WaterInfTR-16-0296 | 1 | 8 | 97.000 | Delivered | 2018-08-28 | 2019-08-30 |
| North Preperatory-RPLWaterproofTR20-0527 | 1 | 8 | 2.000 | 2021-03-30 | 2019-06-26 | 2020-09-30 |
| North Toronto-RPLHeatExchange-TR-20-0508 | 1 | 8 | 2.000 | 2021-01-05 | 2020-07-14 | |
| Oriole Park JPS-RPLInteriorDrs-TR19-1401 | 1 | 8 | 2.000 | 2021-02-01 | | |
| Oriole Park PS-RPL Window/Door-TR19-1400 | 1 | 8 | 2.000 | 2021-02-01 | | |
| Oriole Park PS-UPG Playground-TR-17-1876 | 1 | 8 | 97.000 | Delivered | 2019-05-29 | 2020-10-29 |
| Vaughan Rd Acdmy-RPL Roofing-TR-19-1083 | 1 | 8 | 2.000 | 2021-02-28 | 2020-06-30 | 2021-08-31 |
| Vaughan Road Acad-RPL Boiler-TR-18-1533 | 1 | 8 | 80.000 | Delivered | 2018-11-02 | 2021-03-15 |
| Winona Dr Sr PS-RPLDoor/Frame-TR-18-1605 | 1 | 8 | 50.000 | Delivered | 2019-02-15 | 2021-08-30 |
| Winona Drive- ReGrout Pool- TR-20-0188 | 1 | 8 | 80.000 | Delivered | 2019-08-13 | 2021-02-28 |
| Winona Drive SPS-UPG HVAC TR-17-1924 | 1 | 8 | 95.000 | Delivered | 2018-06-15 | 2021-02-28 |
| Winona Drive-RPLEntryConcreteTR-19-0914 | 1 | 8 | 2.000 | 2021-03-02 | 2020-11-02 | 2021-03-02 |
| Winona PS-UPG PlumbiFixture-TR-20-0610 | 1 | 8 | 3.000 | Delivered | 2020-10-30 | 2021-02-22 |
| Winona SPS-Steam to HW-TR-18-0876 | 1 | 8 | 95.000 | Delivered | 2018-08-23 | 2021-02-26 |

All SCI Projects

Actual Costs as of February 4, 2021

| Project Description | LC | Ward | Proj. % | Design Delivery | Start | Finish |
|------------------------------------|----|------|---------|-----------------|------------|------------|
| Yorkdale SS - RPL Roof-TR-19-0623 | 1 | 8 | 2.000 | | 2019-11-30 | 2022-08-31 |
| Yorkdale SS-RPL Windows-TR-18-1396 | 1 | 8 | 55.000 | Delivered | 2019-05-29 | 2021-03-15 |