

TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects - June 2026

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
1	1N	101	30 Barrhead Cres Learning Ctr/CSS LC1	Assess Cluster Columns	2	2026-02-18	2026-07-26	In Design
1	1N	101	Albion Heights Junior MS	Replace Fence - Exit 5, 5C	90	2025-07-16	2026-06-05	In Progress
1	1N	101	Beaumonde Heights Junior MS	Repave Play Area & Replace Play Equipment	2	2025-10-09	2026-10-31	In Design
1	1N	101	Beaumonde Heights Junior MS	Replace Grease Interceptor - Room 115	2	2026-02-12	2026-05-31	In Design
1	1N	101	Beaumonde Heights Junior MS	Upgrade Building Automation System	25	2025-06-12	2026-06-30	In Progress
1	1N	101	Braeburn Junior School	Replace Integrated PA/ IHP & MC System	80	2025-09-08	2026-09-18	In Progress
1	1N	101	Claireville Junior School	Repave Asphalt Play Area	97	2025-07-02	2025-11-07	Substantially Complete
1	1N	101	Elmbank JMS	Replace Doors & Frames - Exit 8C	60	2025-10-15	2026-05-30	In Progress
1	1N	101	Greenholme JMS	Replace Library Flooring & Ceiling	40	2026-03-16	2026-08-29	In Progress
1	1N	101	Highfield Junior School	Repave Asphalt Play Area	97	2024-07-01	2025-05-30	Substantially Complete
1	1N	102	Kingsview Village JS	Replace Siporex Deck and Roof (EG1)	2.5	2026-01-15	TBD	Tender / Pricing
1	1N	102	Kingsview Village JS	Replace Urinals (11)	4	2026-04-07	2026-08-26	In Progress
1	1N	102	Kingsview Village JS	Replace Roof (A, BE1, BE2, C, DF1, DF2)	4	2026-07-06	2026-08-28	In Progress
1	1N	102	Kingsview Village JS	Replace PA/IHP System	97	2025-03-03	2025-06-28	Substantially Complete
1	1N	101	Melody Village Junior School	Replace Windows (63), Doors & Frames (11)	60	2026-02-16	2026-05-16	In Progress
1	1N	101	North Albion CI	Accessibility Improvements	2	2025-11-27	2026-05-01	In Design
1	1N	101	North Albion CI	Upgrade Interior Finishes - Science - Room 110	2	2026-02-19	2026-06-08	In Design
1	1N	101	North Albion CI	Upgrade Emergency Generator	45	2025-09-29	2026-05-30	In Progress
1	1N	101	North Kipling Junior MS	Replace Urinals (10)	65	2026-01-28	2026-05-31	In Progress
1	1N	102	Parkfield Junior School	Replace Roof (A6,A7,A8)	4	2026-06-29	2026-08-28	In Progress
1	1N	102	Parkfield Junior School	Replace Integrated PA/ IHP & MC System	4	2026-04-15	2026-07-30	In Progress
1	1N	101	Rivercrest Junior School	Repave Play Area & Replace Play Equipment	2	2025-10-09	2027-01-31	In Design
1	1N	101	Smithfield Middle School	Replace Air Handling Units & Rooftop Unit	97	2025-04-19	2025-10-03	Substantially Complete
1	1N	101	The Elms Junior Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-12-31	In Design
1	1N	101	Thistletown CI	Replace Fire Alarm System	1.5	2024-08-15	2026-08-31	Design Held
1	1N	101	Thistletown CI	Install School Sign	97	2025-05-01	2026-04-10	Substantially Complete
1	1N	101	Thistletown CI	Replace Air Handling Units	99	2024-07-01	2026-01-31	Substantially Complete
1	1N	101	West Humber CI	Replace Folding Divider Wall - Gym	4	2026-06-29	2026-08-28	In Progress
1	1N	101	West Humber CI	Replace Power Cable Feeder	90	2026-03-16	2026-05-30	In Progress
1	1N	101	West Humber CI	Repave Basketball Court	97	2024-07-01	2025-05-31	Substantially Complete
1	1N	101	West Humber Junior MS	Replace Roof (B, C, D, E)	2	2025-11-22	2026-08-31	In Design
1	1N	101	West Humber Junior MS	Replace Heating Plant	4	2026-05-05	2026-10-30	In Progress
1	1N	101	West Humber Junior MS	Replace Landscape Planks	4	2026-04-06	2026-04-30	In Progress
2	1N	102	Bloordale MS	Replace PA/IHP System	4	2026-07-06	2026-08-28	In Progress
2	1N	102	Briarcrest Junior School	Replace Rooftop Unit - Gym	4	2025-12-01	2026-01-15	In Progress
2	1N	102	Briarcrest Junior School	Replace Integrated PA/ IHP & MC System	4	2026-05-18	2026-09-18	In Progress
2	1N	102	Briarcrest Junior School	Replace Siporex Deck and Roof (E)	97	2024-06-10	2026-02-10	Substantially Complete
2	1N	102	Briarcrest Junior School	Assess & Restore Foundation Wall	99	2019-10-22	2019-12-20	Substantially Complete
2	1N	102	Burnhamthorpe CI	Replace Air Handling Units	4	2026-03-01	2026-06-30	In Progress
2	1N	102	Central Etobicoke High School	Upgrade Building Automation System	15	2024-06-12	2026-08-31	In Progress
2	1N	102	Central Etobicoke High School	Upgrade Emergency Generator	95	2020-02-25	2026-05-31	In Progress
2	1N	102	Central Etobicoke High School	Replace Skylights & Roof (A,B2,B4,B5,C2,C3,E1,G)	95	2024-06-28	2026-05-31	In Progress
2	1N	102	Central Etobicoke High School	Repave Parking Lot & Track	97	2025-07-02	2025-10-03	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
2	1N	102	Dixon Grove Junior MS	Paint Rooms 115, 208 & 215	50	2026-04-06	2026-05-29	In Progress
2	1N	102	Dixon Grove Junior MS	Repave Play Area & Replace Play Equipment	97	2024-07-13	2024-12-04	Substantially Complete
2	1S	103	Etobicoke Collegiate Institute	Upgrade Lighting Fixtures - LED	1.5	2021-04-01	2026-08-31	Design Held
2	1S	103	Etobicoke Collegiate Institute	Repave Parking Lot	3	2026-04-23	2026-08-31	Tender / Pricing
2	1S	103	Etobicoke Collegiate Institute	Upgrade Elevator Door Operators	4	2025-11-05	2025-12-31	In Progress
2	1S	103	Etobicoke Collegiate Institute	Replace Flooring - Drama Room	4	2026-07-13	2026-09-15	In Progress
2	1S	103	Etobicoke Collegiate Institute	Replace Network Security Cameras (77)	50	2025-11-21	2026-07-30	In Progress
2	1S	103	Etobicoke Collegiate Institute	Replace Fire Alarm System	97	2024-12-08	2026-03-27	Substantially Complete
2	1S	103	Etobicoke Collegiate Institute	Replace Stair Railing - Exit 3	99	2025-09-16	2026-03-30	Substantially Complete
2	1N	102	Hilltop Middle School	Replace Windows, Doors & Restore Façade	2	2023-08-03	2026-10-26	In Design
2	1N	102	Hilltop Middle School	Replace PA/IHP System	2	2026-01-25	2026-05-29	In Design
2	1N	106	Hollycrest Middle School	Accessibility Improvements	2	2025-12-11	2026-05-10	In Design
2	1N	106	Hollycrest Middle School	Paint Main Hallway - E Elevation	4	2026-07-06	2026-08-21	In Progress
2	1N	106	Hollycrest Middle School	Replace Sidewalk & Ramp - Exit 2	4	2026-05-31	2026-06-30	In Progress
2	1S	103	Humber Valley Village JR MS	Accessibility Improvements	2	2025-12-11	2026-05-15	In Design
2	1S	103	Humber Valley Village JR MS	Replace Landscape Edge - Play Area	4	2026-06-08	2026-06-19	In Progress
2	1N	102	John G. Althouse MS	Upgrade Lighting Fixtures - LED	97	2025-10-06	2026-05-22	Substantially Complete
2	1N	102	Martingrove CI	Upgrade Lighting Fixtures - LED	2	2023-11-24	2026-05-29	In Design
2	1N	102	Martingrove CI	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
2	1N	102	Martingrove CI	Replace Network Security Camera System	80	2025-08-07	2026-06-30	In Progress
2	1N	102	Martingrove CI	Replace Siporex Deck and Roof (A-a,A1,A2-a,A5,A6,B1,C1,D)	97	2023-05-14	2025-12-30	Substantially Complete
2	1N	102	Mill Valley Junior School	Replace Air Handling Units (4)	2	2026-02-05	2026-08-31	In Design
2	1N	102	Mill Valley Junior School	Upgrade Lighting Fixtures - LED	2	2024-07-10	2026-05-08	In Design
2	1N	102	Mill Valley Junior School	Replace Plumbing Fixtures - Boys Washroom	10	2026-04-07	2026-06-30	In Progress
2	1N	102	Millwood Junior School	Replace Flooring - Gym	4	2026-06-29	2026-08-28	In Progress
2	1N	102	Princess Margaret Junior PS	Replace Heating Plant	90	2025-06-23	2026-05-29	In Progress
2	1S	103	Richview Collegiate Institute	Accessibility Improvements	2	2025-12-11	2026-05-15	In Design
2	1S	103	Richview Collegiate Institute	Replace Rooftop Unit - Unit 8	2	2026-03-11	2026-05-30	In Design
2	1S	103	Richview Collegiate Institute	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
2	1S	103	Rosethorn Junior School	Replace Flooring - Gym	3	2026-04-10	2026-08-31	Tender / Pricing
2	1S	103	Rosethorn Junior School	Replace Integrated PA/ IHP & MC System	5	2026-07-01	2026-08-31	In Progress
2	1S	103	Rosethorn Junior School	Paint Hallways, Doors & Frames - Floor 1	90	2026-04-01	2026-05-22	In Progress
2	1S	103	Rosethorn Junior School	Replace Main Switch Board	99	2024-07-01	2025-09-30	Substantially Complete
2	1N	102	Seneca School	Upgrade Washrooms - Floor 1	99	2025-06-30	2025-10-03	Substantially Complete
2	2S	218	Silverthorn CI	Replace Emergency Generator	2	2026-03-12	TBD	In Design
2	2S	218	Silverthorn CI	Accessibility Improvements	2	2025-11-27	2026-05-10	In Design
2	2S	218	Silverthorn CI	Upgrade & Room Use Change - Rooms 137 & 203	97	2025-05-05	2025-10-03	Substantially Complete
2	1N	102	Valleyfield Junior School	Repave Play Area & Replace Play Equipment	2	2023-05-11	2026-05-29	In Design
2	1N	102	Valleyfield Junior School	Upgrade Interior Finishes - Main Office	97	2024-05-06	2025-09-30	Substantially Complete
2	1S	103	Wedgewood Junior School	Replace Heating Plant	5	2026-05-16	2026-11-30	In Progress
2	1N	102	Wellesworth Junior School	Repave Parking Lot	4	2026-06-29	2026-08-21	In Progress
2	1N	102	Wellesworth Junior School	Replace Siporex Deck and Roof (C,A,B3)	4	2026-06-29	2026-08-28	In Progress
2	1N	102	Wellesworth Junior School	Install Ceiling Fans - Gym	50	2025-11-26	2026-09-18	In Progress
2	1N	102	Wellesworth Junior School	Upgrade Flooring, Millwork, Paint & Lighting - Sensory Room	80	2025-12-04	2026-05-30	In Progress
2	1N	102	West Glen Junior School	Replace PA/IHP System	80	2026-03-16	2026-06-19	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
2	1N	102	West Glen Junior School	Repave Play Area & Replace Play Equipment	97	2024-07-01	2025-12-30	Substantially Complete
2	1N	102	West Glen Junior School	Replace Heating Plant	97	2025-05-15	2026-05-29	Substantially Complete
2	1N	102	Westmount Junior School	Replace Flooring - Library	4	2026-03-16	2026-05-01	In Progress
2	1N	102	Westmount Junior School	Replace Flooring - Room 2	4	2026-07-01	2026-08-28	In Progress
2	1N	102	Westmount Junior School	Replace DHW Heater	95	2026-04-15	2026-05-30	In Progress
2	1N	102	Westway Junior School	Replace Integrated PA/ IHP & MC System	95	2026-03-09	2026-06-29	In Progress
2	1N	102	Westway Junior School	Repave Asphalt Play Area	97	2025-07-02	2025-10-03	Substantially Complete
3	1S	103	Castlebar Junior School	Paint Doors & Frames - All Elevations - Paint Game Lines Basketball	4	2026-05-11	2026-06-08	In Progress
3	1S	103	Castlebar Junior School	Assess & Restore Foundation - Boiler Room	4	2025-11-11	2026-06-02	In Progress
3	1S	103	David Hornell Junior School	Install Ventilation - Classrooms	99	2023-07-01	2025-08-18	Substantially Complete
3	1S	103	Étienne Brûlé Junior School	Paint Hallways - Floor 2	4	2026-07-06	2026-08-21	In Progress
3	1S	103	Etobicoke School of the Arts	Paint Lockers & Hallways - Exits 9 & 7	4	2026-07-06	2026-08-14	In Progress
3	1S	103	Etobicoke School of the Arts	Replace Air Handling Unit - Music Room 113	4	2026-07-04	2026-10-30	In Progress
3	1S	103	Etobicoke School of the Arts	Install Rooftop Platform - Air Handling Units	4	2026-04-24	2026-07-01	In Progress
3	1S	103	Etobicoke School of the Arts	Replace Underground Feeder Lines	5	2025-07-02	2026-08-31	In Progress
3	1S	103	Etobicoke School of the Arts	Replace Air Handling Units (2)	20	2026-03-01	2026-06-30	In Progress
3	1S	103	George R. Gauld Junior School	Restore & Refinish Wood Flooring - Hallway	2	2021-10-15	2022-02-28	In Design
3	1S	103	Islington Junior Middle School	Paint Pod 5	4	2026-07-13	2026-08-28	In Progress
3	1S	103	Islington Junior Middle School	Upgrade Drainage - Playfield	85	2024-05-29	2026-07-30	In Progress
3	1S	103	James S Bell JMS	Paint Main Office & Washrooms - Floor 2	4	2026-07-13	2026-08-28	In Progress
3	1S	103	James S Bell JMS	Replace Light Pole - Parking Lot	4	2026-05-08	2026-06-08	In Progress
3	1S	103	James S Bell JMS	Upgrade Play Area - Kindergarten	5	2026-07-01	2026-08-31	In Progress
3	1S	103	James S Bell JMS	Install Locks - Gymnasium	97	2025-07-02	2026-01-14	Substantially Complete
3	1S	103	John English JMS	Upgrade Interior Finishes, Millwork & Lighting	2	2025-10-22	2026-05-14	In Design
3	1S	103	John English JMS	Replace Integrated PA/ IHP & MC System	2	2024-09-18	2026-05-29	In Design
3	1S	103	John English JMS	Replace Bradley Fountain Sinks (9)	4	2026-04-07	2026-08-26	In Progress
3	1S	103	John English JMS	Replace Rooftop HVAC Units (4)	4	2026-03-01	2026-06-30	In Progress
3	1S	103	John English JMS	Replace Skylights (3)	5	2026-04-07	2026-08-29	In Progress
3	1S	103	John English JMS	Replace Air Handling Units & Upgrade Building Automation System	97	2023-07-11	2024-09-30	Substantially Complete
3	1S	103	Karen Kain School of the Arts	Replace Hydro Pole & Restore Service	95	2026-01-19	2026-05-29	In Progress
3	1S	103	Lakeshore Collegiate Institute	Accessibility Improvements	2	2025-11-27	2026-05-15	In Design
3	1S	103	Lakeshore Collegiate Institute	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
3	1S	103	Lakeshore Collegiate Institute	Replace Network Security Cameras (50) & System	50	2025-11-20	2026-07-30	In Progress
3	1S	103	Lakeshore Collegiate Institute	Replace Steam Heating Plant	98	2021-09-24	2025-08-13	Substantially Complete
3	1S	103	Norseman Junior Middle School	Paint Hallways Floor 2 - Paint Game Lines	4	2026-05-18	2026-06-19	In Progress
3	1S	103	Park Lawn Junior MS	Repave Play Area & Replace Fencing & Play Equipment	2	2025-08-07	2026-09-30	In Design
3	1S	103	Second Street Junior MS	Replace Play Equipment	2	2024-07-10	2026-06-01	In Design
3	1S	103	Second Street Junior MS	Replace Unit Ventilators - NW Wing	35	2026-07-04	2026-09-30	In Progress
3	1S	103	Seventh Street Junior School	Replace Air Handling Units	4	TBD	TBD	In Progress
3	1S	103	Seventh Street Junior School	Replace Variable Air Volume Box Controls	35	2026-01-30	2026-08-31	In Progress
3	1S	103	Seventh Street Junior School	Paint Washrooms, Rooms 105 & 107	85	2026-03-12	2026-05-29	In Progress
3	1S	103	Sir Adam Beck Junior School	Upgrade Lighting Fixture - LED - Restore Service	65	2026-03-19	2026-06-19	In Progress
3	1S	103	Sunnylea Junior School	Paint Room 13	4	2026-06-08	2026-07-31	In Progress
4	1N	104	Blacksmith Public School	Replace Bradley Fountain Sinks - Floor 1	85	2026-03-01	2026-06-28	In Progress
4	1N	104	Brookview Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-05-29	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
4	1N	104	Brookview Middle School	Replace Windows - E Elevation - PH2	65	2026-01-26	2026-05-29	In Progress
4	1N	105	C.W. Jefferys CI	Replace Roof (A3, D1, E1)	2	2024-09-11	2026-08-31	In Design
4	1N	105	C.W. Jefferys CI	Replace Windows - N Elevation & Main Entrance	5	2026-03-12	2026-08-30	In Progress
4	1N	105	C.W. Jefferys CI	Replace Skylights (2)	15	2026-04-07	2026-08-15	In Progress
4	1N	105	C.W. Jefferys CI	Upgrade Lighting Fixtures - LED	90	2025-05-13	2026-05-31	In Progress
4	1N	105	C.W. Jefferys CI	Replace Brickwork - N, E & S Elevations	95	2026-03-30	2026-04-30	In Progress
4	1N	105	C.W. Jefferys CI	Replace Siporex Deck and Roof (A1,Ca,C1,DF1,E2,E3)	97	2025-06-18	2026-03-06	Substantially Complete
4	1N	105	Chalkfarm Public School	Replace Retaining Wall - Parking Lot	2	2023-05-03	2026-04-07	In Design
4	1N	105	Chalkfarm Public School	Paint Main Office, Kitchen, Copy Room & Washroom	4	2026-03-23	2026-05-08	In Progress
4	1N	101	Daystrom Public School	Upgrade Lighting Fixtures - LED	1.5	2023-12-05	2026-08-31	Design Held
4	1N	105	Derrydown Public School	Repave Play Area & Replace Play Equipment	2	2024-10-10	2026-04-30	In Design
4	1N	104	Driftwood Public School	Replace Curtain Wall - PH2	4	2026-04-27	2026-11-27	In Progress
4	1N	104	Driftwood Public School	Replace Library Flooring & Ceiling	97	2025-05-21	2025-10-31	Substantially Complete
4	1N	105	Elia Middle School	Paint Main Office, Kitchen, Copy Room & Washroom	4	2026-05-11	2026-06-30	In Progress
4	1N	105	Elia Middle School	Replace Stairs - Exit 3 & 5	4	2026-06-29	2026-09-11	In Progress
4	1N	105	Elia Middle School	Replace Heating Plant & Air Handling Units (6)	90	2025-03-10	2026-05-31	In Progress
4	1N	101	Emery Collegiate Institute	Replace Siporex Deck and Roof (B,B1,C3-a,C3-b,E3-a,G3-a,G3-b,C3,E3,G3,G4)	2	2025-04-10	2026-11-30	In Design
4	1N	101	Emery Collegiate Institute	Replace Windows, Doors & Frames	2	2023-06-22	2026-05-08	In Design
4	1N	101	Emery Collegiate Institute	Replace Heating Plant & Air Handling Units	30	2025-05-15	2026-09-30	In Progress
4	1N	101	Emery Collegiate Institute	Replace Siporex Deck and Roof (A-a, A1-a, A2-a,A2-b, B2, D3, D4, E, E5, E6)	99	2019-06-28	2025-01-30	Substantially Complete
4	1N	104	Firgrove Public School	Upgrade Lighting Fixtures - LED	1.5	2023-12-05	2026-08-31	Design Held
4	1N	104	Firgrove Public School	Paint Hallways - Exit 6	4	2026-04-13	2026-05-22	In Progress
4	1N	104	Gosford Public School	Upgrade Building Automation System	90	2025-06-12	2026-06-30	In Progress
4	1N	101	Gracedale Public School	Repave Play Area & Replace Play Equipment	2	2025-06-12	2026-10-31	In Design
4	1N	101	Gulfstream Public School	Accessibility Improvements	2	2025-11-27	2026-05-01	In Design
4	1N	101	Humber Summit Middle School	Replace Central Emergency Lighting System	10	2025-11-18	2026-08-28	In Progress
4	1N	101	Humber Summit Middle School	Restore Exterior Wall - Vehicle Impact - Exit 4	97	2025-11-03	2026-04-10	Substantially Complete
4	1N	105	Lamberton Public School	Replace Flooring - Room 201	4	2026-03-23	2026-05-08	In Progress
4	1N	105	Lamberton Public School	Paint Gym	4	2026-07-06	2026-08-21	In Progress
4	1N	104	Oakdale Park Middle School	Repave Play Area & Upgrade Site	2	2024-08-07	2026-03-06	In Design
4	1N	104	Oakdale Park Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-06-12	In Design
4	1N	104	Oakdale Park Middle School	Replace Siporex Deck and Roof (B-a,B1,B2-a,B2-b,B2-c,C-a,A,B,B2,C)	3	2026-01-08	2026-08-30	Tender / Pricing
4	1N	104	Oakdale Park Middle School	Install AI Entry System & Subs (3)	80	2026-01-19	2026-09-18	In Progress
4	1N	104	Shoreham PS	Replace Central Emergency Lighting Systems	2	2024-07-10	2026-05-08	In Design
4	1N	104	Stanley Public School	Replace Retaining Wall - Wood - Play Area	4	2026-05-04	2026-05-15	In Progress
4	1N	104	Stanley Public School	Install Basketball Hoops (2)	90	2026-06-15	2026-07-13	In Progress
4	1N	104	Topcliff Public School	Replace Roof (A, C1, D, F, F1, F2)	2	2025-11-22	2026-08-31	In Design
4	1N	104	Topcliff Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-06-12	In Design
4	1N	104	Westview Centennial SS	Accessibility Improvements	2	2025-12-11	2026-10-30	In Design
4	1N	104	Westview Centennial SS	Replace Windows, Doors & Frames	2	2024-08-15	2026-05-27	In Design
4	1N	104	Westview Centennial SS	Replace Boiler - Pool	4	2024-09-27	TBD	In Progress
4	1N	104	Westview Centennial SS	Replace Heating Plant & Air Handling Units	20	2025-12-15	2026-09-30	In Progress
4	1N	104	Westview Centennial SS	Replace Network Security Cameras & System	80	2024-09-09	2026-06-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
4	1N	104	Westview Centennial SS	Upgrade Building Automation System	95	2020-08-15	2026-05-30	In Progress
4	1N	104	Westview Centennial SS	Upgrade Interior Finishes, Ceiling & Millwork	97	2024-07-02	2026-05-30	Substantially Complete
4	1N	104	Westview Centennial SS	Upgrade Elevator Lift	97	2025-07-07	2026-03-15	Substantially Complete
4	1N	104	Yorkwoods Public School	Paint Hallway - Floor 2	4	2026-06-01	2026-07-10	In Progress
4	1N	104	Yorkwoods Public School	Upgrade Electrical Service Equipment	5	2026-03-16	2026-06-30	In Progress
4	1N	104	Yorkwoods Public School	Install AI Entry System	30	2025-12-02	2026-05-30	In Progress
5	1N	105	Beverley Heights Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-12-31	In Design
5	1N	105	Beverley Heights Middle School	Paint Washrooms - Floors 1 & 2	4	2026-03-23	2026-05-08	In Progress
5	1N	105	Beverley Heights Middle School	Upgrade Building Automation System	75	2025-06-22	2026-06-30	In Progress
5	1N	105	Blaydon Public School	Replace Roof (A, A1, B)	2	2025-11-22	2026-08-31	In Design
5	1N	105	Blaydon Public School	Paint Gym, Doors & Frames - Floor 1	4	2026-06-01	2026-07-10	In Progress
5	1N	105	Calico Public School	Paint Walls, Ceilings - Stairwell - Exit 6	4	2026-08-03	2026-09-03	In Progress
5	1N	105	Calico Public School	Install Blinds - Gym	60	2026-03-23	2026-06-23	In Progress
5	1N	105	Downsview Public School	Accessibility Improvements	2	2025-12-11	TBD	In Design
5	1N	105	Downsview Public School	Paint Hallways	4	2026-06-15	2026-07-24	In Progress
5	1N	105	Downsview Secondary School	Accessibility Improvements	2	2025-12-11	TBD	In Design
5	1N	105	Downsview Secondary School	Upgrade Lighting Fixtures - LED - House & Stage - Auditorium	3	2026-02-03	2027-02-28	Tender / Pricing
5	1N	111	Dublin Heights E & MS	Install AI Entry System & Subs (2)	4	2025-12-10	2026-11-27	In Progress
5	1N	111	Forest Valley Outdoor Ed. Ctr	Restore Foot Bridge	3	2026-01-15	2026-08-30	Tender / Pricing
5	1N	111	Northview Heights SS	Replace Skylights (2)	10	2026-04-07	2026-07-17	In Progress
5	1N	111	Northview Heights SS	Replace Plumbing Fixtures	25	2026-04-07	2026-06-30	In Progress
5	1N	111	Northview Heights SS	Replace Windows (79) - Courtyard & W Elevation	50	2025-12-17	2026-05-29	In Progress
5	1N	111	Northview Heights SS	Replace Network Security Cameras & System	60	2024-09-09	2026-06-30	In Progress
5	1N	111	Northview Heights SS	Replace Flooring - Change Rooms - Pool	80	2026-03-02	2026-05-29	In Progress
5	1N	111	Northview Heights SS	Replace Water Main Line - Exit 1	85	2025-11-11	2026-05-30	In Progress
5	1N	111	Northview Heights SS	Replace Heating Pipes - Pool	90	2025-04-18	2026-05-31	In Progress
5	1N	105	Pierre Laporte Middle School	Upgrade Fall Protection - Stairwell 3, 4, 5 & 6	2	2025-07-03	2026-05-08	In Design
5	1N	105	Sheppard PS / Africentric Alt School	Replace Doors & Frames - Exit 2	4	2025-07-25	2026-05-22	In Progress
5	1N	105	Sheppard PS / Africentric Alt School	Install AI Entry System & Door Card Access (1)	80	2025-07-07	2026-05-30	In Progress
5	1N	105	Stilecroft Public School	Replace Siporex Deck and Roof (D,A,A1,B)	3	2026-01-13	2026-08-30	Tender / Pricing
5	1N	105	Stilecroft Public School	Replace Flooring - Library	4	2026-07-06	2026-09-03	In Progress
5	1N	105	Stilecroft Public School	Replace Skylights (2)	10	2026-04-07	2026-07-24	In Progress
5	1N	111	Summit Heights PS	Restore & Refinish Wood Flooring - Gym	2	2026-02-12	2026-05-15	In Design
5	1N	111	Summit Heights PS	Paint Offices & Meeting Room	4	2026-05-04	2026-06-19	In Progress
5	1N	111	Summit Heights PS	Replace Play Equipment	25	2024-12-03	2026-05-22	In Progress
5	1N	111	Summit Heights PS	Replace Doors & Frames - Main Entrance	25	2025-03-07	2026-06-12	In Progress
5	1N	105	Tumpane Public School	Paint Doors & Frames	4	2026-05-04	2026-08-28	In Progress
5	1N	105	Tumpane Public School	Paint Washrooms and Stairwells	4	2026-05-01	2026-06-30	In Progress
5	1N	111	William Lyon Mackenzie CI	Replace Sidewalk - Main Entrance	4	2026-05-31	2026-06-30	In Progress
5	1N	111	William Lyon Mackenzie CI	Replace Roof (A,A1,A3,A4,A5,B,C,C1,E)	5	2026-05-03	2026-08-30	In Progress
5	1N	111	William Lyon Mackenzie CI	Replace Solar PV Inverter	50	2025-03-01	2026-05-30	In Progress
5	1N	111	Wilmington Elementary School	Install Swing Gate - Parking Lot	90	2026-04-06	2026-06-26	In Progress
6	1N	104	Amesbury Middle School	Accessibility Improvements	2	2025-12-10	2026-10-30	In Design
6	1N	104	Bala Avenue Community School	Replace Rooftop Unit - Library & Offices	2	2026-02-26	2026-07-31	In Design
6	1N	104	Brookhaven Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-12-31	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
6	1N	104	C.R. Marchant Middle MS	Restore Façade, Cluster Columns & Replace Windows - PH1	2	2026-02-18	2026-07-26	In Design
6	1S	107	Charles E Webster Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-12-31	In Design
6	1S	107	Charles E Webster Public School	Assess Condition - Façade & Windows	5	2025-10-27	2027-03-30	In Progress
6	1S	107	Charles E Webster Public School	Repave Parking Lot	95	2023-07-04	2026-05-31	In Progress
6	1S	107	Charles E Webster Public School	Replace Roof (A, C, C1, C2, C3, C6, D3, G, G1, G2, G3)	97	2020-06-30	2025-05-31	Substantially Complete
6	1N	104	George Anderson Public School	Restore Retaining Wall - E Elevation	3	2026-04-24	TBD	Tender / Pricing
6	1N	104	George Anderson Public School	Install AI Entry System	80	2026-01-19	2026-09-18	In Progress
6	1S	107	George Syme Community School	Upgrade Washrooms (8) - Floors 1 & 2	95	2025-05-01	2026-05-30	In Progress
6	1N	104	Gracefield Public School	Upgrade Boiler Vents	2.5	2025-02-28	TBD	Tender / Pricing
6	1N	104	Gracefield Public School	Replace Air Handling Unit - Gym	2.5	2025-02-28	TBD	Tender / Pricing
6	1N	104	H.J. Alexander Comm. School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-05-29	In Design
6	1N	104	H.J. Alexander Comm. School	Replace Doors & Frames - Hydro Vault	4	2025-09-16	2026-07-24	In Progress
6	1N	104	H.J. Alexander Comm. School	Install Basketball Hoops (2)	50	2026-04-06	2026-06-26	In Progress
6	1S	107	Harwood Jr. PS	Replace Doors & Frames - Exit 1	4	2026-06-01	2026-09-11	In Progress
6	1S	107	Harwood Jr. PS	Replace Boiler Components	4	2025-11-27	2025-12-31	In Progress
6	1S	107	Keelesdale Jr. PS	Replace PA & IHP System	2	2026-04-30	2026-05-29	In Design
6	1S	107	Lambton Park Community School	Replace Skylights (3)	10	2026-04-07	2026-08-15	In Progress
6	1S	107	Lambton Park Community School	Replace Fluid Cooling Tower	97	2024-10-09	2026-03-30	Substantially Complete
6	1N	104	Maple Leaf Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-05-29	In Design
6	1N	104	Maple Leaf Public School	Replace Doors & Frames - Exit 6	35	2026-01-26	2026-05-29	In Progress
6	1N	104	Pelmo Park Public School	Restore Façade, Cluster Columns & Replace Windows - E&W Elevation	4	2026-03-16	2026-09-30	In Progress
6	1N	104	Pelmo Park Public School	Replace Bradley Fountain Sinks (2) & Mop Sinks (2)	10	2026-04-07	2026-08-26	In Progress
6	1N	104	Pelmo Park Public School	Install Basketball Hoops (2)	50	2026-06-08	2026-07-06	In Progress
6	1N	104	Portage Trail CJS/CMS	Upgrade Lighting Fixtures - LED	2	2025-06-26	2026-05-29	In Design
6	1N	104	Portage Trail CJS/CMS	Replace Folding Divider Wall - Gym	3	2026-03-30	2026-08-31	Tender / Pricing
6	1N	104	Portage Trail CJS/CMS	Replace Play Equipment	4	2026-03-16	2026-08-31	In Progress
6	1N	104	Portage Trail CJS/CMS	Replace Doors & Frames - Exits 7 & 1C	10	2026-05-04	2026-06-26	In Progress
6	1S	107	Silverthorn CS	Accessibility Improvements	3	2026-04-20	2026-12-30	Tender / Pricing
6	1S	107	Silverthorn CS	Replace Heating Plant	5	2025-12-12	2026-12-30	In Progress
6	1S	107	Silverthorn CS	Repave Parking Lot	99	2022-09-13	2023-10-31	Substantially Complete
6	1N	104	Weston Collegiate Institute	Replace Exterior Stairs & Restore Façade	2	2025-08-06	2026-06-13	In Design
6	1N	104	Weston Collegiate Institute	Replace Ceiling & Upgrade Lighting Fixtures - LED	2.5	2026-05-30	TBD	Tender / Pricing
6	1N	104	Weston Collegiate Institute	Accessibility Improvements	3	2026-03-20	2027-02-28	Tender / Pricing
6	1N	104	Weston Collegiate Institute	Upgrade Interior Finishes, Millwork & Fixtures - Room 331	4	2026-05-15	2026-08-15	In Progress
6	1N	104	Weston Collegiate Institute	Paint Hallway, Doors & Frames - Exit 1	4	2026-07-01	2026-09-01	In Progress
6	1N	104	Weston Collegiate Institute	Replace Drain - Restore Ceiling - Pool	4	2026-04-02	2026-04-30	In Progress
6	1N	104	Weston Collegiate Institute	Upgrade Flooring, Paint, Millwork & Lighting - Library	85	2025-12-15	2026-06-26	In Progress
6	1N	104	Weston Collegiate Institute	Replace Grout - Swimming Pool	97	2025-10-06	2025-12-07	Substantially Complete
6	1N	104	Weston Memorial Jr PS	Replace Rooftop Unit - 2	2	2026-03-11	2026-05-30	In Design
6	1N	104	Weston Memorial Jr PS	Repave Play Area & Replace Play Equipment	2	2025-08-07	2026-10-30	In Design
6	1N	104	Weston Memorial Jr PS	Paint Boiler Room	4	2026-05-04	2026-06-26	In Progress
6	1N	104	Weston Memorial Jr PS	Replace Sanitary Pipe	4	2026-03-26	2026-04-30	In Progress
6	1N	104	Weston Memorial Jr PS	Restore Façade & Columns - S Elevation	97	2025-05-08	2025-12-11	Substantially Complete
6	1N	104	Weston Memorial Jr PS	Replace Ceiling - Gym	97	2025-07-02	2025-11-05	Substantially Complete
6	1S	103	York Humber High School	Upgrade Building Automation System - Energy Monitoring	4	2026-01-23	2026-08-31	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
6	1S	103	York Humber High School	Replace Fire Alarm System	97	2023-10-01	2025-03-30	Substantially Complete
6	1S	107	York Memorial CI	Replace Air Handling Unit - Library	2	2026-02-19	2026-05-22	In Design
6	1S	107	York Memorial CI	Upgrade Elevator Lift	2	2026-04-16	2026-05-22	In Design
6	1S	107	York Memorial CI	Replace Condensate Tank	4	2026-02-05	TBD	In Progress
6	1S	107	York Memorial CI	Replace Exhaust Fans - Shop	10	2026-04-27	2026-06-28	In Progress
6	1S	107	York Memorial CI	Upgrade Air Conditioning	20	2025-12-09	2026-12-30	In Progress
6	1S	107	York Memorial CI	Replace Network Security Cameras (83)	35	2025-11-21	2026-07-30	In Progress
6	1S	107	York Memorial CI	Replace Air Handling Unit - Room 13 Wood Shop	70	2025-10-15	2026-06-28	In Progress
6	1S	107	York Memorial CI	Upgrade Drainage - Basement	80	2024-08-15	2026-05-30	In Progress
6	1S	107	York Memorial CI	Replace Fire Alarm System Panel	99	2024-03-11	2025-04-15	Substantially Complete
7	1S	108	Annette Street Jr. & Sr. PS	Upgrade Building Automation System & Upgrade C2 Fan	55	2025-07-01	2026-08-31	In Progress
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Upgrade Hydro Vault	2	2025-02-13	2026-07-31	In Design
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Upgrade Elevator Lift	2	2025-11-24	2026-05-22	In Design
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Replace Swing Gate - Parking Lot	25	2026-04-06	2026-06-26	In Progress
7	1S	109	Fern Avenue Jr. & Sr. PS	Upgrade Building Automation System - Energy Monitoring	2	2025-08-28	2026-04-30	In Design
7	1S	109	Fern Avenue Jr. & Sr. PS	Replace Insulation - Rooftop Ducts	4	2026-04-01	2026-05-31	In Progress
7	1S	109	Fern Avenue Jr. & Sr. PS	Upgrade Kitchen Ventilation	55	2025-07-04	2026-06-30	In Progress
7	1S	109	Garden Avenue Junior PS	Repave Play Area & Replace Play Equipment	97	2025-06-09	2026-01-13	Substantially Complete
7	1S	109	Howard Jr. PS	Replace Air Handling Unit Compressor	4	2025-11-27	2025-12-31	In Progress
7	1S	107	Humbercrest Public School	Paint Stairwell - Exit 1	5	2025-11-27	2026-08-30	In Progress
7	1S	107	Humbercrest Public School	Replace Siporex Deck and Roof (C)	97	2024-09-10	2025-12-30	Substantially Complete
7	1S	107	Humbercrest Public School	Upgrade Ventilation - Basement & Classroom	97	2023-07-01	2025-07-07	Substantially Complete
7	1S	108	Humberside CI	Assess Storm & Sanitary Drain Systems	2	2025-07-03	2026-08-31	In Design
7	1S	108	Humberside CI	Replace Heating Plant	2	2026-01-15	2026-05-30	In Design
7	1S	108	Indian Road Crescent Jr. PS	Repave Play Area & Replace Play Equipment	2	2025-08-06	2026-05-15	In Design
7	1S	108	Keele Street PS & City Community Centre	Accessibility Improvements	2	2025-12-11	2026-05-08	In Design
7	1S	108	Keele Street PS & City Community Centre	Install Basketball Hoops (2)	90	2026-04-06	2026-06-26	In Progress
7	1S	108	Lucy McCormick School Senior	Upgrade Elevator Lift	3	2026-04-02	TBD	Tender / Pricing
7	1S	108	Lucy McCormick School Senior	Upgrade Millwork & Replace Fixtures - Kitchen	4	2026-05-25	2026-06-30	In Progress
7	1S	108	Lucy McCormick School Senior	Install Partition Wall & Door - Main Office	97	2024-09-13	2025-08-30	Substantially Complete
7	1S	108	Lucy McCormick School Senior	Upgrade Amphitheatre	99	2023-02-28	2025-01-15	Substantially Complete
7	1S	108	Lucy McCormick School Senior	Replace Windows - Spec Ed & Door Operators - Exits 1,2,3	99	2024-07-02	2024-09-16	Substantially Complete
7	1S	109	Parkdale Collegiate Institute	Accessibility Improvements	2	2025-12-11	2026-05-08	In Design
7	1S	109	Parkdale Collegiate Institute	Repave Parking Lot - S Elevation	2	2024-08-07	2026-08-26	In Design
7	1S	109	Parkdale Jr. & Sr. PS	Accessibility Improvements	2	2025-12-11	2026-05-08	In Design
7	1S	109	Parkdale Jr. & Sr. PS	Repave Front Entrance	2	2024-08-07	2026-08-28	In Design
7	1S	109	Parkdale Jr. & Sr. PS	Install Perimeter Fence	4	2025-09-16	2026-04-24	In Progress
7	1S	109	Parkdale Jr. & Sr. PS	Replace Chiller	95	2025-02-19	2026-06-30	In Progress
7	1S	107	Runnymede CI/Mountview Alt School	Replace Ceiling & Upgrade Lighting Fixtures - LED	3	2026-04-02	2027-08-31	Tender / Pricing
7	1S	107	Runnymede CI/Mountview Alt School	Upgrade Air Conditioning - Auditorium	88	2024-09-10	2026-11-30	In Progress
7	1S	108	Runnymede Jr. & Sr. PS	Restore Structure - Coal Room	2	2026-03-05	2026-07-26	In Design
7	1S	108	Runnymede Jr. & Sr. PS	Replace Roof (A,A1,A2,A3,A4,A5,AB1,B,B1,B2,B3,B4,C,C1,E,E1,E2,E3,F,F1,F2,F3,F4,F5,G)	3	2026-03-16	2026-08-31	Tender / Pricing
7	1S	108	Runnymede Jr. & Sr. PS	Replace Boiler Components - Burner 1 & 2	99	2020-05-18	2022-12-31	Substantially Complete
7	1S	108	Swansea Jr. & Sr. PS	Upgrade Boiler Vents	2	2021-01-26	2022-11-18	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
7	1S	108	Swansea Jr. & Sr. PS	Install AI Entry System & Subs (3)	4	2026-01-19	2026-11-27	In Progress
7	1S	108	Swansea Jr. & Sr. PS	Restore Façade, Cluster Columns & Replace Windows - PH1 - E Elevation	10	2025-12-12	2026-12-30	In Progress
7	1S	108	Swansea Jr. & Sr. PS	Upgrade Emergency Shut Off Button Signal - Pool	10	2025-08-07	2026-05-29	In Progress
7	1S	108	Swansea Jr. & Sr. PS	Replace Skylights (2) - PH4	15	2026-04-07	2026-07-24	In Progress
7	1S	107	Warren Park Jr. PS	Upgrade Flooring, Paint, Millwork & Lighting - Library	2	2023-05-25	2026-05-08	In Design
7	1S	107	Warren Park Jr. PS	Replace Roof (A3,B,E) & Install Climb Barriers - Exit 3A	2	2026-02-19	2026-07-31	In Design
7	1S	107	Warren Park Jr. PS	Upgrade Ventilation & Return Fans	97	2023-07-03	2026-04-30	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Accessibility Improvements	2	2025-11-27	2026-05-08	In Design
7	1S	108	Western Tech. & Comm. School	Replace PA/IHP System	2	2024-07-30	2026-05-29	In Design
7	1S	108	Western Tech. & Comm. School	Replace Windows, Exterior Doors - PH5	2.5	2026-05-30	TBD	Tender / Pricing
7	1S	108	Western Tech. & Comm. School	Replace Grout - Swimming Pool	4	2026-05-11	2026-06-08	In Progress
7	1S	108	Western Tech. & Comm. School	Replace Steam Heating Plant - PH1	85	2024-09-10	2026-05-30	In Progress
7	1S	108	Western Tech. & Comm. School	Install Garage Door Intercom	97	2024-11-05	2025-06-30	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Install Rooftop Guardrail	97	2025-04-28	2026-02-24	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Replace Siporex Deck and Roof (E5,F3,F4,H1)	97	2023-07-03	2025-08-20	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Upgrade Heat Pump - Rooftop Unit	99	2024-12-13	2027-07-30	Substantially Complete
8	1N	106	Allenby Junior Public School	Install Swing Gate - Parking Lot	90	2026-04-06	2026-06-26	In Progress
8	1N	106	Allenby Junior Public School	Replace Grout - Swimming Pool	97	2025-10-27	2025-12-08	Substantially Complete
8	1N	106	Allenby Junior Public School	Upgrade Drainage & Slope - Main Entrance Walkway	97	2023-07-02	2024-07-02	Substantially Complete
8	1N	106	Armour Heights Public School	Restore Façade & Replace Sealing	2	2023-05-04	2023-12-15	In Design
8	1N	106	Armour Heights Public School	Replace PA/IHP System	2	2026-04-24	2026-05-29	In Design
8	1N	106	Armour Heights Public School	Replace Play Equipment	3	2026-04-14	2026-09-30	Tender / Pricing
8	1N	106	Bannockburn Public School	Repave Play Area & Parking Lot	97	2023-06-09	2025-05-31	Substantially Complete
8	1N	106	Bannockburn Public School	Repave Play Area & Parking Lot	97	2023-06-09	2025-05-31	Substantially Complete
8	1N	106	Bannockburn Public School	Repave Play Area & Parking Lot	97	2023-06-09	2025-05-31	Substantially Complete
8	1N	106	Baycrest PS	Upgrade Security System	2	2026-03-04	2026-05-29	In Design
8	1N	106	Baycrest PS	Replace Heating Plant	90	2024-05-15	2026-05-30	In Progress
8	1S	110	Brown Jr PS & City Community Centre	Replace Windows - Rooms 13, 14 & 15	2	2026-05-05	2026-08-30	In Design
8	1S	110	Brown Jr PS & City Community Centre	Paint Main Office & Conference Room	4	2026-06-08	2026-07-31	In Progress
8	1S	110	Brown Jr PS & City Community Centre	Upgrade Drainage - Walkway	5	2026-01-13	2026-08-31	In Progress
8	1S	107	Cedarvale Community School	Upgrade Boiler Room Waterproofing & Structure	2.5	2026-09-28	TBD	Tender / Pricing
8	1S	107	Cedarvale Community School	Accessibility Improvements	3	2026-04-20	2026-12-30	Tender / Pricing
8	1S	110	Deer Park Jr. & Sr. PS	Replace Main Branch Breaker	4	2024-10-23	2024-10-31	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	Upgrade Hydro Vault	95	2023-02-20	2026-05-30	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	Replace Grout - Swimming Pool	97	2025-09-24	2025-12-07	Substantially Complete
8	1S	110	Deer Park Jr. & Sr. PS	Replace Steam Heating Plant	97	2023-05-17	2025-12-31	Substantially Complete
8	1N	106	Eglinton Jr PS	Replace Roof (A, C, D1, E, F, G, G1)	3	2026-04-30	2026-08-30	Tender / Pricing
8	1N	106	Eglinton Jr PS	Replace Skylights (2)	15	2026-04-07	2026-07-10	In Progress
8	1S	107	Fairbank Public School	Replace Roof (A,A1,B1,C,D,D4,E)	5	2025-12-10	2026-12-30	In Progress
8	1S	107	Forest Hill CI	Replace Fire Alarm System	3	2026-04-30	2026-12-30	Tender / Pricing
8	1S	107	Forest Hill CI	Accessibility Improvements	3	2026-04-20	2026-12-30	Tender / Pricing
8	1S	107	Forest Hill CI	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
8	1S	107	Forest Hill Jr. & Sr. PS	Install Audio & Video Equipment - Auditorium	2	2026-02-25	2026-05-15	In Design
8	1S	107	Forest Hill Jr. & Sr. PS	Upgrade Interior Finishes & Flooring - Corridor & Washroom - Floor 2	2	2026-02-25	2026-05-15	In Design
8	1S	107	Forest Hill Jr. & Sr. PS	Upgrade Seating - Auditorium	90	2025-02-18	2026-06-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
8	1N	106	Glen Park Public School	Replace Rooftop Unit - Lunch Room	2	2026-02-19	2026-05-30	In Design
8	1N	106	Glenview Sr. PS	Replace Heating Plant & Pool Ventilation, Pump System, & Lighting	2	2026-01-15	2026-06-15	In Design
8	1N	106	Glenview Sr. PS	Replace Doors & Frames - Exit 5	35	2026-01-05	2026-05-29	In Progress
8	1S	108	Hillcrest Community School	Paint Exterior - Fascia & Stucco	4	2026-05-04	2026-08-28	In Progress
8	1S	108	Hillcrest Community School	Replace Solar PV Inverter	50	2025-03-01	2026-05-30	In Progress
8	1S	108	Hillcrest Community School	Replace Steam Heating Plant & Air Handling Units	96	2024-10-25	2026-03-30	In Progress
8	1S	110	Hodgson MS	Replace Air Handling Units	1.5	2024-11-19	2026-08-31	Design Held
8	1S	110	Hodgson MS	Replace DHW System, Boiler - Pool	1.5	2024-09-12	2026-08-31	Design Held
8	1S	110	Hodgson MS	Replace Roof (A, A2, D6, E6, G)	2	2026-02-25	2026-06-30	In Design
8	1S	110	Hodgson MS	Replace Stair Lift	2.5	2026-01-15	TBD	Tender / Pricing
8	1S	110	Hodgson MS	Replace Glass Block & Concrete Façade - Pool	97	2023-05-01	2024-04-01	Substantially Complete
8	1S	110	Hodgson MS	Restore Ceiling - Gym & Area	97	2023-05-01	2024-05-01	Substantially Complete
8	1S	108	Humewood Community School	Upgrade Drainage & Play Area - Play Field	4	2025-10-15	2026-07-17	In Progress
8	1S	108	Humewood Community School	Replace Roof (A,C1,E)	5	2026-05-15	2026-08-31	In Progress
8	1S	108	Humewood Community School	Repave Play Area & Upgrade Site	35	2025-05-15	2026-08-31	In Progress
8	1S	108	Humewood Community School	Upgrade Flooring, Paint, Millwork & Lighting - Library	50	2026-02-17	2026-06-30	In Progress
8	1S	108	Humewood Community School	Replace Fire Alarm System	95	2025-05-15	2026-08-31	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights LC	Replace Heating Plant	2	2026-01-15	2026-06-30	In Design
8	1N	106	John Polanyi CI / Bathurst Heights LC	Replace Urinals (4) - Washrooms - Floor 1	10	2026-07-06	2026-09-30	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights LC	Replace Network Security Cameras & System	90	2024-09-09	2026-06-30	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights LC	Upgrade Interior Finishes	97	2024-02-01	2024-03-31	Substantially Complete
8	1N	106	John Polanyi CI / Bathurst Heights LC	Upgrade Interior Finishes	97	2024-03-15	2025-12-31	Substantially Complete
8	1N	106	John Polanyi CI / Bathurst Heights LC	Replace PA/IHP System	97	2024-09-16	2025-12-30	Substantially Complete
8	1N	106	John Ross Robertson Jr. PS	Replace Urinals (9) & Replace Mop Sinks (2) - Floors 1 & 2	4	2026-04-07	2026-08-26	In Progress
8	1N	106	John Wanless Junior PS	Assess Building Envelope	50	2026-05-04	2026-06-26	In Progress
8	1N	106	Lawrence Park CI	Install Anti Climb Barriers - Roof B3	2	2026-01-14	2026-06-30	In Design
8	1N	106	Lawrence Park CI	Relocate Portable (1)	2	2026-02-25	2026-03-17	In Design
8	1N	106	Lawrence Park CI	Replace Bleachers - Play Field	3	2026-04-17	2027-08-30	Tender / Pricing
8	1N	106	Lawrence Park CI	Replace Urinals - Flush Valves (12)	75	2026-03-01	2026-06-30	In Progress
8	1N	106	Lawrence Park CI	Replace Steam Heating Plant & Air Handling Units	98	2023-09-07	2025-12-30	Substantially Complete
8	1N	106	Lawrence Park CI	Upgrade Flooring, Paint, Millwork & Lighting - Library	99	2025-06-16	2025-10-22	Substantially Complete
8	1N	106	Ledbury Park E & MS	Replace Exhaust Fans - All	20	2025-10-30	2026-06-28	In Progress
8	1N	106	Ledbury Park E & MS	Replace Heating Plant	97	2025-04-14	2026-04-01	Substantially Complete
8	1S	108	McMurrich Junior Public School	Replace Retaining Wall - Exits 1 & 7	4	2026-05-18	2026-05-29	In Progress
8	1S	108	McMurrich Junior Public School	Replace Siporex Deck and Roof (E-a,F)	95	2024-11-29	2026-06-30	In Progress
8	1S	108	McMurrich Junior Public School	Repave Asphalt Play Area	99	2024-06-30	2025-06-16	Substantially Complete
8	1S	107	North Preparatory Junior PS	Upgrade Foundation Waterproofing	97	2024-03-25	2024-10-31	Substantially Complete
8	1N	106	North Toronto CI	Replace Boilers (5)	3	2026-04-09	2026-12-30	Tender / Pricing
8	1N	106	North Toronto CI	Replace Boiler Vents	5	2026-02-05	2026-09-30	In Progress
8	1N	106	North Toronto CI	Paint Hallways, Doors & Frames - Exit 3	55	2026-04-06	2026-05-29	In Progress
8	1N	106	Oriole Park Junior PS	Restore Drain Line & Concrete - Electrical Room	2	2026-04-01	2026-05-29	In Design
8	1N	106	Oriole Park Junior PS	Upgrade Interior Finishes, Millwork & Flooring - Library & Storage Room	4	2026-03-16	2026-06-05	In Progress
8	1N	106	Oriole Park Junior PS	Replace Fence - E Elevation	4	2025-12-10	2026-05-29	In Progress
8	1N	106	Oriole Park Junior PS	Upgrade Hallway Lighting	10	2025-12-02	2026-08-28	In Progress
8	1N	106	Oriole Park Junior PS	Paint Washrooms - Staff	90	2026-03-23	2026-05-22	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
8	1S	107	West Preparatory Junior PS	Restore Interior Finishes & Flooring - Rooms 116 & Basement	4	2026-05-11	2026-08-11	In Progress
8	1S	107	West Preparatory Junior PS	Replace Windows - Hallway - Exit 8	40	2026-05-04	2026-06-12	In Progress
8	1S	108	Winona Drive Senior PS	Replace Siporex Deck and Roof (E)	95	2024-11-29	2026-06-30	In Progress
8	1N	106	Yorkdale Secondary School	Upgrade Flooring, Paint, Millwork & Lighting - Library	3	2026-03-16	2026-08-30	Tender / Pricing
8	1N	106	Yorkdale Secondary School	Paint Hallways, Doors & Frames - Floor 2	4	2026-05-18	2026-06-26	In Progress
8	1N	106	Yorkdale Secondary School	Replace Air Handling Units	4	2023-08-30	TBD	In Progress
8	1N	106	Yorkdale Secondary School	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
8	1N	106	Yorkdale Secondary School	Replace Heating Plant & Air Handling Units	97	2025-06-30	2026-01-22	Substantially Complete
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Upgrade Hydro Vault	2	2025-06-12	2026-07-31	In Design
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Paving Stones	3	2026-03-16	TBD	Tender / Pricing
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Steam Heating Plant	10	2026-01-23	2028-01-23	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Stairs - Exit 6	25	2025-07-25	2026-08-28	In Progress
9	1S	108	Brock Public School	Install Artificial Turf Field	3	2026-04-24	TBD	Tender / Pricing
9	1S	108	Brock Public School	Paint Hallways - Murals - Exit 2	90	2026-03-23	2026-05-29	In Progress
9	1S	108	Carleton Village J&S PS	Upgrade Hydro Vault	2	2024-02-27	2026-03-31	In Design
9	1S	108	Carleton Village J&S PS	Replace Fence	25	2025-07-15	2026-06-05	In Progress
9	1S	108	Carleton Village J&S PS	Replace Air Handling Units	97	2024-12-14	2025-08-31	Substantially Complete
9	1S	109	Charles G Fraser Jr PS (West End Creche)	Replace Air Handling Units	97	2023-04-30	2025-09-30	Substantially Complete
9	1S	110	Contact Alternative School	Upgrade Elevator Lift	3	2026-04-14	2026-08-31	Tender / Pricing
9	1S	108	Dewson Street Junior PS	Paint Rooms - Floors 1 & 2	4	2026-07-06	2026-08-21	In Progress
9	1S	108	Dewson Street Junior PS	Upgrade Hydro Vault	4	2025-12-18	2026-01-31	In Progress
9	1S	108	Dewson Street Junior PS	Repave Basketball Court	5	2026-05-01	2026-08-31	In Progress
9	1S	108	Dewson Street Junior PS	Replace Air Handling Units & Boilers	99	2024-06-10	2025-03-15	Substantially Complete
9	1S	108	Dovercourt Public School	Replace Flooring - Gym	3	2026-02-24	2026-09-30	Tender / Pricing
9	1S	108	Dovercourt Public School	Replace Steam Heating Plant & Air Handling Units	92	2024-09-11	2026-08-30	In Progress
9	1S	107	F.H. Miller Jr. PS	Upgrade Building Automation System	2.5	2025-02-28	TBD	Tender / Pricing
9	1S	107	Fairbank Memorial Comm. School	Upgrade Ventilation & Building Automation System	90	2022-11-21	2026-08-31	In Progress
9	1S	108	General Mercer Jr. PS	Replace Stair Treads - Exit 4	25	2025-07-25	2026-10-23	In Progress
9	1S	108	General Mercer Jr. PS	Install Door Card Access (2)	80	2025-09-04	2026-05-29	In Progress
9	1S	109	Givins/Shaw Jr. & Sr. PS	Upgrade Hydro Vault	2	2025-02-26	2026-07-31	In Design
9	1S	109	Givins/Shaw Jr. & Sr. PS	Replace Siporex Deck and Roof (E1)	5	2026-06-15	2026-09-30	In Progress
9	1S	110	Island Pub/Nat. Science School	Replace Roof Canopy - South Wing	30	2025-03-01	2026-06-19	In Progress
9	1S	110	Island Pub/Nat. Science School	Upgrade Shades - Green House	98	2024-11-18	2026-05-30	Substantially Complete
9	1S	109	Niagara Street Junior PS	Replace Elevator Lift	3	2026-03-30	TBD	Tender / Pricing
9	1S	109	Niagara Street Junior PS	Replace Ladder - Roof Access	50	2026-03-30	2026-07-20	In Progress
9	1S	108	Oakwood Collegiate Institute	Replace Support Beam - Roll Up Door	15	2024-10-21	2026-06-20	In Progress
9	1S	108	Oakwood Collegiate Institute	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
9	1S	108	Oakwood Collegiate Institute	Upgrade Lighting Fixtures - LED	45	2024-11-15	2026-08-31	In Progress
9	1S	108	Oakwood Collegiate Institute	Upgrade Hydro Vault	50	2025-07-07	2026-05-29	In Progress
9	1S	108	Oakwood Collegiate Institute	Replace Windows, Doors & Frames (7) - PH1	97	2023-07-04	2024-08-30	Substantially Complete
9	1S	108	Oakwood Collegiate Institute	Replace Concrete Stairs & Restore Chimney - Exit 1A	97	2025-06-25	2025-12-03	Substantially Complete
9	1S	108	Oakwood Collegiate Institute	Replace Windows, Doors & Frames - PH2	97	2025-06-25	2026-01-21	Substantially Complete
9	1S	109	Ogden Junior Public School	Upgrade Interior Finishes & Accessibility - Hallways	99	2019-05-01	2021-09-30	Substantially Complete
9	1S	108	Ossington/Old Orchard Jr. PS	Install Full Partitions - Washrooms	2	2025-01-17	2027-12-31	In Design
9	1S	108	Ossington/Old Orchard Jr. PS	Replace Steam Heating Plant	97	2024-05-15	2026-03-15	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
9	1S	108	Ossington/Old Orchard Jr. PS	Replace Air Handling Units & Upgrade Building Automation System	97	2024-05-15	2026-03-15	Substantially Complete
9	1S	108	Pauline Junior Public School	Replace Flooring - Gym	2.5	2026-05-30	TBD	Tender / Pricing
9	1S	108	Pauline Junior Public School	Replace Main Switch Board	5	2025-09-15	2027-08-30	In Progress
9	1S	108	Perth Avenue Junior PS	Upgrade Hydro Vault	2	2025-08-29	2026-06-30	In Design
9	1S	108	Perth Avenue Junior PS	Replace Stairs & Railings Exit 2, 3 & 4	3	2026-01-08	2026-08-30	Tender / Pricing
9	1S	108	Perth Avenue Junior PS	Replace Stair Treads - Exit 3	75	2026-03-30	2026-07-20	In Progress
9	1S	108	Perth Avenue Junior PS	Replace Siporex Deck and Roof (B)	97	2023-07-04	2026-01-30	Substantially Complete
9	1S	108	Rawlinson Community School	Replace Flooring & Ceiling - Gym	2	2025-05-29	2026-05-08	In Design
9	1S	108	Rawlinson Community School	Replace Metal Stair Railings - Courtyard -E Elevation	4	2025-05-13	2026-05-22	In Progress
9	1S	108	Regal Road Junior PS	Repave Play Area	3	2026-04-23	2027-08-31	Tender / Pricing
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Replace Play Equipment	90	2025-06-28	2026-06-30	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Replace Steam Heating Plant	98	2023-09-06	2025-11-24	Substantially Complete
9	1S	109	The Waterfront School	Replace Main Pathway & Upgrade Drainage	2	2022-11-03	2026-04-15	In Design
10	1S	110	Beverley R PS	Replace Doors & Frames - Upgrade Pool & Loading Area Components	2	2026-01-23	2026-06-10	In Design
10	1S	110	Beverley R PS	Paint Interior Finishes, Ceiling - Main Foyer	4	2026-05-29	2026-08-28	In Progress
10	1S	110	Beverley R PS	Replace Grout - Swimming Pool	80	2026-04-20	2026-05-18	In Progress
10	1S	110	Central Technical School	Replace Skylights - PH4	2	2025-11-07	2026-05-01	In Design
10	1S	110	Central Technical School	Replace Windows - Courtyard	3	2026-03-30	2027-08-31	Tender / Pricing
10	1S	110	Central Technical School	Install Display Cases - Main Foyer	4	2025-12-15	2026-04-30	In Progress
10	1S	110	Central Technical School	Replace Network Security Cameras & System	80	2024-09-09	2026-06-30	In Progress
10	1S	110	Central Technical School	Replace Roof (K-a,K2-a,KM6,KM7,KM8,L2,M2,O3)	97	2024-05-20	2025-07-04	Substantially Complete
10	1S	110	Central Technical School	Replace Steam Heating Plant	97	2021-08-23	2025-03-31	Substantially Complete
10	1S	109	Central Toronto Academy	Replace Auditorium Seats	4	2025-05-30	2026-07-15	In Progress
10	1S	109	Central Toronto Academy	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
10	1S	109	Central Toronto Academy	Paint Hallways, Doors & Frames, Main Office	50	2026-03-26	2026-05-22	In Progress
10	1S	109	Central Toronto Academy	Replace Skylights (1)	80	2025-01-22	2026-08-30	In Progress
10	1S	110	Church Street Jr PS/Native Learning Ctr	Paint Doors & Frames, Main Office, Foyer & Portable - Exit 4	75	2026-02-16	2026-05-22	In Progress
10	1S	109	Clinton Street Junior PS	Upgrade Play Area - Kindergarten	97	2025-07-11	2025-11-30	Substantially Complete
10	1S	109	Essex Jr. & Sr. PS	Repave Play Area & Replace Play Equipment	2	2024-08-07	2026-07-31	In Design
10	1S	109	Essex Jr. & Sr. PS	Upgrade Building Automation System	40	2026-01-19	2026-10-15	In Progress
10	1S	109	Essex Jr. & Sr. PS	Replace Siporex Deck and Roof (B2,C,C1,C2)	99	2025-06-28	2025-12-31	Substantially Complete
10	1S	110	Heydon Park SS (New)	Replace Elevator Lift - Platform	2	2026-03-27	2026-05-29	In Design
10	1S	110	Huron Street Junior PS	Paint Pump Room & Arts Room	4	2026-05-19	2026-06-26	In Progress
10	1S	110	Huron Street Junior PS	Replace Insulation - Rooftop Ducts	4	2026-04-04	2026-05-31	In Progress
10	1S	110	Inglenook Community HS	Replace Perimeter Fence	2	2023-05-25	2026-08-31	In Design
10	1S	110	Inglenook Community HS	Replace Steam Heating Plant & Air Handling Units	99	2023-05-15	2025-10-31	Substantially Complete
10	1S	110	Jarvis Collegiate Institute	Replace Steam Heating Plant - PH 2	2	2026-03-31	TBD	In Design
10	1S	110	Jarvis Collegiate Institute	Upgrade Hydro Vault	2	2024-02-27	2026-07-31	In Design
10	1S	110	Jarvis Collegiate Institute	Upgrade Elevator Lift	4	2025-12-18	2026-01-31	In Progress
10	1S	110	Jarvis Collegiate Institute	Assess Foundation Waterproofing & Fire Protection	80	2025-03-19	2026-06-30	In Progress
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Replace Windows - S Elevation	10	2026-05-01	2026-08-31	In Progress
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Replace Artificial Turf Field	85	2025-08-22	2026-08-31	In Progress
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Replace Steam Heating Plant	98	2022-09-06	2025-08-11	Substantially Complete
10	1S	109	Kensington Community Sch. Jr.	Replace Doors & Frames (15)	40	2026-01-19	2026-06-05	In Progress
10	1S	109	Kensington Community Sch. Jr.	Upgrade Security - Doors & Windows Floor 1 - Parking Arm Gate	97	2025-10-10	2026-04-30	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
10	1S	109	King Edward Jr. & Sr. PS	Restore Interior Finishes & Flooring - Offices, Hallway & Floor 2 Staff Rm	95	2025-09-22	2026-05-22	In Progress
10	1S	109	Lord Lansdowne Junior Public School	Replace Air Conditioning Unit	95	2025-06-09	2026-06-30	In Progress
10	1S	110	Market Lane Jr. & Sr. PS	Paint Railings - Exit 1	4	2026-05-25	2026-06-30	In Progress
10	1S	110	Market Lane Jr. & Sr. PS	Replace Roof (A1, A2, B3, C1, D4, D5, E2)	5	2025-11-17	2026-08-31	In Progress
10	1S	109	Orde Street Public School	Replace Cluster Column, Windows & Restore Façade - PH4	97	2023-06-30	2025-05-30	Substantially Complete
10	1S	109	Palmerston Junior PS	Replace Steam Heating Plant	97	2023-06-30	2025-05-30	Substantially Complete
10	1S	109	Palmerston Junior PS	Replace Air Handling Units & Upgrade Building Automation System	97	2023-06-30	2025-05-30	Substantially Complete
10	1S	109	Palmerston Junior PS	Repave Play Area & Replace Play Equipment	99	2025-06-02	2025-11-30	Substantially Complete
10	1S	110	Rose Avenue Jr. Public School	Replace Fixtures & Upgrade Interior Finishes - Washroom - Floor 1	2	2025-10-01	2026-05-08	In Design
10	1S	110	Rose Avenue Jr. Public School	Replace Fire Pump	2	2026-01-23	2026-05-29	In Design
10	1S	110	Rose Avenue Jr. Public School	Replace Artificial Turf Field	2	2022-07-29	2026-08-30	In Design
10	1S	110	Rosedale Hts Sch of the Arts	Replace Stairs - Playfield	2	2025-10-23	2026-05-29	In Design
10	1S	110	Rosedale Hts Sch of the Arts	Repave Parking Lot & Replace Slab	10	2025-03-16	2026-08-31	In Progress
10	1S	110	Rosedale Hts Sch of the Arts	Restore Parking Deck	99	2023-07-12	2024-08-31	Substantially Complete
10	1S	110	Rosedale Jr. Public School	Repave Pathway - Portables	4	2026-05-22	2026-06-30	In Progress
10	1S	109	West End Alternative/Bickford	Replace Concrete Slab - Courtyard	4	2026-06-01	2026-06-30	In Progress
10	1S	109	West End Alternative/Bickford	Upgrade Building Automation System - VFD Controls	30	2026-04-02	2026-08-31	In Progress
10	1S	110	Whitney Junior Public School	Upgrade Hydro Vault	4	2025-02-28	2025-11-30	In Progress
10	1S	110	Whitney Junior Public School	Upgrade Interior Finishes, Lighting - Basement, Room 311	97	2024-07-02	2025-08-30	Substantially Complete
10	1S	110	Winchester Jr. & Sr. PS	Paint Foyer - Heritage Building	4	2026-06-22	2026-07-24	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Replace Main Sanitary Drain - Heritage Building	10	2026-03-15	2026-06-01	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Upgrade Hydro Vault	15	2025-06-16	2026-05-29	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Replace Curtain Wall - Heritage Building	40	2026-07-01	2026-07-31	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Repave Play Area & Replace Play Equipment	50	2025-05-05	2026-08-31	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Upgrade Interior Finishes & Millwork Classroom 1,102A & 102B	50	2025-04-14	2026-08-31	In Progress
11	1N	106	Bedford Park Public School	Upgrade Grounding - Swimming Pool	2	2026-04-07	2026-06-30	In Design
11	1N	106	Bedford Park Public School	Replace Grout - Swimming Pool	95	2026-03-09	2026-04-30	In Progress
11	2N	214	Bennington Heights ES	Upgrade Boiler Refractory - Boiler 2	4	2025-11-27	2026-04-30	In Progress
11	1N	106	Blythwood Junior Public School	Replace Fire Alarm System Panel	95	2025-07-04	2026-04-30	In Progress
11	2N	213	Denlow Public School	Replace Flooring - Rooms 203, 204 & 205	4	2026-06-30	2026-07-01	In Progress
11	2N	213	Dunlace Public School	Repave Play Area & Replace Play Equipment - Kindergarten & Jr	2	2025-08-06	2026-06-10	In Design
11	2N	214	Fraser Mustard Early Learning Academy	Install Blinds (24) - Rooms 202, 203, 204, 205 & 215	4	2026-05-19	2026-07-30	In Progress
11	2N	214	Fraser Mustard Early Learning Academy	Replace Signage & Paint	50	2026-04-01	2026-05-30	In Progress
11	1S	110	Hodgson Middle School	Assess Cluster Columns	90	2025-08-01	2026-09-01	In Progress
11	1N	106	John Fisher Junior PS	Replace Skylights (2)	2	2025-10-31	2026-05-01	In Design
11	1N	106	John Fisher Junior PS	Replace Roof (A,A5,A6,BD1,D), Attic Insulation & Snow Guards FH1	3	2026-02-05	2026-07-30	Tender / Pricing
11	1N	106	John Fisher Junior PS	Replace Retaining Wall & Restore Playfield	80	2025-07-26	2026-05-30	In Progress
11	1N	106	John Fisher Junior PS	Replace Light Pole - Play Yard	80	2026-01-19	2026-05-30	In Progress
11	2N	214	Leaside High School	Install Whiteboards (9)	4	2026-05-19	2026-07-30	In Progress
11	2N	214	Leaside High School	Install Window Film - Floors 1, 2 & 3	4	2026-05-04	2026-06-26	In Progress
11	2N	214	Leaside High School	Replace Flooring - Auditorium	4	2026-04-27	2026-06-15	In Progress
11	2N	214	Marc Garneau CI	Upgrade Building Automation System - Router	2	2026-04-29	2026-05-29	In Design
11	2N	214	Marc Garneau CI	Replace Chair Lift	2	2025-05-21	2026-08-31	In Design
11	2N	214	Marc Garneau CI	Replace Network Security Cameras & System	80	2024-09-09	2026-06-30	In Progress
11	2N	214	Marc Garneau CI	Replace Air Handling Unit	95	2024-03-23	2026-05-31	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
11	1S	110	Maurice Cody Jr. Public School	Paint Washroom & Hallways - Floors 1 & 2	4	2026-05-04	2026-06-26	In Progress
11	1S	110	Maurice Cody Jr. Public School	Install Fence - Chain Link & Gates (2)	25	2025-10-15	2026-05-15	In Progress
11	1S	110	Maurice Cody Jr. Public School	Upgrade Play Area - Kindergarten	80	2025-01-15	2026-08-31	In Progress
11	1S	110	Maurice Cody Jr. Public School	Upgrade Flooring, Paint, Millwork & Lighting - Library	97	2025-03-06	2025-08-31	Substantially Complete
11	1S	110	Northern Secondary School	Replace Windows - Courtyard	2	2026-02-25	2026-06-22	In Design
11	1S	110	Northern Secondary School	Replace Grout - Swimming Pool	4	2026-06-01	2026-06-29	In Progress
11	1S	110	Northern Secondary School	Replace Steam Heating Plant - PH1	90	2025-03-05	2026-05-31	In Progress
11	2N	214	Northlea E. & M.S.	Upgrade Elevator Lift	2	2026-04-16	2026-05-29	In Design
11	2N	214	Northlea E. & M.S.	Upgrade HVAC Controls - Energy Monitoring	3	2026-01-19	2026-10-31	Tender / Pricing
11	2N	214	Northlea E. & M.S.	Paint Main Office	4	2026-07-06	2026-08-14	In Progress
11	2N	214	Northlea E. & M.S.	Replace DHW Heaters (2)	90	2025-09-16	2026-05-30	In Progress
11	2N	214	Northlea E. & M.S.	Paint Hallways, Doors & Frames - Exit 1 & 5	95	2026-03-09	2026-05-29	In Progress
11	2N	214	Northlea E. & M.S.	Replace Artificial Turf Field	97	2025-06-06	2025-10-30	Substantially Complete
11	2N	213	Owen Public School	Repave Play Area & Replace Play Equipment	2	2025-09-09	2026-04-24	In Design
11	2N	213	Park Lane Public School	Replace Condensers (4)	3	2026-04-30	TBD	Tender / Pricing
11	2N	213	Park Lane Public School	Upgrade Interior Finishes, Millwork & Washroom Fixtures - PH2	3	2026-04-30	2026-11-30	Tender / Pricing
11	2N	213	Park Lane Public School	Replace Main Switch Board & Upgrade Incoming Service	3	2026-04-30	TBD	Tender / Pricing
11	2N	213	Park Lane Public School	Upgrade Washrooms	97	2025-06-27	2025-10-31	Substantially Complete
11	2N	214	Rolph Road ES	Restore & Refinish Wood Flooring - Upgrade Interior Finishes - Gym	2	2026-01-15	2026-05-25	In Design
11	2N	214	Rolph Road ES	Replace Roof (A, B, C, D)	2	2025-11-22	2026-08-31	In Design
11	2N	214	Rolph Road ES	Replace Flooring - Room 3	4	2026-06-30	2026-07-01	In Progress
11	2N	214	Rolph Road ES	Restore Foundation Wall	5	2026-06-26	2026-08-21	In Progress
11	2N	214	Rolph Road ES	Upgrade Flooring, Paint, Millwork & Lighting - Library	97	2025-04-22	2026-02-09	Substantially Complete
11	2N	213	St. Andrew's Middle School	Replace Siporex Deck and Roof (B)	4	2026-03-18	2026-08-21	In Progress
11	2N	213	St. Andrew's Middle School	Replace Windows, Doors & Frames - E & S Elevation	95	2022-07-01	2026-07-30	In Progress
11	1N	106	Sunny View Jr. & Sr. PS	Repave Play Area & Replace Play Equipment	5	2026-03-13	2026-08-30	In Progress
11	1N	106	Sunny View Jr. & Sr. PS	Replace Steam Heating Plant	98	2022-06-29	2025-10-01	Substantially Complete
11	1N	106	Sunny View Jr. & Sr. PS	Replace Air Handling Units & Upgrade Building Automation System	98	2022-07-04	2025-10-01	Substantially Complete
11	2N	213	York Mills CI	Paint Room 103, Pool Area, Hallways & Offices	4	2026-06-01	2026-07-10	In Progress
11	2N	213	York Mills CI	Assess Waterproofing - Boiler Room & Shower	15	2026-07-03	2026-09-30	In Progress
12	1N	111	Avondale PS	Install Artificial Turf Field	3	2026-03-29	2026-10-31	Tender / Pricing
12	1N	105	Avondale Secondary Alternative School	Replace Boilers (2)	3	2026-04-30	2027-01-31	Tender / Pricing
12	1N	111	Cameron Public School	Install Corkboards (23)	4	2026-03-23	2026-05-08	In Progress
12	1N	111	Cameron Public School	Upgrade Building Automation System	5	2025-04-17	2026-05-30	In Progress
12	1N	111	Cameron Public School	Replace Main Sanitary Drain	90	2026-04-01	2026-06-30	In Progress
12	1N	111	Churchill Public School	Upgrade BAS System - Energy Monitoring	2	2025-08-28	2026-04-17	In Design
12	1N	111	Churchill Public School	Replace Insulation - Rooftop Ducts	4	2026-04-01	2026-07-01	In Progress
12	1N	111	Claude Watson School for Arts	Install Blinds (24) Main Office, Library	75	2026-03-23	2026-06-05	In Progress
12	1N	111	Drewry SS	Repave Parking Lot	4	2026-01-30	2026-08-30	In Progress
12	1N	111	Drewry SS	Replace Play Equipment - Swings - Accessibility	4	2026-05-30	2026-06-30	In Progress
12	1N	111	Drewry SS	Replace Doors & Frames - Exit 4,5,5A,5B	75	2025-03-21	2026-05-25	In Progress
12	1N	111	Earl Haig Secondary School	Upgrade Dust Collector	5	2026-01-10	2026-05-30	In Progress
12	1N	111	Earl Haig Secondary School	Upgrade Swing Gates, Camera & Restore Service - Parking Lot	45	2026-03-17	2026-04-17	In Progress
12	1N	111	Earl Haig Secondary School	Replace Light Poles (2)	80	2026-03-30	2026-06-21	In Progress
12	1N	111	Finch Public School	Replace Cluster Columns & Façade	2	2026-03-12	2026-07-26	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
12	1N	111	Finch Public School	Replace Windows - All Elevations	5	2026-05-04	2026-11-06	In Progress
12	1N	105	Fisherville Sr PS/NW Year Round Alt Ctr	Install Door Card Access - Exits 2 & 4	4	2026-10-12	2026-10-21	In Progress
12	1N	105	Fisherville Sr PS/NW Year Round Alt Ctr	Install AI Entry System - Exits 6 & 4	4	2026-10-21	2026-10-30	In Progress
12	1N	111	Hollywood Public School	Repave Play Area	99	2024-06-01	2025-08-31	Substantially Complete
12	1N	105	Lillian Public School	Repave Play Area & Replace Play Equipment and Fence	2	2025-09-09	2026-06-10	In Design
12	1N	105	Lillian Public School	Replace Roof (A,A1,A2,D,E,F,H2,H3,H4,H5,H6,H7,H8)	99	2025-05-29	2025-12-31	Substantially Complete
12	1N	105	Newtonbrook Secondary School	Upgrade Grounding - Swimming Pool	40	2026-02-19	2026-04-30	In Progress
12	1N	105	Newtonbrook Secondary School	Replace Network Security Camera System	60	2025-08-07	2026-06-30	In Progress
12	1N	105	Newtonbrook Secondary School	Replace Doors & Frames - Exits 1,2,5,6,7,8,10 & 11 & Replace Windows - PH2	75	2025-09-15	2026-05-29	In Progress
12	1N	105	Newtonbrook Secondary School	Replace Grout - Swimming Pool	97	2025-06-23	2025-09-12	Substantially Complete
12	1N	105	Newtonbrook Secondary School	Replace Central Emergency Lighting System	97	2025-05-15	2025-11-12	Substantially Complete
12	1N	105	R.J. Lang Elementary E. & M.S.	Accessibility Improvements	3	2026-03-30	2026-08-31	Tender / Pricing
13	2N	212	Arbor Glen Public School	Replace Fence - Exit 6	4	2026-04-06	2026-06-26	In Progress
13	2N	212	Arbor Glen Public School	Replace Windows - All Elevations	35	2026-01-05	2026-08-07	In Progress
13	1N	111	Bayview MS	Replace Heating Plant & Air Handling Units	95	2025-04-24	2026-05-30	In Progress
13	1N	111	Bayview MS	Repave Asphalt Play Area	97	2024-06-21	2025-09-30	Substantially Complete
13	2N	212	Cherokee Public School	Paint Gym	4	2026-06-29	2026-07-31	In Progress
13	2N	212	Cliffwood Public School	Replace Rooftop Unit & Exhaust Fan	50	2025-10-01	2026-06-28	In Progress
13	2N	212	Cresthaven Public School	Replace Play Equipment	2	2024-08-16	2026-04-22	In Design
13	2N	212	Cresthaven Public School	Replace Roof (B3) - Canopy - Exit 4	2	2026-02-26	2026-07-31	In Design
13	2N	213	Crestview Public School	Accessibility Improvements	2	2025-12-11	2026-05-15	In Design
13	2N	213	Dallington Public School	Upgrade Play Area - Kindergarten	2	2024-08-08	2026-04-22	In Design
13	2N	213	Don Valley Middle School	Paint Room 203 & Replace Padding	80	2025-07-10	2026-05-15	In Progress
13	2N	212	Ernest Public School	Replace Plumbing Fixtures - All	45	2026-03-01	2026-06-30	In Progress
13	2N	213	Forest Manor Public School	Repave Play Area & Replace Play Equipment	2	2023-05-03	2026-04-30	In Design
13	2N	213	Forest Manor Public School	Relocate Portables (5)	3	2026-04-24	TBD	Tender / Pricing
13	2N	213	Georges Vanier SS	Upgrade Drainage - Playfield	2	2019-08-15	2026-06-30	In Design
13	2N	213	Georges Vanier SS	Replace Bleachers - Gym	95	2022-10-17	2026-05-29	In Progress
13	2N	213	Georges Vanier SS	Replace DX Coils & Upgrade HVAC	99	2024-04-20	2024-07-31	Substantially Complete
13	2N	212	Highland Middle School	Install Whiteboards (10)	4	2026-05-19	2026-07-30	In Progress
13	2N	212	Highland Middle School	Install Scoreboard - Gym	10	2026-02-18	2026-05-29	In Progress
13	2N	212	Hillmount Public School	Replace HVAC Unit - Gym	2	2026-02-19	2026-04-30	In Design
13	2N	212	Hillmount Public School	Install Rooftop Guardrail - AC 5	2	2026-03-12	2026-07-31	In Design
13	2N	212	Hillmount Public School	Replace Retaining Wall Edge - Exit 1	4	2026-05-11	2026-05-22	In Progress
13	2N	213	Lescon Public School	Upgrade Exit Signs	99	2025-03-19	2025-04-28	Substantially Complete
13	1N	105	Lester B. Pearson PS	Paint Washrooms - Floors 1 & 2	4	2026-05-11	2026-07-10	In Progress
13	2N	212	Pineway Public School	Install Blinds (3), Whiteboards (6) & Corkboards (8)	4	2026-06-01	2026-07-30	In Progress
13	2N	212	Pineway Public School	Upgrade Playfield - Replace Sand Pit	4	2026-05-19	2026-05-30	In Progress
13	2N	212	Pineway Public School	Install Anti Climb Barriers - Library	5	2026-06-29	2026-09-30	In Progress
13	2N	220	Pleasant View Middle School	Replace Flooring - Washroom	2	2026-03-27	2026-05-08	In Design
13	2N	212	Zion Heights Middle School	Install AI Entry System	10	2026-01-19	2026-08-28	In Progress
14	2N	214	Cassandra Public School	Replace Doors & Frames - Exit 2&3	4	2025-08-18	2026-05-29	In Progress
14	2N	214	Don Mills Collegiate Institute	Replace Doors & Frames - Exits 6A, 7B & 7C	4	2026-03-30	2026-07-20	In Progress
14	2N	214	Don Mills Collegiate Institute	Upgrade Play Field Track & Tennis Court	5	2026-05-24	2026-08-21	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
14	2N	214	Don Mills Collegiate Institute	Replace Bleachers - Gym	95	2022-03-17	2026-05-29	In Progress
14	2N	213	Donview MS	Replace Siporex Deck and Roof (D)	4	2026-01-21	2027-03-31	In Progress
14	2N	213	Donview MS	Paint Railings Exits 6A & 6D, Stage Walls, Room 106	4	2026-05-18	2026-06-05	In Progress
14	2N	213	Donview MS	Upgrade Interior Finishes, Millwork & Flooring - Cafeteria & Stage	50	2026-03-16	2026-06-05	In Progress
14	2N	213	Donview MS	Replace Air Handling Units & Unit Ventilators	95	2023-07-01	2026-05-31	In Progress
14	2N	213	Donview MS	Assess Structure and Restorations - Boiler Room	95	2025-03-12	2026-06-30	In Progress
14	2N	213	Donview MS	Replace Windows - S Elevation	97	2024-07-01	2024-08-31	Substantially Complete
14	2N	213	Donview MS	Replace Heating Plant	97	2023-07-01	2024-10-31	Substantially Complete
14	2N	213	Donview MS	Replace Fire Alarm System	97	2023-07-04	2024-09-30	Substantially Complete
14	2N	213	Fenside Public School	Replace Roof (A, A1, B, C4, E)	5	2026-06-26	2026-08-21	In Progress
14	2N	214	Gateway Public School	Replace Roof Parapet (E,B) - Restore Soffit & Cladding (E, E1, D2)	2	2026-02-19	2026-07-31	In Design
14	2N	213	George S. Henry Academy	Replace Fire Alarm System	80	2025-01-20	2026-05-31	In Progress
14	2N	214	Grenoble Public School	Repave Play Area & Replace Play Equipment	2	2025-11-27	2027-02-15	In Design
14	2N	214	Grenoble Public School	Replace Bradley Fountain Sinks (5)	35	2026-04-07	2026-06-30	In Progress
14	2N	214	Milne Valley Middle School	Replace Siporex Deck and Roof (C-a,C1-a,C1-c,C2,D-a,B,C,C1,D)	3	2026-01-21	2026-08-21	Tender / Pricing
14	2N	214	Milne Valley Middle School	Paint Lockers (250) - Exit 2 & Main Office	4	2026-06-30	2026-07-01	In Progress
14	2N	214	Milne Valley Middle School	Assess & Restore Interior Finishes - Floors 1, 2 & 3	4	2026-04-09	TBD	In Progress
14	2N	214	Milne Valley Middle School	Upgrade Interior Finishes, Millwork & Flooring - Library & Drama Rooms	50	2026-03-30	2026-06-30	In Progress
14	2N	214	Norman Ingram Public School	Assess Storm Water Management	2	2025-10-23	2026-06-29	In Design
14	2N	214	Ranchdale Public School	Replace Retaining Wall	5	2026-03-13	2026-10-31	In Progress
14	2N	213	Rene Gordon ES	Replace Siporex Deck and Roof (B,B-a)	97	2025-06-27	2025-08-31	Substantially Complete
14	2N	214	Valley Park Middle School	Upgrade Elevator Lift	2	2026-03-09	2026-05-22	In Design
14	2N	214	Valley Park Middle School	Replace Air Handling Unit & Upgrade Variable Air Volume Box Controls	3	2026-01-19	2027-08-20	Tender / Pricing
14	2N	214	Valley Park Middle School	Replace Chiller (1)	60	2025-06-16	2026-06-30	In Progress
14	2N	214	Victoria Park Collegiate Institute	Replace DHW System	4	2026-05-31	2026-07-30	In Progress
14	2N	214	Victoria Park Collegiate Institute	Replace PA/IHP System	80	2025-03-16	2026-06-30	In Progress
15	2S	215	220 Langley Ave. (Pape JPS)	Repave Parking Lot, Track & Play Area	2	2025-06-25	2026-05-19	In Design
15	2S	215	220 Langley Ave. (Pape JPS)	Replace Windows, Doors & Frames	2	2025-01-22	2026-04-28	In Design
15	2S	215	220 Langley Ave. (Pape JPS)	Assess Metrolinx Construction Impact	50	2023-06-12	2026-08-31	In Progress
15	2S	215	220 Langley Ave. (Pape JPS)	Restore Exterior Flagstone	99	2025-08-30	2025-12-03	Substantially Complete
15	2S	215	Blake Street Junior PS	Upgrade Hydro Vault	30	2026-04-13	TBD	In Progress
15	2S	215	Blake Street Junior PS	Upgrade Interior Finishes, Millwork & Flooring - Rooms 208, 212, 311, & 312	80	2026-02-02	2026-05-15	In Progress
15	2S	215	Bruce Public School	Replace HVAC Unit - Staff Room	2	2026-03-12	2026-05-30	In Design
15	2S	215	Bruce Public School	Repave Parking Lot	3	2026-07-01	2026-12-31	Tender / Pricing
15	2S	215	Bruce Public School	Upgrade Building Automation System	5	2026-02-01	2026-04-30	In Progress
15	2S	215	Bruce Public School	Replace Sanitary Trap	10	2026-03-15	2026-06-01	In Progress
15	2S	216	Chester Elementary School	Repave Play Area & Replace Play Equipment	2	2025-12-10	2027-02-15	In Design
15	2S	216	Chester Elementary School	Replace Heating Plant	97	2024-05-15	2025-01-31	Substantially Complete
15	2S	215	City Adult Learning Centre	Upgrade Gas Lines & Ventilation	4	2026-04-13	TBD	In Progress
15	2S	215	City Adult Learning Centre	Upgrade Drainage & Floodproofing - Sub Basement	4	2026-01-21	2026-12-31	In Progress
15	2S	215	City Adult Learning Centre	Upgrade Flooring, Paint, Millwork & Lighting - Library	10	2026-06-26	2026-08-31	In Progress
15	2S	215	City Adult Learning Centre	Install Blinds - Staffroom & Rooms C1 - C9	30	2026-03-02	2026-05-30	In Progress
15	2S	215	City Adult Learning Centre	Replace Rooftop Unit - Daycare	75	2025-07-30	2026-05-31	In Progress
15	2S	216	Cosburn Middle School	Accessibility Improvements	3	2026-04-20	2026-12-31	Tender / Pricing
15	2S	216	Cosburn Middle School	Replace Fire Pump	80	2023-10-06	2026-08-26	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
15	2S	216	Cosburn Middle School	Replace Fire Alarm System	90	2023-11-20	2026-05-29	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Upgrade Hydro Vault	2	2025-02-26	2026-07-31	In Design
15	2S	215	Danforth CTI/Greenwood SS	Replace Windows (6) - Library	4	2026-05-04	2026-06-26	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Upgrade Fire Hose Cabinet & Relocate	4	2024-01-08	TBD	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Upgrade Millwork & Interior Finishes - Rooms C8, C71, C72, B77	5	2026-07-01	2026-08-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Replace DHW Heaters - Y Hall	15	2026-02-01	2026-07-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Restore Cluster Columns & Façade	50	2025-07-01	2026-05-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Replace Network Security Cameras & System	80	2024-09-11	2026-06-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Install Dedicated Exhausts - Culinary Classroom	97	2023-06-01	2025-11-28	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Replace Air Handling Units & Upgrade Building Automation System	97	2021-05-06	2023-11-30	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Replace Air Handling Units	97	2024-05-15	2025-11-28	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Replace Passenger Elevator	97	2023-09-11	2024-08-29	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Restore Façade, Replace Windows - S Elevation - PH3	97	2025-07-02	2026-02-15	Substantially Complete
15	2S	216	Diefenbaker Elementary School	Accessibility Improvements	3	2026-04-20	2026-12-31	Tender / Pricing
15	2S	215	Duke Of Connaught Jr & Sr PS	Restore Cluster Columns & Replace Windows (12)	2	2026-01-15	2026-08-31	In Design
15	2S	215	Duke Of Connaught Jr & Sr PS	Replace Steam Heating Plant & Air Handling Units	95	2024-05-15	2026-05-29	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Replace Air Handling Units	95	2024-05-15	2026-05-29	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Assess Cluster Columns	97	2025-08-18	2025-09-30	Substantially Complete
15	2S	215	Dundas Jr PS	Upgrade Hydro Vault	2	2024-02-27	2026-07-31	In Design
15	2S	215	Earl Grey Senior Public School	Restore Track & Playfield	55	2025-07-02	2026-05-31	In Progress
15	2S	215	Eastdale Collegiate Institute	Restore Concrete Support Beams - Floor 4	95	2025-03-17	2026-05-30	In Progress
15	2S	215	Frankland Community Junior PS	Upgrade Building Automation Systems & Replace VAV Boxes	4	2026-07-01	2026-08-30	In Progress
15	2S	215	Frankland Community Junior PS	Replace Air Handling Units	97	2024-07-01	2026-03-31	Substantially Complete
15	2S	215	Frankland Community Junior PS	Replace Heating Plant	97	2024-05-15	2025-08-30	Substantially Complete
15	2S	215	Jackman Avenue Junior PS	Replace Solar PV Inverter	50	2025-03-01	2026-05-30	In Progress
15	2S	215	Jackman Avenue Junior PS	Replace Fence - Chain Link	50	2026-07-20	2026-08-31	In Progress
15	2S	215	Jackman Avenue Junior PS	Replace Heating Plant	80	2025-05-01	2026-08-30	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS LC4	Install Appliances - Caretaker Room	50	2025-04-09	2026-06-30	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS LC4	Relocate - Pape - Jones	97	2025-04-10	2025-11-30	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS LC4	Relocate - Pape - Jones	97	2025-04-10	2025-11-30	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS LC4	Upgrade Play Area & Install Play Equipment	97	2025-01-06	2025-08-30	Substantially Complete
15	2S	215	Jones Ave Adult New Canadians/CSS LC4	Upgrade Interior Finishes, Millwork - Classrooms	97	2025-04-15	2025-08-30	Substantially Complete
15	2S	215	Kâpapâmahcahkwêw - Wandering Spirit School	Replace Kiln	1.5	2025-10-23	2026-08-31	Design Held
15	2S	215	Kâpapâmahcahkwêw - Wandering Spirit School	Replace Roof (F4) - Retrofit Roof (A1, A2, F3) & Upgrade FA Systems	2	2026-02-18	2026-04-30	In Design
15	2S	215	Kâpapâmahcahkwêw - Wandering Spirit School	Repave Track & Restore Playfield	3	2026-04-16	TBD	Tender / Pricing
15	2S	215	Kâpapâmahcahkwêw - Wandering Spirit School	Replace Air Handling Unit - Gym	4	2025-06-09	TBD	In Progress
15	2S	215	Kâpapâmahcahkwêw - Wandering Spirit School	Replace Doors & Frames - Auditorium	90	2025-07-01	2026-08-30	In Progress
15	2S	215	Kâpapâmahcahkwêw - Wandering Spirit School	Restore Ventilator Coil	99	2023-10-30	2024-09-13	Substantially Complete
15	2S	215	Leslieville Junior PS	Upgrade Fence & Drainage	4	2026-05-01	2026-08-01	In Progress
15	2S	215	Monarch Park CI/SOLE	Upgrade Hydro Vault	2	2025-02-26	2026-09-30	In Design
15	2S	215	Monarch Park CI/SOLE	Replace Chiller Components - Pressure Relief Valves	4	2025-10-24	2025-11-15	In Progress
15	2S	215	Monarch Park CI/SOLE	Upgrade Building Automation System	4	2026-07-01	2026-12-31	In Progress
15	2S	215	Monarch Park CI/SOLE	Replace Sanitary Drain & Ceiling - Boiler Room	60	2025-05-12	2026-08-31	In Progress
15	2S	215	Monarch Park CI/SOLE	Replace Grout - Swimming Pool	97	2025-08-25	2025-09-26	Substantially Complete
15	2S	215	Morse Junior Public School	Replace Air Handling Units	97	2023-06-20	2024-08-30	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
15	2S	215	Roden PS / Equinox Holistic Alt School	Repave Play Area & Replace Play Equipment	2	2024-08-08	2026-07-31	In Design
15	2S	216	Westwood Middle School	Replace Air Handling Unit - Music Room	2	2026-01-21	2026-04-30	In Design
15	2S	216	Westwood Middle School	Restore Cluster Column & Replace Windows	5	2025-11-24	2026-12-31	In Progress
15	2S	215	Withrow Avenue Jr. PS	Replace Rooftop Unit	3	2026-01-28	2027-03-31	Tender / Pricing
15	2S	215	Withrow Avenue Jr. PS	Restore Retaining Wall - N Elevation	5	2025-06-06	2026-12-31	In Progress
16	2S	216	Balmy Beach Community Sch. Jr.	Replace Heating Plant	3	2026-05-01	2026-10-31	Tender / Pricing
16	2S	216	Balmy Beach Community Sch. Jr.	Upgrade Irrigation & Play Fixtures - Playfield	4	2026-07-06	2026-08-31	In Progress
16	2S	215	Bowmore Road Jr & Sr PS	Replace Skylights (2)	2	2025-10-31	2026-05-01	In Design
16	2S	215	Bowmore Road Jr & Sr PS	Accessibility Improvements	2	2025-12-11	2026-05-15	In Design
16	2S	215	Bowmore Road Jr & Sr PS	Repave Parking Lot	90	2025-03-19	2026-06-30	In Progress
16	2S	215	Bowmore Road Jr & Sr PS	Replace Heating Plant	97	2023-05-15	2024-03-29	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Replace Air Handling Units	97	2023-06-19	2024-08-20	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Replace CO2 Tanks	99	2024-08-29	2025-01-06	Substantially Complete
16	2S	216	Crescent Town ES	Replace Artificial Turf Field & Play Equipment	50	2024-06-17	2026-08-26	In Progress
16	2S	216	Crescent Town ES	Replace Air Handling Units	97	2023-06-22	2024-08-30	Substantially Complete
16	2S	216	D.A. Morrison MS	Upgrade Building Automation System	3	2025-09-25	2026-12-30	Tender / Pricing
16	2S	216	D.A. Morrison MS	Paint Cafeteria	4	2026-07-01	2026-08-30	In Progress
16	2S	216	D.A. Morrison MS	Replace Inverter - Emergency Lighting	4	2023-11-03	TBD	In Progress
16	2S	216	D.A. Morrison MS	Replace Air Handling Units	97	2023-10-17	2024-12-31	Substantially Complete
16	2S	216	D.A. Morrison MS	Upgrade Hydro Vault	99	2025-04-01	2025-10-17	Substantially Complete
16	2S	215	Earl Beatty Jr. & Sr. PS	Upgrade Air Conditioning - Fans - Gym	2	2026-02-26	2026-06-30	In Design
16	2S	215	Earl Beatty Jr. & Sr. PS	Replace Fencing & Retaining Wall - Parking Lot	2	2022-07-01	2026-03-30	In Design
16	2S	215	Earl Beatty Jr. & Sr. PS	Install Anti Climb Barriers - Roof A2	2	2026-01-14	2026-06-30	In Design
16	2S	215	Earl Haig Public School	Install Artificial Turf Field	2	2024-08-07	2026-07-20	In Design
16	2S	215	Earl Haig Public School	Replace Handrails - Stairs 1 & 7	80	2026-01-23	2026-05-22	In Progress
16	2S	216	East York Alternative SS	Replace Folding Divider Wall - Rooms F2 & F3	2	2025-10-22	2026-05-15	In Design
16	2S	216	East York Collegiate Institute	Replace Folding Divider Wall - Gym	2	2025-10-22	2026-06-12	In Design
16	2S	216	East York Collegiate Institute	Upgrade Interior Finishes & Replace Seating - Auditorium	2	2025-12-03	2026-05-08	In Design
16	2S	216	East York Collegiate Institute	Upgrade Hydro Vault	10	2025-07-07	2026-05-29	In Progress
16	2S	216	East York Collegiate Institute	Replace Network Security Cameras & System	55	2025-11-20	2026-07-30	In Progress
16	2S	216	East York Collegiate Institute	Upgrade Fence & Tennis Courts	97	2025-01-07	2025-12-30	Substantially Complete
16	2S	216	East York Collegiate Institute	Replace Heat Pumps, Fluid Cooler Indoor Air Handlers	97	2024-07-01	2025-08-31	Substantially Complete
16	2S	216	Glen Ames Sr PS	Replace Drain Line - Pool	2	2024-08-29	2026-03-26	In Design
16	2S	216	Glen Ames Sr PS	Replace Windows - All	20	2026-03-30	2026-08-21	In Progress
16	2S	216	Glen Ames Sr PS	Paint Lockers, VP Office & Hallways - Floors 1& 3	30	2025-11-24	2026-07-31	In Progress
16	2S	216	Glen Ames Sr PS	Replace Steam Heating Plant	90	2024-10-25	2026-08-31	In Progress
16	2S	216	Glen Ames Sr PS	Replace Grout - Swimming Pool	97	2025-06-13	2025-09-12	Substantially Complete
16	2S	216	Glen Ames Sr PS	Replace Pool Cylinder	99	2023-10-30	2024-05-10	Substantially Complete
16	2S	216	Gordon A. Brown Middle School	Assess Cluster Columns	2	2025-10-09	2026-05-29	In Design
16	2S	216	Gordon A. Brown Middle School	Install Anti Climb Barriers - Exits 8C & 4C	2	2026-01-14	2026-06-30	In Design
16	2S	216	Gordon A. Brown Middle School	Paint Stairwell - Exit 4 & Washroom Floor 2	25	2026-03-30	2026-06-01	In Progress
16	2S	216	Gordon A. Brown Middle School	Replace Electrical Panel - Pool	90	2024-09-13	2026-05-30	In Progress
16	2S	216	Gordon A. Brown Middle School	Replace Air Handling Units (5)	99	2023-06-30	2024-08-30	Substantially Complete
16	2S	215	Kew Beach Junior Public School	Replace Solar PV Inverter	60	2025-03-01	2026-05-30	In Progress
16	2S	215	Kew Beach Junior Public School	Replace Siporex Deck and Roof (B,Ba)	97	2025-07-01	2026-02-15	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
16	2S	216	Malvern Collegiate Institute	Accessibility Improvements	2	2025-12-10	2026-05-15	In Design
16	2S	216	Malvern Collegiate Institute	Replace Rooftop Unit - Library	4	2026-02-15	2026-06-30	In Progress
16	2S	216	Malvern Collegiate Institute	Paint Gym, Basement Hallways, Room 312	65	2026-03-30	2026-06-05	In Progress
16	2S	216	Malvern Collegiate Institute	Replace Cluster Columns & Façade	97	2024-09-10	2025-12-30	Substantially Complete
16	2S	216	Malvern Collegiate Institute	Replace Siporex Deck and Roof (D)	97	2024-11-12	2025-12-30	Substantially Complete
16	2S	216	O'Connor Public School	Replace Fire Alarm System	97	2023-02-14	2023-08-25	Substantially Complete
16	2S	216	Parkside Elementary School	Replace Landscape Edge - Play Area	4	2026-04-27	2026-05-08	In Progress
16	2S	216	Parkside Elementary School	Upgrade Ventilation & AC	85	2024-09-20	2026-08-31	In Progress
16	2S	216	Secord Elementary School	Replace Steam Heating Plant	2.5	2025-02-28	TBD	Tender / Pricing
16	2S	216	Selwyn ES	Repave Play Area & Upgrade Site	2	2024-08-07	2026-08-14	In Design
16	2S	216	Selwyn ES	Install AI Entry System	10	2026-02-18	2026-05-29	In Progress
16	2S	216	Selwyn ES	Paint Hallway - Floor 1	97	2026-03-09	2026-05-22	Substantially Complete
16	2S	216	William J. McCordic School	Upgrade Elevator Lift & Replace Cylinder	2	2026-04-14	2026-05-29	In Design
16	2S	216	William J. McCordic School	Replace Flooring - Gym	5	2025-05-20	2026-12-31	In Progress
16	2S	216	Williamson Road Junior PS	Replace Steam Heating Plant & Air Handling Units	3	2026-01-28	2027-12-31	Tender / Pricing
16	2S	216	Williamson Road Junior PS	Restore Façade, Replace Windows - E&W Elevation - PH3	90	2024-09-09	2026-05-30	In Progress
17	2S	217	Buchanan Public School	Replace Steam Heating Plant	5	2026-07-01	2026-12-31	In Progress
17	2S	217	Buchanan Public School	Repave Play Area & Replace Play Equipment	97	2024-07-02	2025-08-30	Substantially Complete
17	2S	219	Donwood Park Jr. Public S.	Install Play Equipment & Outdoor Seating	2	2025-08-07	2026-04-27	In Design
17	2S	217	Ellesmere-Statton PS	Replace Siporex Deck and Roof (B)	97	2025-07-01	2025-11-30	Substantially Complete
17	2S	217	General Crerar Public School	Replace Flooring - Room 13	10	2026-07-01	2026-08-28	In Progress
17	2S	217	George Peck Public School	Paint Hallways - Floor 1 & 2	4	2026-06-15	2026-08-28	In Progress
17	2S	217	Glamorgan Public School	Assess Water Pressure - Install Water Booster System	2	2026-04-16	2026-05-01	In Design
17	2S	217	Glamorgan Public School	Replace Air Handling Units	65	2025-07-01	2026-05-30	In Progress
17	2S	217	Glamorgan Public School	Replace Boilers (2)	85	2026-01-26	2026-05-30	In Progress
17	2S	219	Glen Ravine Jr. Public School	Replace Carpet - Library	20	2026-06-29	2026-08-28	In Progress
17	2S	219	Glen Ravine Jr. Public School	Upgrade Incoming Hydro Service	75	2024-07-01	2026-08-30	In Progress
17	2S	219	Hunter's Glen Jr. Public S.	Replace Stairs - Exits 4 & 5	4	2026-06-29	2026-09-11	In Progress
17	2S	217	Ionview Public School	Upgrade Interior Finishes, Millwork & Washroom Fixtures	2	2026-04-16	TBD	In Design
17	2S	217	Ionview Public School	Replace Steam Heating Plant	2	2026-01-15	2026-08-31	In Design
17	2S	219	John McCrae Public School	Repave Play Area	2	2023-05-03	2026-10-13	In Design
17	2S	219	John McCrae Public School	Repave Play Area & Parking Lot	2	2024-08-15	2026-10-13	In Design
17	2S	219	John McCrae Public School	Replace Flooring - Room 108	4	2026-05-15	2026-07-17	In Progress
17	2S	219	John McCrae Public School	Replace Storm Drain - Restore Asphalt - Parking Lot	65	2026-04-18	2026-05-30	In Progress
17	2S	217	Manhattan Park Junior PS	Repave Parking Lot	2	2022-09-12	2026-08-30	In Design
17	2S	217	Manhattan Park Junior PS	Upgrade Interior Finishes & Millwork - Rooms 3 & 5	4	2026-02-28	2026-05-01	In Progress
17	2N	214	Terraview Heights/Parkview Alt/CSS LC2	Restore Structure & Façade - Replace Window - E & W Elevations	2	2026-02-26	2026-07-31	In Design
17	2N	214	Terraview-Willowfield PS	Upgrade HVAC Controls - Energy Monitoring	5	2026-01-21	2026-10-31	In Progress
17	2S	217	Wexford Collegiate School for the Arts	Accessibility Improvements	3	2026-04-20	2026-12-31	Tender / Pricing
17	2S	217	Wexford Collegiate School for the Arts	Replace Siporex Deck and Roof (E,E2,E3)	90	2024-06-29	2026-04-30	In Progress
17	2S	217	Wexford Public School	Replace Flooring - Offices VP, Principal	4	2026-03-02	2026-04-17	In Progress
17	2S	217	Wexford Public School	Replace PA/IHP System	50	2025-10-16	2026-12-24	In Progress
17	2S	217	Wexford Public School	Install Audio & Video Equipment - Gym	99	2025-12-02	2026-05-30	Substantially Complete
17	2S	217	Winston Churchill CI	Upgrade Air Conditioning - Student Achievement Ctre	30	2025-08-01	2026-06-30	In Progress
17	2S	217	Winston Churchill CI	Replace Steam Heating Plant	95	2023-06-01	2026-05-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
18	2S	218	Anson Park Public School	Paint Rooms - Kindergarten	40	2026-01-05	2026-05-22	In Progress
18	2S	217	Birch Cliff Heights PS	Replace Steam Heating Plant	2	2026-02-04	2026-07-31	In Design
18	2S	217	Birch Cliff Heights PS	Paint Stairwells - Exit 3 & 4	4	2026-06-29	2026-07-31	In Progress
18	2S	217	Birch Cliff Heights PS	Replace Stairs - Exit 3	4	2025-03-17	2026-07-24	In Progress
18	2S	216	Blantyre Public School	Replace DX Coils & Upgrade HVAC	2	2026-01-22	2026-05-30	In Design
18	2S	216	Blantyre Public School	Upgrade Drainage & Irrigation - Playfield	20	2025-06-26	2026-08-14	In Progress
18	2S	216	Blantyre Public School	Repave Play Area	97	2025-03-19	2025-12-31	Substantially Complete
18	2S	217	Clairlea Public School	Repave Play Area & Replace Play Equipment	2	2024-08-08	2026-08-14	In Design
18	2S	217	Clairlea Public School	Replace Steam Heating Plant	5	2026-04-15	2026-08-21	In Progress
18	2S	217	Clairlea Public School	Replace Doors & Frames - Exits 2, 6, 7, 8 & 9	60	2026-01-01	2026-11-14	In Progress
18	2S	216	Courcelette Public School	Repave Play Area & Replace Play Equipment	2	2022-09-09	2026-08-31	In Design
18	2S	216	Courcelette Public School	Replace Millwork & Plumbing Fixtures - Rooms 1, 2, 3, 4, 5 & 7	10	2026-05-19	2026-07-30	In Progress
18	2S	218	Fairmount Public School	Repave Play Area	2	2024-08-08	2026-04-25	In Design
18	2S	217	General Brock Public School	Install Rooftop Unit - Gym	99	2019-07-04	2020-01-06	Substantially Complete
18	2S	218	H A Halbert Jr PS	Repave Play Area & Site Improvements	3	2026-04-30	TBD	Tender / Pricing
18	2S	217	J.G. Workman Public School	Replace Steam Heating Plant	5	2026-05-15	2026-08-21	In Progress
18	2S	218	Mason Road Junior PS	Replace Emergency Lighting System	2	2026-03-04	2026-05-29	In Design
18	2S	217	Norman Cook Junior PS	Replace Emergency Lighting Inverter	4	TBD	TBD	In Progress
18	2S	217	Oakridge Junior Public School	Replace Emergency Diesel Generator With Natural Gas	60	2025-03-10	2026-05-30	In Progress
18	2S	218	R.H. King Academy	Upgrade Electrical System - Sump Pumps	3	2026-04-30	2026-10-19	Tender / Pricing
18	2S	218	R.H. King Academy	Restore Interior Finishes - Flood Damage	4	2025-11-27	2025-12-30	In Progress
18	2S	218	R.H. King Academy	Replace Network Security Cameras & System	40	2025-11-20	2026-07-30	In Progress
18	2S	218	R.H. King Academy	Replace Transformer	97	2025-12-20	2026-01-30	Substantially Complete
18	2S	218	R.H. King Academy	Upgrade Gymnasium Lighting	99	2025-06-16	2026-08-28	Substantially Complete
18	2S	217	Regent Heights PS	Replace Roof (A, A1, A2, A3, A4, B, C, E)	2	2025-11-06	2026-04-21	In Design
18	2S	217	Regent Heights PS	Install Door Card Access (2)	90	2025-12-10	2026-09-18	In Progress
18	2S	219	Robert Service Senior PS	Replace Roof (A1, A2, C, D)	2	2025-11-22	2026-08-31	In Design
18	2S	219	Robert Service Senior PS	Replace PA/IHP System	4	2026-07-13	2026-11-20	In Progress
18	2S	217	SATEC @ W.A. Porter CI	Replace Solar PV Inverter	50	2025-03-01	2026-05-30	In Progress
18	2S	217	SATEC @ W.A. Porter CI	Upgrade Electrical Wiring	97	2025-07-30	2026-02-15	Substantially Complete
18	2S	219	SCAS/SEYRAC/CSS LC3	Replace Doors & Frames - Exit 1,2,4,7&9	60	2025-04-23	2026-06-30	In Progress
18	2S	217	Taylor Creek PS	Accessibility Improvements	3	2026-04-20	2026-12-31	Tender / Pricing
18	2S	217	Taylor Creek PS	Install Soccer Goals	50	2025-08-18	2026-06-19	In Progress
18	2S	219	Walter Perry Junior PS	Install Flooring - Rooms 1, 2 & 3	4	2026-07-01	2026-08-28	In Progress
18	2S	219	Walter Perry Junior PS	Install Corkboards (9) & White Boards (10)	4	2026-05-01	2026-06-01	In Progress
19	2N	222	Bellmere Junior Public School	Install AI Entry System	80	2025-12-10	2026-09-18	In Progress
19	2N	222	Bellmere Junior Public School	Upgrade Air Conditioning - Room 11	85	2025-08-15	2026-06-28	In Progress
19	2N	222	Bendale Junior Public School	Repave Pathway - Playfield	70	2025-10-24	2026-05-21	In Progress
19	2S	218	Cedar Drive Jr. Public School	Replace PA/IHP System	2.5	2025-02-28	TBD	Tender / Pricing
19	2S	218	Cedar Drive Jr. Public School	Replace Emergency Diesel Generator With Natural Gas	2.5	2025-09-25	TBD	Tender / Pricing
19	2S	218	Cedar Drive Jr. Public School	Paint Hallways - Floor 2 - Exits 1, 2, & 3	4	2026-06-15	2026-07-24	In Progress
19	2S	218	Cedar Drive Jr. Public School	Replace Roof (D, D1, D2, D3, D4, E, E1)	20	2024-10-16	2026-08-31	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Upgrade Electrical Service Equipment - High Voltage Transformer	5	2026-06-28	2026-08-30	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Windows - S Elevation	45	2025-02-07	2026-05-31	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Network Security Cameras & System	85	2024-09-09	2026-06-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
19	2S	219	Cedarbrae Collegiate Institute	Replace Fire Alarm System	90	2022-12-02	2026-06-30	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Bleachers - Gym	95	2021-10-22	2026-05-29	In Progress
19	2S	219	Cedarbrook Public School	Repave Play Area	5	2026-03-31	2026-08-30	In Progress
19	2S	218	Elizabeth Simcoe Jr. PS	Replace Siporex Deck and Roof (C)	3	2025-04-10	2026-03-02	Tender / Pricing
19	2S	218	Galloway Road Public School	Paint Stairwells - Exits 2 & 3	4	2026-06-08	2026-07-13	In Progress
19	2N	222	George B. Little Public School	Replace Flooring - Room 3	4	2026-05-20	2026-06-15	In Progress
19	2S	218	Guildwood Jr PS	Repave Play Area & Replace Play Equipment	2	2025-08-07	2026-10-30	In Design
19	2N	222	Heather Heights JPS	Replace Roof (A) - Boiler Room	99	2021-05-18	2022-07-31	Substantially Complete
19	2N	222	Henry Hudson Sr. Public School	Install Whiteboards (7)	4	2026-05-19	2026-07-30	In Progress
19	2N	222	Highcastle Public School	Replace Doors & Frames - Exit 4F	4	2026-03-23	2026-05-08	In Progress
19	2S	218	Jack Miner Sr. Public School	Upgrade Ventilation & AC	3	2026-03-30	TBD	Tender / Pricing
19	2S	218	Jack Miner Sr. Public School	Upgrade Ventilation & AC	3	2026-03-30	TBD	Tender / Pricing
19	2S	218	Jack Miner Sr. Public School	Relocate - Native Learning Centre East	50	2025-12-02	2026-05-30	In Progress
19	2S	219	Maplewood High School	Replace Air Handling Units	97	2023-06-30	2025-07-18	Substantially Complete
19	2N	222	Military Trail Public School	Replace Siporex Deck and Roof (A,A1,B1,C,D)	95	2023-06-30	2026-05-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Accessibility Improvements	2	2025-11-27	2026-04-15	In Design
19	2S	218	Sir Wilfrid Laurier CI	Replace Chiller Condense Water Pipes	5	2025-11-10	2026-12-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Upgrade Interior Finishes, Millwork	15	2025-11-28	2027-03-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Boilers - Pool	65	2025-08-01	2026-05-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Network Security Camera System	70	2025-08-07	2026-06-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Upgrade Drainage - Garage	75	2024-09-12	2026-05-08	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Upgrade Interior Finishes, Millwork	75	2025-11-28	2026-04-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Chiller (1)	97	2024-01-15	2025-07-18	Substantially Complete
19	2N	222	St. Margaret's Public School	Replace Doors & Frames - Exit 3	25	2025-03-03	2026-05-29	In Progress
19	2S	219	Tecumseh Senior Public School	Replace PA/IHP System	10	2025-10-17	2026-09-18	In Progress
19	2S	219	Tredway Woodsworth Public School	Replace Stairs - Exit 3	4	2026-06-29	2026-09-11	In Progress
19	2N	222	West Hill Collegiate Institute	Replace Network Security Cameras & System	50	2025-11-21	2026-07-30	In Progress
19	2N	222	West Hill Collegiate Institute	Install Dishwasher - School Kitchen	97	2025-07-02	2026-04-30	Substantially Complete
19	2S	219	Willow Park Junior PS	Paint Stairwells - Exits 8 & 9	4	2026-06-22	2026-07-31	In Progress
19	2N	222	Woburn Collegiate Institute	Accessibility Improvements	2	2025-11-27	2026-04-08	In Design
19	2N	222	Woburn Collegiate Institute	Paint Gyms 1,2,3,4, Doors & Frames, Cafeteria	90	2026-03-16	2026-06-12	In Progress
19	2N	222	Woburn Collegiate Institute	Replace Roof (A, A2, A3, A4, A5, C3, D3, E, E2)	95	2025-04-17	2026-05-30	In Progress
19	2N	222	Woburn Junior Public School	Accessibility Improvements	2	2025-11-27	2026-04-08	In Design
20	2N	220	Agincourt Junior Public School	Install Door Card Access & Entry Camera	30	2024-07-12	2026-05-29	In Progress
20	2N	220	Agincourt Junior Public School	Upgrade Waterproofing & Electrical Systems - Gym	97	2024-10-28	2026-05-30	Substantially Complete
20	2N	220	Agincourt Junior Public School	Upgrade Waterproofing & Electrical Systems - Gym	97	2025-01-02	2026-05-30	Substantially Complete
20	2N	212	Beverly Glen Jr. Public School	Replace Roof (E,G) & Roof Cladding (B,D,F,F1,G)	3	2026-04-30	TBD	Tender / Pricing
20	2N	212	Beverly Glen Jr. Public School	Replace Flooring - Rooms 206, 207 & 208	4	2026-08-17	2026-10-19	In Progress
20	2N	220	Bridlewood Jr. Public School	Replace Light Pole & Restore Service - Parking Lot	80	2025-12-10	2026-05-29	In Progress
20	2N	212	Brookmill Boulevard Jr PS	Upgrade Flooring, Paint, Millwork & Lighting - Library	15	2026-03-11	2026-06-12	In Progress
20	2N	212	Brookmill Boulevard Jr PS	Install Swing Gate - Parking Lot	90	2026-04-06	2026-06-26	In Progress
20	2N	212	Chester Le Jr. Public School	Install Whiteboards (14) & Corkboards - Rooms 103,203,205 & 210	4	2026-03-23	2026-05-08	In Progress
20	2N	212	Chester Le Jr. Public School	Replace Doors & Frames - Exits 1,5,6,6A,7&8	4	2026-05-04	2026-07-10	In Progress
20	2N	212	David Lewis Public School	Replace Flooring - Library	4	2026-07-03	2026-08-28	In Progress
20	2N	212	David Lewis Public School	Replace Hydraulic Tank - Elevator	4	2025-08-11	2025-11-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
20	2N	212	David Lewis Public School	Replace Flooring - Gym	5	2026-06-28	2026-08-30	In Progress
20	2N	212	David Lewis Public School	Paint Play Area Games & Parking Lot Lines & Canopy - Exit 1	85	2025-11-03	2026-05-22	In Progress
20	2N	212	Dr. Norman Bethune CI	Accessibility Improvements	2	2025-11-27	2026-04-08	In Design
20	2N	212	Dr. Norman Bethune CI	Paint Doors & Frames - Floors 1 & 2	4	2026-06-30	2026-07-01	In Progress
20	2N	212	Dr. Norman Bethune CI	Replace DHW Boiler	55	2026-04-01	2026-07-30	In Progress
20	2N	212	Dr. Norman Bethune CI	Replace Solar PV Inverter	75	2025-03-01	2026-05-30	In Progress
20	2N	212	Dr. Norman Bethune CI	Replace Bleachers - Gym	95	2025-04-07	2026-05-29	In Progress
20	2N	220	Highland Heights Jr. PS	Replace Flooring - Offices & Room 101	4	2026-06-29	2026-08-28	In Progress
20	2N	220	J.B. Tyrrell Sr. Public School	Replace Fire Alarm System	2	2024-07-10	2026-05-08	In Design
20	2N	220	J.B. Tyrrell Sr. Public School	Replace Ceiling Tiles - Rooms 103 & 106	4	2026-05-04	2026-06-01	In Progress
20	2N	220	J.B. Tyrrell Sr. Public School	Upgrade Lighting Fixtures - LED - Gym	80	2025-09-18	2026-09-18	In Progress
20	2N	212	Kennedy Public School	Upgrade Air Conditioning - Condensing Unit - Library	2	2026-02-19	2026-05-30	In Design
20	2N	212	Kennedy Public School	Install Swing Gate - Parking Lot	90	2026-04-06	2026-06-26	In Progress
20	2N	212	Sir Ernest Macmillan Sr. PS	Install Whiteboards (25)	4	2026-05-19	2026-07-30	In Progress
20	2N	212	Sir Ernest Macmillan Sr. PS	Replace PA/IHP System	4	2026-01-21	2026-08-31	In Progress
20	2N	220	Sir John A. Macdonald CI	Restore Interior Finishes, Flooring, Ceiling & Millwork - Library	2	2026-04-16	2026-05-29	In Design
20	2N	220	Sir John A. Macdonald CI	Replace Solar PV Inverter	50	2025-03-01	2026-05-30	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Replace Flooring - Library	4	2026-06-08	2026-07-30	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Install Basketball Hoops (2)	25	2026-06-22	2026-07-20	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Replace Bradley Fountain Sinks (8) & Mop Sinks (3)	95	2026-03-01	2026-06-30	In Progress
20	2N	220	Sir William Osler High School	Replace Chair Lift - Stage	2	2026-04-10	2026-05-22	In Design
20	2N	220	Sir William Osler High School	Replace Rooftop Unit - POD Area	4	2026-03-01	2026-06-30	In Progress
20	2N	220	Sir William Osler High School	Upgrade Building Automation System	80	2025-05-14	2026-05-30	In Progress
20	2N	220	Sir William Osler High School	Replace Roof (A,A1,A3,C,C1,C2,C3,C4,D)	95	2024-09-11	2026-05-30	In Progress
20	2N	220	Stephen Leacock CI	Replace Elevator Components - Rope Gripper	4	2025-11-27	2025-12-19	In Progress
20	2N	220	Stephen Leacock CI	Install AI Entry System	10	2025-09-04	2026-05-29	In Progress
20	2N	220	Stephen Leacock CI	Install AI Entry System	50	2025-09-04	2026-05-29	In Progress
20	2N	220	Stephen Leacock CI	Replace Air Handling Unit - Components	99	2022-05-20	2022-12-31	Substantially Complete
20	2N	220	Tam O'Shanter Junior PS	Repave Play Area	95	2025-02-25	2026-05-31	In Progress
20	2N	212	Terry Fox Public School	Upgrade Emergency Generator	3	2020-02-25	TBD	Tender / Pricing
20	2N	212	Terry Fox Public School	Replace Flooring - Washrooms - Floor 1	4	2026-06-29	2026-08-28	In Progress
20	2N	212	Terry Fox Public School	Restore Metal Roof Coating	99	2021-07-01	2024-10-31	Substantially Complete
20	2N	212	Terry Fox Public School	Replace Flooring & Paint - Gym	99	2024-04-02	2024-10-31	Substantially Complete
20	2N	220	Timberbank Junior PS	Upgrade Play Area - Kindergarten	2	2024-08-08	2026-04-22	In Design
20	2N	220	Timberbank Junior PS	Upgrade Flooring, Paint, Millwork & Lighting - Library	80	2026-02-17	2026-05-15	In Progress
20	2N	220	Vradenburg Junior PS	Replace DHW Heater & Ventilation	2	2026-02-12	2026-06-15	In Design
20	2N	220	Vradenburg Junior PS	Upgrade HVAC Controls- Energy Monitoring	4	2026-01-21	2026-10-31	In Progress
20	2N	220	Vradenburg Junior PS	Replace Skylights (3)	15	2026-04-07	2026-07-17	In Progress
20	2N	220	Vradenburg Junior PS	Install Fence & Gate - Chain Link	90	2026-02-17	2026-04-24	In Progress
21	2N	220	Agincourt CI	Upgrade Lighting Fixtures - LED	2	2024-10-30	2026-04-07	In Design
21	2N	220	Agincourt CI	Replace Heating Plant & Air Handling Units	85	2024-07-02	2026-04-30	In Progress
21	2N	220	Agincourt CI	Replace Bleachers - Gym	95	2021-10-19	2026-05-29	In Progress
21	2N	221	Agnes Macphail PS	Upgrade BAS System - Energy Monitoring	3	2026-04-30	2027-08-31	Tender / Pricing
21	2N	221	Agnes Macphail PS	Replace Integrated PA/ IHP & MC System	90	2026-02-17	2026-07-30	In Progress
21	2N	221	Albert Campbell CI	Replace Rooftop HVAC Units (4)	2	2026-03-26	2026-07-31	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
21	2N	221	Albert Campbell CI	Accessibility Improvements	3	2026-04-20	2026-12-31	Tender / Pricing
21	2N	221	Albert Campbell CI	Replace Doors & Frames (3) - Exits 10, 11 & 12	55	2026-01-26	2026-05-29	In Progress
21	2N	221	Alexmuir Junior Public School	Replace Heating Plant & Air Handling Units	10	2025-09-25	2026-08-31	In Progress
21	2N	221	Anson S. Taylor Junior PS	Install Whiteboards (20)	10	2026-06-30	2026-07-01	In Progress
21	2N	221	Anson S. Taylor Junior PS	Replace Doors & Frames (4) & Windows (39)	25	2026-06-01	2026-08-07	In Progress
21	2N	221	Anson S. Taylor Junior PS	Replace PA/IHP System	50	2025-10-20	2026-12-24	In Progress
21	2N	221	Anson S. Taylor Junior PS	Upgrade Building Automation System	95	2024-05-14	2026-05-30	In Progress
21	2N	221	Banting & Best Public School	Replace PA/IHP System	3	2026-04-17	2026-08-31	Tender / Pricing
21	2N	221	Berner Trail Junior PS	Replace Flooring - Hallways - Floor 1	4	2026-06-01	2026-08-13	In Progress
21	2N	221	Berner Trail Junior PS	Upgrade Interior Finishes & Remove Kitchen Exhaust System	35	2026-03-16	2026-04-30	In Progress
21	2N	221	Berner Trail Junior PS	Replace PA/IHP System	97	2026-01-05	2026-08-30	Substantially Complete
21	2N	221	Brimwood Boulevard Jr. PS	Replace Air Handling Units	2	2024-11-19	2026-06-30	In Design
21	2N	221	Brimwood Boulevard Jr. PS	Replace Doors & Frames - Exit 5	90	2025-06-15	2026-06-12	In Progress
21	2N	221	Brookside PS	Repave Asphalt Play Area	2	2022-08-11	2026-08-30	In Design
21	2N	221	Brookside PS	Upgrade Elevator Lift	97	2025-02-10	2025-08-30	Substantially Complete
21	2N	221	Burrows Hall Jr. Public School	Replace Air Handling Units	70	2025-07-02	2026-05-30	In Progress
21	2N	221	Burrows Hall Jr. Public School	Install AI Entry System	80	2026-01-19	2026-09-18	In Progress
21	2N	221	Burrows Hall Jr. Public School	Repave Play Area & Pathways	80	2025-07-01	2026-04-30	In Progress
21	2N	220	C D Farquharson Jr PS	Replace Flooring - Main Office	4	2026-06-30	2026-07-01	In Progress
21	2N	220	C D Farquharson Jr PS	Upgrade Boiler Ventilation	4	2026-06-01	2026-08-30	In Progress
21	2N	220	C D Farquharson Jr PS	Replace Flooring - Room 1	4	2026-04-27	2026-06-15	In Progress
21	2N	221	Chartland Jr PS / Delphi Secondary Alt S	Replace Flooring - Room 10	4	2026-03-23	2026-05-08	In Progress
21	2N	221	Chartland Jr PS / Delphi Secondary Alt S	Install Cubbies & Hooks - Room 7	75	2025-07-09	2026-05-15	In Progress
21	2N	221	Dr Marion Hilliard Sr PS	Replace DHW Boiler	4	2026-04-01	2026-07-30	In Progress
21	2N	221	Dr Marion Hilliard Sr PS	Replace Chillers (2)	97	2024-07-01	2025-11-30	Substantially Complete
21	2N	221	Henry Kelsey Sr. Public School	Replace Roof (A,E2)	2	2025-11-22	2026-08-31	In Design
21	2N	221	Henry Kelsey Sr. Public School	Upgrade Lighting Fixtures - LED	95	2024-07-01	2026-05-30	In Progress
21	2N	221	Iroquois Jr PS	Repave Play Area & Replace Play Equipment	2	2025-08-12	2026-11-30	In Design
21	2N	221	Iroquois Jr PS	Replace Roof (A, A1, B, D)	4	2026-01-23	2026-08-31	In Progress
21	2N	221	Lester B. Pearson CI	Replace Network Security Cameras & System	45	2025-11-20	2026-07-30	In Progress
21	2N	221	Lester B. Pearson CI	Upgrade Interior Finishes, Millwork & Flooring - Rooms P126A,P127,P128 & P133A -Shop	50	2026-04-08	2026-05-30	In Progress
21	2N	221	Lester B. Pearson CI	Replace Water Main Line - Exit 2C	65	2026-01-07	2026-05-30	In Progress
21	2N	221	Lester B. Pearson CI	Replace Chillers (4)	97	2024-07-01	2025-11-30	Substantially Complete
21	2N	221	Macklin Public School	Replace Exterior Wall Panels (11) - Exit 3	4	2026-07-06	2026-07-31	In Progress
21	2N	221	Macklin Public School	Paint Hallways - Floor 1 & 2	4	2026-06-30	2026-07-01	In Progress
21	2N	221	Macklin Public School	Upgrade Interior Finishes, Millwork & Gate - Washroom	90	2024-02-08	2026-06-15	In Progress
21	2N	221	Macklin Public School	Replace Roof (B,B1,C4)	90	2025-07-04	2026-06-30	In Progress
21	2N	220	North Agincourt Junior PS	Replace Water Main Line	95	2026-02-26	2026-05-31	In Progress
21	2N	221	Percy Williams Junior PS	Replace Elevator Components - Hydraulic Pumping Unit	2	2026-04-16	2026-05-01	In Design
21	2N	221	Percy Williams Junior PS	Install Whiteboards (20)	4	2026-06-01	2026-07-30	In Progress
21	2N	221	Percy Williams Junior PS	Replace Doors & Frames - Exits 1, 2 & 3	85	2025-12-01	2026-05-29	In Progress
21	2N	221	Port Royal PS	Replace Doors & Frames - Exits 2, 2A, 2B, 3, 1C	5	2026-05-04	2026-06-26	In Progress
21	2N	221	Port Royal PS	Upgrade Play Area - Kindergarten	99	2022-06-26	2022-11-01	Substantially Complete
21	2N	221	Tom Longboat Junior PS	Upgrade Elevator Lift	2	2026-02-06	2026-12-31	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
21	2N	221	Tom Longboat Junior PS	Replace Roof (D, D1 & D3)	97	2024-01-30	2025-06-30	Substantially Complete
21	2N	220	White Haven Junior PS	Paint Hallway - Floor 1	4	2026-08-03	2026-09-04	In Progress
21	2N	220	White Haven Junior PS	Replace Emergency Diesel Generator With Natural Gas	55	2025-03-10	2026-05-30	In Progress
22	2N	222	Alexander Stirling PS	Paint Washrooms - Floors 1 & 2	45	2026-03-09	2026-05-29	In Progress
22	2S	218	Centennial Road Jr. PS	Replace Doors & Frames - Gym	4	2025-09-15	2026-05-15	In Progress
22	2S	218	Charlottetown Jr. PS	Paint Gym	4	2026-07-06	2026-08-14	In Progress
22	2N	222	Fleming Public School	Replace Fire Alarm System	3	2026-04-07	2026-08-31	Tender / Pricing
22	2N	222	Heritage Park Public School	Upgrade Building Automation System - Energy Monitoring	2	2025-06-05	2026-03-30	In Design
22	2N	222	Heritage Park Public School	Upgrade Drainage & Play Equipment	4	2026-05-01	2026-08-01	In Progress
22	2N	222	John G. Diefenbaker PS	Install Whiteboards (15)	4	2026-05-19	2026-07-30	In Progress
22	2N	222	John G. Diefenbaker PS	Upgrade Interior Finishes, Flooring & Millwork - Library	4	2026-05-25	2026-09-02	In Progress
22	2S	218	Joseph Brant PS	Upgrade Drainage - Playfield - Replace Play Equipment	2	2025-12-03	2027-02-15	In Design
22	2S	218	Joseph Brant PS	Replace Heating Plant & Air Handling Units	2	2025-03-20	2026-05-30	In Design
22	2S	218	Joseph Howe Senior PS	Replace Emergency Diesel Generator With Inverter	2	2023-07-13	2026-05-22	In Design
22	2S	218	Joseph Howe Senior PS	Replace Urinals (10) & Mop Sinks (2)	4	2026-04-07	2026-08-26	In Progress
22	2N	221	Lucy Maud Montgomery PS	Install Whiteboards (16)	4	2026-06-01	2026-07-30	In Progress
22	2N	221	Lucy Maud Montgomery PS	Replace Bradley Fountain Sinks (4)	4	2026-04-07	2026-08-26	In Progress
22	2N	221	Mary Shadd Public School	Replace Fire Alarm System	4	2026-03-09	2026-06-30	In Progress
22	2N	222	Meadowvale Public School	Repave Parking Lot	2	2018-08-27	2026-10-31	In Design
22	2N	222	Meadowvale Public School	Replace Flooring - Rooms 11 & 13	4	2026-06-15	2026-07-30	In Progress
22	2N	222	Morrish Public School	Install Play Equipment	2	2025-12-08	2027-02-15	In Design
22	2S	218	Rouge Valley Public School	Replace Flooring - Room 105	4	2026-04-30	2026-05-15	In Progress
22	2S	218	Rouge Valley Public School	Replace Emergency Diesel Generator With Inverter	90	2025-07-28	2026-05-29	In Progress
22	2S	218	Sir Oliver Mowat CI	Accessibility Improvements	3	2026-04-24	TBD	Tender / Pricing
22	2S	218	Sir Oliver Mowat CI	Replace Flooring - Music Room	4	2026-05-01	2026-06-01	In Progress
22	2S	218	Sir Oliver Mowat CI	Replace Sloped Windows - N Elevation	5	2025-06-28	2026-08-31	In Progress
22	2S	218	Sir Oliver Mowat CI	Replace Fire Alarm System	90	2024-05-30	2026-06-30	In Progress
22	2N	221	Thomas L Wells Public School	Replace Boiler Vents	3	2026-03-06	2026-08-31	Tender / Pricing
22	2N	221	Thomas L Wells Public School	Replace Chiller	4	2025-09-25	2026-12-30	In Progress
22	2N	221	Thomas L Wells Public School	Replace Ductless Cooling Units 120 & 227	75	2025-08-15	2026-06-28	In Progress
22	2N	222	West Hill Public School	Replace Vinyl Flooring - Floors 1 & 2	1.5	2022-05-18	2026-08-31	Design Held
22	2N	222	West Hill Public School	Upgrade Elevator Lift	5	2025-11-04	2026-08-30	In Progress
22	2S	218	William G Miller Jr PS	Accessibility Improvements	3	2026-04-24	TBD	Tender / Pricing