

TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects - October 2025

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
1	1N	101	Albion Heights Junior MS	Replace Fence - Exits 5 & 5C	4	2025-07-16	2025-11-28	In Progress
1	1N	101	Beaumont Heights Junior MS	Upgrade Play Area - Kindergarten	2	2025-10-09	2026-03-01	In Design
1	1N	101	Beaumont Heights Junior MS	Replace Exterior Wall Panel	4	2025-10-06	2025-11-28	In Progress
1	1N	101	Beaumont Heights Junior MS	Upgrade Building Automation System	4	2025-06-12	2026-03-31	In Progress
1	1N	101	Beaumont Heights Junior MS	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
1	1N	101	Beaumont Heights Junior MS	Replace Emergency Diesel Generator With Natural Gas	99	2022-07-20	2025-06-30	Substantially Complete
1	1N	101	Braeburn Junior School	Replace Integrated PA/ IHP & MC System	4	2025-09-08	2026-03-24	In Progress
1	1N	101	Claireville Junior School	Replace Exterior Wall Panels	4	2025-10-06	2025-11-28	In Progress
1	1N	101	Claireville Junior School	Replace Doors & Frames - Exit 1	30	2025-08-18	2025-11-21	In Progress
1	1N	101	Claireville Junior School	Repave Asphalt Play Area	90	2025-07-02	2025-11-07	In Progress
1	1N	101	Elmbank JR-MS Academy	Replace Doors & Frames - Exit 8C	4	2025-10-15	2026-01-15	In Progress
1	1N	101	Elmbank JR-MS Academy	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
1	1N	101	Elmlea Junior School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2024-12-30	Substantially Complete
1	1N	101	Greenholme JR-MS	Replace Library Flooring & Ceiling	2	2024-09-19	2025-10-31	In Design
1	1N	101	Highfield Junior School	Repave Asphalt Play Area	97	2024-07-01	2025-05-30	Substantially Complete
1	1N	102	Kingsview Village JS	Replace Siporex Deck and Roof (EG1)	2	2025-04-10	2025-11-28	In Design
1	1N	102	Kingsview Village JS	Replace Roof (A, BE1, BE2, C, DF1, DF2)	3	2025-10-16	TBD	Tender / Pricing
1	1N	102	Kingsview Village JS	Replace PA/IHP System	97	2025-03-03	2025-06-28	Substantially Complete
1	1N	101	North Albion CI	Upgrade Emergency Generator	4	2025-09-29	2025-12-15	In Progress
1	1N	101	North Albion CI	Upgrade Building Automation System - Occupancy Monitoring	90	2024-06-24	2025-10-30	In Progress
1	1N	101	North Albion CI	Replace Gas Line	99	2025-08-13	2025-09-30	Substantially Complete
1	1N	102	Parkfield Junior School	Replace Roof (A6,A7,A8)	2	2024-09-11	2025-12-31	In Design
1	1N	102	Parkfield Junior School	Replace Integrated PA/ IHP & MC System	2	2024-09-18	2025-09-30	In Design
1	1N	102	Parkfield Junior School	Upgrade Hot Water Supply	90	2025-03-31	2025-11-01	In Progress
1	1N	101	Rivercrest Junior School	Repave Play Area & Replace Play Equipment	2	2025-10-09	2026-04-01	In Design
1	1N	101	Rivercrest Junior School	Upgrade Play Area - Kindergarten	97	2025-07-14	2025-10-24	Substantially Complete
1	1N	101	Rivercrest Junior School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
1	1N	101	Smithfield Middle School	Replace Air Handling Units & Rooftop Unit	97	2025-04-19	2025-10-03	Substantially Complete
1	1N	101	Smithfield Middle School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
1	1N	101	The Elms Junior Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
1	1N	101	Thistletown CI	Replace Fire Alarm System	1.5	2024-08-15	2025-06-30	Design Held
1	1N	101	Thistletown CI	Install School Sign	75	2025-05-01	2025-12-23	In Progress
1	1N	101	Thistletown CI	Replace Air Handling Units	95	2024-07-01	2025-10-31	In Progress
1	1N	101	Thistletown CI	Assess Structure - Façade	97	2023-07-12	2025-10-01	Substantially Complete
1	1N	101	West Humber CI	Replace Folding Divider Wall - Gym	2	2025-08-18	2025-11-27	In Design
1	1N	101	West Humber CI	Repave Basketball Court	97	2024-07-01	2025-05-31	Substantially Complete
1	1N	101	West Humber Junior MS	Replace Heating Plant	3	2026-05-05	2026-10-30	Tender / Pricing
2	1N	102	Bloordale MS	Replace PA/IHP System	3	2025-10-16	TBD	Tender / Pricing
2	1N	102	Bloordale MS	Paint Room 112 & Cafeteria	4	2025-10-06	2025-11-28	In Progress
2	1S	103	Bloorlea Middle School	Upgrade East Parking Lot Waterproofing and Structure	95	2025-06-23	2025-11-30	In Progress
2	1N	102	Briarcrest Junior School	Replace Integrated PA/ IHP & MC System	2.5	2025-09-25	TBD	Tender / Pricing
2	1N	102	Briarcrest Junior School	Paint Hallways - Main Office & Gyms	50	2025-09-13	2025-11-07	In Progress
2	1N	102	Briarcrest Junior School	Replace Play Equipment	80	2024-07-09	2025-10-31	In Progress
2	1N	102	Briarcrest Junior School	Replace Siporex Deck and Roof (E)	95	2024-06-10	2025-11-30	In Progress
2	1N	102	Briarcrest Junior School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
2	1N	102	Briarcrest Junior School	Assess & Restore Foundation Wall	99	2019-10-22	2019-12-20	Substantially Complete
2	1N	102	Broadacres Junior School	Paint Play Area Games	4	2025-09-22	2025-10-31	In Progress
2	1N	102	Burnhamthorpe CI	Replace Air Handling Units	4	2025-12-01	2026-02-28	In Progress
2	1N	102	Burnhamthorpe CI	Replace Heating Plant, Air Handlers & Rooftop Units	97	2024-04-29	2025-09-30	Substantially Complete
2	1N	102	Central Etobicoke High School	Paint Rooms 200, 202, 206 & 208	4	2025-11-03	2025-12-19	In Progress
2	1N	102	Central Etobicoke High School	Upgrade Building Automation System	4	2024-06-12	2026-03-30	In Progress
2	1N	102	Central Etobicoke High School	Replace Skylights & Roof (A,B2,B4,B5,C2,C3,E1,G)	90	2024-06-28	2025-11-30	In Progress
2	1N	102	Central Etobicoke High School	Upgrade Emergency Generator	95	2020-02-25	2026-01-31	In Progress
2	1N	102	Central Etobicoke High School	Repave Parking Lot & Track	97	2025-07-02	2025-10-03	Substantially Complete
2	1N	102	Central Etobicoke High School	Upgrade Site as per Master Plan	97	2018-06-30	2024-11-30	Substantially Complete
2	1N	102	Central Etobicoke High School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
2	1N	102	Dixon Grove Junior MS	Paint Rooms 115, 208 & 215	4	2025-10-06	2025-10-31	In Progress
2	1N	102	Dixon Grove Junior MS	Repave Play Area & Replace Play Equipment	95	2024-07-13	2025-10-31	In Progress
2	1N	102	Eatonville Junior School	Replace Window Blinds (31)	40	2025-10-30	2026-01-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
2	1S	103	Etobicoke Collegiate Institute	Upgrade Lighting Fixtures - LED	1.5	2021-04-01	TBD	Design Held
2	1S	103	Etobicoke Collegiate Institute	Upgrade Elevator Door Operators	2	2024-02-29	2025-12-31	In Design
2	1S	103	Etobicoke Collegiate Institute	Repave Parking Lot	2	2024-08-16	2025-11-30	In Design
2	1S	103	Etobicoke Collegiate Institute	Replace Stair Railing - Exit 3	4	2025-09-16	2026-01-16	In Progress
2	1S	103	Etobicoke Collegiate Institute	Upgrade Interior Finishes, Millwork & Lighting Fixtures	90	2025-07-28	2025-10-17	In Progress
2	1S	103	Etobicoke Collegiate Institute	Replace Fire Alarm System Panel	95	2024-12-08	2025-11-30	In Progress
2	1S	103	Etobicoke Collegiate Institute	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
2	1N	102	Hilltop Middle School	Replace Windows, Doors & Restore Façade	2	2023-08-03	2026-04-16	In Design
2	1N	102	Hilltop Middle School	Paint Gym & Stage, Doors & Frames	4	2025-11-03	2025-12-05	In Progress
2	1N	106	Hollycrest Middle School	Replace Sidewalk - Exit 2	4	2025-08-31	2025-10-31	In Progress
2	1S	103	Humber Valley Village JR MS	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
2	1S	103	Humber Valley Village JR MS	Replace Roof (B,E1,E2,E5,E7,E14,E15,E17,E21,E22,F,G,G1,G3)	99	2024-06-01	2024-09-30	Substantially Complete
2	1N	102	John G. Althouse MS	Upgrade Lighting Fixtures - LED	4	2025-10-06	2025-12-19	In Progress
2	1N	102	John G. Althouse MS	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
2	1N	102	Kipling Collegiate Institute	Upgrade Lighting Fixtures - LED	97	2024-07-29	2025-09-30	Substantially Complete
2	1N	102	Martingrove CI	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
2	1N	102	Martingrove CI	Upgrade Lighting Fixtures - LED	2	2023-11-24	2025-10-17	In Design
2	1N	102	Martingrove CI	Replace Network Security Cameras & System	70	2025-08-07	2025-12-31	In Progress
2	1N	102	Martingrove CI	Replace Siporex Deck and Roof (A-a,A1,A2-a,A5,A6,B1,C1,D)	97	2023-05-14	2025-12-30	Substantially Complete
2	1N	102	Mill Valley Junior School	Upgrade Lighting Fixtures - LED	2	2024-07-10	2025-09-30	In Design
2	1N	102	Millwood Junior School	Replace Flooring - Gym	3	2025-10-20	TBD	Tender / Pricing
2	1N	102	Millwood Junior School	Paint Doors & Frames, Walls, Millwork & Ceilings - Room 22	4	2025-11-03	2025-12-19	In Progress
2	1N	102	Millwood Junior School	Repave & Reconfigure Bus Loop	97	2025-07-02	2025-10-03	Substantially Complete
2	1N	102	Princess Margaret Junior PS	Paint Doors & Frames, Walls - Main Gym	4	2025-10-27	2025-11-28	In Progress
2	1N	102	Princess Margaret Junior PS	Replace Heating Plant	90	2025-06-23	2025-11-28	In Progress
2	1S	103	Richview Collegiate Institute	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
2	1S	103	Rosethorn Junior School	Replace Flooring - Gym	2	2025-10-22	TBD	In Design
2	1S	103	Rosethorn Junior School	Replace Integrated PA/ IHP & MC System	2	2024-09-18	2025-09-30	In Design
2	1S	103	Rosethorn Junior School	Paint Hallways, Doors & Frames	4	2025-11-17	2025-12-19	In Progress
2	1S	103	Rosethorn Junior School	Replace Main Switch Board	97	2024-07-01	2025-09-30	Substantially Complete
2	1N	102	Seneca School	Upgrade Building Automation System - Occupancy Monitoring	90	2024-06-24	2025-10-30	In Progress
2	1N	102	Seneca School	Upgrade Washrooms - Floor 1	97	2025-06-30	2025-10-03	Substantially Complete
2	1N	102	Seneca School	Repave Play Area & Parking Lot	97	2024-05-15	2025-01-30	Substantially Complete
2	2S	218	Silverthorn CI	Upgrade & Room Use Change - Rooms 137 & 203	97	2025-05-05	2025-10-03	Substantially Complete
2	1S	103	St. George's Junior School	Paint Main Foyer & Washrooms(4)	90	2025-09-30	2025-11-30	In Progress
2	1S	103	St. George's Junior School	Replace Fire Alarm System Panel	97	2021-07-07	2025-08-30	Substantially Complete
2	1N	102	Valleyfield Junior School	Repave Play Area & Replace Play Equipment	2	2023-05-11	2025-11-30	In Design
2	1N	102	Valleyfield Junior School	Install Door Card Access (1)	4	2025-09-04	2025-11-03	In Progress
2	1N	102	Valleyfield Junior School	Upgrade Interior Finishes - Main Office	97	2024-05-06	2025-09-30	Substantially Complete
2	1S	103	Wedgewood Junior School	Replace Heating Plant	3	2025-09-11	2026-08-31	Tender / Pricing
2	1N	102	Wellesworth Junior School	Install Ceiling Fans - Gym	2	2025-10-07	2025-10-31	In Design
2	1N	102	Wellesworth Junior School	Replace Siporex Deck and Roof (C,A,B3)	2	2025-04-10	2025-11-28	In Design
2	1N	102	Wellesworth Junior School	Upgrade Flooring,Paint,Millwork & Lighting - Sensory Room	2	2025-10-22	TBD	In Design
2	1N	102	Wellesworth Junior School	Repave Parking Lot	2.5	2025-09-25	TBD	Tender / Pricing
2	1N	102	Wellesworth Junior School	Restore Block Walls - Hallways - Exits 1 & 4	4	2025-11-03	2026-01-23	In Progress
2	1N	102	West Glen Junior School	Install Whiteboards & Corkboards (2)	4	2025-09-15	2025-12-15	In Progress
2	1N	102	West Glen Junior School	Replace Heating Plant	90	2025-05-15	2025-10-31	In Progress
2	1N	102	West Glen Junior School	Repave Play Area & Replace Play Equipment	90	2024-07-01	2025-12-30	In Progress
2	1N	102	West Glen Junior School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
2	1N	102	Westmount Junior School	Replace Flooring - Room 19	4	2025-12-31	2026-01-16	In Progress
2	1N	102	Westway Junior School	Replace Integrated PA/ IHP & MC System	2	2024-09-18	2025-10-31	In Design
2	1N	102	Westway Junior School	Replace Water Main Line	75	2025-09-22	2025-11-30	In Progress
2	1N	102	Westway Junior School	Repave Asphalt Play Area	97	2025-07-02	2025-10-03	Substantially Complete
3	1S	103	David Hornell Junior School	Install Ventilation - Classrooms	97	2023-07-01	2025-08-31	Substantially Complete
3	1S	103	David Hornell Junior School	Install Ventilation - Classrooms	97	2023-07-01	2025-08-31	Substantially Complete
3	1S	103	Étienne Brûlé Junior School	Paint Hallways, Doors & Frames - Main Floor, Exits 1 & 4	4	2025-11-03	2026-01-23	In Progress
3	1S	103	Etobicoke School of the Arts	Replace Underground Feeder Lines	5	2025-07-02	2026-08-31	In Progress
3	1S	103	Etobicoke School of the Arts	Replace HVAC Unit #2 & #3	20	2025-12-01	2026-03-01	In Progress
3	1S	103	George R. Gauld Junior School	Restore & Refinish Wood Flooring - Hallway	2	2021-10-15	2022-02-28	In Design
3	1S	103	Islington Junior Middle School	Upgrade Drainage - Playfield	85	2024-05-29	2026-07-30	In Progress
3	1S	103	James S Bell JMS Sports & Wellness Acad.	Upgrade Play Area - Kindergarten	2	2024-08-28	2026-02-28	In Design
3	1S	103	James S Bell JMS Sports & Wellness Acad.	Install Window Blinds (5)	50	2025-10-06	2025-10-24	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
3	1S	103	James S Bell JMS Sports & Wellness Acad.	Install Locks - Gymnasium	95	2025-07-02	2025-12-15	In Progress
3	1S	103	John English JMS	Upgrade Flooring,Paint,Millwork & Lighting - Library	2	2025-10-22	TBD	In Design
3	1S	103	John English JMS	Replace Integrated PA/ IHP & MC System	2	2024-09-18	2025-09-30	In Design
3	1S	103	John English JMS	Replace Stairs - Exit 9	4	2025-09-16	2025-12-19	In Progress
3	1S	103	John English JMS	Replace Rooftop HVAC Units (4)	4	2025-12-01	2026-03-01	In Progress
3	1S	103	John English JMS	Install Door Card Access (1)	80	2025-07-07	2025-11-21	In Progress
3	1S	103	John English JMS	Replace Air Handling Units & Upgrade Building Automation System	97	2023-07-11	2024-09-30	Substantially Complete
3	1S	103	Lakeshore Collegiate Institute	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
3	1S	103	Lakeshore Collegiate Institute	Replace Bradley Washfountains	4	2025-12-01	2026-02-28	In Progress
3	1S	103	Lakeshore Collegiate Institute	Replace Steam Heating Plant	96	2021-09-24	2025-11-30	In Progress
3	1S	103	Lakeshore Collegiate Institute	Replace Roof (A7)	99	2023-04-14	2023-09-22	Substantially Complete
3	1S	103	Lambton Kingsway JR MS	Replace Window Blinds (24)	90	2025-09-29	2025-10-17	In Progress
3	1S	103	Lanor Junior Middle School	Replace Fire Alarm System Panel	97	2024-03-24	2025-08-31	Substantially Complete
3	1S	103	Park Lawn Junior MS	Upgrade Play Area - Kindergarten	2	2025-08-07	2026-02-16	In Design
3	1S	103	Park Lawn Junior MS	Replace Windows - PH2	70	2025-05-05	2025-11-28	In Progress
3	1S	103	Second Street Junior MS	Replace Play Equipment	2	2024-07-10	2026-10-01	In Design
3	1S	103	Second Street Junior MS	Replace Unit Ventilators - NW Wing	4	2025-12-01	2026-02-28	In Progress
3	1S	103	Second Street Junior MS	Install Audio System - Gym	10	2025-08-08	2025-11-03	In Progress
3	1S	103	Second Street Junior MS	Install Intercom Access	98	2025-06-02	2025-09-03	Substantially Complete
3	1S	103	Seventh Street Junior School	Paint Rooms 105 & 107	4	2025-11-10	2025-12-19	In Progress
3	1S	103	Seventh Street Junior School	Replace Air Handling Units	4	TBD	TBD	In Progress
3	1S	103	Seventh Street Junior School	Replace Variable Air Volume Box Controls	4	2025-09-11	2026-08-31	In Progress
3	1S	103	Seventh Street Junior School	Repave Asphalt Play Area	95	2025-05-08	2025-11-21	In Progress
3	1S	103	Sir Adam Beck Junior School	Replace Stairs - Play Area	25	2025-10-10	2025-11-21	In Progress
4	1N	104	Blacksmith Public School	Replace Bradley Fountain Sinks - Floor 1	4	2025-12-01	2026-02-28	In Progress
4	1N	104	Brookview Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
4	1N	104	Brookview Middle School	Replace Windows - E Elevation - PH2	4	2025-09-29	2026-01-02	In Progress
4	1N	104	Brookview Middle School	Replace Bradley Fountain Sinks (8)	85	2025-07-02	2025-10-30	In Progress
4	1N	104	Brookview Middle School	Replace Window Blinds (22)	97	2025-09-08	2025-10-30	Substantially Complete
4	1N	104	Brookview Middle School	Repave Play Area & Replace Play Equipment	97	2024-05-13	2025-06-30	Substantially Complete
4	1N	105	C.W. Jefferys CI	Replace Roof (A3, D1, E1)	2	2024-09-11	2025-12-31	In Design
4	1N	105	C.W. Jefferys CI	Replace Windows - N Elevation & Main Entrance	3	2025-09-24	2026-08-30	Tender / Pricing
4	1N	105	C.W. Jefferys CI	Replace Brickwork - N, E & S Elevations	4	2025-11-03	2025-12-01	In Progress
4	1N	105	C.W. Jefferys CI	Replace Siporex Deck and Roof (A1,Ca.C1,DF1,E2,E3)	80	2025-06-18	2026-10-31	In Progress
4	1N	105	C.W. Jefferys CI	Upgrade Lighting Fixtures - LED	80	2025-05-13	2025-10-31	In Progress
4	1N	105	Chalkfarm Public School	Replace Retaining Wall - Parking Lot	2	2023-05-03	2025-09-30	In Design
4	1N	101	Davstrom Public School	Upgrade Lighting Fixtures - LED	1.5	2023-12-05	TBD	Design Held
4	1N	105	Derrydown Public School	Repave Play Area & Replace Play Equipment	2	2024-10-10	2025-11-28	In Design
4	1N	105	Derrydown Public School	Replace Heating Plant & Air Handling Units (3)	99	2024-05-15	2025-04-30	Substantially Complete
4	1N	104	Driftwood Public School	Paint Hallways - Floors 1 & 2 - SW Elevation	4	2025-10-27	2025-12-19	In Progress
4	1N	104	Driftwood Public School	Replace Library Flooring & Ceiling	90	2025-05-21	2025-10-31	In Progress
4	1N	105	Elia Middle School	Replace Heating Plant & Air Handling Units (6)	85	2025-03-10	2025-12-31	In Progress
4	1N	105	Elia Middle School	Replace Hydro Pole & Restore Service	90	2025-07-23	2025-10-31	In Progress
4	1N	105	Elia Middle School	Repave Play Area & Replace Play Equipment	99	2024-06-01	2025-01-30	Substantially Complete
4	1N	101	Emery Collegiate Institute	Replace Siporex Deck and Roof (B,B1,C3-a,C3-b,E3-a,G3-a,G3-b,C3,E3)	2	2025-04-10	2026-11-28	In Design
4	1N	101	Emery Collegiate Institute	Replace Windows, Doors & Frames	2	2023-06-22	2025-11-11	In Design
4	1N	101	Emery Collegiate Institute	Replace Heating Plant & Air Handling Units	30	2025-05-15	2026-09-30	In Progress
4	1N	101	Emery Collegiate Institute	Restore & Refinish Wood Flooring - Gym D&E	97	2025-06-12	2025-06-27	Substantially Complete
4	1N	101	Emery Collegiate Institute	Replace Siporex Deck and Roof (A-a, A1-a, A2-a,A2-b, B2, D3, D4, E, E5)	99	2019-06-28	2025-01-30	Substantially Complete
4	1N	101	Emery Collegiate Institute	Upgrade Building Automation System	99	2017-04-03	2021-08-31	Substantially Complete
4	1N	101	Emery Collegiate Institute	Replace Network Security Cameras & System	99	2023-11-07	2024-10-30	Substantially Complete
4	1N	104	Firgrove Public School	Upgrade Lighting Fixtures - LED	1.5	2023-12-05	TBD	Design Held
4	1N	104	Firgrove Public School	Paint Hallway - Floor 1 - Exit 6	4	2025-10-17	2025-12-24	In Progress
4	1N	104	Firgrove Public School	Repave Play Area & Replace Play Equipment	90	2024-07-02	2025-10-30	In Progress
4	1N	104	Firgrove Public School	Replace Roof (D,E3)	97	2025-07-03	2025-09-30	Substantially Complete
4	1N	104	Gosford Public School	Replace Basketball Hoops (2)	4	2025-08-15	2025-10-24	In Progress
4	1N	104	Gosford Public School	Upgrade Building Automation System	5	2025-06-12	2025-12-31	In Progress
4	1N	101	Gracedale Public School	Repave Play Area & Replace Play Equipment	2	2025-06-12	2026-02-28	In Design
4	1N	101	Gracedale Public School	Restore & Refinish Wood Flooring - Gym 1&2	97	2025-08-06	2025-10-03	Substantially Complete
4	1N	101	Gulfstream Public School	Paint Classrooms 203,204,205,206,Stairs,Boiler Rooms	10	2025-10-07	2025-12-19	In Progress
4	1N	101	Gulfstream Public School	Replace Doors & Frames - Boiler Room	25	2025-08-22	2025-10-31	In Progress
4	1N	101	Humber Summit Middle School	Replace Central Emergency Lighting System	2	2025-08-20	2025-09-30	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
4	1N	101	Humber Summit Middle School	Restore Exterior Wall - Vehicle Impact - Exit 4	4	2025-11-03	2025-12-30	In Progress
4	1N	104	Oakdale Park Middle School	Replace Siporex Deck and Roof (B-a,B1,B2-a,B2-b,B2-c,C-a,A,B,B2,C)	2	2025-04-10	2025-11-28	In Design
4	1N	104	Oakdale Park Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
4	1N	104	Oakdale Park Middle School	Repave Play Area & Upgrade Site	2	2024-08-07	2026-01-17	In Design
4	1N	104	Shoreham Public Sports & Wellness Acad.	Replace Central Emergency Lighting Systems	2	2024-07-10	2025-09-30	In Design
4	1N	104	Shoreham Public Sports & Wellness Acad.	Replace Fence - Chain Link - Main Entrance	50	2025-07-16	2025-10-31	In Progress
4	1N	104	Shoreham Public Sports & Wellness Acad.	Upgrade Lighting Fixtures - LED - Kindergarten,Hallways	80	2025-03-17	2025-10-17	In Progress
4	1N	104	Stanley Public School	Paint Hallways, Doors & Frames - Exit 6	65	2025-11-03	2025-12-18	In Progress
4	1N	104	Stanley Public School	Paint Hallway,Gym, 206,Exit 2&3	85	2025-09-15	2025-12-09	In Progress
4	1N	104	Stanley Public School	Repave Parking Lot	97	2020-07-01	2021-08-19	Substantially Complete
4	1N	104	Topcliff Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
4	1N	104	Topcliff Public School	Upgrade Interior Finishes - Cabinets	4	2025-10-30	2026-01-30	In Progress
4	1N	104	Topcliff Public School	Install AI Entry System & Door Card Access (1)	80	2025-07-07	2025-12-19	In Progress
4	1N	104	Westview Centennial SS	Replace Windows, Doors & Frames	2	2024-08-15	2025-11-25	In Design
4	1N	104	Westview Centennial SS	Replace Heating Plant & Air Handling Units	3	2025-09-11	2026-09-30	Tender / Pricing
4	1N	104	Westview Centennial SS	Replace Boiler - Pool	4	2024-09-27	TBD	In Progress
4	1N	104	Westview Centennial SS	Replace Network Security Cameras & System	70	2024-09-09	2025-12-31	In Progress
4	1N	104	Westview Centennial SS	Replace Siporex Deck and Roof (F,F1)	95	2023-05-29	2025-11-15	In Progress
4	1N	104	Westview Centennial SS	Upgrade Elevator Lift	95	2025-07-07	2025-09-30	In Progress
4	1N	104	Westview Centennial SS	Upgrade Building Automation System	95	2020-08-15	2025-10-30	In Progress
4	1N	104	Westview Centennial SS	Upgrade Interior Finishes, Ceiling & Millwork	97	2024-07-02	2025-04-30	Substantially Complete
4	1N	104	Westview Centennial SS	Upgrade Electrical Wiring - Woodworking Shop	98	2024-12-02	2025-09-03	Substantially Complete
5	1N	105	Beverly Heights Middle School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
5	1N	105	Beverly Heights Middle School	Upgrade Building Automation System	4	2025-06-22	2025-12-31	In Progress
5	1N	105	Blaydon Public School	Paint Doors & Frames - Floors 1 & 2, Railings	30	2025-09-22	2025-12-19	In Progress
5	1N	111	Charles H Best Junior Middle School	Replace Partitions - Girl's Washroom - Floor 1	90	2025-09-08	2025-10-20	In Progress
5	1N	105	Downsview Public School	Replace Fence - Perimeter - Chain Link - W Elevation	4	2025-10-10	TBD	In Progress
5	1N	105	Downsview Secondary School	Paint Cafeteria	4	2025-01-27	2025-11-28	In Progress
5	1N	111	Dublin Heights E & MS	Install Intercom Access	80	2025-07-02	2025-09-26	In Progress
5	1N	111	Forest Valley Outdoor Ed. Ctr	Restore Foot Bridge	2	2024-11-13	2025-11-28	In Design
5	1N	111	Northview Heights SS	Replace Windows (79) - Courtyard & W Elevation	4	2025-09-29	2026-05-29	In Progress
5	1N	111	Northview Heights SS	Replace Network Security Cameras & System	10	2024-09-09	2025-12-31	In Progress
5	1N	111	Northview Heights SS	Replace Heating Pipes - Pool	65	2025-04-18	2025-11-30	In Progress
5	1N	105	Pierre Laporte Middle School	Upgrade Fall Protection - Stairwell 3, 4, 5 & 6	2	2025-07-03	2025-11-19	In Design
5	1N	105	Pierre Laporte Middle School	Replace Flooring - Hallways - Floor 3	4	2025-11-30	2025-12-31	In Progress
5	1N	105	Sheppard PS / Africentric Alt School	Replace Doors & Frames - Exit 2	4	2025-07-25	2025-10-17	In Progress
5	1N	105	Sheppard PS / Africentric Alt School	Demolish - Portable Classroom 320	30	2025-04-30	2025-11-30	In Progress
5	1N	105	Sheppard PS / Africentric Alt School	Install AI Entry System & Door Card Access (1)	80	2025-07-07	2025-12-19	In Progress
5	1N	105	Sheppard PS / Africentric Alt School	Replace Roof T Section - Gymnasium	95	2025-07-07	2025-10-31	In Progress
5	1N	105	Stilecroft Public School	Replace Siporex Deck and Roof (D,A,A1,B)	2	2025-04-10	2025-11-28	In Design
5	1N	111	Summit Heights PS	Paint Offices & Meeting Room	4	2025-11-03	2026-01-23	In Progress
5	1N	111	Summit Heights PS	Replace Doors & Frames - Main Entrance	25	2025-03-07	2025-11-01	In Progress
5	1N	111	Summit Heights PS	Replace Play Equipment	25	2024-12-03	2025-10-24	In Progress
5	1N	111	William Lyon Mackenzie CI	Replace Roof (A,A1,A3,A4,A5,B,C,C1,E)	3	2025-10-20	TBD	Tender / Pricing
5	1N	111	William Lyon Mackenzie CI	Replace Sidewalk - Main Entrance	4	2025-08-30	2025-10-30	In Progress
5	1N	111	William Lyon Mackenzie CI	Replace Solar PV Inverter	10	2025-03-01	2025-12-30	In Progress
5	1N	111	William Lyon Mackenzie CI	Replace Heating Plant	97	2023-05-15	2024-02-25	Substantially Complete
5	1N	111	William Lyon Mackenzie CI	Replace Air Handling Units	97	2024-06-17	2025-01-27	Substantially Complete
5	1N	111	Wilmington Elementary School	Replace Play Equipment	30	2025-09-10	2025-11-20	In Progress
6	1N	104	Bala Avenue Community School	Replace Fence - Chain Link - Parking Lot Perimeter	4	2025-08-23	2025-11-20	In Progress
6	1N	104	Brookhaven Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
6	1N	104	Brookhaven Public School	Paint Hallways - Exit 4	4	2025-10-27	2025-11-28	In Progress
6	1N	104	C.R. Marchant Middle MS	Paint Hallways & Foyer - Exit 1	4	2025-10-06	2025-10-31	In Progress
6	1S	107	Charles E Webster Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
6	1S	107	Charles E Webster Public School	Assess Condition - Façade & Windows	2.5	2025-10-20	TBD	Tender / Pricing
6	1S	107	Charles E Webster Public School	Assess Condition - Façade & Windows	2.5	2025-09-25	TBD	Tender / Pricing
6	1S	107	Charles E Webster Public School	Repave Parking Lot	90	2023-07-04	2025-12-31	In Progress
6	1S	107	Charles E Webster Public School	Replace Roof (A, C, C1, C2, C3, C6, D3, G, G1, G2, & G3)	97	2020-06-30	2025-05-31	Substantially Complete
6	1N	104	George Anderson Public School	Restore Retaining Wall - E Elevation	2	2025-01-24	2025-09-30	In Design
6	1N	104	George Anderson Public School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
6	1S	107	George Harvey CI	Replace AC - Unit 4	3	2025-09-24	2026-12-30	Tender / Pricing
6	1S	107	George Harvey CI	Replace Exhaust Fans - Shop	10	2025-09-24	TBD	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
6	1S	107	George Harvey CI	Replace Air Handling Unit - Room 13 Wood Shop	40	2025-10-15	2025-12-30	In Progress
6	1S	107	George Harvey CI	Upgrade Drainage - Basement	80	2024-08-15	2025-10-31	In Progress
6	1S	107	George Harvey CI	Replace Fire Alarm System Panel	99	2024-03-11	2025-04-15	Substantially Complete
6	1S	107	George Syme Community School	Upgrade Washrooms (8) - Floors 1 & 2	95	2025-05-01	2025-11-30	In Progress
6	1N	104	Gracefield Public School	Upgrade Boiler Vents	2.5	2025-02-28	TBD	Tender / Pricing
6	1N	104	Gracefield Public School	Replace Air Handling Unit - Gym	2.5	2025-02-28	TBD	Tender / Pricing
6	1N	104	Gracefield Public School	Restore Block Walls - Hallway - Floor 1	4	2025-10-06	2025-12-19	In Progress
6	1N	104	H.J. Alexander Comm. School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
6	1N	104	H.J. Alexander Comm. School	Replace Doors & Frames - Hydro Vault	4	2025-09-16	2025-12-31	In Progress
6	1S	107	Lambton Park Community School	Install Intercom Access	90	2025-08-04	2025-10-24	In Progress
6	1S	107	Lambton Park Community School	Replace Fluid Cooling Tower	90	2024-10-09	2025-12-30	In Progress
6	1N	104	Maple Leaf Public School	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
6	1N	104	Maple Leaf Public School	Paint Hallways - Floor 1 - Exit #8	4	2025-11-03	2026-01-23	In Progress
6	1N	104	Maple Leaf Public School	Replace Doors & Frames - Exit 6	4	TBD	TBD	In Progress
6	1N	104	Maple Leaf Public School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2024-12-30	Substantially Complete
6	1N	104	Pelmo Park Public School	Restore Façade, Cluster Columns & Replace Windows - E&W Elevation	2	2025-05-01	2025-11-21	In Design
6	1N	104	Pelmo Park Public School	Paint Washrooms - Staff & Student	4	2025-11-03	2026-01-23	In Progress
6	1N	104	Pelmo Park Public School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
6	1N	104	Portage Trail CJS/CMS	Replace Folding Divider Wall - Gym	2	2025-07-22	2025-11-14	In Design
6	1N	104	Portage Trail CJS/CMS	Upgrade Lighting Fixtures - LED	2	2025-06-26	2025-12-31	In Design
6	1N	104	Portage Trail CJS/CMS	Replace Play Equipment	2	2024-08-08	2025-11-30	In Design
6	1N	104	Portage Trail CJS/CMS	Monitor Site Contamination	80	2022-09-01	2025-12-31	In Progress
6	1N	104	Portage Trail CJS/CMS	Install Door Card Access (2)	99	2025-07-07	2025-10-03	Substantially Complete
6	1S	107	Rockcliffe Middle School	Relocate - Virtual ES - Rockcliffe PS	97	2025-04-10	2025-08-31	Substantially Complete
6	1S	107	Silverthorn CS	Replace Heating Plant	3	2025-09-23	2026-12-30	Tender / Pricing
6	1S	107	Silverthorn CS	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-09-28	Substantially Complete
6	1S	107	Silverthorn CS	Repave Parking Lot	99	2022-09-13	2023-10-31	Substantially Complete
6	1N	104	Weston Collegiate Institute	Replace Exterior Stairs & Restore Façade	2	2025-08-06	2025-11-28	In Design
6	1N	104	Weston Collegiate Institute	Replace Ceiling & Upgrade Lighting Fixtures - LED	2	2024-11-13	2025-11-18	In Design
6	1N	104	Weston Collegiate Institute	Upgrade Flooring,Paint,Millwork & Lighting - Library	2	2025-09-09	2025-11-27	In Design
6	1N	104	Weston Collegiate Institute	Paint Hallways - Exit #1	4	2025-11-03	2026-01-23	In Progress
6	1N	104	Weston Collegiate Institute	Upgrade Interior Finishes - Gym, Gym Storage, Fan Room	10	2025-09-08	2025-10-31	In Progress
6	1N	104	Weston Collegiate Institute	Replace Grout - Swimming Pool	10	2025-10-06	2025-11-07	In Progress
6	1N	104	Weston Collegiate Institute	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
6	1N	104	Weston Memorial Jr PS	Repave Play Area & Replace Play Equipment	2	2025-08-07	2026-10-30	In Design
6	1N	104	Weston Memorial Jr PS	Paint Boiler Room	4	2025-11-03	2026-01-23	In Progress
6	1N	104	Weston Memorial Jr PS	Restore Façade & Columns - S Elevation	80	2025-05-08	2025-10-31	In Progress
6	1N	104	Weston Memorial Jr PS	Replace Ceiling - Gym	80	2025-07-02	2025-10-31	In Progress
6	1S	103	York Humber High School	Upgrade Building Automation System - Energy Monitoring	2	2025-08-28	2025-12-31	In Design
6	1S	103	York Humber High School	Replace Window Blinds (13)	10	2025-10-30	2026-01-30	In Progress
6	1S	103	York Humber High School	Replace Backflow Preventer and Isolation Valves	75	2025-02-24	2025-11-30	In Progress
6	1S	103	York Humber High School	Replace Fire Alarm System	97	2023-10-01	2025-03-30	Substantially Complete
6	1S	103	York Humber High School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
7	1S	108	Annette Street Jr. & Sr. PS	Upgrade Building Automation System & Upgrade C2 Fan	50	2025-07-01	2026-08-31	In Progress
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Upgrade Hydro Vault	2	2025-02-13	2025-11-29	In Design
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Install Door Card Access (3)	4	2025-09-04	2025-10-03	In Progress
7	1S	109	Fern Avenue Jr. & Sr. PS	Upgrade Building Automation System - Energy Monitoring	2	2025-08-28	2025-12-31	In Design
7	1S	109	Fern Avenue Jr. & Sr. PS	Replace Insulation - Rooftop Ducts	4	2025-12-01	2026-02-28	In Progress
7	1S	109	Fern Avenue Jr. & Sr. PS	Upgrade Ventilation - Kitchen	25	2025-07-04	2025-11-30	In Progress
7	1S	109	Garden Avenue Junior PS	Repave Play Area & Replace Play Equipment	95	2025-06-09	2025-10-31	In Progress
7	1S	109	Howard Jr. PS	Upgrade Flooring,Paint,Millwork&Lighting - Library	80	2025-07-02	2025-10-31	In Progress
7	1S	107	Humbercrest Public School	Paint Stairwell - Exit 1	3	2025-09-15	2026-08-30	Tender / Pricing
7	1S	107	Humbercrest Public School	Paint Basement Gymnasium	85	2025-08-11	2025-11-07	In Progress
7	1S	107	Humbercrest Public School	Replace Siporex Deck and Roof (C)	97	2024-09-10	2025-12-30	Substantially Complete
7	1S	107	Humbercrest Public School	Upgrade Ventilation - Basement & Classroom	97	2023-07-01	2025-10-17	Substantially Complete
7	1S	108	Humberside CI	Assess Storm & Sanitary Drain Systems	2	2025-07-03	2026-08-31	In Design
7	1S	108	Humberside CI	Assess Site - Environmental	20	2024-09-01	2025-12-31	In Progress
7	1S	108	Indian Road Crescent Jr. PS	Repave Play Area & Replace Play Equipment	2	2025-08-06	2026-04-01	In Design
7	1S	108	Indian Road Crescent Jr. PS	Install Door Card Access (1)	10	2025-09-04	2025-12-26	In Progress
7	1S	107	King George Jr. PS	Install Door Card Access (1)	4	2025-09-04	2025-11-03	In Progress
7	1S	108	Lucy McCormick School Senior	Install Partition Wall & Door - Main Office	97	2024-09-13	2025-08-30	Substantially Complete
7	1S	108	Lucy McCormick School Senior	Replace Windows - Spec Ed & Door Operators - Exits 1,2,3	97	2024-07-02	2024-10-15	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
7	1S	108	Lucy McCormick School Senior	Upgrade Amphitheatre	97	2023-02-28	2025-01-15	Substantially Complete
7	1S	109	Parkdale Collegiate Institute	Repave Parking Lot - S Elevation	2	2024-08-07	2026-01-17	In Design
7	1S	109	Parkdale Collegiate Institute	Replace Doors & Frames - Exit 4	60	2025-09-15	2025-12-15	In Progress
7	1S	109	Parkdale Jr. & Sr. PS	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
7	1S	109	Parkdale Jr. & Sr. PS	Repave Front Entrance	2	2024-08-07	2025-12-19	In Design
7	1S	109	Parkdale Jr. & Sr. PS	Install Fence - Perimeter	4	2025-09-16	2025-11-14	In Progress
7	1S	109	Parkdale Jr. & Sr. PS	Replace Chiller	40	2025-02-19	2025-10-30	In Progress
7	1S	107	Runnymede CI/Mountview Alt School	Replace Ceiling & Upgrade Lighting Fixtures - LED	2	2024-11-13	2025-11-18	In Design
7	1S	107	Runnymede CI/Mountview Alt School	Replace Air Handling Units	2	2023-06-23	2025-12-30	In Design
7	1S	107	Runnymede CI/Mountview Alt School	Replace AC - Auditorium	50	2024-09-10	2026-03-30	In Progress
7	1S	107	Runnymede CI/Mountview Alt School	Restore Interior Finishes & Flood Abatement	97	2025-04-16	2025-08-29	Substantially Complete
7	1S	107	Runnymede CI/Mountview Alt School	Upgrade Lighting Fixtures - LED	97	2024-07-01	2024-08-31	Substantially Complete
7	1S	108	Runnymede Jr. & Sr. PS	Replace Roof (A,A1,A2,A3,A4,A5,AB1,B,B1,B2,B3,B4,C,C1,E,E1,E2,E3,F)	2	2024-09-11	2025-12-31	In Design
7	1S	108	Runnymede Jr. & Sr. PS	Paint Hallways, Doors & Frames - Exits 1 & 2	4	2026-01-05	2026-02-06	In Progress
7	1S	108	Runnymede Jr. & Sr. PS	Restore Roof Concrete Frames	95	2023-05-01	2025-11-21	In Progress
7	1S	108	Swansea Jr. & Sr. PS	Upgrade Boiler Vents	2	2021-01-26	2022-11-18	In Design
7	1S	108	Swansea Jr. & Sr. PS	Restore Façade, Cluster Columns & Replace Windows - PH1 - E Elevation	3	2025-09-08	2026-12-30	Tender / Pricing
7	1S	108	Swansea Jr. & Sr. PS	Upgrade Emergency Shut Off Button Signal - Pool	4	2025-08-07	2025-10-28	In Progress
7	1S	108	Swansea Jr. & Sr. PS	Install Vinyl Curtain - Gym	75	2025-04-11	2025-10-24	In Progress
7	1S	107	Warren Park Jr. PS	Upgrade Flooring,Paint,Millwork&Lighting - Library	2	2023-05-25	2025-10-31	In Design
7	1S	107	Warren Park Jr. PS	Upgrade Ventilation & Return Fans	95	2023-07-03	2025-11-21	In Progress
7	1S	107	Warren Park Jr. PS	Repave Play Area & Replace Play Equipment	97	2024-07-01	2024-11-21	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Replace Windows, Exterior Doors - PH5	2	2025-05-01	2025-10-17	In Design
7	1S	108	Western Tech. & Comm. School	Upgrade Door Hardware - Auto Openers - Exits 3, 4 & 10	2	2025-05-23	2025-10-24	In Design
7	1S	108	Western Tech. & Comm. School	Replace PA/IHP System	2	2024-07-30	2025-09-30	In Design
7	1S	108	Western Tech. & Comm. School	Install Rooftop Guardrail	50	2025-04-28	2025-10-30	In Progress
7	1S	108	Western Tech. & Comm. School	Upgrade Heat Pump - Rooftop Unit	75	2024-12-13	2025-12-30	In Progress
7	1S	108	Western Tech. & Comm. School	Replace Steam Heating Plant - PH1	75	2024-09-10	2025-12-30	In Progress
7	1S	108	Western Tech. & Comm. School	Install Tech Lab - Room 172	90	2025-09-23	2025-11-30	In Progress
7	1S	108	Western Tech. & Comm. School	Install Garage Door Intercom	97	2024-11-05	2025-06-30	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Restore Façade - S Elevation & W Interior	97	2024-06-01	2025-06-13	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Replace Siporex Deck and Roof (E5,F3,F4,H1)	97	2023-07-03	2025-08-20	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Upgrade Emergency Generator	97	2021-03-15	2025-08-31	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Upgrade Lighting & Security - Underground Parking	97	2024-11-05	2025-06-30	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Upgrade Drainage - Auto Shop	98	2025-07-04	2025-10-30	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Replace Network Security Cameras & System	99	2023-11-07	2025-03-30	Substantially Complete
8	1N	106	Allenby Junior Public School	Replace Grout - Swimming Pool	4	TBD	TBD	In Progress
8	1N	106	Allenby Junior Public School	Repave Parking Lot	97	2025-07-01	2025-08-29	Substantially Complete
8	1N	106	Allenby Junior Public School	Upgrade Drainage & Slope - Main Entrance Walkway	97	2023-07-02	2024-07-02	Substantially Complete
8	1N	106	Allenby Junior Public School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
8	1N	106	Armour Heights Public School	Restore Façade & Replace Sealing	2	2023-05-04	2023-12-15	In Design
8	1N	106	Armour Heights Public School	Replace Play Equipment	2	2024-08-08	2026-11-01	In Design
8	1N	106	Bannockburn Public School	Repave Play Area & Parking Lot	97	2023-06-09	2025-05-31	Substantially Complete
8	1N	106	Bannockburn Public School	Repave Play Area & Parking Lot	97	2023-06-09	2025-05-31	Substantially Complete
8	1N	106	Bannockburn Public School	Repave Play Area & Parking Lot	97	2023-06-09	2025-05-31	Substantially Complete
8	1N	106	Baycrest PS	Replace Heating Plant	90	2024-05-15	2025-12-30	In Progress
8	1S	110	Brown Jr PS & City Community Centre	Upgrade Drainage - Walkway	2	2024-01-16	2025-11-28	In Design
8	1S	107	Cedarvale Community School	Upgrade Waterproofing - Boiler Room	2	2025-07-10	2025-11-07	In Design
8	1S	107	Cedarvale Community School	Paint Gymnasium and Doors	75	2025-07-07	2025-10-31	In Progress
8	1S	107	Cedarvale Community School	Replace Air Handling Units	99	2022-06-30	2023-09-27	Substantially Complete
8	1S	110	Cottingham Jr. Public School	Replace Siporex Deck and Roof (A2-a)	97	2024-10-30	2025-08-31	Substantially Complete
8	1S	110	Deer Park Jr. & Sr. PS	Replace Main Branch Breaker	2	2024-10-23	2025-11-30	In Design
8	1S	110	Deer Park Jr. & Sr. PS	Replace Grout - Swimming Pool	50	2025-09-24	2025-11-14	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	Replace Steam Heating Plant	80	2023-05-17	2025-10-15	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	Upgrade Hydro Vault	95	2023-02-20	2025-12-30	In Progress
8	1N	106	Eglinton Jr PS	Replace Roof (A1,A2,A3,A4)	95	2025-04-14	2025-10-30	In Progress
8	1N	106	Eglinton Jr PS	Replace Air Handling Unit Compressor	99	2024-07-23	2025-05-07	Substantially Complete
8	1S	107	Fairbank Public School	Replace Roof (A,A1,B1,C,D,D4,E)	3	2025-09-23	2026-12-30	Tender / Pricing
8	1N	106	Flemington Public School	Replace Flooring - Room 108 & Office	4	2025-12-20	2025-12-22	In Progress
8	1N	106	Flemington Public School	Repave Parking Lot	99	2024-07-01	2025-06-30	Substantially Complete
8	1S	107	Forest Hill CI	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
8	1S	107	Forest Hill CI	Replace Flooring - Main Stage	97	2024-12-17	2025-03-19	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
8	1S	107	Forest Hill Jr. & Sr. PS	Upgrade Seating - Auditorium	50	2025-02-18	2025-12-30	In Progress
8	1N	106	Glen Park Public School	Replace Air Handling Units - Multi Zone	95	2025-04-14	2025-10-30	In Progress
8	1N	106	Glenview Sr. PS	Replace Doors & Frames - Exit 5	4	TBD	TBD	In Progress
8	1N	106	Glenview Sr. PS	Replace Millwork & Cabinetry - Caretaker's Room	80	2025-10-06	2025-10-30	In Progress
8	1S	108	Hillcrest Community School	Replace Solar PV Inverter	10	2025-03-01	2025-12-30	In Progress
8	1S	108	Hillcrest Community School	Replace Steam Heating Plant & Air Handling Units	70	2024-10-25	2026-03-30	In Progress
8	1S	108	Hillcrest Community School	Replace Artificial Turf Field	97	2024-07-08	2024-10-31	Substantially Complete
8	1S	110	Hodgson MS	Replace Air Handling Units	1.5	2024-11-19	2025-03-03	Design Held
8	1S	110	Hodgson MS	Replace DHW System, Boiler - Pool	1.5	2024-09-12	2025-03-03	Design Held
8	1S	110	Hodgson MS	Replace Stair Lift	2	2022-11-04	2025-12-20	In Design
8	1S	110	Hodgson MS	Replace Glass Block & Concrete Façade - Pool	97	2023-05-01	2024-04-01	Substantially Complete
8	1S	110	Hodgson MS	Restore Ceiling - Gym & Area	97	2023-05-01	2024-05-01	Substantially Complete
8	1S	108	Humewood Community School	Upgrade Flooring,Paint,Millwork&Lighting - Library	2	2024-10-09	2025-11-07	In Design
8	1S	108	Humewood Community School	Replace Roof (A,C1,E)	4	2025-09-11	2026-08-31	In Progress
8	1S	108	Humewood Community School	Replace Stairs - Exit 4	4	2025-09-16	2025-12-30	In Progress
8	1S	108	Humewood Community School	Upgrade Play Area - Playfield	4	2025-10-15	2026-07-17	In Progress
8	1S	108	Humewood Community School	Repave Play Area & Upgrade Site	15	2025-05-15	2026-08-31	In Progress
8	1S	108	Humewood Community School	Replace Fire Alarm System	95	2025-05-15	2026-08-31	In Progress
8	1S	108	J.R. Wilcox Community School	Install Corkboards (12) - Basement	4	2025-09-01	2025-12-01	In Progress
8	1S	108	J.R. Wilcox Community School	Repave Play Area & Replace Play Equipment	97	2024-02-25	2025-08-31	Substantially Complete
8	1N	106	John Polanyi CI / Bathurst Heights	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
8	1N	106	John Polanyi CI / Bathurst Heights	Replace Drain - Main Office & Library	10	2025-10-09	2025-11-28	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights	Replace Network Security Cameras & System	75	2024-09-09	2025-12-31	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights	Upgrade Interior Finishes	90	2024-03-15	2025-10-31	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights	Replace PA/IHP System	95	2024-09-16	2025-12-30	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights	Upgrade Interior Finishes	97	2024-02-01	2024-03-31	Substantially Complete
8	1N	106	John Wanless Junior PS	Assess Building Envelope	2	2025-06-10	2025-12-12	In Design
8	1N	106	John Wanless Junior PS	Paint Play Area Games	4	2025-09-15	2025-10-31	In Progress
8	1N	106	John Wanless Junior PS	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
8	1N	106	Joyce Public School	Paint Gym, Doors & Frames	4	2025-11-03	2026-01-23	In Progress
8	1N	106	Lawrence Heights Middle School	Replace Interior Doors & Frames - Rooms 205, 207, 210, 211 & 212	60	2025-10-06	2025-11-14	In Progress
8	1N	106	Lawrence Park CI	Replace Bleachers - Playfield	2	2024-08-28	2025-09-30	In Design
8	1N	106	Lawrence Park CI	Install Door & Frame - Gym Stairwell	90	2025-07-01	2025-10-30	In Progress
8	1N	106	Lawrence Park CI	Upgrade Flooring,Paint,Millwork&Lighting - Library	95	2025-06-16	2025-10-30	In Progress
8	1N	106	Lawrence Park CI	Replace Steam Heating Plant & Air Handling Units	97	2023-09-07	2025-12-30	Substantially Complete
8	1N	106	Ledbury Park E & MS	Install Audio System - Gym	10	2025-08-08	2025-11-03	In Progress
8	1N	106	Ledbury Park E & MS	Replace Exhaust Fans - All	20	2025-10-30	2026-01-30	In Progress
8	1N	106	Ledbury Park E & MS	Replace Doors & Frames - Exit #3C	50	2025-07-17	2025-10-17	In Progress
8	1N	106	Ledbury Park E & MS	Replace Heating Plant	65	2025-04-14	2025-12-30	In Progress
8	1S	108	McMurrich Junior Public School	Replace Siporex Deck and Roof (E-a,F)	95	2024-11-29	2025-12-30	In Progress
8	1S	108	McMurrich Junior Public School	Repave Asphalt Play Area	97	2024-06-30	2025-06-16	Substantially Complete
8	1S	107	North Preparatory Junior PS	Replace Retaining Wall	4	2025-11-02	2025-12-16	In Progress
8	1S	107	North Preparatory Junior PS	Upgrade Foundation Waterproofing	97	2024-03-25	2024-10-31	Substantially Complete
8	1N	106	North Toronto CI	Replace Boiler Vents	3	2025-09-15	2026-09-30	Tender / Pricing
8	1N	106	Oriole Park Junior PS	Replace Flagpole	25	2025-10-03	2025-11-15	In Progress
8	1S	107	West Preparatory Junior PS	Replace Columns & Stairs - Main Entrance	90	2025-01-30	2025-11-30	In Progress
8	1S	107	West Preparatory Junior PS	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
8	1S	108	Winona Drive Senior PS	Monitor Site Contamination	20	2022-09-01	2025-12-31	In Progress
8	1S	108	Winona Drive Senior PS	Replace Millwork & Cabinetry - Main Office - Storage	80	2025-07-04	2025-10-30	In Progress
8	1S	108	Winona Drive Senior PS	Replace Siporex Deck and Roof (E)	90	2024-11-29	2025-12-30	In Progress
8	1N	106	Yorkdale Secondary School	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
8	1N	106	Yorkdale Secondary School	Upgrade Flooring,Paint,Millwork&Lighting - Library	2	2023-04-28	2025-09-23	In Design
8	1N	106	Yorkdale Secondary School	Paint Hallways - Floor 2 - Exit #6	4	2025-10-20	2025-11-21	In Progress
8	1N	106	Yorkdale Secondary School	Replace Air Handling Units	4	2023-08-30	TBD	In Progress
8	1N	106	Yorkdale Secondary School	Restore Chimney & Masonry	55	2025-06-30	2025-12-30	In Progress
8	1N	106	Yorkdale Secondary School	Replace Heating Plant & Air Handling Units	80	2025-06-30	2025-12-30	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Upgrade Hydro Vault	2	2025-06-12	2025-09-30	In Design
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Paving Stones	2	2023-06-02	2025-11-30	In Design
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Steam Heating Plant	3	2025-09-08	TBD	Tender / Pricing
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Stairs - Exit 6	4	2025-07-25	2025-12-19	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Replace Windows, Doors & Restore Cluster Columns (47)	97	2021-09-24	2024-03-30	Substantially Complete
9	1S	108	Brock Public School	Install Artificial Turf Field	2	2024-08-07	2026-01-17	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
9	1S	108	Carleton Village J&S Sports & Wellness	Upgrade Hydro Vault	2	2024-02-27	2025-09-30	In Design
9	1S	108	Carleton Village J&S Sports & Wellness	Replace Stair Treads - Exit 3	4	2025-09-15	2025-12-15	In Progress
9	1S	108	Carleton Village J&S Sports & Wellness	Replace Fence	4	2025-07-15	2025-11-28	In Progress
9	1S	108	Carleton Village J&S Sports & Wellness	Replace Roof (B,B1,B2,C,C1,D)	97	2025-04-12	2025-08-31	Substantially Complete
9	1S	108	Carleton Village J&S Sports & Wellness	Replace Air Handling Units	97	2024-12-14	2025-08-31	Substantially Complete
9	1S	109	Charles G Fraser Jr PS (West End Creche)	Replace Air Handling Units	97	2023-04-30	2025-09-30	Substantially Complete
9	1S	108	Dewson Street Junior PS	Upgrade Hydro Vault	2	2024-02-27	2025-10-03	In Design
9	1S	108	Dewson Street Junior PS	Repave Basketball Court	3	2025-09-23	2026-08-31	Tender / Pricing
9	1S	108	Dewson Street Junior PS	Replace Doors & Frames - Exit 1	4	2025-08-04	2025-11-21	In Progress
9	1S	108	Dovercourt Public School	Replace Flooring - Gym	2	2024-08-08	2025-11-03	In Design
9	1S	108	Dovercourt Public School	Replace Stair Treads - Floor 2	4	2025-10-10	2026-01-10	In Progress
9	1S	108	Dovercourt Public School	Replace Steam Heating Plant & Air Handling Units	75	2024-09-11	2026-03-30	In Progress
9	1S	107	F.H. Miller Jr. PS	Upgrade Building Automation System	2.5	2025-02-28	TBD	Tender / Pricing
9	1S	107	Fairbank Memorial Comm. School	Upgrade Ventilation & Building Automation System	90	2022-11-21	2025-12-30	In Progress
9	1S	107	Fairbank Memorial Comm. School	Upgrade Ventilation & Building Automation System	90	2022-11-21	2025-12-30	In Progress
9	1S	108	General Mercer Jr. PS	Install Door Card Access (2)	4	2025-09-04	2025-12-26	In Progress
9	1S	108	General Mercer Jr. PS	Replace Stair Treads - Exit 4	4	2025-07-25	2025-12-19	In Progress
9	1S	109	Givins/Shaw Jr. & Sr. PS	Replace Siporex Deck and Roof (E1)	2	2025-04-10	2025-11-28	In Design
9	1S	109	Givins/Shaw Jr. & Sr. PS	Upgrade Hydro Vault	2	2025-02-26	2025-09-30	In Design
9	1S	110	Island Pub/Nat. Science School	Replace Roof Canopy - South Wing	30	2025-03-01	2025-10-31	In Progress
9	1S	110	Island Pub/Nat. Science School	Install EV Charge Stations (4)	97	2024-12-11	2025-08-31	Substantially Complete
9	1S	110	Island Pub/Nat. Science School	Upgrade Shades - Green House	98	2024-11-18	2025-10-31	Substantially Complete
9	1S	109	Niagara Street Junior PS	Replace Elevator Lift	2	2024-06-07	2025-10-31	In Design
9	1S	109	Niagara Street Junior PS	Replace Stairs - Exit 4	25	2025-09-25	2026-01-16	In Progress
9	1S	109	Niagara Street Junior PS	Repave Parking Lot	97	2025-06-06	2025-09-30	Substantially Complete
9	1S	108	Oakwood Collegiate Institute	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
9	1S	108	Oakwood Collegiate Institute	Replace Support Beam - Roll Up Door	15	2024-10-21	2025-12-31	In Progress
9	1S	108	Oakwood Collegiate Institute	Upgrade Lighting Fixtures - LED	45	2024-11-15	2026-08-31	In Progress
9	1S	108	Oakwood Collegiate Institute	Upgrade Hydro Vault	50	2025-07-07	2025-10-17	In Progress
9	1S	108	Oakwood Collegiate Institute	Replace Concrete Stairs & Restore Chimney - Exit 1A	65	2025-06-25	2025-12-01	In Progress
9	1S	108	Oakwood Collegiate Institute	Replace Windows, Doors & Frames - PH2	65	2025-06-25	2025-12-01	In Progress
9	1S	108	Oakwood Collegiate Institute	Replace Windows, Doors & Frames (7) - PH1	97	2023-07-04	2024-08-30	Substantially Complete
9	1S	109	Ogden Junior Public School	Upgrade Interior Finishes & Accessibility - Hallways	99	2019-05-01	2021-09-30	Substantially Complete
9	1S	108	Ossington/Old Orchard Jr. PS	Install Full Partitions - Washrooms	4	2025-01-17	2025-12-31	In Progress
9	1S	108	Ossington/Old Orchard Jr. PS	Replace Steam Heating Plant	90	2024-05-15	2025-12-30	In Progress
9	1S	108	Ossington/Old Orchard Jr. PS	Replace Air Handling Units & Upgrade Building Automation System	90	2024-05-15	2025-12-30	In Progress
9	1S	108	Pauline Junior Public School	Replace Flooring - Gym	2	2025-10-22	TBD	In Design
9	1S	108	Pauline Junior Public School	Replace Main Switch Board	3	2025-09-15	2026-08-30	Tender / Pricing
9	1S	108	Perth Avenue Junior PS	Replace Stairs & Railings Exit 2, 3 & 4	2	2025-04-04	2025-11-04	In Design
9	1S	108	Perth Avenue Junior PS	Upgrade Hydro Vault	2	2025-08-29	2025-09-30	In Design
9	1S	108	Perth Avenue Junior PS	Replace Fence - Chain Link	25	2025-10-31	2025-11-30	In Progress
9	1S	108	Perth Avenue Junior PS	Replace Siporex Deck and Roof (B)	90	2023-07-04	2025-10-31	In Progress
9	1S	108	Rawlinson Community School	Replace Flooring & Ceiling - Gym	2	2025-05-29	2025-12-19	In Design
9	1S	108	Rawlinson Community School	Install AI Entry System & Door Card Access (2)	4	2025-09-04	2025-12-26	In Progress
9	1S	108	Rawlinson Community School	Replace Metal Stair Railings - Courtyard -E Elevation	4	2025-05-13	2026-01-16	In Progress
9	1S	108	Rawlinson Community School	Replace Flooring - Kitchen - Daycare	20	2025-10-14	2025-11-21	In Progress
9	1S	108	Rawlinson Community School	Replace Air Handling Units & Duct Heaters	97	2023-07-01	2025-08-31	Substantially Complete
9	1S	108	Regal Road Junior PS	Repave Play Area	2	2023-05-11	2025-09-30	In Design
9	1S	108	Regal Road Junior PS	Install Vinyl Floors - Basement Hallway	97	2025-04-10	2025-10-30	Substantially Complete
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Replace Play Equipment	50	2025-06-28	2025-10-31	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Upgrade Access Path & Soccer Goals - Playfield	80	2025-06-30	2025-11-28	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Replace Steam Heating Plant	95	2023-09-06	2025-12-30	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Replace Roof (A,E,E1,E2,F,G,H,I)	99	2025-03-06	2025-07-31	Substantially Complete
9	1S	108	Shirley Street Jr. PS	Replace Flagpole	25	2026-03-01	2026-05-01	In Progress
9	1S	109	The Waterfront School	Replace Main Pathway & Upgrade Drainage	2	2022-11-03	2025-10-30	In Design
10	1S	110	Beverley R PS	Paint Doors & Frames	4	2025-11-03	2025-12-19	In Progress
10	1S	110	Beverley R PS	Replace Window Blinds (13)	60	2025-08-11	2025-11-11	In Progress
10	1S	110	Central Technical School	Install Display Cases - Main Foyer	4	2025-08-18	2025-10-30	In Progress
10	1S	110	Central Technical School	Replace Network Security Cameras & System	10	2024-09-09	2026-03-20	In Progress
10	1S	110	Central Technical School	Replace DHW Heaters	75	2025-04-30	2025-10-30	In Progress
10	1S	110	Central Technical School	Relocate Virtual SS - Central Tech	97	2025-04-10	2025-08-31	Substantially Complete
10	1S	110	Central Technical School	Replace Windows - Courtyard	97	2024-03-12	2025-09-23	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
10	1S	110	Central Technical School	Replace Roof (K-a,K2-a,KM6,KM7,KM8,L2,M2,O3)	97	2024-05-20	2025-07-04	Substantially Complete
10	1S	110	Central Technical School	Upgrade Interior Finishes - TUSC	97	2025-07-02	2025-10-03	Substantially Complete
10	1S	110	Central Technical School	Replace Steam Heating Plant	97	2021-08-23	2025-03-31	Substantially Complete
10	1S	109	Central Toronto Academy	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
10	1S	109	Central Toronto Academy	Replace Auditorium Seats	4	2025-05-30	2025-10-28	In Progress
10	1S	109	Clinton Street Junior PS	Upgrade Play Area - Kindergarten	60	2025-07-11	2025-10-31	In Progress
10	1S	109	Essex Jr. & Sr. PS	Repave Play Area & Replace Play Equipment	2	2024-08-07	2026-01-17	In Design
10	1S	109	Essex Jr. & Sr. PS	Upgrade Building Automation System	3	2025-09-11	TBD	Tender / Pricing
10	1S	109	Essex Jr. & Sr. PS	Replace Siporex Deck and Roof (B2,C,C1,C2)	95	2025-06-28	2025-11-30	In Progress
10	1S	109	Harbord Collegiate Institute	Install Fence - Chain Link - 4 Gates	25	2025-09-15	2025-10-31	In Progress
10	1S	110	Heydon Park SS (New)	Paint Doors & Frames (50) - Floor 3	4	2025-10-20	2025-11-14	In Progress
10	1S	110	Huron Street Junior PS	Paint Pump Room & Arts Room	4	2025-10-06	2025-12-01	In Progress
10	1S	110	Huron Street Junior PS	Replace Roof (C,C1,C2,D)	90	2025-03-19	2025-10-31	In Progress
10	1S	110	Huron Street Junior PS	Repave Play Area & Replace Play Equipment	95	2023-05-15	2025-11-30	In Progress
10	1S	110	Inglennook Community HS	Replace Fence - Perimeter	2	2023-05-25	2025-11-30	In Design
10	1S	110	Inglennook Community HS	Replace Steam Heating Plant & Air Handling Units	97	2023-05-15	2025-10-31	Substantially Complete
10	1S	110	Jarvis Collegiate Institute	Upgrade Hydro Vault	2	2024-02-27	2025-09-30	In Design
10	1S	110	Jarvis Collegiate Institute	Replace Steam Heating Plant - PH 2	2.5	2025-02-28	TBD	Tender / Pricing
10	1S	110	Jarvis Collegiate Institute	Replace Doors & Frames - Library	4	2025-09-05	2025-12-05	In Progress
10	1S	110	Jarvis Collegiate Institute	Assess Foundation Waterproofing & Fire Protection	40	2025-03-19	2025-12-31	In Progress
10	1S	110	Jarvis Collegiate Institute	Replace Network Security Cameras (54) & System	99	2023-02-21	2023-08-25	Substantially Complete
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Replace Windows - S Elevation	3	2025-10-20	TBD	Tender / Pricing
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Replace Artificial Turf Field	3	2025-08-22	2025-10-30	Tender / Pricing
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Replace Steam Heating Plant	95	2022-09-06	2025-12-17	In Progress
10	1S	109	Kensington Community Sch. Jr.	Upgrade Security - Doors & Windows Floor 1 - Parking Arm Gate	4	2025-10-10	2025-12-31	In Progress
10	1S	109	King Edward Jr. & Sr. PS	Install Whiteboards	4	TBD	TBD	In Progress
10	1S	109	King Edward Jr. & Sr. PS	Restore Interior Finishes & Flooring - Offices, Hallway, Floor 2 & Staff Roc	10	2025-09-22	2025-11-28	In Progress
10	1S	109	King Edward Jr. & Sr. PS	Install Fence & Gate - Entrance	80	2025-05-12	2025-10-24	In Progress
10	1S	109	Lord Lansdowne Junior Public School	Replace Air Conditioning Unit	95	2025-06-09	2025-10-31	In Progress
10	1S	110	Market Lane Jr. & Sr. PS	Replace Roof (D5a, D5b)	2	2024-09-11	2025-12-31	In Design
10	1S	109	Orde Street Public School	Replace Doors & Frames - Exit 3A	25	2025-08-15	2025-10-24	In Progress
10	1S	109	Orde Street Public School	Replace Cluster Column, Windows & Restore Façade - PH4	97	2023-06-30	2025-05-30	Substantially Complete
10	1S	109	Orde Street Public School	Replace Windows & Restore Façade	97	2022-05-21	2022-12-30	Substantially Complete
10	1S	109	Palmerston Junior PS	Repave Play Area & Replace Play Equipment	90	2025-06-02	2025-10-31	In Progress
10	1S	109	Palmerston Junior PS	Replace Steam Heating Plant	97	2023-06-30	2025-05-30	Substantially Complete
10	1S	109	Palmerston Junior PS	Replace Air Handling Units & Upgrade Building Automation System	97	2023-06-30	2025-05-30	Substantially Complete
10	1S	110	Rose Avenue Jr. Public School	Replace Fixtures & Upgrade Interior Finishes - Washroom - Floor 1	2	2025-10-01	TBD	In Design
10	1S	110	Rose Avenue Jr. Public School	Replace Artificial Turf Field	2	2022-07-29	2025-11-28	In Design
10	1S	110	Rosedale Hts Sch of the Arts	Replace Stairs - Playfield	2	2025-10-23	TBD	In Design
10	1S	110	Rosedale Hts Sch of the Arts	Replace Roof (A,B3,E1)	2.5	2025-09-25	TBD	Tender / Pricing
10	1S	110	Rosedale Hts Sch of the Arts	Repave Parking Lot & Replace Slab	10	2025-03-16	2025-12-31	In Progress
10	1S	110	Rosedale Hts Sch of the Arts	Restore Parking Deck	99	2023-07-12	2024-08-31	Substantially Complete
10	1S	110	Rosedale Jr. Public School	Pave Pathway - Portables	4	2025-09-22	2025-11-30	In Progress
10	1S	110	Sprucecourt Public School	Replace Window Blinds (22)	60	2025-10-06	2025-10-24	In Progress
10	1S	109	West End Alternative/Bickford	Upgrade Building Automation System - VFD Controls	2	2025-10-02	2025-10-31	In Design
10	1S	109	West End Alternative/Bickford	Replace Concrete Slab - Courtyard	2	2021-10-01	2025-11-11	In Design
10	1S	110	Whitney Junior Public School	Install Intercom Access - Exit 2	4	2025-08-28	2025-11-07	In Progress
10	1S	110	Whitney Junior Public School	Upgrade Hydro Vault	4	2025-02-28	2025-11-30	In Progress
10	1S	110	Whitney Junior Public School	Upgrade Irrigation - Playfield	80	2025-06-23	2025-11-28	In Progress
10	1S	110	Whitney Junior Public School	Upgrade Flooring,Paint,Millwork&Lighting - Library	80	2025-06-02	2025-10-31	In Progress
10	1S	110	Whitney Junior Public School	Upgrade Interior Finishes, Lighting -Basement, Room 311	97	2024-07-02	2025-08-30	Substantially Complete
10	1S	110	Winchester Jr. & Sr. PS	Upgrade Hydro Vault	15	2025-06-16	2025-12-26	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Replace Curtain Wall - Heritage Building	40	2025-04-11	2025-11-28	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Upgrade Interior Finishes & Millwork Classroom 1,102A & 102B	45	2025-04-14	2026-08-31	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Repave Play Area & Replace Play Equipment	45	2025-05-05	2026-08-31	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Replace Roof - Bldg A (A,A1,A2,A3,A4,A5,A6,A7,A8) & Bldg B (A,A1,A2,B)	99	2023-07-01	2024-11-30	Substantially Complete
10	1S	110	Winchester Jr. & Sr. PS	Upgrade Interior Finishes - Kindergarten Classroom & Washroom	99	2024-03-25	2024-12-31	Substantially Complete
11	1N	106	Bedford Park Public School	Install Gates	2	2025-10-24	2025-12-31	In Design
11	2N	214	Bennington Heights ES	Upgrade Boiler Refractory - Boiler 2	2	2025-09-04	2025-09-12	In Design
11	2N	214	Bennington Heights ES	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
11	2N	214	Bessborough Drive ES	Replace Play Equipment	60	2025-07-14	2025-10-30	In Progress
11	1N	106	Blythwood Junior Public School	Paint Hallways - Floors 1 & 2	4	2026-01-05	2026-02-13	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
11	1N	106	Blythwood Junior Public School	Restore Cluster Columns & Restore Façade	70	2025-07-07	2025-10-30	In Progress
11	1N	106	Blythwood Junior Public School	Replace Fire Alarm System Panel	80	2025-07-04	2025-10-30	In Progress
11	2N	213	Denlow Public School	Replace Flooring - Hallway - Exit 4	4	2025-11-20	2025-12-12	In Progress
11	2N	213	Dunlace Public School	Repave Play Area & Replace Play Equipment - Kindergarten & Junior	2	2025-08-06	2026-02-02	In Design
11	2N	213	Dunlace Public School	Replace Doors & Frames - Exit 3	4	2025-04-07	2025-11-30	In Progress
11	2N	213	Dunlace Public School	Replace DHW System	60	2025-06-30	2025-10-20	In Progress
11	2N	213	Dunlace Public School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
11	2N	214	Fraser Mustard Early Learning Academy	Upgrade School Signage & Paint	30	2025-06-01	2025-10-30	In Progress
11	1S	110	Hodgson Middle School	Assess Cluster Columns	5	2025-08-01	2026-09-01	In Progress
11	1N	106	John Fisher Junior PS	Replace Roof (A,A5,A6,BD1,D), Insulation & Snow Guards - FH1	2	2025-07-03	2025-10-30	In Design
11	1N	106	John Fisher Junior PS	Paint Rooms 12, 6 & Staffroom	4	2026-01-05	2026-02-27	In Progress
11	1N	106	John Fisher Junior PS	Restore Retaining Wall - Playfield	50	2025-07-26	2025-10-30	In Progress
11	2N	214	Leaside High School	Replace Countertops - Staff Washroom	4	2025-08-18	2025-10-30	In Progress
11	2N	214	Leaside High School	Install Projectors (7)	4	TBD	TBD	In Progress
11	2N	214	Leaside High School	Paint Floor 2 Hallways,Gyms (2) & Storage	35	2025-10-27	2025-12-31	In Progress
11	2N	214	Leaside High School	Replace Roof (A,A1,B1,C,D3,D5)	95	2023-03-11	2025-10-30	In Progress
11	2N	214	Leaside High School	Replace Flooring - Gym	97	2025-06-18	2025-09-18	Substantially Complete
11	2N	214	Marc Garneau CI	Replace Chair Lift	2	2025-05-21	TBD	In Design
11	2N	214	Marc Garneau CI	Upgrade Lighting Fixtures - LED	3	2024-09-09	2026-08-31	Tender / Pricing
11	2N	214	Marc Garneau CI	Replace Network Security Cameras & System	65	2024-09-09	2025-12-31	In Progress
11	2N	214	Marc Garneau CI	Replace Air Handling Unit	95	2024-03-23	2025-10-31	In Progress
11	1S	110	Maurice Cody Jr. Public School	Replace Window Blinds (19) - Rooms 203, 207, 7 & Office	4	2025-10-15	2026-01-15	In Progress
11	1S	110	Maurice Cody Jr. Public School	Install Fence - Chain Link - 2 Gates	25	2025-10-15	2025-11-30	In Progress
11	1S	110	Maurice Cody Jr. Public School	Upgrade Play Area - Kindergarten	80	2025-01-15	2025-11-30	In Progress
11	1S	110	Maurice Cody Jr. Public School	Replace Roof (A1,B,C,D,E1)	97	2024-09-11	2025-08-31	Substantially Complete
11	1S	110	Maurice Cody Jr. Public School	Upgrade Flooring,Paint,Millwork&Lighting - Library	97	2025-03-06	2025-08-31	Substantially Complete
11	1S	110	Northern Secondary School	Replace Air Handling Unit - Library	2	2024-06-12	2026-01-15	In Design
11	1S	110	Northern Secondary School	Replace Window Blinds (25)	4	2025-09-29	2025-10-17	In Progress
11	1S	110	Northern Secondary School	Replace Steam Heating Plant - PH1	85	2025-03-05	2025-11-30	In Progress
11	1S	110	Northern Secondary School	Upgrade Interior Finishes, Millwork & Ceiling	97	2024-06-12	2025-08-13	Substantially Complete
11	2N	214	Northlea E. & M.S.	Upgrade HVAC Controls- Energy Monitoring	2	2025-09-17	2025-12-31	In Design
11	2N	214	Northlea E. & M.S.	Replace Stair Treads - Exit 4	25	2025-04-14	2026-01-09	In Progress
11	2N	214	Northlea E. & M.S.	Replace DHW Heaters (2)	40	2025-09-16	2025-12-31	In Progress
11	2N	214	Northlea E. & M.S.	Replace Artificial Turf Field	95	2025-06-06	2025-10-30	In Progress
11	2N	213	Owen Public School	Repave Play Area & Replace Play Equipment	2	2025-09-09	TBD	In Design
11	2N	213	Owen Public School	Replace Flooring - Room 111	4	2025-11-10	2025-11-30	In Progress
11	2N	213	Park Lane Public School	Replace Condensers (4)	2	2025-05-30	2026-02-28	In Design
11	2N	213	Park Lane Public School	Replace Main Switch Board & Upgrade Incoming Service	2	2025-07-29	2025-10-31	In Design
11	2N	213	Park Lane Public School	Upgrade Washrooms	95	2025-06-27	2025-10-31	In Progress
11	2N	213	Rippleton Public School	Replace Roof (A,B,B1)	97	2025-07-08	2025-08-22	Substantially Complete
11	2N	213	Rippleton Public School	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-06-30	Substantially Complete
11	2N	214	Rolph Road ES	Restore Foundation Wall	3	2025-09-25	2026-08-21	Tender / Pricing
11	2N	214	Rolph Road ES	Upgrade Washrooms - Main Floor	80	2024-03-14	2025-11-30	In Progress
11	2N	214	Rolph Road ES	Upgrade Flooring,Paint,Millwork&Lighting - Library	85	2025-04-22	2025-10-31	In Progress
11	2N	214	Rolph Road ES	Upgrade Building Automation System - Occupancy Monitoring	99	2024-06-24	2025-07-30	Substantially Complete
11	2N	213	St. Andrew's Middle School	Replace Siporex Deck and Roof (B)	2	2025-04-10	2025-11-28	In Design
11	2N	213	St. Andrew's Middle School	Install Door Card Access (2)	90	2025-02-17	2025-11-21	In Progress
11	2N	213	St. Andrew's Middle School	Upgrade Stairs - Exterior School Yard	90	2025-06-09	2025-10-30	In Progress
11	2N	213	St. Andrew's Middle School	Replace Windows, Doors & Frames - E & S Elevation	95	2022-07-01	2025-12-30	In Progress
11	2N	213	St. Andrew's Middle School	Replace Windows, Doors & Frames (11) - PH2	97	2025-07-07	2025-08-25	Substantially Complete
11	1N	106	Sunny View Jr. & Sr. PS	Repave Play Area & Replace Play Equipment	3	2025-10-20	TBD	Tender / Pricing
11	1N	106	Sunny View Jr. & Sr. PS	Replace Steam Heating Plant	95	2022-06-29	2025-12-30	In Progress
11	1N	106	Sunny View Jr. & Sr. PS	Replace Air Handling Units & Upgrade Building Automation System	95	2022-07-04	2025-12-30	In Progress
11	1N	106	Sunny View Jr. & Sr. PS	Replace Flooring - Gym	97	2025-06-25	2025-09-18	Substantially Complete
11	2N	214	Thornciffe Park ES	Install Door Card Access (3)	4	2025-09-04	2025-11-03	In Progress
11	2N	214	Thornciffe Park ES	Install Climbing Wall & Net	75	2025-10-17	2025-11-14	In Progress
11	2N	214	Thornciffe Park ES	Replace Flooring - Gym (3)	97	2024-06-24	2025-09-25	Substantially Complete
11	2N	213	Windfields Middle School	Replace Windows (79)	15	2025-02-03	2025-10-31	In Progress
11	2N	213	York Mills CI	Assess Waterproofing - Boiler Room & Shower	4	2025-10-16	TBD	In Progress
11	2N	213	York Mills CI	Restore Waterproofing - Electrical Room	97	2025-02-05	2025-06-11	Substantially Complete
12	1N	111	Avondale PS	Install Artificial Turf Field	2	2024-11-20	2025-11-30	In Design
12	1N	111	Cameron Public School	Upgrade Building Automation System	4	2025-04-17	2026-05-30	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
12	1N	111	Churchill Public School	Upgrade Building Automation System - Energy Monitoring	2	2025-08-28	2025-12-31	In Design
12	1N	111	Churchill Public School	Replace Insulation - Rooftop Ducts	4	2025-12-01	2026-02-28	In Progress
12	1N	111	Drewry SS	Repave Parking Lot	2	2024-08-07	2025-04-30	In Design
12	1N	111	Drewry SS	Replace Doors & Frames - Exit 4,5,5A,5B	25	2025-03-21	2025-11-02	In Progress
12	1N	111	Earl Haig Secondary School	Upgrade Interior Finishes, Paint, Remove Windows Rooms 257 & 258	2	2025-08-07	2025-09-03	In Design
12	1N	111	Finch Public School	Restore Slab - Coal Room	90	2025-04-15	2025-10-30	In Progress
12	1N	105	Fisherville Sr PS/NW Year Round Alt Ctr	Replace Fence - Wood	4	2025-11-01	2025-12-15	In Progress
12	1N	111	Hollywood Public School	Repave Play Area	99	2024-06-01	2025-08-31	Substantially Complete
12	1N	111	Kenton Public School	Install Network Access Drop & Restore Interior Finishes	4	2025-09-02	2025-11-07	In Progress
12	1N	105	Lillian Public School	Repave Play Area & Replace Play Equipment & Fence	2	2025-09-09	2026-03-02	In Design
12	1N	105	Lillian Public School	Replace Roof (A,A1,A2,D,E,F,H2,H3,H4,H5,H6,H7,H8)	80	2025-05-29	2025-12-31	In Progress
12	1N	105	Lillian Public School	Restore Structural Steel & Replace Seal	97	2023-09-01	2024-01-30	Substantially Complete
12	1N	105	Newtonbrook Secondary School	Replace Doors & Frames - Exits 1,2,5,6,7,8,10 & 11 & Replace Windows	4	2025-09-15	2026-03-27	In Progress
12	1N	105	Newtonbrook Secondary School	Replace Network Security Cameras & System	60	2025-08-07	2025-12-31	In Progress
12	1N	105	Newtonbrook Secondary School	Replace Central Emergency Lighting System	80	2025-05-15	2026-02-28	In Progress
12	1N	105	Newtonbrook Secondary School	Replace Grout - Swimming Pool	97	2025-06-23	2025-09-12	Substantially Complete
12	1N	105	Pleasant Public School	Install Door Card Access (1)	4	2025-09-04	2025-11-03	In Progress
12	1N	105	Pleasant Public School	Paint Play Area Games	4	2025-09-22	2025-10-31	In Progress
12	1N	111	Yorkview Public School	Paint Hallways - Floors 1 & 2	90	2025-09-15	2025-10-31	In Progress
13	2N	212	Arbor Glen Public School	Replace Windows - All Elevations	4	2026-01-05	2026-04-03	In Progress
13	1N	111	Bayview MS	Upgrade Interior Finishes, Paint, Flooring & Ceiling Tiles Rooms 300 & 30	2	2025-08-01	2025-09-03	In Design
13	1N	111	Bayview MS	Replace Heating Plant & Air Handling Units	70	2025-04-24	2025-12-15	In Progress
13	1N	111	Bayview MS	Replace Play Equipment	97	2024-06-21	2025-09-30	Substantially Complete
13	1N	111	Bayview MS	Repave Asphalt Play Area	97	2024-06-21	2025-09-30	Substantially Complete
13	2N	220	Brian Public School	Replace Siporex Deck and Roof (B,Ba)	95	2024-11-21	2025-11-30	In Progress
13	2N	220	Brian Public School	Paint Play Area Games & Parking Lot Lines	97	2025-10-06	2025-11-14	Substantially Complete
13	2N	212	Cherokee Public School	Upgrade Plumbing Fixtures	70	2025-07-02	2025-10-30	In Progress
13	2N	212	Cliffwood Public School	Replace Rooftop Unit & Exhaust Fan	30	2025-10-01	2025-12-30	In Progress
13	2N	212	Cliffwood Public School	Paint Exterior Doors & Frames,209,Washrooms	45	2025-12-01	2026-01-16	In Progress
13	2N	212	Cresthaven Public School	Replace Play Equipment	2	2024-08-16	2025-09-01	In Design
13	2N	212	Cresthaven Public School	Paint Library Hub & Computer Room	60	2025-11-03	2025-11-28	In Progress
13	2N	212	Cresthaven Public School	Replace Siporex Deck and Roof (B,B1,C,C1)	95	2024-12-19	2025-11-30	In Progress
13	2N	212	Cresthaven Public School	Paint Library	97	2025-12-01	2025-12-31	Substantially Complete
13	2N	213	Dallington Public School	Upgrade Play Area - Kindergarten	2	2024-08-08	2026-10-30	In Design
13	2N	213	Dallington Public School	Replace Stairs - Floor 1 - Exit 5	4	2025-11-01	2025-12-31	In Progress
13	2N	213	Dallington Public School	Replace Walkway	97	2024-06-10	2025-08-31	Substantially Complete
13	2N	213	Don Valley Middle School	Paint Room 203 & Replace Padding	25	2025-07-10	2025-11-30	In Progress
13	2N	212	Ernest Public School	Paint Play Area Games & Parking Lot Lines	4	2025-10-15	2025-11-15	In Progress
13	2N	212	Ernest Public School	Replace Plumbing Fixtures - All	4	2025-12-01	2026-02-28	In Progress
13	2N	212	Ernest Public School	Replace Heating Plant & Upgrade Building Automation System	95	2024-10-28	2025-11-30	In Progress
13	2N	213	Forest Manor Public School	Repave Play Area & Replace Play Equipment	2	2023-05-03	2025-11-30	In Design
13	2N	213	Georges Vanier SS	Upgrade Drainage - Playfield	2	2019-08-15	2025-12-19	In Design
13	2N	213	Georges Vanier SS	Replace Sump Pump	97	2025-07-11	2025-10-31	Substantially Complete
13	2N	213	Georges Vanier SS	Replace Bleachers - Gym	97	2022-10-17	2024-02-28	Substantially Complete
13	2N	213	Georges Vanier SS	Replace DX Coils & Upgrade HVAC	99	2024-04-20	2024-07-31	Substantially Complete
13	2N	212	Highland Middle School	Paint Library, Doors & Frames	4	2025-10-06	2025-12-19	In Progress
13	2N	212	Highland Middle School	Replace Bradley Sinks	90	2025-06-03	2025-10-30	In Progress
13	2N	213	Lescon Public School	Install Door Card Access (1)	10	2025-07-07	2025-12-26	In Progress
13	2N	213	Lescon Public School	Replace Doors & Frames - Exit 2A	25	2025-04-30	2025-10-31	In Progress
13	2N	213	Lescon Public School	Replace Doors & Frames - Exit 1	70	2025-08-18	2025-11-21	In Progress
13	2N	213	Lescon Public School	Replace Fire Alarm System	99	2024-04-08	2025-03-30	Substantially Complete
13	2N	213	Lescon Public School	Upgrade Exit Signs	99	2025-03-19	2025-04-28	Substantially Complete
13	2N	212	Pineway Public School	Install Anti Climb Barriers - Library	4	2025-07-31	2026-08-30	In Progress
13	2N	212	Pineway Public School	Restore Brickwork, Retaining Wall & Stairs	99	2024-10-11	2025-11-30	Substantially Complete
13	2N	220	Pleasant View Middle School	Paint Changerooms & Staff Washrooms (3)	4	2025-10-27	2025-12-19	In Progress
13	2N	213	Seneca Hill Public School	Replace Flooring - Washroom - Kindergarten A	4	2026-03-15	2026-03-24	In Progress
13	2N	212	Steelesview Public School	Paint Play Area Games	35	2025-10-01	2025-10-31	In Progress
13	2N	212	Steelesview Public School	Replace Bradley Fountain Sinks (2) - Washrooms -Floor 2	80	2025-07-02	2025-10-30	In Progress
14	2N	214	Broadlands Public School	Replace Windows (13)	45	2025-05-26	2025-11-21	In Progress
14	2N	214	Cassandra Public School	Replace Doors & Frames - Exit 2&3	4	2025-08-18	2025-11-22	In Progress
14	2N	214	Don Mills Collegiate Institute	Upgrade Playfield Track & Tennis Court	3	2025-09-11	2026-08-21	Tender / Pricing
14	2N	214	Don Mills Collegiate Institute	Replace Bleachers - Gym	97	2022-03-17	2023-06-30	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
14	2N	213	Donview Middle Health & Wellness Acad.	Replace Siporex Deck and Roof (D)	2	2025-04-10	2025-11-28	In Design
14	2N	213	Donview Middle Health & Wellness Acad.	Replace Carpet Tile - Library	70	2025-06-09	2025-10-31	In Progress
14	2N	213	Donview Middle Health & Wellness Acad.	Assess Structure and Restorations - Boiler Room	80	2025-03-12	2025-11-30	In Progress
14	2N	213	Donview Middle Health & Wellness Acad.	Replace Air Handling Units & Unit Ventilators	95	2023-07-01	2025-10-31	In Progress
14	2N	213	Donview Middle Health & Wellness Acad.	Replace Windows - S Elevation	97	2024-07-01	2024-08-31	Substantially Complete
14	2N	213	Donview Middle Health & Wellness Acad.	Replace Heating Plant	97	2023-07-01	2024-10-31	Substantially Complete
14	2N	213	Donview Middle Health & Wellness Acad.	Replace Fire Alarm System	97	2023-07-04	2024-09-30	Substantially Complete
14	2N	213	Fenside Public School	Replace Roof (A,A1,B,C4,E)	2	2024-09-11	2025-12-31	In Design
14	2N	214	Gateway Public School	Replace PA/IHP System	95	2025-06-03	2025-10-31	In Progress
14	2N	213	George S. Henry Academy	Replace Fire Alarm System	30	2025-01-20	2026-02-28	In Progress
14	2N	214	Grenoble Public School	Replace Stair Treads - Exit 7	4	2025-07-11	2025-12-19	In Progress
14	2N	214	Grenoble Public School	Install Anti Climb Barriers	97	2024-07-22	2025-10-17	Substantially Complete
14	2N	214	Milne Valley Middle School	Replace Siporex Deck and Roof (C-a,C1-a,C1-c,C2,D-a,B,C,C1,D)	2	2025-04-10	2025-11-28	In Design
14	2N	214	Milne Valley Middle School	Replace Plumbing Fixtures - All	4	2025-12-01	2026-02-28	In Progress
14	2N	214	Norman Ingram Public School	Assess - Storm Water Management	2	2025-10-23	TBD	In Design
14	2N	214	Norman Ingram Public School	Repave Play Area	99	2025-08-19	2025-09-22	Substantially Complete
14	2N	214	Ranchdale Public School	Replace Retaining Wall	2	2024-11-20	2025-09-30	In Design
14	2N	213	Rene Gordon Health & Wellness Academy	Replace Siporex Deck and Roof (B,B-a)	97	2025-06-27	2025-08-31	Substantially Complete
14	2N	213	Three Valleys Public School	Replace Siporex Deck and Roof (C,D)	99	2023-07-15	2025-03-30	Substantially Complete
14	2N	214	Valley Park Middle School	Replace Air Handling Unit & Upgrade Variable Air Volume Box Controls	2	2025-03-20	2025-09-29	In Design
14	2N	214	Valley Park Middle School	Replace Flooring - Rooms 100L, 100M, 100N, 100K & 100J	4	2025-09-22	2025-10-07	In Progress
14	2N	214	Valley Park Middle School	Replace Chiller (1)	30	2025-06-16	2026-04-30	In Progress
14	2N	214	Victoria Park Collegiate Institute	Replace DHW System	2	2025-08-07	2025-11-15	In Design
14	2N	214	Victoria Park Collegiate Institute	Replace PA/IHP System	35	2025-03-16	2026-01-30	In Progress
14	2N	214	Victoria Park Collegiate Institute	Replace Windows (83) & Doors & Frames	45	2025-05-05	2025-11-03	In Progress
14	2N	214	Victoria Village Public School	Install Projectors (7)	4	TBD	TBD	In Progress
15	2S	215	Blake Street Junior PS	Assess Preschool Accommodation	2	2025-06-04	2025-10-31	In Design
15	2S	215	Blake Street Junior PS	Upgrade Hydro Vault	2	2025-02-26	2025-09-30	In Design
15	2S	215	Blake Street Junior PS	Paint Hallways - Exit 2	4	2025-11-03	2026-01-23	In Progress
15	2S	215	Blake Street Junior PS	Paint Rm 106,Mechanical,Hallways,Washroom	4	2025-12-08	2026-02-20	In Progress
15	2S	215	Bruce Public School	Repave Parking Lot	1.5	2021-09-24	2025-11-21	Design Held
15	2S	215	Bruce Public School	Upgrade Building Automation System	5	2025-10-01	2025-12-30	In Progress
15	2S	216	Chester Elementary School	Replace Heating Plant	97	2024-05-15	2025-01-31	Substantially Complete
15	2S	215	City Adult Learning Centre	Upgrade Drainage & Floodproofing - Sub Basement	2	2025-07-22	2025-12-12	In Design
15	2S	215	City Adult Learning Centre	Upgrade Flooring,Paint,Millwork & Lighting - Library	2	2025-09-09	2025-12-04	In Design
15	2S	215	City Adult Learning Centre	Paint Stairwell 8 & Hallways	4	2025-09-15	2025-12-18	In Progress
15	2S	215	City Adult Learning Centre	Replace Rooftop Unit - Daycare	75	2025-07-30	2025-10-30	In Progress
15	2S	215	City Adult Learning Centre	Replace Heating Plant	97	2022-01-20	2025-08-31	Substantially Complete
15	2S	215	City Adult Learning Centre	Replace Windows (87) - W Elevation 7th Floor	99	2023-07-01	2025-04-30	Substantially Complete
15	2S	216	Cosburn Middle School	Install Blinds (13) - Rooms 217, 219 & 225	4	2025-11-17	2025-12-05	In Progress
15	2S	216	Cosburn Middle School	Replace Fire Pump	80	2023-10-06	2025-11-28	In Progress
15	2S	216	Cosburn Middle School	Replace Fire Alarm System	90	2023-11-20	2025-11-28	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Upgrade Hydro Vault	2	2025-02-26	2025-09-30	In Design
15	2S	215	Danforth CTI/Greenwood SS	Replace Drain & Grease Interceptor - Body Shop	4	2025-09-02	2025-11-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Upgrade Fire Hose Cabinet & Relocate	4	2024-01-08	TBD	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Replace DHW Heaters - Y Hall	4	2025-09-16	2025-12-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Restore Cluster Columns & Façade	5	2025-07-01	2025-12-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Upgrade Millwork & Interior Finishes Rooms C8,C71,C72,B77	5	2026-07-01	2026-08-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Paint Hallway,Receiving Area,Change Room 4,Washrooms	20	2025-12-01	2026-01-16	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Replace Network Security Cameras & System	65	2024-09-11	2025-12-31	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Restore Façade, Replace Windows - S Elevation - PH3	75	2025-07-02	2025-11-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Install Dedicated Exhausts - Culinary Classroom	80	2023-06-01	2025-11-28	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Replace Air Handling Units	95	2024-05-15	2025-11-28	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Restore Cluster Column & Replace Windows - PH2	97	2021-10-01	2022-08-26	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Replace Air Handling Units & Upgrade Building Automation System	97	2021-05-06	2023-11-30	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Replace Passenger Elevator	97	2023-09-11	2024-08-29	Substantially Complete
15	2S	216	Diefenbaker Elementary School	Replace Rooftop Chiller	97	2021-12-06	2025-08-29	Substantially Complete
15	2S	215	Duke Of Connaught Jr & Sr PS	Replace Retaining Wall - S Elevation	4	2025-09-15	2025-10-15	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Paint Parking Lot Lines (2)	4	2025-10-24	2025-11-28	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Replace Steam Heating Plant & Air Handling Units	90	2024-05-15	2025-12-31	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Replace Air Handling Units	90	2024-05-15	2025-12-31	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Assess Cluster Columns	97	2023-05-01	2024-03-29	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
15	2S	215	Duke Of Connaught Jr & Sr PS	Assess Cluster Columns	97	2025-08-18	2025-09-30	Substantially Complete
15	2S	215	Duke Of Connaught Jr & Sr PS	Upgrade Door Hardware - Security - Community Ctre	97	2025-03-15	2025-08-30	Substantially Complete
15	2S	215	Duke Of Connaught Jr & Sr PS	Upgrade Lighting - Swimming Pool	97	2025-07-01	2025-08-30	Substantially Complete
15	2S	215	Dundas Jr PS	Upgrade Hydro Vault	2	2024-02-27	2025-09-30	In Design
15	2S	215	Dundas Jr PS	Restore Façade, Cluster Columns & Replace Windows - PH2	97	2025-01-06	2025-08-30	Substantially Complete
15	2S	215	Earl Grey Senior Public School	Paint Walls & Cabinets - Room 108	4	2025-11-03	2025-12-05	In Progress
15	2S	215	Earl Grey Senior Public School	Paint Gym, Doors & Frames, Stage Area	4	2025-10-14	2025-11-07	In Progress
15	2S	215	Earl Grey Senior Public School	Restore Track & Playfield	40	2025-07-02	2025-10-31	In Progress
15	2S	215	Eastdale Collegiate Institute	Replace Elevator Door Operator & Components	4	2025-05-29	2025-11-30	In Progress
15	2S	215	Eastdale Collegiate Institute	Upgrade Hydro Vault	50	2025-06-16	2025-10-17	In Progress
15	2S	215	Eastdale Collegiate Institute	Restore Concrete Support Beams - Floor 4	65	2025-03-17	2025-11-30	In Progress
15	2S	215	Eastdale Collegiate Institute	Upgrade Interior Finishes & Millwork - Rooms 204,301,302,305,310&Libra	99	2024-03-11	2025-04-30	Substantially Complete
15	2S	215	Frankland Community Junior PS	Upgrade Building Automation Systems & Replace VAV Boxes	2	2025-05-01	2025-11-30	In Design
15	2S	215	Frankland Community Junior PS	Install Ladder - Roof	50	2025-09-15	2025-12-15	In Progress
15	2S	215	Frankland Community Junior PS	Replace Air Handling Units	95	2024-07-01	2025-10-31	In Progress
15	2S	215	Frankland Community Junior PS	Replace Heating Plant	97	2024-05-15	2025-08-30	Substantially Complete
15	2S	215	Jackman Avenue Junior PS	Replace Solar PV Inverter	10	2025-03-01	2025-12-30	In Progress
15	2S	215	Jackman Avenue Junior PS	Replace Heating Plant	55	2025-05-01	2025-10-31	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS	Install Appliances - Caretaker Room	50	2025-04-09	2025-12-31	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS	Relocate - Pape - Jones	75	2025-04-10	2025-11-30	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS	Relocate - Pape - Jones	75	2025-04-10	2025-11-30	In Progress
15	2S	215	Jones Ave Adult New Canadians/CSS	Upgrade Play Area & Install Play Equipment	97	2025-01-06	2025-08-30	Substantially Complete
15	2S	215	Jones Ave Adult New Canadians/CSS	Upgrade Interior Finishes, Millwork - Classrooms	97	2025-04-15	2025-08-30	Substantially Complete
15	2S	215	Jones Ave Adult New Canadians/CSS	Assess Network Security System Cameras	99	2024-12-19	2025-01-31	Substantially Complete
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Kiln	2	2025-10-23	TBD	In Design
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace PA/IHP System	2	2018-11-02	2025-12-31	In Design
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Main Switch Board	2	2018-11-02	2025-12-31	In Design
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Fire Alarm System	2	2019-07-01	2025-12-31	In Design
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Repave Track & Field Restorations	2	2025-08-06	2025-11-03	In Design
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Steam Heating Plant	2.5	2025-02-28	TBD	Tender / Pricing
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Air Handling Unit - Gym	4	2025-06-09	TBD	In Progress
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Doors & Frames - Auditorium	75	2025-07-01	2025-10-31	In Progress
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Replace Roof (A, A1, B & C)	97	2023-03-06	2024-12-13	Substantially Complete
15	2S	215	Kâpapâmahcahkewê - Wandering Spirit School	Restore Ventilator Coil	99	2023-10-30	2024-09-13	Substantially Complete
15	2S	215	Leslieville Junior PS	Upgrade Fence & Drainage	4	2026-05-01	2026-08-01	In Progress
15	2S	215	Monarch Park CI/SOLE	Replace Sanitary Pipe - Boiler Room	2	2025-01-30	2025-09-12	In Design
15	2S	215	Monarch Park CI/SOLE	Upgrade Building Automation System	2	2024-10-22	2025-11-28	In Design
15	2S	215	Monarch Park CI/SOLE	Upgrade Hydro Vault	2	2025-02-26	2025-09-30	In Design
15	2S	215	Monarch Park CI/SOLE	Replace Flooring - Rooms 218 & 227	4	2026-02-15	2026-03-11	In Progress
15	2S	215	Monarch Park CI/SOLE	Replace Sanitary Drain & Ceiling - Boiler Room	5	2025-05-12	2025-12-30	In Progress
15	2S	215	Monarch Park CI/SOLE	Replace Grout - Swimming Pool	97	2025-08-25	2025-09-26	Substantially Complete
15	2S	215	Morse Junior Public School	Replace Air Handling Units	97	2023-06-20	2024-08-30	Substantially Complete
15	2S	215	Pape Avenue Junior Public Scho	Replace Windows, Doors & Frames	2	2025-01-22	2025-11-25	In Design
15	2S	215	Pape Avenue Junior Public Scho	Repave Parking Lot, Track & Play Area	2	2025-06-25	2025-09-15	In Design
15	2S	215	Pape Avenue Junior Public Scho	Assess Metrolinx Construction Impact	50	2023-06-12	2026-08-31	In Progress
15	2S	215	Pape Avenue Junior Public Scho	Restore Exterior Flagstone	95	2025-08-30	2025-10-29	In Progress
15	2S	215	Queen Alexandra Senior PS	Replace Steam Heating Plant - PH1	99	2023-05-01	2024-10-31	Substantially Complete
15	2S	215	Queen Alexandra Senior PS	Replace Air Duct - Pool	99	2023-05-01	2024-10-31	Substantially Complete
15	2S	215	Riverdale Collegiate Institute	Upgrade Interior Finishes & Accessibility - Washrooms	98	2025-09-11	2025-10-20	Substantially Complete
15	2S	215	Roden PS / Equinox Holistic Alt School	Repave Play Area & Replace Play Equipment	2	2024-08-08	2026-01-17	In Design
15	2S	215	Roden PS / Equinox Holistic Alt School	Replace Flooring - Floor 3	4	2025-11-03	2025-12-31	In Progress
15	2S	215	Roden PS / Equinox Holistic Alt School	Upgrade School Signage	97	2025-05-24	2025-07-31	Substantially Complete
15	2S	215	Roden PS / Equinox Holistic Alt School	Replace Roof (A1)	99	2025-03-10	2025-09-28	Substantially Complete
15	2S	216	Westwood Middle School	Restore Cluster Column & Replace Windows	2	2025-05-01	2025-11-14	In Design
15	2S	216	Westwood Middle School	Paint Walls & Cabinets - Staffroom	4	2026-01-19	2026-03-06	In Progress
15	2S	216	Westwood Middle School	Replace Windows - S Elevation	80	2025-05-05	2025-11-03	In Progress
15	2S	215	Withrow Avenue Jr. PS	Replace Rooftop Unit	2	2025-03-13	2025-09-20	In Design
15	2S	215	Withrow Avenue Jr. PS	Replace Concrete Curb Stones	2	2022-09-28	2025-11-30	In Design
15	2S	215	Withrow Avenue Jr. PS	Restore Retaining Wall - N Elevation	5	2025-06-06	2025-12-30	In Progress
16	2S	216	Adam Beck Junior Public School	Replace Stage Drapes	90	2025-07-10	2025-10-30	In Progress
16	2S	216	Balmy Beach Community Sch. Jr.	Replace Heating Plant	3	2026-05-01	2026-10-31	Tender / Pricing
16	2S	216	Balmy Beach Community Sch. Jr.	Install Screen - Motorized - Gym	98	2025-01-20	2025-09-03	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
16	2S	215	Bowmore Road Jr & Sr PS	Paint Main Office, Rooms 8,10,108 & Exterior Railings	85	2025-10-06	2025-11-28	In Progress
16	2S	215	Bowmore Road Jr & Sr PS	Repave Parking Lot	85	2025-03-19	2025-11-30	In Progress
16	2S	215	Bowmore Road Jr & Sr PS	Restore Fire Damage - Room 25&11	97	2023-08-28	2024-08-26	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Replace Heating Plant	97	2023-05-15	2024-03-29	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Replace Air Handling Units	97	2023-06-19	2024-08-20	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Replace CO2 Tanks - Pool	99	2024-08-29	2025-01-06	Substantially Complete
16	2S	216	Crescent Town ES	Upgrade Playfield Turf & Replace Play Equipment	40	2024-06-17	2025-11-28	In Progress
16	2S	216	Crescent Town ES	Replace Air Handling Units	97	2023-06-22	2024-08-30	Substantially Complete
16	2S	216	D.A. Morrison MS	Upgrade Building Automation System	3	2025-09-25	2026-12-30	Tender / Pricing
16	2S	216	D.A. Morrison MS	Replace Inverter - Emergency Lighting	4	2023-11-03	TBD	In Progress
16	2S	216	D.A. Morrison MS	Upgrade Hydro Vault	30	2025-04-01	2025-10-17	In Progress
16	2S	216	D.A. Morrison MS	Replace Air Handling Units	97	2023-10-17	2024-12-31	Substantially Complete
16	2S	215	Earl Beatty Jr. & Sr. PS	Replace Fence & Retaining Wall - Parking Lot	2	2022-07-01	2025-10-01	In Design
16	2S	215	Earl Haig Public School	Assess Cluster Columns	2	2025-07-22	2025-11-28	In Design
16	2S	215	Earl Haig Public School	Replace Handrails - Stairs 1 & 7	2	2025-08-20	2025-11-11	In Design
16	2S	215	Earl Haig Public School	Install Artificial Turf Field	2	2024-08-07	2025-11-28	In Design
16	2S	215	Earl Haig Public School	Replace Doors & Frames - Exit 1C	4	2025-09-15	2025-10-17	In Progress
16	2S	216	East York Alternative SS	Replace Folding Divider Wall - Rooms F2 & F3	2	2025-10-22	TBD	In Design
16	2S	216	East York Collegiate Institute	Replace Folding Divider Wall - Gym	2	2025-10-22	TBD	In Design
16	2S	216	East York Collegiate Institute	Upgrade Hydro Vault	10	2025-07-07	2025-12-26	In Progress
16	2S	216	East York Collegiate Institute	Upgrade Fence & Tennis Courts	95	2025-01-07	2025-12-30	In Progress
16	2S	216	East York Collegiate Institute	Replace Heat Pumps, Fluid Cooler Indoor Air Handlers	97	2024-07-01	2025-08-31	Substantially Complete
16	2S	216	George Webster ES	Upgrade Play Area - ISP	85	2025-05-07	2025-10-17	In Progress
16	2S	216	Gledhill Jr. Public School	Install Door Card Access - Exit 2	10	2025-07-03	2025-10-30	In Progress
16	2S	216	Gledhill Jr. Public School	Replace Water Main Line	80	2025-09-19	2025-12-30	In Progress
16	2S	216	Glen Ames Sr PS	Replace Drain Line - Pool	2	2024-08-29	2025-11-30	In Design
16	2S	216	Glen Ames Sr PS	Paint Lockers, VP Office & Hallways - Floors 1& 3	4	2025-10-13	2025-11-21	In Progress
16	2S	216	Glen Ames Sr PS	Replace Steam Heating Plant	75	2024-10-25	2025-12-31	In Progress
16	2S	216	Glen Ames Sr PS	Replace Grout - Swimming Pool	97	2025-06-13	2025-09-12	Substantially Complete
16	2S	216	Glen Ames Sr PS	Replace Pool Cylinder	99	2023-10-30	2024-05-10	Substantially Complete
16	2S	216	Gordon A. Brown Middle School	Assess Cluster Columns	2	2025-10-09	2026-01-30	In Design
16	2S	216	Gordon A. Brown Middle School	Replace Electrical Panel - Pool	5	2024-09-13	2025-12-30	In Progress
16	2S	216	Gordon A. Brown Middle School	Replace Air Handling Units (5)	97	2023-06-30	2024-08-30	Substantially Complete
16	2S	216	Gordon A. Brown Middle School	Replace Air Handling Units (5)	97	2023-06-30	2024-08-30	Substantially Complete
16	2S	215	Kew Beach Junior Public School	Replace Solar PV Inverter	10	2025-03-01	2025-12-30	In Progress
16	2S	215	Kew Beach Junior Public School	Replace Siporex Deck and Roof (B,Ba)	85	2025-07-01	2025-10-31	In Progress
16	2S	215	Kew Beach Junior Public School	Replace Siporex Deck and Roof (A)	97	2022-07-05	2023-09-23	Substantially Complete
16	2S	216	Kimberley Junior Public School	Replace Doors & Frames -Boiler Room - Emergency Access	4	2025-04-30	2025-10-24	In Progress
16	2S	216	Kimberley Junior Public School	Replace Main Electrical Distribution Equipment	97	2025-07-07	2025-10-03	Substantially Complete
16	2S	216	Malvern Collegiate Institute	Upgrade Master Plan & Site	2	2025-09-11	TBD	In Design
16	2S	216	Malvern Collegiate Institute	Upgrade Lighting Fixtures - LED - Gym, Boys & Girls Changeroom	2	2025-06-12	2025-12-16	In Design
16	2S	216	Malvern Collegiate Institute	Replace Rooftop Unit - Library	4	2025-10-31	2026-03-01	In Progress
16	2S	216	Malvern Collegiate Institute	Install Projectors - Auditorium	10	2025-08-29	2025-10-30	In Progress
16	2S	216	Malvern Collegiate Institute	Replace Cluster Columns & Façade	85	2024-09-10	2025-12-30	In Progress
16	2S	216	Malvern Collegiate Institute	Replace Siporex Deck and Roof (D)	95	2024-11-12	2025-12-30	In Progress
16	2S	215	Norway Junior Public School	Replace Retaining Wall - West Elevation	95	2025-08-31	2025-10-17	In Progress
16	2S	215	Norway Junior Public School	Replace Fire Alarm System	97	2023-09-11	2024-08-30	Substantially Complete
16	2S	216	O'Connor Public School	Replace PA/IHP System	97	2023-02-14	2023-08-25	Substantially Complete
16	2S	216	O'Connor Public School	Replace Fire Alarm System	97	2023-02-14	2023-08-25	Substantially Complete
16	2S	216	Parkside Elementary School	Upgrade Ventilation & AC	80	2024-09-20	2025-12-30	In Progress
16	2S	216	Secord Elementary School	Replace Steam Heating Plant	2.5	2025-02-28	TBD	Tender / Pricing
16	2S	216	Selwyn ES	Repave Play Area & Upgrade Site	2	2024-08-07	2026-01-17	In Design
16	2S	216	Victoria Park Elementary S.	Replace Fire Alarm System	97	2023-06-30	2025-08-30	Substantially Complete
16	2S	216	William J. Mccordic School	Replace Flooring - Gym	5	2025-05-20	2025-10-30	In Progress
16	2S	216	Williamson Road Junior PS	Replace Steam Heating Plant & Air Handling Units	2.5	2025-09-25	TBD	Tender / Pricing
16	2S	216	Williamson Road Junior PS	Replace Steam Heating Plant & Air Handling Units	2.5	2025-10-20	TBD	Tender / Pricing
16	2S	216	Williamson Road Junior PS	Restore Façade, Replace Windows - E&W Elevation - PH3	80	2024-09-09	2025-12-30	In Progress
16	2S	216	Williamson Road Junior PS	Replace Windows (PH1) & Restore Structure	97	2023-06-22	2024-04-26	Substantially Complete
17	2S	217	Buchanan Public School	Replace Steam Heating Plant	3	2026-07-01	2026-12-31	Tender / Pricing
17	2S	217	Buchanan Public School	Replace PA/IHP System	3	2025-07-31	2026-01-05	Tender / Pricing
17	2S	217	Buchanan Public School	Install AI Entry System	80	2025-07-07	2025-12-19	In Progress
17	2S	217	Buchanan Public School	Repave Play Area & Replace Play Equipment	97	2024-07-02	2025-08-30	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
17	2S	219	Donwood Park Jr. Public S.	Install Play Equipment & Outdoor Seating	2	2025-08-07	2026-03-02	In Design
17	2S	219	Edgewood Public School	Replace Sanitary Drain Main Line	4	2025-09-28	2025-10-31	In Progress
17	2S	217	Ellesmere-Statton PS	Replace Doors & Frames - Exit 4	60	2025-06-09	2025-11-14	In Progress
17	2S	217	Ellesmere-Statton PS	Replace Siporex Deck and Roof (B)	80	2025-07-01	2025-10-31	In Progress
17	2S	217	General Crerar Public School	Replace Flooring - Room 13	4	2025-10-20	2025-10-30	In Progress
17	2S	217	George Peck Public School	Replace Doors & Frames Exit 5A	4	2025-09-26	2025-12-30	In Progress
17	2S	217	Glamorgan Public School	Replace Air Handling Units	60	2025-07-01	2025-10-31	In Progress
17	2S	217	Glamorgan Public School	Replace Roof (B,B4,C,D,D1,D2,D3,E)	99	2024-07-01	2025-03-30	Substantially Complete
17	2S	219	Glen Ravine Jr. Public School	Replace Carpet - Library	10	2024-09-16	2025-12-31	In Progress
17	2S	219	Glen Ravine Jr. Public School	Install Swing Gates (2) - Parking Lot	50	2025-09-02	2025-11-21	In Progress
17	2S	219	Glen Ravine Jr. Public School	Upgrade Incoming Hydro Service	75	2024-07-01	2025-12-30	In Progress
17	2S	219	Glen Ravine Jr. Public School	Demolish Play Structure & Grounds Restoration	95	2025-08-15	2025-11-21	In Progress
17	2S	219	Hunter's Glen Jr. Public S.	Replace Flooring - Room 201	4	TBD	TBD	In Progress
17	2S	219	John McCrae Public School	Repave Play Area	2	2023-05-03	2025-11-28	In Design
17	2S	219	John McCrae Public School	Repave Play Area & Parking Lot	2	2024-08-15	2025-11-28	In Design
17	2S	219	John McCrae Public School	Monitor Site Contamination	50	2024-09-01	2025-12-31	In Progress
17	2S	219	John McCrae Public School	Replace Windows	97	2021-05-06	2025-12-30	Substantially Complete
17	2S	217	Manhattan Park Junior PS	Repave Parking Lot	2	2022-09-12	2025-11-30	In Design
17	2S	217	Manhattan Park Junior PS	Replace Inverter - Emergency Lighting	80	2025-04-21	2025-10-17	In Progress
17	2S	219	St Andrew's Jr PS/ASE	Paint Play Area Games & Parking Lot Lines	4	2025-10-06	2025-11-28	In Progress
17	2N	214	Terraview Heights/Parkview Alt/CSS	Assess Structure Building Envelop -E Elevation	97	2024-12-05	2025-06-10	Substantially Complete
17	2N	214	Terraview-Willowfield PS	Upgrade HVAC Controls- Energy Monitoring	2	2025-09-17	2025-12-31	In Design
17	2S	217	Wexford Collegiate School for the Arts	Replace Siporex Deck and Roof (E,E2,E3)	90	2024-06-29	2025-10-31	In Progress
17	2S	217	Wexford Public School	Replace PA/IHP System	4	2025-10-16	TBD	In Progress
17	2S	217	Winston Churchill CI	Install AI Entry System & Door Card Access (1)	4	2025-09-04	2025-11-03	In Progress
17	2S	217	Winston Churchill CI	Replace AC Unit - Student Achievement Ctre	30	2025-08-01	2025-11-15	In Progress
17	2S	217	Winston Churchill CI	Replace Steam Heating Plant	95	2023-06-01	2025-12-30	In Progress
18	2S	218	Anson Park Public School	Paint Classroom - Kindergarten	4	2025-10-06	2025-10-31	In Progress
18	2S	217	Birch Cliff Heights PS	Replace Steam Heating Plant	3	2026-07-01	2026-12-31	Tender / Pricing
18	2S	217	Birch Cliff Heights PS	Replace Stairs - Exit 3	4	2025-03-17	2025-12-26	In Progress
18	2S	217	Birch Cliff Heights PS	Replace Sub Floor & Flooring - Room 104	85	2025-07-07	2025-10-10	In Progress
18	2S	217	Birch Cliff Public School	Replace Play Equipment	2	2023-10-24	2025-11-30	In Design
18	2S	217	Birch Cliff Public School	Install Door Card Access (2)	99	2024-12-16	2025-08-22	Substantially Complete
18	2S	217	Birchmount Park CI	Replace Air Handling Units	85	2024-06-30	2025-10-31	In Progress
18	2S	216	Blantyre Public School	Replace Retaining Wall & Bench - Play Area - N Elevation	4	2025-09-15	2025-10-18	In Progress
18	2S	216	Blantyre Public School	Upgrade Drainage & Irrigation - Playfield	20	2025-06-26	2025-11-14	In Progress
18	2S	216	Blantyre Public School	Repave Play Area	95	2025-03-19	2025-12-31	In Progress
18	2S	216	Blantyre Public School	Replace Chiller (1)	97	2023-10-30	2025-05-30	Substantially Complete
18	2S	216	Blantyre Public School	Install Door Card Access (1)	99	2025-07-07	2025-10-14	Substantially Complete
18	2S	218	Bliss Carman Sr. Public School	Replace Doors & Frames - Exit 2&4	25	2025-03-10	2025-11-21	In Progress
18	2S	218	Chine Drive Public School	Replace Doors & Frames - Exit 2A	4	2025-09-15	2025-12-20	In Progress
18	2S	217	Clairlea Public School	Repave Play Area & Replace Play Equipment	2	2024-08-08	2025-11-30	In Design
18	2S	217	Clairlea Public School	Replace Steam Heating Plant	3	2025-09-15	2026-08-21	Tender / Pricing
18	2S	217	Clairlea Public School	Replace Doors & Frames - Exits 2, 6, 7, 8 & 9	4	2026-01-01	2026-02-06	In Progress
18	2S	217	Clairlea Public School	Install Window Insect Screens	30	2025-07-03	2025-11-03	In Progress
18	2S	217	Cliffside JPS	Replace Play Equipment	99	2025-04-30	2025-07-31	Substantially Complete
18	2S	217	Corvette Jr PS	Replace Sanitary Trap - Exit 9	40	2025-09-15	2025-10-30	In Progress
18	2S	217	Corvette Jr PS	Install Stage Drapes	75	2025-09-08	2025-11-01	In Progress
18	2S	217	Corvette Jr PS	Upgrade Waterproofing - Room 15	90	2025-03-25	2025-10-26	In Progress
18	2S	216	Courcelette Public School	Repave Play Area & Replace Play Equipment	2	2022-09-09	2026-08-31	In Design
18	2S	218	Fairmount Public School	Repave Play Area	2	2024-08-08	2026-01-17	In Design
18	2S	218	Fairmount Public School	Replace Flooring - Gym	99	2025-04-10	2025-10-30	Substantially Complete
18	2S	217	General Brock Public School	Install Rooftop Unit - Gym	99	2021-03-10	2025-03-30	Substantially Complete
18	2S	217	General Brock Public School	Install Rooftop Unit - Gym	99	2019-07-04	2020-01-06	Substantially Complete
18	2S	218	H A Halbert Jr PS	Replace DHW Heaters (1)	2	2024-08-22	2025-12-31	In Design
18	2S	218	H A Halbert Jr PS	Repave Play Area & Site Improvements	2	2024-08-07	2025-12-19	In Design
18	2S	217	J.G. Workman Public School	Replace Steam Heating Plant	3	2025-09-10	2026-08-21	Tender / Pricing
18	2S	217	J.G. Workman Public School	Replace Play Equipment	40	2025-09-22	2025-11-24	In Progress
18	2S	218	John A. Leslie Public School	Install Curb - Play Area	4	2025-11-03	2025-12-17	In Progress
18	2S	218	Mason Road Junior PS	Replace Soccer Goals	25	2025-04-30	2025-11-20	In Progress
18	2S	217	Norman Cook Junior PS	Replace Emergency Lighting Inverter	4	TBD	TBD	In Progress
18	2S	217	Norman Cook Junior PS	Install Swing Gates (2) - Parking Lot	25	2025-09-16	2025-10-24	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
18	2S	217	Oakridge Junior Public School	Replace Fence - Chain Link	25	2025-05-05	2025-11-14	In Progress
18	2S	217	Oakridge Junior Public School	Replace Emergency Diesel Generator With Natural Gas	60	2025-03-10	2025-11-30	In Progress
18	2S	218	R.H. King Academy	Upgrade Servery & Kitchen	95	2024-10-28	2025-10-30	In Progress
18	2S	218	R.H. King Academy	Upgrade Lighting Fixtures - LED - Gym	98	2025-06-16	2025-09-03	Substantially Complete
18	2S	218	R.H. King Academy	Replace Air Handling Unit - Main Office	99	2024-07-01	2025-03-30	Substantially Complete
18	2S	219	Robert Service Senior PS	Replace PA/IHP System	2	2024-01-25	2025-10-31	In Design
18	2S	217	SATEC @ W.A. Porter CI	Upgrade Electrical Wiring	10	2025-07-30	2026-07-30	In Progress
18	2S	217	SATEC @ W.A. Porter CI	Replace Solar PV Inverter	10	2025-03-01	2025-12-30	In Progress
18	2S	219	SCAS/SEYRAC/CSS	Replace Doors & Frames - Exit 1,2,4,7&9	85	2025-04-23	2025-10-26	In Progress
18	2S	219	SCAS/SEYRAC/CSS	Replace Carpet & Upgrade Light Fixtures - Library	99	2023-09-11	2025-02-28	Substantially Complete
18	2S	217	Taylor Creek PS	Install Soccer Goals	25	2025-08-18	2025-10-31	In Progress
18	2S	217	Taylor Creek PS	Replace Flooring - Gym	97	2024-09-15	2025-01-30	Substantially Complete
18	2S	219	Walter Perry Junior PS	Replace Flooring - Rooms 1 & 3	4	2025-11-03	2025-11-21	In Progress
19	2N	222	Bellmere Junior Public School	Replace AC - Room 11	75	2025-08-15	2025-11-15	In Progress
19	2N	222	Bellmere Junior Public School	Replace PA/IHP System	99	2025-03-11	2025-08-30	Substantially Complete
19	2N	222	Bendale Junior Public School	Repave Pathway - Playfield	4	2025-10-24	2025-11-21	In Progress
19	2S	218	Cedar Drive Jr. Public School	Replace PA/IHP System	2.5	2025-02-28	TBD	Tender / Pricing
19	2S	218	Cedar Drive Jr. Public School	Replace Emergency Diesel Generator With Natural Gas	2.5	2025-09-25	TBD	Tender / Pricing
19	2S	218	Cedar Drive Jr. Public School	Replace Roof (D,D1,D2,D3,D4,E,E1)	3	2024-10-16	TBD	Tender / Pricing
19	2S	218	Cedar Drive Jr. Public School	Install Intercom Access	10	2025-07-02	2025-11-03	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Upgrade Electrical Service Equipment - High Voltage Transformer	4	2025-09-11	2026-08-30	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Windows - S Elevation	20	2025-02-07	2025-11-30	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Network Security Cameras & System	85	2024-09-09	2025-12-31	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Fire Alarm System	90	2022-12-02	2025-10-31	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Replace Bleachers - Gym	97	2021-10-22	2023-01-31	Substantially Complete
19	2S	219	Cedarbrook Public School	Repave Play Area	2	2023-05-03	2025-09-30	In Design
19	2N	222	Churchill Heights PS	Replace Doors & Frames - Exit #5 & #5A	4	2025-04-07	2025-10-24	In Progress
19	2S	218	Eastview Public School	Install Cubbies & Hooks - Rooms 104&107	90	2025-05-05	2025-11-01	In Progress
19	2S	218	Elizabeth Simcoe Jr. PS	Replace Siporex Deck and Roof (C)	2	2025-04-10	2025-11-15	In Design
19	2S	218	Elizabeth Simcoe Jr. PS	Install Door Card Access (2)	50	2025-07-07	2025-12-19	In Progress
19	2S	218	Galloway Road Public School	Replace Canopy Beams	95	2024-02-08	2025-10-30	In Progress
19	2S	218	Guildwood Jr PS	Repave Play Area & Replace Play Equipment	2	2025-08-07	2026-10-30	In Design
19	2N	222	Heather Heights JPS/Ben HeppnerVMcademy	Paint Main Office & Room 101	4	2025-11-17	2025-12-12	In Progress
19	2N	222	Heather Heights JPS/Ben HeppnerVMcademy	Replace Emergency Diesel Generator With Natural Gas	97	2022-07-20	2025-12-30	Substantially Complete
19	2N	222	Heather Heights JPS/Ben HeppnerVMcademy	Replace Roof (A)	99	2021-05-18	2022-07-31	Substantially Complete
19	2N	222	Heather Heights JPS/Ben HeppnerVMcademy	Replace Heating Plant	99	2023-07-01	2025-03-30	Substantially Complete
19	2N	222	Heather Heights JPS/Ben HeppnerVMcademy	Replace Air Handlers & Unit Ventilators	99	2023-07-01	2025-07-30	Substantially Complete
19	2S	218	Jack Miner Sr. Public School	Relocate - NLCE	2	2025-10-23	TBD	In Design
19	2S	218	Jack Miner Sr. Public School	Upgrade Ventilation & AC	2	2025-10-20	TBD	In Design
19	2S	218	Jack Miner Sr. Public School	Upgrade Ventilation & AC	2	2024-11-14	2025-11-30	In Design
19	2S	219	Maplewood High School	Paint Gym, Rooms S11 & S9	4	2026-01-19	2026-02-27	In Progress
19	2S	219	Maplewood High School	Replace Air Handling Units	97	2023-06-30	2025-07-18	Substantially Complete
19	2N	222	Military Trail Public School	Replace Siporex Deck and Roof (A,A1,B1,C,D)	95	2023-06-30	2025-10-30	In Progress
19	2N	222	Military Trail Public School	Replace Play Equipment	95	2025-06-12	2025-10-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Upgrade Interior Finishes, Millwork	2	2025-04-07	TBD	In Design
19	2S	218	Sir Wilfrid Laurier CI	Upgrade Interior Finishes, Millwork	4	2025-03-25	2026-12-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Upgrade Drainage - Garage	4	2024-09-12	2025-12-31	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Chiller Condense Water Pipes	4	2025-11-15	2026-01-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Boilers - Pool	65	2025-08-01	2025-12-30	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Network Security Cameras & System	70	2025-08-07	2025-12-31	In Progress
19	2S	218	Sir Wilfrid Laurier CI	Replace Chiller (1)	97	2024-01-15	2025-07-18	Substantially Complete
19	2S	218	Sir Wilfrid Laurier CI	Replace Pumps & Sand Filters - Pool	99	2025-01-07	2025-09-28	Substantially Complete
19	2S	218	Sir Wilfrid Laurier CI	Replace Emergency Diesel Generator With Natural Gas	99	2024-04-16	2025-10-30	Substantially Complete
19	2N	222	St. Margaret's Public School	Replace Doors & Frames - Exit 3	25	2025-03-03	2025-11-21	In Progress
19	2N	222	St. Margaret's Public School	Install Door Card Access (1)	50	2025-07-07	2025-12-19	In Progress
19	2N	222	St. Margaret's Public School	Replace Roof (A)	97	2025-07-14	2025-09-30	Substantially Complete
19	2S	219	Tecumseh Senior Public School	Replace PA/IHP System	4	2025-10-17	TBD	In Progress
19	2N	222	West Hill Collegiate Institute	Upgrade Ventilation - Kitchen	80	2025-07-02	2025-10-30	In Progress
19	2S	219	Willow Park Junior PS	Paint Auditorium & Gym	4	2025-10-06	2025-11-28	In Progress
19	2N	222	Woburn Collegiate Institute	Install Door Card Access (2)	4	2025-09-04	2025-11-03	In Progress
19	2N	222	Woburn Collegiate Institute	Replace Roof (A, A2, A3, A4, A5, C3, D3, E, & E2)	90	2025-04-17	2025-10-30	In Progress
19	2N	222	Woburn Collegiate Institute	Replace Siporex Deck and Roof (A5,B1,B3)	99	2021-09-20	2025-03-30	Substantially Complete

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
19	2N	222	Woburn Collegiate Institute	Upgrade Interior Finishes, Doors, Millwork, & Auditorium Seating	99	2023-03-25	2025-07-30	Substantially Complete
20	2N	220	Agincourt Junior Public School	Install Door Card Access & Entry Camera	30	2024-07-12	2025-12-22	In Progress
20	2N	220	Agincourt Junior Public School	Upgrade Waterproofing & Electrical Systems - Gym	60	2025-01-02	2025-12-31	In Progress
20	2N	220	Agincourt Junior Public School	Upgrade Waterproofing & Electrical Systems - Gym	70	2024-10-28	2025-12-31	In Progress
20	2N	220	Bridlewood Jr. Public School	Repave Field Pathway - W Elevation	90	2025-05-07	2025-10-31	In Progress
20	2N	212	Brookmill Boulevard Jr PS	Upgrade Flooring,Paint,Millwork & Lighting - Library	2	2025-09-09	2025-11-20	In Design
20	2N	212	Brookmill Boulevard Jr PS	Paint Hallways - Floor 2	85	2025-10-24	2025-11-28	In Progress
20	2N	212	Brookmill Boulevard Jr PS	Repave Play Area & Pathways	95	2024-09-12	2025-11-30	In Progress
20	2N	212	Chester Le Jr. Public School	Replace Stairs - Exits 5 & 6	4	2025-07-16	2025-11-14	In Progress
20	2N	212	Chester Le Jr. Public School	Install AI Entry System & Door Card Access (1)	80	2025-07-07	2025-12-19	In Progress
20	2N	212	Chester Le Jr. Public School	Upgrade Playfield - Kindergarten	99	2025-07-09	2025-09-12	Substantially Complete
20	2N	212	David Lewis Public School	Replace Flooring - Gym	2	2025-08-06	2025-11-14	In Design
20	2N	212	David Lewis Public School	Paint Play Area Games, Parking Lot Lines & Exterior Canopy	4	2025-11-03	2025-12-12	In Progress
20	2N	212	David Lewis Public School	Replace Hydraulic Tank - Elevator	4	2025-08-11	2025-11-30	In Progress
20	2N	212	Dr. Norman Bethune CI	Paint Doors & Frames (39)	4	2025-12-01	2025-12-30	In Progress
20	2N	212	Dr. Norman Bethune CI	Replace DHW Boiler	4	2025-10-15	TBD	In Progress
20	2N	212	Dr. Norman Bethune CI	Replace Solar PV Inverter	75	2025-03-01	2025-12-30	In Progress
20	2N	212	Dr. Norman Bethune CI	Replace Bleachers - Gym	97	2025-04-07	2025-09-10	Substantially Complete
20	2N	220	Highland Heights Jr. PS	Restore Support Beam - Exit 4A	95	2024-12-19	2025-11-30	In Progress
20	2N	220	Highland Heights Jr. PS	Replace Flooring - Gym (2)	99	2024-09-16	2025-11-30	Substantially Complete
20	2N	220	J.B. Tyrrell Sr. Public School	Replace Fire Alarm System	2	2024-07-10	2025-09-30	In Design
20	2N	220	J.B. Tyrrell Sr. Public School	Replace Ceiling Tiles - Rooms 103 & 106	4	2025-09-05	2025-11-07	In Progress
20	2N	220	J.B. Tyrrell Sr. Public School	Upgrade Lighting Fixtures - LED - Gym	4	2025-09-18	2026-03-24	In Progress
20	2N	220	J.B. Tyrrell Sr. Public School	Replace Heating Plant	97	2022-01-26	2023-08-31	Substantially Complete
20	2N	212	Kennedy Public School	Replace Roof (AC1,AC2,AC3,AC4,C,C1,C2,D)	99	2025-02-20	2025-09-28	Substantially Complete
20	2N	212	L'Moreaux CI	Replace Air Handling Units	99	2024-07-01	2025-03-30	Substantially Complete
20	2N	220	Lynnwood Heights Junior PS	Paint Main Office	4	2025-10-13	2025-11-28	In Progress
20	2N	220	Pauline Johnson Junior PS	Replace Flooring - Gym	97	2024-10-03	2025-11-30	Substantially Complete
20	2N	212	Silver Springs Public School	Replace Doors & Frames - Exit 1,2,4,5	55	2025-05-05	2025-11-14	In Progress
20	2N	212	Sir Ernest Macmillan Sr. PS	Replace PA/IHP System	2	2025-06-12	2025-09-30	In Design
20	2N	212	Sir Ernest Macmillan Sr. PS	Replace Fire Alarm System	97	2019-09-29	2023-08-31	Substantially Complete
20	2N	220	Sir John A. Macdonald CI	Replace Solar PV Inverter	10	2025-03-01	2025-12-30	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Paint Hallways - Floors 1 & 2	4	2025-10-27	2025-11-30	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Replace Stair Treads - Exit 3	4	2025-07-11	2025-12-19	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Replace Plumbing Fixtures - Urinals (8)	4	2025-12-01	2026-02-28	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Replace Windows (76)	85	2025-01-14	2025-11-03	In Progress
20	2N	220	Sir William Osler High School	Replace Rooftop Unit - POD Area	4	2025-12-01	2026-03-01	In Progress
20	2N	220	Sir William Osler High School	Upgrade Building Automation System	20	2025-05-14	2025-12-31	In Progress
20	2N	220	Sir William Osler High School	Replace Roof (A,A1,A3,C,C1,C2,C3,C4,D)	95	2024-09-11	2025-11-30	In Progress
20	2N	220	Sir William Osler High School	Replace PA/IHP System	97	2021-11-01	2023-08-31	Substantially Complete
20	2N	220	Stephen Leacock CI	Install AI Entry System	4	2025-09-04	2025-12-26	In Progress
20	2N	220	Stephen Leacock CI	Install AI Entry System	4	2025-09-04	2025-12-26	In Progress
20	2N	220	Stephen Leacock CI	Paint Doors & Frames - Exterior	4	2025-10-27	2025-11-30	In Progress
20	2N	220	Stephen Leacock CI	Install Audio Mixer	10	2025-08-25	2025-11-03	In Progress
20	2N	220	Stephen Leacock CI	Replace Fire Alarm System - Control Panel	30	2025-06-11	2025-11-30	In Progress
20	2N	220	Stephen Leacock CI	Paint Rooms 103, B110, Girls & Boys Washrooms, Parking Lines	35	2025-07-14	2025-11-14	In Progress
20	2N	220	Stephen Leacock CI	Replace Auditorium Audio System	80	2025-08-05	2025-11-03	In Progress
20	2N	220	Stephen Leacock CI	Paint Doors & Frames - Exterior	90	2025-10-06	2025-12-31	In Progress
20	2N	220	Stephen Leacock CI	Replace Auditorium Audio System	95	2025-06-23	2025-09-15	In Progress
20	2N	220	Stephen Leacock CI	Replace Air Handling Unit - Components	99	2022-05-20	2022-12-31	Substantially Complete
20	2N	220	Tam O'Shanter Junior PS	Install AI Entry System & Door Card Access (1)	4	2025-09-04	2025-11-03	In Progress
20	2N	220	Tam O'Shanter Junior PS	Repave Play Area	90	2025-02-25	2025-10-31	In Progress
20	2N	212	Terry Fox Public School	Paint Hallways & Classrooms - Floors 1 & 2	4	2025-10-06	2025-12-31	In Progress
20	2N	212	Terry Fox Public School	Restore Metal Roof Coating	99	2021-07-01	2024-10-31	Substantially Complete
20	2N	212	Terry Fox Public School	Replace Flooring - Gym & Stage	99	2024-04-02	2024-10-31	Substantially Complete
20	2N	220	Timberbank Junior PS	Upgrade Play Area - Kindergarten	2	2024-08-08	2026-12-01	In Design
20	2N	220	Timberbank Junior PS	Upgrade Flooring,Paint,Millwork&Lighting - Library	4	2025-10-20	2025-12-31	In Progress
20	2N	220	Timberbank Junior PS	Install Door Card Access (3)	80	2024-12-16	2025-10-17	In Progress
21	2N	220	Agincourt CI	Upgrade Lighting Fixtures - LED	2	2024-10-30	2025-11-11	In Design
21	2N	220	Agincourt CI	Replace Heating Plant & Air Handling Units	85	2024-07-02	2025-11-30	In Progress
21	2N	220	Agincourt CI	Replace Bleachers - Gym	97	2021-10-19	2022-12-31	Substantially Complete
21	2N	221	Agnes Macphail PS	Upgrade Building Automation System - Energy Monitoring	2	2025-09-18	2025-10-31	In Design

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
21	2N	221	Agnes Macphail PS	Replace Integrated PA/ IHP & MC System	3	2025-10-17	TBD	Tender / Pricing
21	2N	221	Agnes Macphail PS	Paint Hallways - Floor 2	4	2025-11-03	2025-12-12	In Progress
21	2N	221	Albert Campbell CI	Replace Doors & Frames - Deck - Swimming Pool	4	2025-09-15	2025-11-26	In Progress
21	2N	221	Albert Campbell CI	Replace Doors & Frames - Exits 10, 11 & 12	4	TBD	TBD	In Progress
21	2N	221	Albert Campbell CI	Paint Pool Changerooms	20	2025-10-20	2025-11-28	In Progress
21	2N	221	Albert Campbell CI	Upgrade Emergency Generator	99	2020-02-25	2025-03-30	Substantially Complete
21	2N	221	Alexmuir Junior Public School	Replace Heating Plant & Air Handling Units	3	2025-09-25	2026-08-31	Tender / Pricing
21	2N	221	Anson S. Taylor Junior PS	Replace Doors & Frames (4) & Windows (39)	4	2025-11-24	2026-01-30	In Progress
21	2N	221	Anson S. Taylor Junior PS	Replace PA/IHP System	4	2025-10-20	TBD	In Progress
21	2N	221	Anson S. Taylor Junior PS	Upgrade Building Automation System	95	2024-05-14	2025-12-30	In Progress
21	2N	221	Banting & Best Public School	Replace PA/IHP System	2.5	2025-02-28	TBD	Tender / Pricing
21	2N	221	Banting & Best Public School	Replace Sloped Windows - Library	97	2025-07-02	2025-08-30	Substantially Complete
21	2N	221	Berner Trail Junior PS	Replace PA/IHP System	3	2024-09-12	2026-08-30	Tender / Pricing
21	2N	221	Berner Trail Junior PS	Repave Play Area & Replace Play Equipment	97	2024-07-02	2025-04-03	Substantially Complete
21	2N	221	Brimwood Boulevard Jr. PS	Replace Air Handling Units	2	2024-11-19	2026-01-15	In Design
21	2N	221	Brimwood Boulevard Jr. PS	Replace Doors & Frames - Exit 5	25	2025-06-15	2025-12-15	In Progress
21	2N	221	Brimwood Boulevard Jr. PS	Replace Windows (56)	25	2025-05-26	2025-11-21	In Progress
21	2N	221	Brookside PS	Repave Asphalt Play Area	2	2022-08-11	2025-11-28	In Design
21	2N	221	Brookside PS	Upgrade Elevator Lift	97	2025-02-10	2025-08-30	Substantially Complete
21	2N	221	Burrows Hall Jr. Public School	Replace Air Handling Units	50	2025-07-02	2025-11-30	In Progress
21	2N	221	Burrows Hall Jr. Public School	Repave Play Area & Pathways	50	2025-07-01	2025-11-30	In Progress
21	2N	220	C D Farquharson Jr PS	Replace Windows - Seminar Room	4	2025-11-03	2026-01-23	In Progress
21	2N	221	Chartland Jr PS / Delphi Secondary Alt S	Install Cubbies & Hooks - Room 7	50	2025-07-09	2025-11-01	In Progress
21	2N	221	Chartland Jr PS / Delphi Secondary Alt S	Paint Classrooms 1, 2, 5, 6	55	2025-10-06	2025-12-01	In Progress
21	2N	221	Dr Marion Hilliard Sr PS	Replace DHW Boiler	4	2025-11-15	2026-02-28	In Progress
21	2N	221	Dr Marion Hilliard Sr PS	Replace Chillers (2)	80	2024-07-01	2025-11-30	In Progress
21	2N	221	Henry Kelsey Sr. Public School	Upgrade Lighting Fixtures - LED	95	2024-07-01	2025-12-30	In Progress
21	2N	221	Henry Kelsey Sr. Public School	Replace Heating Plant	97	2024-03-05	2025-03-30	Substantially Complete
21	2N	221	Iroquois Jr PS	Replace Roof (A,A1,B,D)	2	2024-09-11	2025-12-31	In Design
21	2N	221	Iroquois Jr PS	Upgrade Play Area - Kindergarten	2	2025-08-12	2026-03-02	In Design
21	2N	221	Iroquois Jr PS	Install Sandbox	4	2025-10-14	2025-11-15	In Progress
21	2N	221	Lester B. Pearson CI	Replace Chillers (4)	80	2024-07-01	2025-10-31	In Progress
21	2N	221	Macklin Public School	Replace Roof (B,B1,C4)	85	2025-07-04	2025-10-30	In Progress
21	2N	221	Macklin Public School	Install Doors & Millwork, Cabinets & Gate - DD Room	90	2024-02-08	2025-10-31	In Progress
21	2N	221	Malvern Junior Public School	Install Door Card Access (1)	4	2025-09-04	2025-11-03	In Progress
21	2N	221	Malvern Junior Public School	Replace Doors & Frames - Exit 4B	4	2025-04-07	2025-11-14	In Progress
21	2N	221	Malvern Junior Public School	Replace Play Equipment - Slide	50	2025-11-30	2025-12-31	In Progress
21	2N	221	Milliken Public School	Replace Doors & Frames - Exit 1C	4	2025-08-15	2025-10-24	In Progress
21	2N	221	Milliken Public School	Replace Emergency Diesel Generator With Inverter	90	2025-08-18	2025-10-30	In Progress
21	2N	221	Milliken Public School	Upgrade Electrical Power System	97	2024-12-27	2025-06-30	Substantially Complete
21	2N	221	Percy Williams Junior PS	Replace Doors & Frames - Exits 1, 2 & 3	4	2025-12-01	2026-02-28	In Progress
21	2N	221	Port Royal PS	Upgrade Play Area - Kindergarten	99	2022-06-26	2022-11-01	Substantially Complete
21	2N	220	Sir Alexander Mackenzie Sr. PS	Install Door Card Access (2) - Exits 4 & 5	4	2025-09-04	2025-12-26	In Progress
21	2N	220	Sir Alexander Mackenzie Sr. PS	Replace Heating Plant	98	2023-08-31	2025-10-30	Substantially Complete
21	2N	221	Tom Longboat Junior PS	Replace Roof (D, D1 & D3)	97	2024-01-30	2025-06-30	Substantially Complete
21	2N	220	White Haven Junior PS	Replace Emergency Diesel Generator With Natural Gas	50	2025-03-10	2025-11-30	In Progress
21	2N	220	White Haven Junior PS	Replace Play Equipment	99	2025-06-04	2025-08-25	Substantially Complete
22	2N	222	Alexander Stirling PS	Upgrade Play Area - Kindergarten	80	2024-09-12	2025-11-21	In Progress
22	2S	218	Centennial Road Jr. PS	Replace Doors & Frames - Interior - Gym	4	2025-09-15	2025-10-31	In Progress
22	2N	222	Chief Dan George Public School	Replace Doors & Frames - Hydro Door - Exit #6B	4	2025-03-10	2025-11-30	In Progress
22	2N	222	Fleming Public School	Paint Room 108,109, Hallways - Floors 1 & 2, Gym	4	2025-11-10	2025-12-26	In Progress
22	2N	221	Grey Owl Public School	Upgrade Electrical Service Equipment	97	2025-06-30	2025-10-25	Substantially Complete
22	2N	222	Heritage Park Public School	Upgrade Building Automation System - Energy Monitoring	2	2025-06-05	TBD	In Design
22	2N	222	Heritage Park Public School	Upgrade Drainage & Play Equipment	4	2026-05-01	2026-08-01	In Progress
22	2N	222	Heritage Park Public School	Upgrade Drainage & Play Equipment	60	2025-07-25	2025-11-30	In Progress
22	2N	222	John G. Diefenbaker PS	Upgrade Interior Finishes & Millwork - Replace Library Shelving	2	2025-10-22	TBD	In Design
22	2S	218	Joseph Brant PS	Replace Heating Plant & Air Handling Units	2	2025-03-20	2025-09-30	In Design
22	2S	218	Joseph Howe Senior PS	Replace Emergency Diesel Generator With Inverter	2	2023-07-13	2025-09-30	In Design
22	2N	221	Lucy Maud Montgomery PS	Replace Roof (BC1,BC2,C1,C2)	90	2025-05-10	2025-10-31	In Progress
22	2N	221	Mary Shadd Public School	Replace Fire Alarm System	2	2025-06-12	2025-09-30	In Design
22	2N	221	Mary Shadd Public School	Paint Rooms 215, 205, Gym Stage & Service Area - Floor 2	4	2025-10-20	2025-11-14	In Progress
22	2N	221	Mary Shadd Public School	Replace Ceiling Tiles (135)	50	2025-08-06	2025-10-17	In Progress

Ward	LC	Family of Schools	Site	Work Description	% Project Completion	Start	Finish	Project Status
22	2N	222	Meadowvale Public School	Repave Parking Lot	1.5	2018-08-27	TBD	Design Held
22	2N	222	Meadowvale Public School	Upgrade Storm Water Drainage - Roof	97	2022-03-26	2025-06-30	Substantially Complete
22	2N	222	Morrish Public School	Replace Doors & Frames - Exit 1A	4	2025-09-16	2025-12-30	In Progress
22	2S	218	Rouge Valley Public School	Replace Emergency Diesel Generator With Inverter	30	2025-07-28	2025-10-23	In Progress
22	2S	218	Sir Oliver Mowat CI	Replace Sloped Windows - N Elevation	3	2025-09-25	TBD	Tender / Pricing
22	2S	218	Sir Oliver Mowat CI	Replace Fire Alarm System	70	2024-05-30	2025-11-30	In Progress
22	2N	221	Thomas L. Wells Public School	Replace Chiller	3	2025-09-25	2026-08-31	Tender / Pricing
22	2N	221	Thomas L. Wells Public School	Replace Ductless Cooling Units 120 & 227	75	2025-08-15	2025-11-15	In Progress
22	2N	222	West Hill Public School	Replace Vinyl Flooring - Floors 1 & 2	1.5	2022-05-18	TBD	Design Held
22	2N	222	West Hill Public School	Upgrade Elevator Lift	3	2025-07-08	2025-09-30	Tender / Pricing
22	2S	218	West Rouge Junior PS	Paint Gym, Doors & Frames	4	2025-10-06	2025-11-14	In Progress